

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, AJMER
Physical & Financial Progress of construction works

Month : March-2021
(Amt. in lacs)

Circle Ajmer

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Ajmer	Ajmer (G)	KUMS Yard	KUMS	Const. of Shop cum Godown (01) with front open platform in grain mandi, Ajmer.	30-10-2019	30.36	30.33	09-10-2020	05-10-2020	22.71	Completed
2	Ajmer	Nagaur	KUMS Yard	KUMS	Construction of Damaged Internal road by CC Pavement at Main Mandi Yard (Grain) KUMS Nagaur Distt. Nagaur	02-12-2019	123.76	102.48	13-11-2020	26-10-2020	101.67	Finalised
3	Ajmer	Nagaur	KUMS Yard	KUMS	Repair and Raising of Boundary Wall at Main mandi Yard Nagaur KUMS Nagaur	02-12-2019	44.35	33.32	13-11-2020	26-10-2020	33.20	Finalised
4	Ajmer	Nagaur	KUMS Yard	KUMS	Construction of Covered Auction Platform by Self Supported Roof Of Size 200' x 120' for Jeera Auction Area,including side CC rod Pavement at main mandi yard KUMS Nagaur. District Nagaur	21-01-2020	298.67	265.32	28-02-2021	31-12-2020	260.87	Finalised
5	Ajmer	Merta City	KUMS Yard	KUMS	Const. of Internal Road by Cement concrete Pavement Work & Drain Work at Main mandi Yard Under KUMS Mertacity Distt. Nagaur	22-11-2019	550.92	392.46	15-06-2021		372.16	Work Almost Completed
6	Ajmer	Kuchaman City	KUMS Yard	KUMS	Const. of Main Gate & check post at F&V yard Kuchamancity KUMS Kuchamancity.	11-06-2019	16.56	13.93	25-01-2020		0.24	work withdraw under Clause 32
7	Ajmer	Kuchaman City	KUMS Yard	KUMS	Special Repair of Internal road in front Block (A,G,C,B,F,) ETC. at Main mandi Yard Kuchamancity Under KUMS Kuchamancity Distt. Nagaur	11-06-2019	43.59	37.95	25-01-2020	21-03-2020	37.95	Finalised
8	Ajmer	Kekri	KUMS Yard	KUMS	Const. of Kishan Kalewa Building at KUMS Mandi yard Kekri.	14-07-2017	27.18	4.77	03-07-2018	20-09-2019	21.21	Finalised
9	Ajmer	Kekri	KUMS Yard	KUMS	Development of Park in main mandi yard KUMS Kekri.	05-10-2018	12.00	11.19	01-11-2019	24-06-2020	11.08	Finalised
10	Ajmer	Kekri	KUMS Yard	KUMS	Special Repair of Canteen Building at main mandi yard KUMS Kekri	05-10-2018	16.04	5.80	01-11-2019	24-06-2020	15.63	Finalised
11	Ajmer	Kekri	KUMS Yard	KUMS	Special Repair of Office Building at Main mandi yard KUMS Kekri	05-10-2018	32.20	17.91	01-11-2019	24-06-2020	31.78	Finalised
12	Ajmer	Kekri	KUMS Yard	KUMS	Const. of Chair with shed at under KUMS Kekri main mandi yard and Sub Yard Sarwar.	05-10-2018	5.20	4.87	01-11-2019	24-06-2020	4.80	Finalised
13	Ajmer	Kekri	KUMS Yard	KUMS	Special Repair of Rural Godown at sub yard Sarwar under KUMS Kekri.	16-08-2019	13.50	10.28	23-10-2020	22-10-2020	10.22	Finalised
14	Ajmer	Kekri	KUMS Yard	KUMS	Const. of 3 no. Toilet Block at main mandi yard KUMS Kekri.	16-08-2019	8.46	6.60	23-10-2020	22-10-2020	6.53	Finalised
15	Ajmer	Kekri	KUMS Yard	KUMS	Const. of 4 No. Water Hut at main mandi yard KUMS Kekri.	16-08-2019	16.20	12.64	23-10-2020	22-10-2020	12.51	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
16	Ajmer	Kekri	KUMS Yard	KUMS	Special Repair of Canteen at F&V Block at main mandi yard KUMS Kekri.	16-08-2019	11.76	10.11	23-10-2020	22-10-2020	8.95	Finalised
17	Ajmer	Kekri	KUMS Yard	KUMS	Special Repair of Other Facilities (Toilet Blocks) at F&V Block at main mandi yard KUMS Kekri.	16-08-2019	11.28	8.81	23-10-2020	22-10-2020	8.72	Finalised
18	Ajmer	Kekri	KUMS Yard	KUMS	Const. of Internal C.C. Road in front of Shop no. B 1 to B-9 and shop No. B-10 to B-18 under KUMS Mandi yard Kekri.	16-08-2019	36.62	28.57	23-10-2020	22-10-2020	28.29	Finalised
19	Ajmer	Kekri	KUMS Yard	KUMS	Const. of Internal C.C. road in Between covered auction Platform No. 1 & Covered Auction Platform No. 2 at KUMS mandi yard Kehr.	16-08-2019	18.31	14.29	23-10-2020	22-10-2020	14.14	Finalised
20	Ajmer	Kekri	KUMS Yard	KUMS	Const. of New drain from shop No. B-18 to sullabh complex and around the park at KUMS Mandi yard Kekri.	16-08-2019	39.62	30.88	23-10-2020	22-10-2020	30.62	Finalised
21	Ajmer	Kekri	KUMS Yard	KUMS	Const. of Internal C.C. road Jaipur road main gate to in front of B Block up to Baghera road Main gate and up to Kishan Kalewa Building under KUMS Mandi yard Kekri.	16-08-2019	86.81	67.54	23-10-2020	22-10-2020	67.49	Finalised
22	Ajmer	Kekri	KUMS Road	KUMS	Const. of Missing Link road Dhollai to Balaji Temple Under KUMS Kekri.	11-12-2015	52.50	4.79	14-06-2017	04-04-2018	33.23	Finalised
23	Ajmer	Kekri	KUMS Road	KUMS	Const. of Missing link road Dev Ganv to Kuhada Border Under KUMS Kekri.	11-12-2015	62.50	7.96	14-06-2017	04-04-2018	45.24	Finalised
24	Ajmer	Kekri	KUMS Road	KUMS	Const. of Kishan Path Meharu Kalan to Bisudani under KUMS Kekri.	05-12-2017	65.97	15.47	20-12-2018	06-11-2020	50.99	Finalised
25	Ajmer	Kekri	KUMS Road	KUMS	Const. of Kishan path Ajmer Kota Road (Jagpura Village) to upto Bhato Lav Balaji under KUMS Kekri.	19-02-2020	62.78	48.47	17-12-2020	14-12-2020	48.42	Finalised
26	Ajmer	Nagaur	KUMS Road	KUMS	Const. of Kishan Path Jayani to Bhinchawa under KUMS Nagaur.	01-07-2020	75.00	45.00	08-05-2021		29.72	WBM work completed
27	Ajmer	Nagaur	KUMS Road	KUMS	Const. of Kishan Path Village Dhanani to Kadwasaro ki Dhani towards Ghatiyad under KUMS Nagaur	01-07-2020	75.00	45.00	08-05-2021		32.26	WBM Work Completed
28	Ajmer	Nagaur	KUMS Road	KUMS	Const. of Kishan Path Village Ramsar to Chuwad under KUMS Nagaur.	01-07-2020	72.50	43.50	08-05-2021		32.46	WBM Work Completed
					Total KUMS Yard work & Road works		1909.64	1320.24			1373.09	
29	Ajmer	Degana	MDF Road	MDF	Const. of C.C RoadLuniyas Bus stand Ramdevji ka than and Jorsingh House to Chotu Tandi House at village Luniyas	22-12-2014	25.00	0.87	15-03-2016	30-03-2018	14.62	Finalised
30	Ajmer	Degana	MDF Road	MDF	.Bus stand Mewada to That Marg ki taraf at Village Mewada.	22-12-2014	25.00	0.40	15-03-2016	15-10-2016	15.42	Finalised
31	Ajmer	Degana	MDF Road	MDF	Kutayasni Kallan Road Sada House to Dhani Ki taraf Bhola Ram Dudi House atVillage Mithadiya.	22-12-2014	25.00	0.71	15-03-2016	30-08-2018	15.20	Finalised
32	Ajmer	Degana	MDF Road	MDF	Pundulota Bus stand to Meharasi ki taraf at Village Pundulota.	22-12-2014	25.00	0.15	15-03-2016	25-02-2018	15.16	Finalised
33	Ajmer	Degana	MDF Road	MDF	Sohan Lal Garwa house to Via Gopalji Paliya house Hema Ram Marg Shansiyi ke house (Regaro Ka Bas) at Village Degana.	22-12-2014	25.00	0.46	15-03-2016	15-10-2016	15.48	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
34	Ajmer	Degana	MDF Road	MDF	Surana Petrol Pump to Veer Teja School ki taraf at village Degana.	22-12-2014	25.00	0.27	15-03-2016	15-10-2016	15.29	Finalised
35	Ajmer	Degana	MDF Road	MDF	Mandi Gate to upto Ajmer road at village Degana.	22-12-2014	25.00	0.82	15-03-2016	15-10-2016	22.95	Finalised
36	Ajmer	Ajmer (F&V)	RSSOPCA	RSSOPCA	Const. office building type B at Ajmer for RSSOPCA.	03-11-2015	60.00	60.00	06-04-2017	24-02-2018	57.38	Finalised
37	Ajmer		Hort.		Const. of Automation Room Pushkar under A.D. (Horticulture Agri. Ajmer)	15-03-2018	2.40	2.40	09-10-2020		1.69	Almost completed
38	Ajmer		Hort.		Const. of C.C. Road Banesli (Horticulture Depth.) Pushkar Distt. Ajmer	15-03-2018	14.06	14.06	09-10-2020		1.23	Demarkation given Late by Horticulture Department & Now work in progress
39	Ajmer		Other		Dismantling of Godown in Seed Corporation at Tabiji Ajmer.	24-06-2019	3.08	3.08	09-10-2020	05-10-2020	2.30	Completed
40	Ajmer		Other		Dismantling of Office Building Seed Corporation at Tabiji Ajmer.	24-06-2019	3.03	3.03	09-10-2020	05-10-2020	2.27	Completed
41	Ajmer		Other		Const. of Toilet Block in Seed Corporation at Tabiji Ajmer.	24-06-2019	4.47	4.47	09-10-2020	05-10-2020	3.09	Completed
42	Ajmer	Kekri	Ani Hus	RKVY	Const. of Vetanary Hospital under RIDF - XXII at Para	18-08-2017	24.05	5.09	05-07-2018	20-03-2020	23.46	F.T.E. Submitted to ACE-Ist for apporval
43	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Vetanary Hospital under RIDF - XXII at Uchaida	20-01-2020	24.05	22.35	26-12-2020	07-12-2020	22.35	Finalised
44	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Bhagwantpura Assembly Kishangarh Pkg-06	28-12-2018	12.00	1.27	17-03-2020	17-02-2020	11.83	Finalised
45	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Bhadun Assembly Kishangarh Pkg-06	28-12-2018	12.00	2.23	17-03-2020	28-01-2020	11.89	Finalised
46	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Sanodiya Assembly Kishangarh Pkg-06	28-12-2018	12.00	6.35	17-03-2020	19-01-2020	11.84	Finalised
47	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Paner Assembly Kishangarh Pkg-06	28-12-2018	12.00	2.38	17-03-2020	25-01-2020	11.85	Finalised
48	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Tikawada Assembly Kishangarh Pkg-06	28-12-2018	12.00	1.33	17-03-2020	28-12-2019	11.88	Finalised
49	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vaterinary Hospital at Adarsh Nagar (Makhupura) Assembly Ajmer (South) Pkg-06	28-12-2018	30.00	18.04	17-03-2020	16-03-2020	29.83	Finalised
50	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Hospital at Roopangarh Assembly Kishangarh Pkg-06	28-12-2018	30.00	15.11	17-03-2020	26-02-2020	29.77	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
51	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Bewanja Assembly Nasirabad Pkg-07	28-12-2018	12.00	2.71	21-03-2020		2.71	Initially land enchrochment & Now Work in progress
52	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vateriaary Hospital at Saradhana Assembly Nasirabd Pkg-07	28-12-2018	30.00	17.45	21-03-2020	30-12-2020	25.60	Work completed
53	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vateriaary Hospital at Jethana Assembly Nasirabd Pkg-07	28-12-2018	30.00	0.00	21-03-2020		0.00	Now Land Alloted by Gram Panchayat & Work in progress
54	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Hospital at Tadgarh Assembly Beawar Pkg-07	28-12-2018	30.00	0.00	14-03-2020		0.00	Land not available
55	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Surajpura Assembly Beawar Pkg-07	28-12-2018	12.00	4.30	14-03-2020	11-12-2020	8.08	Work Completed and Contractor ask to Submitted Extension case
56	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Puwadiya Assembly Beawar Pkg-07	28-12-2018	12.00	4.29	14-03-2020	11-12-2020	8.08	Work Completed and Contractor ask to Submitted Extension case
57	Ajmer	Bijaynagar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Ramgarh Assembly Masuda Pkg-07	28-12-2018	12.00	8.06	14-03-2020	11-12-2020	8.06	Work Completed and Contractor ask to Submitted Extension case
58	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kishanpura Assembly Beawar Pkg-07	28-12-2018	12.00	0.00	14-03-2020	11-12-2020	0.00	Work Completed and Contractor ask to Submitted Extension case
59	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Suradiya Assembly Beawar Pkg-07	28-12-2018	12.00	2.86	14-03-2020	11-12-2020	7.57	Work Completed and Contractor ask to Submitted Extension case
60	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kanoj Assembly Kekri Pkg-08	28-12-2018	12.00	8.99	17-01-2020	29-07-2020	11.76	Work Completed & F.T.E. Case Submitted in SE Office for approval
61	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Bheemdawas Assembly Kekri Pkg-08	28-12-2018	12.00	7.69	17-01-2020	29-07-2020	11.77	Work Completed & F.T.E. Case Submitted in SE Office for approval
62	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Gordha Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020		0.00	land not available
63	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Girwarpura Assembly Kekri Pkg-08	28-12-2018	12.00	11.27	17-01-2020	29-07-2020	11.27	Work Completed & F.T.E. Case Submitted in SE Office for approval
64	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kaleda Kanwar ji Assembly Kekri Pkg-08	28-12-2018	12.00	4.91	17-01-2020	29-07-2020	11.77	Work Completed & F.T.E. Case Submitted in SE Office for approval
65	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Chitiwas Assembly Kekri Pkg-08	28-12-2018	12.00	4.78	17-01-2020	29-07-2020	11.64	Work Completed & F.T.E. Case Submitted in SE Office for approval

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
66	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Sadara Assembly Kekri Pkg-08	28-12-2018	12.00	11.78	17-01-2020	29-07-2020	11.78	Work Completed & F.T.E. Case Submitted in SE Office for approval
67	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Lasadiya Assembly Kekri Pkg-08	28-12-2018	12.00	8.96	17-01-2020	29-07-2020	11.76	Work Completed & F.T.E. Case Submitted in SE Office for approval
68	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Sarsadi Assembly Kekri Pkg-08	28-12-2018	12.00	9.88	17-01-2020	29-07-2020	11.78	Work Completed & F.T.E. Case Submitted in SE Office for approval
69	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Rampali Assembly Kekri Pkg-08	28-12-2018	12.00	9.04	17-01-2020	29-07-2020	11.76	Work Completed & F.T.E. Case Submitted in SE Office for approval
70	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Sherani Aabad Assembly Deedwana Pkg-06	28-12-2018	12.00	8.03	14-03-2020	27-08-2020	9.69	Work completed
71	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Mamdoda Assembly Deedwana Pkg-06	28-12-2018	12.00	9.68	14-03-2020	27-08-2020	9.68	Work completed
72	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Hospital at Kerap Assembly Deedwana Pkg-06	28-12-2018	30.00	0.12	14-03-2020		2.95	DPC Level Completed & now Dispute arise by villagers
73	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Bhadliya Assembly Deedwana Pkg-07	28-12-2018	12.00	5.42	29-02-2020	10-07-2020	11.62	Finalised
74	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Dabda Assembly Deedwana Pkg-07	28-12-2018	12.00	5.52	29-02-2020	10-07-2020	11.67	Finalised
75	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Nimba Ka Bas Assembly Deedwana Pkg-07	28-12-2018	12.00	5.41	29-02-2020	10-07-2020	11.64	Finalised
76	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Bansa Assembly Deedwana Pkg-07	28-12-2018	12.00	5.26	29-02-2020	10-07-2020	11.47	Finalised
77	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Baragana Assembly Deedwana Pkg-08	28-12-2018	12.00	0.00	14-03-2020		0.00	work withdraw under Clause 32
78	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Khojas Assembly Deedwana Pkg-08	28-12-2018	12.00	8.59	14-03-2020	27-08-2020	10.87	Finalised
79	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Alakhpura Assembly Deedwana Pkg-08	28-12-2018	12.00	8.36	14-03-2020	27-08-2020	10.52	Finalised
80	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Bedwa Assembly Deedwana Pkg-08	28-12-2018	12.00	8.40	14-03-2020	27-08-2020	10.71	Finalised
81	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Singhana Assembly Deedwana Pkg-09	28-12-2018	12.00	9.03	14-03-2020	27-08-2020	10.76	Finalised
82	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Hospital at Payali Assembly Deedwana Pkg-09	28-12-2018	30.00	26.72	14-03-2020	27-08-2020	26.72	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
83	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Akeli - B Assembly Degana Pkg-02	28-12-2018	12.00	7.38	13-10-2020	27-09-2020	11.83	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
84	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Nimbola Kallan Assembly Degana Pkg-02	28-12-2018	12.00	4.88	13-10-2020	27-09-2020	11.91	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
85	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Degana Gaon Assembly . Degana Pkg-02	28-12-2018	12.00	4.96	13-10-2020	27-09-2020	11.85	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
86	Ajmer	Degana	Ani Hus	RKVY	Construction of Sub Centre at Champakhedi Assembly Degana Pkg-02	28-12-2018	12.00	4.16	13-10-2020	27-09-2020	11.91	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
87	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Manjhi Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020		0.00	Land not available
88	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Paliyas Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020		0.00	Land not available
89	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Mithadiya Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020		0.00	Land not available
90	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Tilanesh Assembly Degana Pkg-02	28-12-2018	12.00	7.79	13-10-2020	27-09-2020	11.90	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
91	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Daboli Mithi Assembly Degana Pkg-02	28-12-2018	12.00	7.00	13-10-2020	27-09-2020	11.82	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
92	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Nimbola Bisawa Assembly Degana Pkg-02	28-12-2018	12.00	3.09	13-10-2020	27-09-2020	11.87	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
93	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Laadpura Assembly Degana Pkg-02	28-12-2018	12.00	3.14	13-10-2020	27-09-2020	11.86	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
94	Ajmer	Degana	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Sathana Kalan Assembly Degana Pkg-02	28-12-2018	12.00	3.16	13-10-2020	27-09-2020	11.88	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
95	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Poondlu Assembly Merta Pkg-02	28-12-2018	12.00	8.75	13-10-2020	27-09-2020	11.91	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
96	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dangawas Assembly Merta Pkg-02	28-12-2018	12.00	5.21	13-10-2020	27-09-2020	11.88	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
97	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Badayali Assembly Merta Pkg-02	28-12-2018	12.00	3.18	13-10-2020	27-09-2020	11.90	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
98	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Hospital at Riyabadi Assembly Merta Pkg-02	28-12-2018	30.00	26.91	13-10-2020	27-09-2020	26.91	Work Completed & Permission for withdrawal of 3 Nos. Subcenters Still awaited
99	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Bodwa Assembly Jayal Pkg-03	28-12-2018	12.00	6.17	17-01-2020	11-01-2020	11.91	Finalised
100	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dugoli Assembly Jayal Pkg-03	28-12-2018	12.00	3.22	17-01-2020	11-01-2020	11.97	Finalised
101	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Manglod Assembly Jayal Pkg-03	28-12-2018	12.00	3.03	17-01-2020	11-01-2020	11.78	Finalised
102	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Chhawta Kallan Assembly Jayal Pkg-03	28-12-2018	12.00	3.27	17-01-2020	11-01-2020	11.70	Finalised
103	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Silariya Assembly Jayal Pkg-03	28-12-2018	12.00	2.80	17-01-2020	11-01-2020	11.58	Finalised
104	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Supka Assembly Ladnu Pkg-03	28-12-2018	12.00	7.65	17-01-2020	11-01-2020	11.48	Finalised
105	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dhingsari Assembly Ladnu Pkg-03	28-12-2018	12.00	2.89	17-01-2020	11-01-2020	11.66	Finalised
106	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dausar Assembly Ladnu Pkg-03	28-12-2018	12.00	3.14	17-01-2020	15-01-2020	11.88	Finalised
107	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Khadkali Assembly Khinvsar Pkg-04	28-12-2018	12.00	1.91	17-01-2020	30-12-2019	10.70	Finalised
108	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Pabusar Assembly Khinvsar Pkg-04	28-12-2018	12.00	1.87	17-01-2020	30-12-2019	10.74	Finalised
109	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dharnawas Assembly Khinvsar Pkg-04	28-12-2018	12.00	1.80	17-01-2020	30-12-2019	10.69	Finalised
110	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Rinyashyandas Assembly Khinvsar Pkg-04	28-12-2018	12.00	2.90	17-01-2020	30-12-2019	10.80	Finalised
111	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Paladi Jodha Assembly Khinvsar Pkg-04	28-12-2018	12.00	1.73	17-01-2020	30-12-2019	10.77	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
112	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Gogelav Assembly Nagaur Pkg-04	28-12-2018	12.00	1.78	17-01-2020	30-12-2019	10.98	Finalised
113	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Kaldi Assembly Nagaur Pkg-04	28-12-2018	12.00	1.94	17-01-2020	30-12-2019	10.59	Finalised
114	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Raydhanu Assembly Nagaur Pkg-04	28-12-2018	12.00	1.79	17-01-2020	30-12-2019	10.73	Finalised
115	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Sinod Assembly Nagaur Pkg-04	28-12-2018	12.00	1.71	17-01-2020	30-12-2019	10.69	Finalised
116	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Hanumannagar Assembly Nagaur Pkg-04	28-12-2018	12.00	1.77	17-01-2020	30-12-2019	11.31	Finalised
117	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Singad Assembly Nagaur Pkg-04	28-12-2018	12.00	4.23	17-01-2020	30-12-2019	10.86	Finalised
118	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Kachauliya Assembly Makarana Pkg-05	28-12-2018	12.00	10.53	13-10-2020	28-09-2020	10.53	work completed & Contractor ask to Submitted extension Case
119	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Chindaliya Assembly Makarana Pkg-05	28-12-2018	12.00	10.11	13-10-2020	24-03-2021	10.11	work completed & Contractor ask to Submitted extension Case
120	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Itava Lakha Assembly Makarana Pkg-05	28-12-2018	12.00	9.06	13-10-2020	24-03-2021	9.06	work completed & Contractor ask to Submitted extension Case
121	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Chawandiyia Assembly Makarana Pkg-05	28-12-2018	12.00	10.14	13-10-2020	24-03-2021	10.14	work completed & Contractor ask to Submitted extension Case
122	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Mandavara Assembly Parbatsar Pkg-05	28-12-2018	12.00	3.04	13-10-2020	25-09-2020	10.48	work completed & Contractor ask to Submitted extension Case
123	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Gagava Assembly Parbatsar Pkg-05	28-12-2018	12.00	4.49	13-10-2020	25-09-2020	10.57	work completed & Contractor ask to Submitted extension Case
124	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Bawal Assembly Parbatsar Pkg-05	28-12-2018	12.00	0.00	13-10-2020		0.00	work completed & Contractor ask to Submitted extension Case
125	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Motipura Assembly Nawan Pkg-05	28-12-2018	12.00	7.56	13-10-2020	25-07-2020	10.43	work completed & Contractor ask to Submitted extension Case
126	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Todas Assembly Nawan Pkg-05	28-12-2018	12.00	10.09	13-10-2020	24-03-2021	10.09	work completed & Contractor ask to Submitted extension Case
127	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Indali Assembly Nawan Pkg-05	28-12-2018	12.00	6.67	13-10-2020	25-09-2020	10.52	work completed & Contractor ask to Submitted extension Case

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
128	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Thikariya Khurd Assembly Nawan Pkg-05	28-12-2018	12.00	8.14	13-10-2020	24-03-2021	8.14	work completed & Contractor ask to Submitted extension Case
129	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Govindi Assembly Nawan Pkg-05	28-12-2018	12.00	10.43	13-10-2020	25-09-2020	10.43	work completed & Contractor ask to Submitted extension Case
130	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Rajliya Assembly Nawan Pkg-05	28-12-2018	12.00	6.01	13-10-2020	25-09-2020	10.59	work completed & Contractor ask to Submitted extension Case
131	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Hospital at Bhadwa Assembly Parbatsar Pkg-05	28-12-2018	30.00	23.18	13-10-2020	28-12-2020	26.00	work completed & Contractor ask to Submitted extension Case
132	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Hospital at Manglana Assembly ParbatsarPkg-05	28-12-2018	30.00	10.35	13-10-2020	25-09-2020	26.34	work completed & Contractor ask to Submitted extension Case
133	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Const.of Gents / Ladies Toilet Block atatched to existing office building of Dy. Director. Agri. (Ext.) Ajmer	02-09-2019	9.50	9.50	22-07-2020	20-07-2020	7.37	Finalised
134	Ajmer	Kekri	Ani Hus	RKVY	CONST. OF Pashudhan Arogya Chal Ekai Vateriaary Departement at Kekri Dist Ajmer.	23-12-2016	15.00	15.00			0.00	NIT due on Dated 01-04-2021
135	Ajmer	Bijaynagar	Other	PMJVK (Minority)	Architectural & Civil Engineering Consultancy for Construction of Boys Residential School at Masuda Distt.- Ajmer	29-05-2020	2080.00	374.40	23-12-2022		39.69	work in progress
136	Ajmer	Beawar	Ani Hus	RKVY	Construction of Pashudhan Arogya Chal Ekai at Jawaja Dist. Ajmer	23-12-2016	15.00	0.00	03-06-2021		0.00	work in progress
137	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Veterinary Hospital at Bhamolav under RIDF-T-XXIV District Ajmer	28-12-2018	30.00	0.00	03-08-2021		0.00	Land Demarkation to be done by Animal Husbandary Departement
138	Ajmer	Degana	Ani Hus	RKVY	Construction of Veterinary Subcenter Under RIDF-T-XXIV Kitalsar Pkg - 02 /2020-21 Dist. Nagaur	23-09-2020	12.00	0.00	03-08-2021		0.00	work in progress
139	Ajmer	Degana	Ani Hus	RKVY	Construction of Veterinary Subcenter Under RIDF-T-XXIV Rajod Pkg - 02 /2020-21 Dist. Nagaur	23-09-2020	12.00	0.00	03-08-2021		0.00	work in progress
140	Ajmer	Degana	Ani Hus	RKVY	Construction of Veterinary Subcenter Under RIDF-T-XXIV Antroli Khurd Pkg - 02 /2020-21 Dist. Nagaur	23-09-2020	12.00	0.00	03-08-2021		0.00	work in progress
141	Ajmer	degana	Ani Hus	RKVY	Construction of Veterinary Subcenter Under RIDF-T-XXIV at Nimbi Kallan District Nagaur	28-12-2018	12.00	0.00	03-06-2021		0.00	work in progress
					Total Deposit works		3755.64	1056.29			1253.21	
					Div. Ajmer Grand Total		5665.28	2376.53			2626.30	
1	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Construction of Toilet (Ladies and Gents) in KUMS Udaipur (Grain)	03-11-2017	73.50	31.27	08-01-2019	18-03-2019	37.20	Finalized
2	Udaipur	Udaipur (Grain)	Yard Work	KUMS	(A) Construction of AGRO Trade Tower at KUMS Udaipur.	13-07-2018	1260.00	162.40	24-12-2019	05-08-2020	1111.23	Complete to be finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
3	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Land Leveling As per New Plan	13-07-2018	158.40	17.24	17-05-2020	15-05-2020	78.51	Finalized
4	Udaipur	Udaipur (Grain)	Yard Work	KUMS	BT Road on Main Roads from Welcome Gate	13-07-2018	129.80	65.37	17-05-2020	15-05-2020	29.94	Finalized
5	Udaipur	Udaipur (Grain)	Yard Work	KUMS	(A)WBM work on other side Roads	13-07-2018	260.00	64.00	17-05-2020	15-05-2020	164.22	Finalized
	Udaipur	Udaipur (Grain)	Yard Work	KUMS	(B) Consultancy work in Grain Mandi Balicha Udaipur (Grain)	13-07-2018	26.45		23-09-2021		1.35	Work in progress
6	Udaipur	Udaipur (Grain)	Yard Work	KUMS	R.C.C. Boundary on 200 UIT Road side	13-07-2018	91.80	14.72	08-02-2020	06-02-2020	76.17	Finlized
7	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Open auction plat form 1x200'x60' 1x190'x80	13-07-2018	88.28	22.48	08-02-2020	06-02-2020	61.00	Finlized
8	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Covered Auction Plate form 1x165'x60'	13-07-2018	180.00	33.36	16-03-2020	27-02-2020	162.73	Finalized
9	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Public Urinal (Ladies & Gents)	13-07-2018	67.50	39.83	27-10-2020	29-08-2020	47.28	Finalized
10	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Toilet Block (Sulabh Facility)	13-07-2018	104.40	49.50	27-10-2020	29-08-2020	87.50	Finalized
11	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Staff Qtr ii Type (2 nos.)	13-07-2018	90.00	68.99	07-11-2020		67.53	Almost complete
12	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Staff Qtr iii Type (2 nos.)	13-07-2018	72.00	43.20	07-11-2020		43.51	Almost complete
13	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Staff Qtr iv Type (4 nos.)	13-07-2018	200.00	162.25	07-11-2020		122.56	Almost complete
14	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Labour Shed (2 nos.)	13-07-2018	60.00	46.11	07-11-2020	27-01-2021	48.56	Completed
15	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Covered Parking	13-07-2018	243.00	181.62	15-11-2020		71.26	Covering work in progress
16	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Open Parking (Interlocking Block work)	13-07-2018	205.70	123.42	15-11-2020		29.52	R.C.C. Wall complete and Base work in progress
17	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Canteen & Kishan Kaleva Bhawan (G.F+F.F)	13-07-2018	114.00	55.02	07-11-2020	27-01-2021	61.12	Complete to be finalized
18	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Admistrative Premises for KUMS office ADM/Chairman office AEN RSAMB office Grading and Testing Labourty Laghuvan Export office Conference Haal, Bank Building with ATM Canteen at Balicha	13-07-2018	1120.00	831.45	05-04-2021		442.15	IInd floor complete roof Casted & Finishing work in progress.
19	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Kiosk water Cooler with RO (A)	13-07-2018	40.35	35.98	07-10-2020		5.31	01 nos. finishing in progress & 01 nos. earth work in pgress
20	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Kiosk water Cooler with RO (B)	13-07-2018	37.66	33.89	07-10-2020		11.66	05 nos. Finishing work , l & 02 nos. not Started

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
21	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Infomation Centre	13-07-2018	39.00	30.25	07-10-2020		20.08	Finishing work in progress
22	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Farmers Rest House (G.F+F.F)	13-07-2018	208.00	166.03	07-10-2020		89.62	Finishing work in progress, Ist floor roof complete.
23	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Deveopment and Beautificatio work for Admistrative Permises.	13-07-2018	48.00	28.80			0.00	Estimate in progress
24	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Road Side duct for water supply Line Electric Line, Net Working	13-07-2018	330.00	198.00	28-08-2022		151.24	Almost complete
25	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Construction of Interanl C.C. Road (Phase 0II)	13-07-2018	2301.40	1380.84	28-08-2022		1385.62	Almost complete
26	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Water Supply Arrangement (Pipe Line GLR, 300 KLT OHR)	13-07-2018	157.50	94.50	06-04-2021		90.45	O.H.T. Complete & GLR Complete, Water supply line in progress Pump room complete.
27	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Drain, Sewerage, Recharge Well	13-07-2018	32.48	19.49			0.01	Estimate in progress
28	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Development work (Park, Divider with Green Strip)	13-07-2018	15.84	9.50			0.13	Estimate in progress
29	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Covering of Nalla for Parking	13-07-2018	60.00	36.00	29-01-2021		0.21	Work in progress
30	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Raising of Existing Boundary wall with Columm and ;linth Beam with Fixing of Railing and mise work	13-07-2018	141.00	84.60	29-01-2021		0.05	Work in progress
31	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Rock Garden & Development work of Hill side	13-07-2018	58.50	35.00			0.00	Estimate in progress Phase - II
32	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Park and Deveopment works Near Temple Side	13-07-2018	38.32	22.99			0.00	Estimate in progress Phase - II
33	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Fire Station with Static Tank for Yard	13-07-2018	42.40	25.44			0.00	Estimate in progress Phase - II
34	Udaipur	Udaipur (Grain)	Yard Work	KUMS	External Sewerage Sysetm	13-07-2018	21.50	12.90			0.00	Estimate in progress Phase - II
35	Udaipur	Udaipur (Grain)	Yard Work	KUMS	External Drainage system	13-07-2018	24.50	14.70			0.00	Estimate in progress Phase - II
36	Udaipur	Udaipur (Grain)	Yard Work	KUMS	External Garder Hydrant Shstem and Tube Well for Gardeining & Campus	13-07-2018	33.50	20.10			0.00	Estimate in progress Phase - II
37	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Rain water harvesting Recharging Pit	13-07-2018	48.00	28.80			0.00	Estimate in progress Phase - II
38	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Centrlised Multilevel Parking Basement (A)	13-07-2018	150.00	10.00			0.00	Estimate in progress Phase - II
39	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Ground floor (B)	13-07-2018	150.00	10.00			0.00	Estimate in progress Phase - II

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
40	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Weight Bride with Boom Barrier and Toll Cabin	13-07-2018	40.00	24.00			0.00	Estimate in progress Phase - II
41	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Extrnal Fire Fighting	13-07-2018	19.80	11.88			0.00	Estimate in progress Phase - II
42	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Welcome Gate (2Nos) with Center Check post Guard & Security Room Control Room (phase-II)	13-07-2018	87.00	50.00			0.00	Estimate in progress Phase - II
43	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Providing and fixing of pipe line for Staff Quarter in KUMS Udaipur (Grain)	03-11-2017	7.50	1.19	27-03-2020	31-01-2020	7.28	Finalized
44	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Development of Land (Phase I), (Phase II), and (Phase III) for sub yard kotra under KUMS Udaipur Grain	13-07-2018	89.61		23-01-2018	05-04-2018	89.61	Finalized
45	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Construction of Bondary wall at sub yard Kotra Under KUMS Udaipur. (Grain)	22-02-2017	116.25	70.93	27-07-2019		62.14	Due to Land dispute on dated 21.01.2021 SDM Kotra along with Sec. KUMS Udaipur visited the site but no decision was taken.
46	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Const. of Godwan (15 Nos) in Sub Yard Kotra under KUMS Udaipur (Grain)	04-06-2018	99.56	76.32	07-06-2019	02-11-2020	26.64	04 nos. Godowans Complete, remaining 11 nos. Godowan lay out not given due to land dispute
47	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Const. of Internal Road (W.B.M. Road) in sub Yard Kotra KUMS Udaipur.	04-06-2018	55.00	42.38	09-03-2019	25-07-2020	36.84	Finalized
48	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Const. of Kiosk and water Hut sub yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	6.00	3.53	16-05-2019	02-11-2020	2.17	Work complete final bill to be paid
49	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Const. of Gate and Check post in Sub Yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	6.00	4.15	16-05-2019	02-11-2020	1.61	Work complete final bill to be paid
50	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Const. of Office Building for Sub Yard Kotra Under KUMS Udaipur	04-06-2018	21.00	3.23	16-05-2019	02-11-2020	18.62	Work complete final bill to be paid
51	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Const. of Toilet Block (2 Nos.) in sub yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	5.40	2.85	16-05-2019	02-11-2020	2.83	Work complete final bill to be paid
52	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Const. of Tube well & surface reservoir sub yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	9.50	8.17	16-05-2019	02-11-2020	0.93	Tube well work complete, reservewire work could not started due to land dispute
53	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Const. of Precoated G.I. Sheet roof covering aution platform (120'x40') at sub yard Kotra KUMS Udaipur (Grain)	04-06-2018	57.60	6.32	12-04-2019	18-03-2020	45.18	Final bill to be paid. Time extension case pending
54	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Reparing of Internal Road Sub Yard Gogunda Under Scheme Shyama prasad Mukherjee Rurban Mission under KUMS Udaipur (Grain)	19-03-2020	10.00	10.00	22-11-2020	22-11-2020	2.41	Work complete final bill to be paid

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
55	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Construction of Canteen building and Labour Shed at Sub Yard Gogunda Under Scheme Shyama prasad Mukherjee Rurban Mission under KUMS Udaipur (Grain)	19-03-2020	30.00	30.00	08-04-2021		8.88	Almost complete
56	Udaipur	Udaipur (Grain)	Yard Work	KUMS	Construction of Bank Building at Under Scheme Shyama prasad Mukherjee Rurban Mission under KUMS Udaipur (Grain)	29-04-2020	40.00	40.00	08-04-2021		25.20	Almost complete
					KUMS Udaipur (Grain) Total		9223.00	4694.99			4828.07	
57	Udaipur	Udaipur (F&V)	Yard Work	KUMS	Constructin of Internal C.C. road and repairing of damaged portion of C.C. road KUMS (F&V) Udaipur	22-11-2019	15.00	15.00	31-08-2020	31-08-2020	13.56	Finalized
					KUMS Udaipur (F&V) Total		15.00	15.00			13.56	
58	Udaipur	Fatehnagar	Yard Work	KUMS	Const. of Main Gate & F&V yard gate at KUMS Fatehnagar	25-08-2017	15.10	15.10	10-07-2018	10-07-2018	6.22	Finalized
59	Udaipur	Fatehnagar	Yard Work	KUMS	Const. of Internal C.C. Road at F&V yard at KUMS Fatehnagar.	25-08-2017	39.60	39.60	10-07-2018	10-07-2018	37.38	Finalized
60	Udaipur	Fatehnagar	Yard Work	KUMS	Construction of B.T. Road Chayala Kheda to Chappra, KUMS FatehNagar	09-05-2018	71.50	15.20	29-03-2019	26-03-2019	57.99	Finalized
61	Udaipur	Fatehnagar	Yard Work	KUMS	Raising and Construction of Boundary wall on front side at KUMS Fatehnagar	06-02-2020	15.71	11.31	01-03-2021		11.22	Work in progress
62	Udaipur	Fatehnagar	Yard Work	KUMS	S/R of auction Platfarm (220'x30') and Covering by Pre-Coated G.I. Sheet roofing at KUMS Fatehnagar	06-02-2020	49.50	49.50	01-06-2021		4.02	Work Stopped due to Bumper crop season
63	Udaipur	Fatehnagar	Yard Work	KUMS	S/R of auction Platfarm (330'x30') at KUMS Fatehnagar	06-02-2020	11.88	9.06	01-06-2021		2.20	Work Stopped due to Bumper crop season
64	Udaipur	Fatehnagar	Yard Work	KUMS	Raising of Boundary wall at Sub Yard Vallabhagar under KUMS Fatehnagar	06-02-2020	8.70	7.10	01-03-2021	29-01-2021	7.10	Work to be finalized
					KUMS Fatehnagar F&V Total		211.99	146.87			126.13	
65	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Internal Road work in F&V yard in sub yard Deogarh under KUMS Rajsamand (Pkg.03)	24-08-2017	13.30		10-07-2018	21-03-2021	9.53	Completed
66	Udaipur	Rajsamand	Yard Work	KUMS	Constrection for open Auction Area in F&V sub yard Deogarh under KUMS Rajsamand (Pkg.03)	24-08-2017	26.30		10-07-2018	10-07-2018	22.03	Work to be finalized
67	Udaipur	Rajsamand	Yard Work	KUMS	Land Leveling & Development work in sub yard Bhim under KUMS Rajsamand.	24-08-2017	15.00		10-07-2018	28-08-2018	13.02	Work to be finalized
68	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Interanl Road work in Grain yard in sub yard Bhim under KUMS Rajsamand	24-08-2017	25.10		10-07-2018	17-06-2019	21.08	Work to be finalized
69	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Internal Road work in (F&V) yard Bhim undr KUMS Rajsamand	24-08-2017	11.50		10-07-2018	18-06-2019	9.36	work to be finalized
					KUMS Rajsamand F&V Total		91.20	0.00			75.01	
70	Udaipur	Dungarpur	Yard Work	KUMS	Spical Repair and Renovation of office building at KUMS Dungarpur	21-12-2020	28.80	11.52			0.00	NIT due on 01.04.2021
71	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Remaining Boundary wall, repair and raising of existing boundary wall at KUMS Dungarpur	21-12-2020	84.00	33.60			0.00	NIT due on 01.04.2021
72	Udaipur	Dungarpur	Yard Work	KUMS	Repair of Covered Auction Platform at KUMS Dungarpur	21-12-2020	10.80	4.32			0.00	NIT due on 01.04.2021

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
73	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Internal B.T. Road in KUMS Dungarpur	21-12-2020	99.72	39.89			0.25	NIT due on 01.04.2021
74	Udaipur	Dungarpur	Yard Work	KUMS	Repair of Toilet Block (01 Nos.) at KUMS Dungarpur	21-12-2020	2.63	1.05			0.00	NIT due on 01.04.2021
75	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Kiosk, Water Hut & Urinal Block (01 Nos.) each) in KUMS Dungarpur	21-12-2020	10.50	4.20			0.00	NIT due on 01.04.2021
76	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Gate & Check Post (01 Nos) in KUMS Dungarpur	21-12-2020	4.08	1.63			0.00	NIT due on 01.04.2021
77	Udaipur	Dungarpur	Yard Work	KUMS	P& F Street Light and Service Connection at KUMS Dungarpur	21-12-2020	2.80	1.12			0.00	NIT due on 01.04.2021
78	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Water Tank and water Suply Arrangement at KUMS Dungarpur	21-12-2020	4.10	1.64			0.00	NIT due on 01.04.2021
79	Udaipur	Dungarpur	Yard Work	KUMS	Renovation of office building at sub Yard Aspur Under KUMS Dungarpur	21-12-2020	11.25	4.50			0.00	NIT due on 01.04.2021
80	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Remaining Boundary wall, repair and raising of existing boundary wall at KUMS Dungarpur	21-12-2020	26.50	10.60			0.00	NIT due on 01.04.2021
81	Udaipur	Dungarpur	Yard Work	KUMS	Reparing of Covered auction platform at Sub Yard Ashpur under KUMS Duungarpur	21-12-2020	12.00	4.80			0.00	NIT due on 01.04.2021
82	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Internal B.T. Road at Sub Yard at Ashpur under KUMS Dungarpur	21-12-2020	28.62	11.45			0.00	NIT due on 01.04.2021
83	Udaipur	Dungarpur	Yard Work	KUMS	Cosntruction of Toilet block (01 nos.) at Sub Yard Aspur under KUMS Dungarpur	21-12-2020	2.63	1.05			0.00	NIT due on 01.04.2021
84	Udaipur	Dungarpur	Yard Work	KUMS	Repair of Water Hut, & Urinal block (01 no. each) at Sub Yard Aspur undr KUMS Dungarpur	21-12-2020	3.20	1.28			0.00	NIT due on 01.04.2021
85	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Gate & Check Post (01 Nos) in Sub Yard Aspur KUMS Dungarpur	21-12-2020	4.08	1.63			0.00	NIT due on 01.04.2021
86	Udaipur	Dungarpur	Yard Work	KUMS	P&F Street lighth at sub yard Aspur under KUMS Dungarpur	21-12-2020	1.95	0.78			0.00	NIT due on 01.04.2021
87	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Tube well, water Tank and water supply arrangement at Sub Yard Aspur under KUMS Dungarpur	21-12-2020	4.00	1.60			0.00	NIT due on 01.04.2021
88	Udaipur	Dungarpur	Yard Work	KUMS	Repair & Renovation of retial shop (5 nos.) at Sub Yard Aspur under KUMS Dungarpur	21-12-2020	3.00	1.20			0.00	NIT due on 01.04.2021
89	Udaipur	Dungarpur	Yard Work	KUMS	Special Repair of Farmer Rest House at KUMS Dungarpur	21-12-2020	10.84	4.34			0.00	NIT due on 01.04.2021
90	Udaipur	Udaipur	Agri.	Other	Various Development work in JD Office including Cow - Catcher work at Jt. Dag. (Extn.) Region, Udaipur	02-11-2018	9.15	9.15	27-03-2020	18-03-2020	5.14	Finalized
91	Udaipur	Udaipur	Agri.	Other	Renovation of Computer lab. & Const. of Officer Room with attached Toilet Udaipur	23-09-2019	8.80	8.80	23-09-2020	27-08-2020	6.54	Finalized
92	Udaipur	Udaipur	Agri.	Other	Minor Repair & Maintenanace work in JD office (Almirab work in Kitchan, AC fitting water and Room coolers, Sanitary & Drainage works Distemper in Office Campus Udaipur (TSP)	23-09-2019	0.96	0.96	23-09-2020	27-08-2020	0.63	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
93	Udaipur	Udaipur	Agri.	Other	Minor Repair & Maintenance work in JD office (Almirab work in Kitchan, AC fitting water and Room coolers, Sanitary & Drainage works Distemper in Office Campus Udaipur (GENERAL)	23-09-2019	3.04	3.04	23-09-2020	27-08-2020	3.03	Finalized
94	Udaipur	Udaipur	Agri.	Other	Various Maintenance and Renovation work in A.D. office at Asstt. Director Agriculture (Extn.) Girwa, Distt. Udaipur	16-06-2020	4.50	4.50	24-03-2021	29-12-2020	3.71	Finalized
95	Udaipur	Udaipur	Agri.	Other	Repair & Renovation work at Soil Testing Laboratory in Detpy. Director Agriculture Campus Zilaprisad Agriculture (Extn.) Udaipur.	12-02-2019	7.32	7.32	24-03-2021		0.02	Work Not Start due to Dispute
96	Udaipur	Udaipur	Agri.	Other	Extension & Renovation of Training/ meeting Hall near AD Ag. (Extn.) office , Bagidora, Distt. Banswara	23-09-2019	29.24	29.24	23-09-2020	30-08-2020	24.58	Finalized
97	Udaipur	Udaipur	Agri.	Other	Renovation /Repair work of Residentail Qtrs & Office at Asst. Dag. (Extn.) Devgarh, Rajsamand	02-11-2018	3.00	3.00	21-03-2020	19-03-2020	2.79	Finalized
98	Udaipur	Udaipur	Agri.	Other	Repairing of Boundary wall of AAO - office Gilund Asst. Dag. (Extn.) Rajsamand	23-09-2019	4.89	4.89	15-07-2020	12-07-2020	4.26	Finalized
99	Udaipur	Udaipur	Agri.	Other	Repairing of Boundary wall of AAO - office Railmangara Asst. Dag. (Extn.) Rajsamand	23-09-2019	3.00	3.00	15-07-2020	12-07-2020	2.78	Finalized
					Agriculture Deptt. works Total		429.40	216.10			53.73	
100	Udaipur	Udaipur (G)	Ani. Hus.		Const. of mukhyamantri tehsil level mobile clinic (new name Pashudhan Arogya chal ikai) Veterinary Deptt. at SARADA	23-12-2016	15.00	5.54	04-10-2017	04-02-2018	13.67	Finalized
101	Udaipur	Udaipur (G)	Ani. Hus.		Const. of mukhyamantri tehsil level mobile clinic (new name Pashudhan Arogya chal ikai) Veterinary Deptt. at SALUMBER	23-12-2016	15.00	9.09	04-10-2017	26-02-2018	8.60	Finalized
102	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at MOHAMMAD FALASIYA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	7.57	08-03-2020	05-03-2020	9.17	complete
103	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at ODA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	9.02	08-03-2020	05-03-2020	8.95	complete
104	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BHICHHIWADA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	4.27	08-03-2020	05-03-2020	9.59	complete
105	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at AAMIWADA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	8.93	08-03-2020	05-03-2020	9.58	complete
106	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at NICHLA MANDAWA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	7.48	08-03-2020	05-03-2020	7.84	complete

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
107	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KIKAWAT , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	6.56	08-03-2020	05-03-2020	9.11	complete
108	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at TOKAR , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	6.47	08-03-2020	05-03-2020	9.27	complete
109	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BADGAVN , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	5.99	08-03-2020	05-03-2020	8.96	complete
110	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BADAWALI , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	5.94	08-03-2020	05-03-2020	8.99	complete
111	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at HOLI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	8.99	17-06-2020	05-02-2021	9.49	Completed
112	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SINDHU , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	7.10	17-06-2020	05-01-2021	9.87	Completed
113	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SANGWA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	5.97	17-06-2020	05-01-2021	10.40	Completed
114	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at GADOLI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	8.92	17-06-2020	05-01-2021	9.70	Completed
115	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at VIJANWAS , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	6.99	17-06-2020	05-01-2021	9.65	Completed
116	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at DADIYA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.97	17-06-2020	05-01-2021	9.00	Completed
117	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at PUNAWALI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	6.87	17-06-2020	03-12-2020	10.08	Completed
118	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at TARPAL , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.97	17-06-2020	05-01-2021	10.12	Completed
119	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BHOOTALA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.97	17-06-2020	05-01-2021	10.03	Completed
120	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KADMAL , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.97	17-06-2020	05-01-2021	10.28	Completed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
121	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KHAJURI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	8.29	17-06-2020	11-11-2020	10.24	Completed
122	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BADI UNDRI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	6.76	17-06-2020	11-11-2020	9.89	Completed
123	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SARU , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.97	17-06-2020		0.03	Patta of Land is of another site Acutal site patta allotment is in progress
124	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Hospital at PATIYA PADUNA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	30.00	29.86	17-06-2020		0.14	Not to be Constructed by Animal Husbandary Department
125	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KARAWALI , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	Contractor has refused to start the work case sent for Withdrwal
126	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at GUDHEL , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	Contractor has refused to start the work case sent for Withdrwal
127	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BAMNIYA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	Contractor has refused to start the work case sent for Withdrwal
128	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at JAMBUDA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	Contractor has refused to start the work case sent for Withdrwal
129	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SEMAL , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	Contractor has refused to start the work case sent for Withdrwal
130	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SINGHATWARA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	Contractor has refused to start the work case sent for Withdrwal
131	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KATANVADA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	Contractor has refused to start the work case sent for Withdrwal
132	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SURKHAND KA KHERA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	Contractor has refused to start the work case sent for Withdrwal
133	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at NATHARA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	Contractor has refused to start the work case sent for Withdrwal

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
134	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BEHUTI , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	Contractor has refused to start the work case sent for Withdrwal
135	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at DELVAS , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.96	06-10-2020		0.05	Contractor has refused to start the work case sent for Withdrwal
136	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at DEVPURA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.96	06-10-2020		0.05	Contractor has refused to start the work case sent for Withdrwal
137	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at PILADAR , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.96	06-10-2020		0.04	Contractor has refused to start the work case sent for Withdrwal
138	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at NIMBORA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.96	06-10-2020		0.03	Contractor has refused to start the work case sent for Withdrwal
139	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at CHVAND , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.97	06-10-2020		0.02	Contractor has refused to start the work case sent for Withdrwal
140	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at Kali Bheet , RIDF-T-XXIV Pkg. UDR-DHARIYAVAD / 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	21-03-2020	19-03-2020	10.54	Finalized
141	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at Ghated , RIDF-T-XXIV Pkg. UDR-DHARIYAVAD / 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	21-03-2020			Work Withdrawn
142	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at Karakalan , RIDF-T-XXIV Pkg. UDR-DHARIYAVAD / 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	21-03-2020			Work Withdrawn
143	Udaipur	Udaipur (G)	Ani. Hus.		Strenthng of Multipurpose Veterinary Hospital Rajsamand	12-02-2019	5.00	2.45	21-03-2020	19-03-2020	4.11	Finalized
144	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at DUNGAR KHEDA, RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.88	05-06-2020	04-02-2021	0.12	Completed
145	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BORVA, RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.94	05-06-2020	04-02-2021	5.42	Completed
146	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at LASADIYA, RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.94	05-06-2020	04-02-2021	4.12	Completed
147	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at JASSA KHEDA, RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.94	05-06-2020		0.06	Land dispute

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
148	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at THANETA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.94	05-06-2020	04-02-2021	4.92	Completed
149	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at TOGI , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.94	05-06-2020	04-02-2021	2.63	Completed
150	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at PANOTIYA KHEDA , RIDF-T-XXIV Pkg. RJS- BHIM 06 (A)/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	05-06-2020			Land dispute
151	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at MAAD , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.95	07-08-2020	06-02-2021	4.10	Completed
152	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at TOKRA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.95	07-08-2020		0.07	Site not Suitable
153	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KANKROD , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.95	07-08-2020	06-02-2021	8.47	Completed
154	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DAULPURA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.95	07-08-2020		0.05	Land dispute
155	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at ARJUN GARH , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.95	07-08-2020	06-02-2021	8.62	Completed
156	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at NARANA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.95	07-08-2020	06-02-2021	8.67	Completed
157	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SALIYA KHEDA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	07-08-2020		0.03	Land dispute
158	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KHAKHARMALA , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	08-03-2020		3.29	Roof Level complete
159	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SUKARR , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	08-03-2020		8.47	Finishing work in progress
160	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SANGATHKALA , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	08-03-2020	08-03-2020	8.23	To be finalized
161	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SUNDARCHA , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	08-03-2020		9.26	Finishing work in progress
162	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Hospital at JHOR , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	30.00	29.88	08-03-2020		0.12	Roof casted

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
163	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at FIYAWADI , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		6.87	Finishing work in progress
164	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at BORAZ , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		3.7	Lintel Level complete and Court Stay
165	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at AATMA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		9.16	Work almost complete
166	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KHADBAMANIY , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		2.83	Roof Level complete
167	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at PAKHAND , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		8.17	Almost complete
168	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at NEGADIYA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		8.8	Work almost complete
169	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at UTHARDA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		8.88	Work almost complete
170	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at LAL MADRI , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		6.14	Finishing work in progress
171	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at GHODACH , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		2.68	Roof Level complete
172	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DHANERIYA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		8.18	Almost complete
173	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at RAJPURA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		0.03	Finishing work in progress
174	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at CHARANA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		8.75	Work almost complete
175	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at OODA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		7.15	Finishing work in progress.
176	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KUNDIYA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		0.03	Roof Level complete

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
177	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at GOGATHALA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		7.87	Almost complete
178	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at JUNDA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		0.03	Roof casted
179	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at OADA BADA, RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	DPC complete
180	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DHAMLAT FALA , RIDF-T-XXIV Pkg. 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.77	16-06-2020		3.23	Finishing work in progress
181	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DHAMOD , RIDF-T-XXIV Pkg. DPR- DPR 03 (A)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.86	16-06-2020		3.14	Roof casted
182	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at BILPAN , RIDF-T-XXIV Pkg. DPR- DPR 03 (A)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.94	16-06-2020		3.06	Roof casted
183	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at BAROTHI VIDHI CHAK, RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	Lintel Level complete
184	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at LAMBA BHATDA, RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	10.53	16-06-2020		1.47	Land dispute
185	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KHAJURI RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	Land dispute
186	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at JALARA RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	9.54	16-06-2020		2.46	Lintel Level complete
187	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MALMATHA RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	9.03	16-06-2020		2.97	Roof casted
188	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GED RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.43	16-06-2020		3.57	Roof casted
189	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GALNDER RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.69	16-06-2020		3.31	Roof casted
190	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at PAL BASSI RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.83	16-06-2020		3.17	Roof level complete

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
191	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at DAMADI RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	Fondation masonry in progress
192	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VALOTA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.58	16-06-2020		3.42	Roof level complete
193	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PALGAMDI RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	9.14	16-06-2020		2.86	Lintel Level complete
194	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GUMANPURA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	10.16	16-06-2020		1.84	Lintel Level complete
195	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VAGDARI RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	Sill level complete
196	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PAGARA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.64	16-06-2020		3.36	Roof level complete
197	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MATHU GAMDAPAL RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	Lintel Level complete
198	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at ROHAN WADA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.37	16-06-2020		3.63	Roof level complete
199	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GHODAKHARA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	Land dispute
200	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at RAINTA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	7.17	16-06-2020		4.83	Plaster work in progress
201	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KABJA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.98	16-06-2020		0.02	Land dispute
202	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BHADAR RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	7.86	12-06-2020	12-06-2020	4.14	Complete
203	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BADGAMA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	12-06-2020	12-06-2020	8.84	Completed
204	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BODMLI RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	6.47	12-06-2020	12-06-2020	5.53	Completed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
205	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at JORAVERPURA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	6.33	12-06-2020	12-06-2020	9.43	Completed
206	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MALAKHODLA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	5.12	12-06-2020	12-06-2020	9.73	Completed
207	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MANDALI RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	6.38	12-06-2020	12-06-2020	7.60	Completed
208	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BANKRA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	12-06-2020		0.03	Land dispute, not started
209	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at SADDIYA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	5.59	12-06-2020	12-06-2020	9.41	Completed
210	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Hospital at BICHIWARA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	30.00	29.87	12-06-2020		0.13	Land dispute, not started
211	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Hospital at JHOOTHRI RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	30.00	26.29	12-06-2020	12-06-2020	14.57	Completed
212	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KHUDARDA RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	2.44	12-06-2020	12-06-2020	11.26	Finalized
213	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KHALIL RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	6.07	12-06-2020	12-06-2020	11.31	Finalized
214	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GANESHPUR RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	2.34	12-06-2020	12-06-2020	11.30	Finalized
215	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VALAI RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	5.86	12-06-2020	12-06-2020	11.43	Finalized
216	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KASARIYA RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	12-06-2020	12-06-2020	11.32	Finalized
217	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BORKHED RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	12-06-2020	12-06-2020	11.40	Finalized
218	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BABA KI BAAR RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	2.00	12-06-2020	12-06-2020	11.41	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
219	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PARDA SARODA RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	1.05	12-06-2020	12-06-2020	10.52	Finalized
220	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GAMDI DEVKI RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	12-06-2020	12-06-2020	12.00	Finalized
221	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at NANDOD RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	12-06-2020	12-06-2020	11.73	Finalized
222	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VIRAT RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	12-06-2020	12-06-2020	11.67	Finalized
223	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VANORI RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	12-06-2020	12-06-2020	11.30	Finalized
224	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at SAMLIYA RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	5.66	12-06-2020	12-06-2020	10.93	Finalized
225	Udaipur	Dungarpur	Ani. Hus.		Maintenance and Construction of Outdoor room, X-ray room and Sonography room at Multipurpose veterinary Hospital Dungarpur under " Strengthening of Veterinary Polyclinics" Project	11-03-2020	48.21	37.00	01-04-2021	01-01-2021	36.39	Finalized
226	Udaipur	Banswara	Ani. Hus.		Repair and Maintenance of Multipropse Veterinary Hospital Banswara under " Strengthening of Veterinary Polyclinics" Project	11-03-2020	49.72	49.72	01-04-2021	29-12-2020	39.71	Finalized
227	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Institute at Choti Sarwan, Distt. Banswara.	20-12-2017	36.00	22.83	03-01-2019	30-05-2019	35.94	Finalized
228	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at FALWA, RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.96	12-06-2020		0.04	Land Dispute and to be withdwawn
229	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at DOKER, RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	10.56	12-06-2020	12-06-2020	11.51	Finalized
230	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at PATIYA GALIYA , RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.97	12-06-2020		0.03	Work withdwawn
231	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at AMLIYA AMBADARA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.97	12-06-2020	12-06-2020	11.24	Finalized
232	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at JHADAS RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	5.62	12-06-2020	17-03-2020	11.82	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
233	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at SUWALA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.97	12-06-2020	17-03-2020	10.20	Finalized
234	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KHUNTA MACHAR RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.97	12-06-2020	17-03-2020	9.97	Finalized
235	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at NAGAWADA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	9.94	12-06-2020	17-03-2020	11.11	Finalized
236	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at SHOBHAWATI RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	5.00	12-06-2020	22-02-2020	10.55	Finalized
237	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at VASUNI RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.97	12-06-2020	12-06-2020	10.45	Finalized
238	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at SABBALPURA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	5.20	12-06-2020	21-02-2020	10.53	Finalized
239	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at CHOKHAWARA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	6.01	12-06-2020	20-02-2020	10.04	Finalized
240	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KHAJURA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.97	12-06-2020		0.03	Work withdwawn
241	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at TANDIBADI RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	5.69	12-06-2020	17-03-2020	11.94	Finalized
242	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BORKHABAR RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	4.63	16-06-2020	15-06-2020	11.26	Finalized
243	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BORIYA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.97	16-06-2020	15-06-2020	11.51	Finalized
244	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at GANAU RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	4.19	16-06-2020	15-06-2020	9.90	Finalized
245	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KUNDLA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.97	16-06-2020	15-06-2020	10.17	Finalized
246	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BADLI PADA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	4.02	16-06-2020	15-06-2020	7.38	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
247	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at UPLA GHANTALA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	4.20	16-06-2020	03-03-2020	10.61	Finalized
248	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at FEFAR RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	3.97	16-06-2020	22-05-2020	10.17	Finalized
249	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BORWAT RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	7.17	16-06-2020	15-06-2020	10.03	Finalized
250	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KUSHALPURA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	11.97	16-06-2020	15-06-2020	10.01	Finalized
251	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at JHANTLA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	10.47	16-06-2020	15-06-2020	10.01	Finalized
252	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BHACHADIYA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	10.66	16-06-2020	15-06-2020	10.04	Finalized
253	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BADVI RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	4.21	16-06-2020	01-03-2020	8.24	Finalized
254	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BADI PADAL RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	8.50	16-06-2020	15-06-2020	11.60	Finalized
255	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BAMAN PADA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	4.20	16-06-2020	03-03-2020	9.88	Finalized
256	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Hospital at AMBAPURA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	30.00	29.87	16-06-2020	15-06-2020	24.48	Finalized
					Animal Husbandry Deptt. Works Total		2070.93	1698.59			1064.29	
257	Udaipur	Udaipur	RSSOPCA	Other	Dismantling of Old cannal between poly House & field no. 2 & removing of wire fencing at Borwat Farm, Banswara	31-05-2018	1.00	1.00	09-05-2019	09-05-2019	0.00	Estimate and funds not available
258	Udaipur	Udaipur	RSSOPCA	Other	Const. of Display Board on existing boundary wall back side of office building at Borwat Banswara	31-05-2018	2.00	2.00	09-05-2019	09-05-2019	0.00	Estimate and funds not available
259	Udaipur	Udaipur	RSSOPCA	Other	Const. of Garden infornt of office building at Borwat Banswara	31-05-2018	5.00	5.00	09-05-2019	09-05-2019	0.00	Estimate and funds not available
260	Udaipur	Udaipur	RSSOPCA	Other	Const. of remaining boundary wall, chain link fencing, Interlocking block Tile in GOT Farm Borwat Banswara	31-05-2018	11.08	11.08	04-09-2019	04-09-2019	7.15	Finlized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
261	Udaipur	Udaipur	Co-Oprative Bank	Other	Const. of Head office building for UCCB Ltd at Pratapnagar, Distt. Udaipur	28-09-2017	196.00	42.58	02-09-2019		153.03	Work to be finalized after receiving funds
262	Udaipur	Udaipur	Co-Oprative Bank	Other	Maintenace of Roof at Udaipur Co- Oprative Constumber Wholesale Store Ltd. At Shastri Circle Udaipur.	12-06-2018	5.00	0.15			4.99	Finalized
263	Udaipur	Udaipur	Co-Oprative Bank	Other	False Ceiling Work for gournnd floor slab at central Co-oprative Bank building Pratapnagar udaipur	25-07-2018	5.65	0.66	10-06-2019	11-04-2019	4.99	Finalized
264	Udaipur	Rajsamand	Co-Oprative Bank	Other	Construction of Bank Building and Renovation work for UCCB Ltd. at BHIM, Distt. Rajsamand	28-09-2017	20.00	20.00	01-11-2017	10-06-2018	18.63	Finalized
265	Udaipur	Udaipur	Co-Oprative Bank	Other	Constrction of CC Road from Umderda Weigh Bridge to Bari Mata Temple at UMERDA Udaipur	30-08-2018	18.84	3.62	02-12-2018	25-05-2019	16.24	Finalized
					Other Department Deposit work Total		264.57	86.09			205.03	
266	Udaipur	Udaipur (G)	TAD	TAD	Const. of Girls College Hostel building (100 bedded) at SARADA	05-07-2017	350.00	295.72	09-05-2019	09-05-2019	334.32	Finalized
267	Udaipur	Udaipur (G)	TAD	TAD	Const. of Girls College Hostel building (100 bedded) at SEMARI	05-07-2017	350.00	348.99	09-05-2019	09-05-2019	312.15	Finalized
268	Udaipur	Udaipur (G)	TAD	TAD	Const. of Girls Collage Hostel building (100 bedded) at Kherwada	05-07-2017	350.00	70.90	09-05-2019	09-05-2019	322.40	Finalized & Handed over
269	Udaipur	Udaipur (G)	TAD	TAD	Const. of Girls Collage Hostel building (100 bedded) at Semari	05-07-2017	350.00	158.19	04-09-2019	04-09-2019	279.69	Finalized & Handed over
270	Udaipur	Dungarpur	TAD	TAD	Const. of Girls Collage Hostel building (100 bedded) at Zothari	05-07-2017	350.00	158.19	02-09-2019		221.75	Finishing work in progress
271	Udaipur	Banswara	TAD	TAD	Const. of Girls Ashram Hostel building (100 bedded) at Jahanpura, Distt Banswara	24-10-2020	350.00	350.00			0.06	Estimate
272	Udaipur	Dungarpur	TAD	TAD	Construction of Community hall at Govind Guru Dhuni Khokhara, GP Khokhara, PS Sagwara, Distt. Dungarpur	05-09-2018	23.93	4.37	10-06-2019	11-04-2019	20.31	Finalized
273	Udaipur	Dungarpur	TAD	TAD	Const. of (25 bedded) capacity increase in ashram hostel CHOTA DUNGRA panchayat samiti SAJJANGARH	16-12-2016	67.90	46.94	01-11-2017	10-06-2018	61.52	Finalized
274	Udaipur	Udaipur (G)	TAD	TAD	Repair and Maintanence Ashram hostel Bullding and Construction of new Dining hall at PARSAD Panchyat samiti Sarada Distt. Udaipur. (Pkg. 01)	24-03-2018	28.05	5.15	02-12-2018	25-05-2019	23.12	Work to be finalized
275	Udaipur	Udaipur (G)	TAD	TAD	(a) Repair & Maintenance work of Girls Ashram Hostel building and Construction of New Common hall, Peon Quarter & Toilet Block(3+3) at Girls Ashram Hostel CHAWAND Panchayat Samiti SARADA Distt. Udaipur. (Pkg. 01)	24-03-2018	33.77	6.13	02-12-2018	30-05-2019	27.51	Work to be finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
276	Udaipur	Udaipur (G)	TAD	TAD	(a) Repair & Maintenance of Boys Ashram Hostel Building And Construction of New Peon Quarter & Toilet Block (4+4)A at Ashram hostel KHERWARA (BOYS) Panchayat Samiti KHERWARA Distt. Udaipur. (Pkg. 01)	24-03-2018	32.19	7.43	02-12-2018	15-07-2019	24.66	Work to be finalized
277	Udaipur	Udaipur (G)	TAD	TAD	Repair and Maintenance at Girls Ashram Hostel ADWAS Panchayat Samiti Sarada Distt. Udaipur. (Pkg. 02)	24-03-2018	21.20	6.13	02-12-2018	25-05-2019	14.89	Work to be finalized
278	Udaipur	Udaipur (G)	TAD	TAD	(a) Repair and Maintenance of Ashram Hostel building and Construction of new Common Hall at ashram hostel at JHADOL Panchyat samiti Sarada Distt. Udaipur. (Pkg. 02)	24-03-2018	23.35	4.52	02-12-2018	30-05-2019	19.23	Work to be finalized
279	Udaipur	Udaipur (G)	TAD	TAD	(a) Repair and Maintenance of Ashram Hostel building and Construction of new Toilet Block(3+3) at ashram hostel SARADA panchayat Samiti Sarada Distt. Udaipur.(Pkg. 02)	24-03-2018	21.58	9.12	02-12-2018	31-10-2019	12.67	Work to be finalized
280	Udaipur	Udaipur (G)	TAD	TAD	(a) Repair & Maintanence ashram hostel building kejad and Construction of New Toilet Bolck(5+5) at BOYS Ashram Hostel Building KEJAD Panchayat Samiti Sarada Distt. Udaipur (Pkg. 02)	24-03-2018	21.56	4.16	02-12-2018	30-05-2019	17.40	Work to be finalized
281	Udaipur	Udaipur (G)	TAD	TAD	Repair & Maintenance of Girls Ashram Hostel & Construction of New Fourth Class Emplpyee Quarter, Dormetry No. 3, Boundary Wall and Common Hall at SAGWARA P.S. Dishabhdev, Distt. Udaipur	05-10-2018	37.04	2.00	28-08-2019	28-07-2019	35.54	Finalized
282	Udaipur	Udaipur (G)	TAD	TAD	Repair & Maintanence of Girls Ashram Hostel & Construction of New Library, Toilet Block (5 Lete +5 Bath) and Raising of Boundary wall at RISHABHDEV P.S. Dishabhdev, Distt. Udaipur	05-10-2018	33.02	1.49	28-08-2019	28-07-2019	32.10	Finalized
283	Udaipur	Udaipur (G)	TAD	TAD	Repair & Maintanence of Ashram Hostel & Construction of New Daining Hall, Warden Quarter, Toilet Block and (5 Late +5 Bath) SARERA, P.S. Kherwara, Distt. Udaipur (Pkg. 06)	05-10-2018	49.04	49.04	14-04-2019	30-05-2019	39.73	Finalized
284	Udaipur	Udaipur (G)	TAD	TAD	(a) Repair and Maintenance of Girls Ashram Hostel Building DAL Panchayat Samiti Salumber Distt. Udaipur (Pkg. 04)	24-03-2018	20.19	20.19	28-08-2019	28-07-2019	20.18	Finalized
285	Udaipur	Udaipur (G)	TAD	TAD	Repair & Maintanence of Girls Ashram Hostel & Construction of New Common Hall at Girsl Ashram Hostel UMERDA P.S. Girwa, Distt. Udaipur	05-10-2018	29.03	29.03	28-08-2019	28-07-2019	25.60	Finalized
286	Udaipur	Udaipur (G)	TAD	TAD	Repair & Maintanence of Girls Ashram Hostel & Construction of New Library and Computor Room at Girls Ashram Hostel BACHHAR P.S. Girwa, Distt. Udaipur	05-10-2018	45.76	45.76	28-08-2019	28-08-2019	39.80	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
287	Udaipur	Udaipur (G)	TAD	TAD	Repair & Maintenance of Ashram Hostel & Construction of New Fourth class employee Quarter, Toilet Block (5 Late+5 Bath), Library & Computer Room at Ashram Hostel JHAMAR KOTRA P.S. Girwa, Distt. Udaipur	05-10-2018	15.42	15.42	28-08-2019	28-07-2019	12.58	Finalized
288	Udaipur	Udaipur (G)	TAD	TAD	Repair & Maintenance of Ashram Hostel & Construction of New Store Room No. 02 at Ashram Hostel TIDI ,P.S. Girwa, Distt. Udaipur	05-10-2018	43.91	43.91	28-08-2019	28-07-2019	38.63	Finalized
289	Udaipur	Udaipur (G)	TAD	TAD	Repair & Maintenance of Ashram Hostel & Construction of New Dining Hall, Library and Computer Room at Ashram Hostel FATEH SCHOOL P.S. Girwa, Distt. Udaipur	05-10-2018	40.69	40.69	28-08-2019	28-07-2019	39.06	Finalized
290	Udaipur	Udaipur (G)	TAD	TAD	Repair & Maintenance of Ashram Hostel & Construction of New Warden Quarter and Additional Dormatry, Footpath and Interlocking Tiles at Ashram Hostel SARDARPURA, P.S. Girwa, Distt. Udaipur	05-10-2018	21.11	21.11	25-11-2018	06-05-2019	12.84	Finalized
291	Udaipur	Udaipur (G)	TAD	TAD	Const. of (25 bedded) capacity increase in ashram hostel KALINGARA panchayat samiti BAGIDORA	16-12-2016	67.90	67.81	05-10-2017	05-07-2018	45.73	Finalized
292	Udaipur	Udaipur (G)	TAD	TAD	(a) Repair and Maintenance at Girls Ashram Hostel LASADIYA Panchayat Samiti Lasadiya Distt. Udaipur. (Pkg. 04)	16-12-2016	21.96	21.96	25-11-2018	06-05-2019	21.54	Finalized
293	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at OGNA, DISTT UDAIPUR	06-02-2021	7.65	7.65			0.02	T.S. Accorded
294	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at SALUMBER, DISTT UDAIPUR	06-02-2021	7.65	7.65			0.01	T.S. Accorded
295	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at KOTRA , DISTT UDAIPUR	06-02-2021	7.65	7.65			0.01	T.S. Accorded
296	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at PANERWA, DISTT UDAIPUR	06-02-2021	7.65	7.65			0.01	T.S. Accorded
297	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at MANDWA, DISTT UDAIPUR	06-02-2021	7.65	7.65			0.01	T.S. Accorded
298	Udaipur	Dungarpur	TAD	TAD	Construction of Conucelling and Public Hearing room at DOVDA, DISTT. DUNGARPUR	06-02-2021	7.65	7.65			0.00	T.S. Accorded
299	Udaipur	Dungarpur	TAD	TAD	Construction of Conucelling and Public Hearing room at RAM SAGDHA, DISTT. DUNGARPUR	06-02-2021	7.65	7.65			0.00	T.S. Accorded
300	Udaipur	Dungarpur	TAD	TAD	Construction of Conucelling and Public Hearing room at VERDA, DISTT. DUNGARPUR	06-02-2021	7.65	7.65			0.00	T.S. Accorded
301	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at KOTWALI, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded
302	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at SADAR, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded
303	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at GADHI, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
304	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at PATAN, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded
305	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at KUSHALGARH, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded
306	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at KHAMERA, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded
307	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at LOHARIYA, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded
308	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at AMBAPURA, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded
309	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at MAHILA THANA, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded
310	Udaipur	Banswara	TAD	TAD	Construction of Conucelling and Public Hearing room at ARTHUNDA, DISTT. BANSWARA	06-02-2021	7.70	7.70			0.00	T.S. Accorded
311	Udaipur	Udaipur (G)	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys Hostel at Dadiya, Gogunda, Distt. Udaipur	09-06-2020	600.00	600.00	05-05-2022		2.27	Lay out Given
312	Udaipur	Udaipur (G)	TAD	TAD	Construction of Girls Hostel with morden facilites and amenities at Residancy Mdhuban Udaipur (Capacity 100) Distt. Udaipur	20-09-2019	1776.00	1775.68	05-10-2021		3.50	Land dispute Decision pending with TAD
313	Udaipur	Udaipur (G)	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys and 240 Girls Total Capacity 480) at Sarada, Distt. Udaipur	17-09-2019	2569.00	2569.00	08-12-2021		1189.08	Boys Hostel plaster and flooring work in progress. Staff Quarter IIIrd type masonry and plaster work in progress. IV type Quarter F.F. roof casted IInd type G.F. roof shuttring in progress. Girls Hostel IInd floor roof Shuttring in progress & bricks masonry, plaster work in progress Dining Hall Footing work complete & Acadmic block Girls Hostel IInd floor roof Shuttring in progress & bricks masonry, plaster work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
314	Udaipur	Udaipur (G)	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys and 240 Girls Total Capacity 480) at Dungarpur H.O., Distt. Dungarpur	17-09-2019	2539.00	2539.00	07-12-2021		988.55	Boys Hostel and Acedmic block roof casted and brick masonar work in progress. Dining Hall brick masonry work in progress and Ivth type Quarter Plinth work in progress. Girls Hostel roof casted.III type qaurter 1st floor roof work in progress
315	Udaipur	Udaipur (G)	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys and 240 Girls Total Capacity 480) at Aabapura, Distt. Banswara	17-09-2019	2563.00	2563.00	17-10-2021		449.03	Boys Hostel G.F. roof casted & bricks masonry work in progress Staff Quarter II.III & IVth typr G.F. roof casted and brick masonry work in pgoress. Girls Hostel G.F. Column casting in progress, Acedmic block Half roof casted remaining shuttring work in progress, Dining Hall plinth Beam work in progress.
					TAD Work Total		12983.80	12019.23			4687.51	
					Division Udaipur Total		25289.89	18876.87			11053.33	
					Grand Total of Circle Ajmer		30955.17	21253.40			13679.63	