

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, AJMER
Physical & Financial Progress of construction works

Month : August 2019

Circle Ajmer

(Amt. in lacs)

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Ajmer	Ajmer (G)	Kums Road	KUMS	Construction of Kishan path Hathi Kheda Village Talai Khestra in Front of Govt. Senor Secondary School Hathi Kheda under KUMS Ajmer (Grain).	10-09-2018	42.75	4.11	12-08-2019	15-05-2019	35.30	Finalised
2	Ajmer	Ajmer (G)	Kums Road	KUMS	Construction of Kishan path Lohagal Main road to Moddi Mohala and jeevan mandir colony to via Durgadas nagar up to main road under KUMS Ajmer (Grain).	10-09-2018	55.58	9.61	12-08-2019	15-05-2019	42.88	Finalised
3	Ajmer	Ajmer (G)	Kums Road	KUMS	Construction of Kishan path Village Kharekhadi Ajaypal Road to up to Mitha Bera under KUMS Ajmer (Grain).	10-09-2018	30.12	3.99	12-08-2019	15-05-2019	24.79	Finalised
4	Ajmer	Ajmer (G)	Kums Road	KUMS	Construction of Kishan path Village Boraj Radha Kishan Colony and New Gota Colony Bhati ki Dang Boraj under KUMS Ajmer (Grain).	10-09-2018	29.33	3.48	12-08-2019	15-05-2019	22.55	Finalised
5	Ajmer	Bijaynagar	Kums Yard	KUMS	Const. of C.C. Pavement at Various Places in main mandi yard under KUMS Bijaynagar. Pkg-02	23-08-2018	27.38	21.63	13-06-2019	09-06-2019	22.37	Finalised
6	Ajmer	Bijaynagar	Kums Yard	KUMS	Const. of Boundary wall in main mandi yard under KUMS Bijaynagar Pkg-02	23-08-2018	5.95	2.44	13-06-2019	09-06-2019	4.59	Finalised
7	Ajmer	Bijaynagar	Kums Yard	KUMS	Repair of Grameen Godam in main mandi yard Bijaynagar Pkg-02	23-08-2018	8.46	4.80	13-06-2019	09-06-2019	7.44	Finalised
8	Ajmer	Bijaynagar	Kums Yard	KUMS	Const. of New Drain in main mandi yard under KUMS Bijaynagar. Pkg-02	23-08-2018	28.58	12.99	13-06-2019	09-06-2019	24.12	Finalised
9	Ajmer	Bijaynagar	Kums Yard	KUMS	Const. of New Drain in F&V yard KUMS Bijaynagar. Pkg-02	23-08-2018	14.87	9.69	13-06-2019	09-06-2019	13.47	Finalised
10	Ajmer	Bijaynagar	Kums Yard	KUMS	Const. of Rubbish Collection Centre (6 No.) under KUMS Bijaynagar. Pkg-02	23-08-2018	9.60	5.19	13-06-2019	09-06-2019	7.68	Finalised
11	Ajmer	Bijaynagar	Kums Yard	KUMS	Const. of Toilet Block under KUMS Bijaynagar Pkg-02	23-08-2018	12.50	9.75	13-06-2019	09-06-2019	9.57	Finalised
12	Ajmer	Bijaynagar	Kums Road	KUMS	Const. of Missing link Beawar road to rail ka badiya gram panchayat devas under KUMS Bijaynagar. Pkg-02	23-02-2016	35.00	3.87	06-09-2018	05-11-2018	13.71	Finalised
13	Ajmer	Bijaynagar	Kums Road	KUMS	Const. of Missing link road Patiya Kheda to Beawar road gram Panachayat Khari ka Lamba under KUMS Bijaynagar. Pkg-02	23-02-2016	29.00	6.61	06-09-2018	05-11-2018	17.59	Finalised
14	Ajmer	Bijaynagar	Kums Road	KUMS	Const. of Kishan path Ekalsingha to Gram Dhani (Gram Panchayat Ekalsingha) under KUMS Bijaynagar	16-05-2018	38.49	18.15	08-03-2019	04-04-2019	31.40	Finalised
15	Ajmer	Bijaynagar	Kums Road	KUMS	Const. of Kishan Path Lalawas to Masuda Bijaynagar Main road (Gram Panchayat Devmali) under KUMS Bijaynagar Pkg-01	16-05-2018	12.77	5.18	08-03-2019	05-04-2019	10.12	Finalised
16	Ajmer	Bijaynagar	Kums Road	KUMS	Const. of Kishan Path Chorasiya School to Dholi Ghati naya Ganv (Gram Panchayat Naya Ganv) under KUMS Bijaynagar Pkg-01	16-05-2018	62.83	12.36	08-03-2019	05-04-2019	48.03	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
17	Ajmer	Nagaur	Kums Yard	KUMS	S/R of Bank Building at main mandi yard KUMS Nagaur	14-03-2016	10.26		04-05-2019	29-03-2019	6.04	Work completed & Final bill to be paid after Fund received
18	Ajmer	Nagaur	Kums Road	KUMS	Const. of road Fhirod to Dukiyo ki Dhani under KUMS Nagaur, Pkg-01	11-12-2015	28.80		25-11-2016	15-07-2017	16.01	work completed to be finlised after Fund Received
19	Ajmer	Nagaur	Kums Road	KUMS	Const. of L/R MDR-37 A to Government Primary School Beldaro ki Dhani Baswani Under KUMS Nagaur, Pkg-01	11-12-2015	24.00		25-11-2016	30-03-2018	0.13	Withdrawn under clause 32 on dated 30-03-2018
20	Ajmer	Nagaur	Kums Road	KUMS	Const. of L/R Khajwana Village to via Teja ji Temple to up S.H.39, Pkg-01	07-01-2016	24.00		25-11-2016	15-07-2017	15.36	work completed to be finlised after Fund Received
21	Ajmer	Nagaur	Kums Road	KUMS	Const. of L/R N.H. 65 K.M. 167/600 to Kayamkhaniya ki Dhani Under KUMS Nagaur, Pkg-01	11-12-2015	24.00		25-11-2016	15-07-2017	13.07	work completed to be finlised after Fund Received
22	Ajmer	Merta City	Kums Yard	KUMS	Special Repair of Farmer Rest House Building at Main mandi yard KUMS Mertacity.	05-10-2018	21.18	17.52	09-11-2019		13.44	Work almost completed
23	Ajmer	Merta City	Kums Yard	KUMS	Special Repair of Bank Building at main mandi yard KUMS Mertacity.	05-10-2018	27.29	21.06	09-11-2019		12.04	Work almost completed
24	Ajmer	Merta City	Kums Yard	KUMS	Const. of Toilet Block Building with Approach road at F&V yard under KUMS Mertacity	05-10-2018	10.57	8.83	09-11-2019		2.56	work in progress
25	Ajmer	Merta City	Kums Yard	KUMS	Const. of Labour Shed Building at F&V yard under KUMS Mertaciyt.	05-10-2018	35.99	29.70	09-11-2019		6.50	work in progress
26	Ajmer	Merta City	Kums Yard	KUMS	Special Repair of Water Hut (2Nos.) at main mandi yard KUMS Mertacity.	05-10-2018	2.78	2.35	09-11-2019		1.84	Work almost completed
27	Ajmer	Merta City	Kums Yard	KUMS	Earth filling Both side of C.C. Internal roads and Approach road of F&V yard under KUMS Mertacity.	05-10-2018	15.27	7.54	09-11-2019		12.09	Work almost completed
28	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan Path Main road to via Shivnagari Bhivsi Nadi ki Taraf Dangawas under KUMS Mertacity. Pkg-05	06-06-2016	23.50	20.20	08-11-2017	04-01-2019	0.14	Work withdraw under clause 32
29	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan Path Baged Harijano ki Basti to upto main road under KUMS Mertacity. Pkg-05	06-06-2016	14.10		08-11-2017	09-03-2017	0.14	Work withdraw under clause 32
30	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan Path Bagged Gayatri Choraya to up to main road under KUMS Mertacity Pkg-05	06-06-2016	14.10	1.62	08-11-2017	04-01-2019	12.29	Finalised
31	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan Path Main road to Morara Rasta Dholerav Kalan under KUMS Mertacity. Pkg-05	06-06-2016	23.50	4.55	08-11-2017	04-01-2019	17.59	Finalised
32	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan Path Netadiya to Bheru ji ka Sthann under KUMS Mertacity, Pkg-05	06-06-2016	23.50	5.76	08-11-2017	04-01-2019	21.04	Finalised
33	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Gudha Jagmalota to lora ki Dhani under KUMS Mertacity Pkg-01	28-03-2018	35.25	4.53	19-02-2019	11-01-2019	23.02	Finalised
34	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Badlaya BeraModi Kallan under KUMS Mertacity Pkg-01	28-03-2018	54.05	3.35	19-02-2019	11-01-2019	43.23	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
35	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Padhu Khurd to Keriya Makre under KUMS Mertacity Pkg-02	28-03-2018	46.80	4.94	19-06-2019	11-01-2019	32.06	Finalised
36	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Surajgarh to Alniyawa Bijathal Road Via Raiko ki Dhani under KUMS Mertacity. Pkg-02	28-03-2018	30.55	2.03	19-06-2019	11-01-2019	23.48	Finalised
37	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Sathani to Ajmer-Merta N.H. 89 under KUMS Mertacity Pkg-02	28-03-2018	58.28	3.08	19-06-2019	11-01-2019	46.43	Finalised
38	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Govt. Upper Primary School Siradhana to State Highway No. 39 under KUMS Mertacity Pkg-03	28-03-2018	18.80	3.62	22-09-2019	14-05-2019	12.68	Finalised
39	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Morara Village to Phaparaspur via Tulsi Ramji ki Dhani under KUMS Mertacity Pkg-03	28-03-2018	37.60	6.36	22-09-2019	14-05-2019	23.58	Finalised
40	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Rain Road to Bijanda ki Dhani ki Taraf via Teliyo ki Dhani under KUMS Mertacity Pkg-03	28-03-2018	58.75	2.99	22-09-2019	14-05-2019	45.73	Finalised
41	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Datani to Kheduli Railway crossing ki Taraf under KUMS Mertacity Pkg-03	28-03-2018	70.50	16.05	22-09-2019	14-05-2019	41.84	Finalised
42	Ajmer	Merta City	Kums Road	KUMS	Const. of Kishan path Ramliyas to Luniyas under KUMS Mertacity Pkg -04	28-03-2018	58.75	14.12	19-04-2019	11-04-2019	33.70	Finalised
43	Ajmer	Merta City	Kums Road	KUMS	const of kishan path khakhadaki (nath ji ka dhaba) to bharinda nada under kums mertacita Pkg-04	28-03-2018	63.45	6.87	19-04-2019	11-04-2019	44.64	Finalised
44	Ajmer	Kuchaman City	Kums Yard	KUMS	Const. of Main Gate & check post at F&V yard Kuchamancity KUMS Kuchamancity.	11-06-2019	16.56					NIT Due on Date 13-09-2019
45	Ajmer	Kuchaman City	Kums Yard	KUMS	Special Repair of Internal road in front Block (A,G,C,B,F,) ETC. at Main mandi Yard Kuchamancity Under KUMS Kuchamancity Distt. Nagaur	11-06-2019	43.59					NIT Due on Date 13-09-2019
46	Ajmer	Kekri	Kums Yard	KUMS	Const. of C.C. Pavement work From Staff Quarter to Jaipur Road side to main gate at KUMS Kekri. Pkg-01	29-12-2016	110.93	3.40	01-02-2019	18-12-2018	78.13	Finalised
47	Ajmer	Kekri	Kums Yard	KUMS	Repair of Rural Godown 500 MT at KUMS main mandi yard Kekri. Pkg-01	29-12-2016	10.00	3.30	01-02-2019	18-12-2018	8.52	Finalised
48	Ajmer	Kekri	Kums Yard	KUMS	Const. of Kishan Kalewa Building at KUMS Mandi yard Kekri.	14-07-2017	27.18	15.47	03-07-2018		11.69	Work almost completed
49	Ajmer	Kekri	Kums Yard	KUMS	Development of Park in main mandi yard KUMS Kekri.	05-10-2018	12.00	10.77	01-11-2019		0.00	work in progress
50	Ajmer	Kekri	Kums Yard	KUMS	Special Repair of Canteen Building at main mandi yard KUMS Kekri	05-10-2018	16.04	14.41	01-11-2019		0.00	work in progress
51	Ajmer	Kekri	Kums Yard	KUMS	Special Repair of Office Building at Main mandi yard KUMS Kekri	05-10-2018	32.20	28.95	01-11-2019		0.17	work in progress
52	Ajmer	Kekri	Kums Yard	KUMS	Const. of Chair with shed at under KUMS Kekri main mandi yard and Sub Yard Sarwar.	05-10-2018	5.20	4.68	01-11-2019		0.00	work in progress
53	Ajmer	Kekri	KUMS Road	KUMS	Const. of Missing link road mevada Khurd to Khedi Shankar Under KUMS Kekri.	11-12-2015	37.50	7.97	08-08-2018	19-05-2019	21.15	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
54	Ajmer	Kekri	Kums Road	KUMS	Const. of Missing Link road Dhollai to Balaji Temple Under KUMS Kekri.	11-12-2015	52.50	4.62	14-06-2017	04-04-2018	28.59	Extension case send to ACE Office
55	Ajmer	Kekri	Kums Road	KUMS	Const. of Missing link road Dev Ganv to Kuhada Border Under KUMS Kekri.	11-12-2015	62.50	7.84	14-06-2017	04-04-2018	37.52	Extension case send to ACE Office
56	Ajmer	Kekri	Kums Road	KUMS	Const. of Kishan Path Missing link road Pranheda to Meena ka Jhopda Under KUMS Kekri.	31-08-2016	48.75	8.49	15-08-2017	04-05-2019	35.62	Finalised
57	Ajmer	Kekri	Kums Road	KUMS	Const. of Missing link link road Chousalla Colony to Meena ka Jhopda (Ganga niwas-surimata) under KUMS Kekri.	06-10-2016	55.00	3.86	18-08-2017	20-07-2019	37.91	Finalised
58	Ajmer	Kekri	Kums Road	KUMS	Const. of Missing link road Lasadiya River to Rampura Under KUMS Kekri.	06-10-2016	53.75	19.58	18-08-2017	20-07-2019	19.16	Finalised
59	Ajmer	Kekri	Kums Road	KUMS	Const. of Kishan path Missing link road Sapndha to Madanpura Under KUMS Kekri.	06-10-2016	50.42	26.09	15-10-2017	05-05-2019	33.94	Finalised
60	Ajmer	Kekri	Kums Road	KUMS	Const. of Kishan Path Missing Link road Harpura to Kasana Under KUMS Kekri	06-10-2016	45.16	12.40	15-10-2017	05-05-2019	30.41	Finalised
61	Ajmer	Kekri	Kums Road	KUMS	Const. of Kishan Path Meharu Kalan to Bisudani under KUMS Kekri.	05-12-2017	65.97	30.17	20-12-2018		35.95	B.T. complete
62	Ajmer	Kekri	Kums Road	KUMS	Const. of Kishan Path Kheriya to Dhingariya under KUMS Kekri.	05-12-2017	68.31	11.14	20-12-2018	21-05-2019	50.91	Finalised
63	Ajmer	M. Kishangarh	Kums Road	KUMS	Const. of Kishant Path Poswali ki Dhani Naya Gaon. Pkg-02	02-08-2018	19.91	6.44	12-06-2019	28-05-2019	16.09	Finalised
64	Ajmer	M. Kishangarh	Kums Road	KUMS	Const. of Kishan path Missing link road Rampura (Chirr road) Pkg-02	02-08-2018	23.02	8.62	12-06-2019	28-05-2019	19.26	Finalised
65	Ajmer	M. Kishangarh	Kums Road	KUMS	Const. of Kishan path Missing link road Jhol ki Dhani Sursura to Andali ki Bagichi. Pkg-02	02-08-2018	48.34	19.89	12-06-2019	28-05-2019	39.28	Finalised
66	Ajmer	M. Kishangarh	Kums Road	KUMS	Const. of Kishan path Missing link Dhang to Bhamolav Pkg-1	02-08-2018	44.70	24.71	12-06-2019	29-05-2019	38.78	Finalised
67	Ajmer	M. Kishangarh	Kums Road	KUMS	Const. of Kishan path Missing link Balapura to up to Deopuri Road. Pkg-01	02-08-2018	45.01	25.94	12-06-2019	29-05-2019	35.40	Finalised
68	Ajmer	Degana	Kums Road	KUMS	Const. of Kishan path Antroli Khurd to Saranda under KUMS Degana.	23-08-2018	52.75	10.34	14-04-2019	11-04-2019	43.25	Finalised
Total KUMS Yard work & Road works							2346.12	630.00			1478.01	
69	Ajmer	Degana	MDF Road	MDF	Const. of C.C RoadLuniyas Bus stand Ramdevji ka than and Jorsingh House to Chotu Tandi House at village Luniyas	22-12-2014	25.00	0.60	15-03-2016	30-03-2018	14.08	Work completed & extension case Submitted to ACE Office
70	Ajmer	Degana	MDF Road	MDF	.Bus stand Mewada to That Marg ki taraf at Village Mewada.	22-12-2014	25.00	0.30	15-03-2016	15-10-2016	15.17	Work completed & extension case Submitted to ACE Office

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
71	Ajmer	Degana	MDF Road	MDF	Kutayasni Kallan Road Sada House to Dhani Ki taraf Bhola Ram Dudi House at Village Mithadiya.	22-12-2014	25.00	0.60	15-03-2016	30-08-2018	14.62	Work completed & externsion case Submitted to ACE Office
72	Ajmer	Degana	MDF Road	MDF	Pundulota Bus stand to Meharasi ki taraf at Village Pundulota.	22-12-2014	25.00	0.16	15-03-2016	25-02-2018	15.16	Work completed & externsion case Submitted to ACE Office
73	Ajmer	Degana	MDF Road	MDF	Sohan Lal Garwa house to Via Gopalji Paliya house Hema Ram Marg Shansiyo ke house (Regaro Ka Bas) at Village Degana.	22-12-2014	25.00	0.32	15-03-2016	15-10-2016	15.18	Work completed & externsion case Submitted to ACE Office
74	Ajmer	Degana	MDF Road	MDF	Surana Petrol Pump to Veer Teja School ki taraf at village Degana.	22-12-2014	25.00	0.12	15-03-2016	15-10-2016	15.18	Work completed & externsion case Submitted to ACE Office
75	Ajmer	Degana	MDF Road	MDF	Mandi Gate to upto Ajmer road at village Degana.	22-12-2014	25.00	0.60	15-03-2016	15-10-2016	22.36	Work completed & externsion case Submitted to ACE Office
76	Ajmer	Ajmer (F&V)	MDF (Other)	MDF	Various Repair works at Office Building of Rajasthan State Agri. Marketing Board Division Ajmer.	05-09-2018	29.11	29.11	01-09-2019		13.98	Work almost completed
77	Ajmer	Ajmer (F&V)	RSSOPCA	RSSOPCA	Const. office building type B at Ajmer for RSSOPCA.	03-11-2015	60.00	4.53	06-04-2017	24-02-2018	55.12	Work complete F.T.E. to be sanctione
78	Ajmer	Ajmer (F&V)	Other	RRPPM	C.C. road pathya pustak mandal Ajmer, Pkg-01	29-03-2012	6.42	0.54	04-03-2013	28-02-2013	5.88	Work Completed Final bill to be paid. & NOC from Minning Deptt. Still awaited
79	Ajmer	Ajmer (F&V)	Other	RRPPM	parking shed ajmer, Pkg-01	29-03-2012	5.93	0.84	04-03-2013	28-02-2013	5.09	Work Completed Final bill to be paid. & NOC from Minning Dept. Still awaited
80	Ajmer	Nagaur	Other	RRPPM	office building & 4 nos godown, Pkg-02	24-01-2012	90.41	9.68	23-11-2012	30-06-2014	75.27	Finalised
81	Ajmer	Nagaur	Other	RRPPM	const of 4th class residential qtrs, Pkg-02	24-01-2012	4.20	0.73	23-11-2012	30-06-2014	4.14	Finalised
82	Ajmer	Nagaur	Ani Hus	RKVY	Construction and addition, alteration of veterinary Poly Clinic Hospital at Nagaur Distt. Nagaur	23-12-2018	20.00					NIT Due on Date 13-09-2019
83	Ajmer	Merta City	Ani Hus	RKVY	Const. of Pashudhan Arogya Chal Ikai Merta Distt. Nagaur Pkg-05/2016-17	23-12-2016	15.00	8.39	04-11-2017	02-05-2018	11.82	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
84	Ajmer	Merta City	Ani Hus	RKVY	Const. of Pashudhan Arogya Chal Ikai Riyabadi Distt. Nagaur Pkg-05/2016-17	23-12-2016	15.00	14.94	04-11-2017		0.05	work Withdraw
85	Ajmer	Kekri	Ani Hus	RKVY	Const. of Vetanary Hospital under RIDF - XXII at Barol	18-08-2017	24.05	11.64	05-09-2018	04-09-2018	23.80	Finalised
86	Ajmer	M. Kishangarh	Ani Hus	RKVY	Const. of Vetanary Hospital under RIDF - XXII at Tihari	18-08-2017	24.05	12.88	05-09-2018	04-09-2018	24.05	Finalised
87	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Const. of Vetanary Hospital under RIDF - XXII at Ramganj	18-08-2017	24.05	17.60	05-07-2018	29-10-2018	20.71	Finalised
88	Ajmer	Kekri	Ani Hus	RKVY	Const. of Vetanary Hospital under RIDF - XXII at Para	18-08-2017	24.05	23.90	05-07-2018		3.40	Enchrochment removed & Lintel level completed
89	Ajmer	M. Kishangarh	Ani Hus	RKVY	Const. of Vetanary Hospital under RIDF - XXII at Chota Lamba	03-05-2018	24.05	24.05	08-03-2019		0.23	Withdraw under clause 32
90	Ajmer	Ajmer (F&V)	Hort.	Hort.	Const. of New Borewell at Rajhans Unit Puskar	28-05-2018	4.99	4.99	14-03-2019	12-03-2019	4.12	Finalised
91	Ajmer	Ajmer (F&V)	Hort.	Hort.	Const. Ground water storage tank at Rajhans Unit Puskar	28-05-2018	14.03	14.03	14-03-2019	12-03-2019	10.95	Finalised
92	Ajmer	Ajmer (F&V)	Hort.	Hort.	Const. of Guard Room with toilets at Rajhans Unit Puskar	28-05-2018	3.80	3.80	14-03-2019	12-03-2019	3.05	Finalised
93	Ajmer	Ajmer (F&V)	Hort.	Hort.	Const. of Land Leveling at Rajhans Unit Puskar	28-05-2018	2.50	2.50	14-03-2019	12-03-2019	2.07	Finalised
94	Ajmer	Ajmer (F&V)	Hort.	Hort.	Const. of Working shed at Rajhans Unit Puskar	28-05-2018	21.75	21.75	14-03-2019	12-03-2019	16.91	Finalised
95	Ajmer	Kuchaman City	Ani Hus	RKVY	Const. of Vetanary Hospital under RIDF - XXII at Dhandhota	18-08-2017	12.00	23.96	05-09-2018		0.10	Withdrawn under clause 32
96	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Bhagwantpura Assembly Kishangarh Pkg-06	28-12-2018	24.05	12.00	17-03-2020		7.15	work in progress
97	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Bhadun Assembly Kishangarh Pkg-06	28-12-2018	12.00	12.00			7.32	Finishing work under progress
98	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Sanodiya Assembly Kishangarh Pkg-06	28-12-2018	12.00	12.00			3.00	Roof level
99	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Paner Assembly Kishangarh Pkg-06	28-12-2018	12.00	12.00			7.27	Finishing work under progress
100	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Tikawada Assembly Kishangarh Pkg-06	28-12-2018	12.00	12.00			7.36	Finishing work in progress
101	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vaterinary Hospital at Gadhi Maliyan (Ramganj) Assembly Ajmer (South) Pkg-06	28-12-2018	30.00	30.00			0.00	Land dispute
102	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vaterinary Hospital at Adarsh Nagar (Makhupura) Assembly Ajmer (South) Pkg-06	28-12-2018	30.00	30.00			2.46	Foundation & Plinth Mas. In progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
103	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Vateriaary Hospital at Roopangarh Assembly Kishangarh Pkg-06	28-12-2018	30.00	30.00			4.03	Foundation & Plinth Mas. In progress
104	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Bewanja Assembly Nasirabad Pkg-07	28-12-2018	12.00	12.00			0.00	Tender Under Process
105	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vateriaary Hospital at Saradhana Assembly Nasirabd Pkg-07	28-12-2018	30.00	30.00			0.00	Tender Under Process
106	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vateriaary Hospital at Jethana Assembly Nasirabd Pkg-07	28-12-2018	30.00	30.00			0.00	Tender Under Process
107	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Hospital at Tadgarh Assembly Beawar Pkg-07	28-12-2018	30.00	30.00			0.00	Tender Under Process
108	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Surajpura Assembly Beawar Pkg-07	28-12-2018	12.00	12.00			0.00	Tender Under Process
109	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Puwadiya Assembly Beawar Pkg-07	28-12-2018	12.00	12.00			0.00	Tender Under Process
110	Ajmer	Bijaynagar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Ramgarh Assembly Masuda Pkg-07	28-12-2018	12.00	12.00			0.00	Tender Under Process
111	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kishanpura Assembly Beawar Pkg-07	28-12-2018	12.00	12.00			0.00	Tender Under Process
112	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Suradiya Assembly Beawar Pkg-07	28-12-2018	12.00	12.00			0.00	Tender Under Process
113	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kanoj Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		2.61	Roof Level
114	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Bheemdawas Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		0.00	Lintel level
115	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Gordha Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		0.00	Land dispute
116	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Girwarpura Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		0.00	Land dispute
117	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kaleda Kanwar ji Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		2.68	Finishing work in progress
118	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Chitiwas Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		2.67	Finishing work in progress
119	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Sadara Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		0.00	Land dispute
120	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Lasadiya Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		2.64	Roof level
121	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Sarsadi Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		0.00	DPC Level
122	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Rampali Assembly Kekri Pkg-08	28-12-2018	12.00	12.00	17-01-2020		0.00	DPC Level

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
123	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Sherani Aabad Assembly Deedwana Pkg-06	28-12-2018	12.00	12.00			0.00	Tender Under Process
124	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Mamdoda Assembly Deedwana Pkg-06	28-12-2018	12.00	12.00			0.00	Tender Under Process
125	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Hospital at Kerap Assembly Deedwana Pkg-06	28-12-2018	30.00	30.00			0.00	Tender Under Process
126	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Bhadliya Assembly Deedwana Pkg-07	28-12-2018	12.00	12.00	29-02-2020		0.00	Work Order recently Issued
127	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Dabda Assembly Deedwana Pkg-07	28-12-2018	12.00	12.00	29-02-2020		0.00	Work Order recently Issued
128	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Nimba Ka Bas Assembly Deedwana Pkg-07	28-12-2018	12.00	12.00	29-02-2020		0.00	Work Order recently Issued
129	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Bansa Assembly Deedwana Pkg-07	28-12-2018	12.00	12.00	29-02-2020		0.00	Work Order recently Issued
130	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Baragana Assembly Deedwana Pkg-08	28-12-2018	12.00	12.00			0.00	Tender Under Process
131	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Khojas Assembly Deedwana Pkg-08	28-12-2018	12.00	12.00			0.00	Tender Under Process
132	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Alakhpura Assembly Deedwana Pkg-08	28-12-2018	12.00	12.00			0.00	Tender Under Process
133	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Bedwa Assembly Deedwana Pkg-08	28-12-2018	12.00	12.00			0.00	Tender Under Process
134	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Singhana Assembly Deedwana Pkg-09	28-12-2018	12.00	12.00			0.00	Tender Under Process
135	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Hospital at Payali Assembly Deedwana Pkg-09	28-12-2018	30.00	30.00			0.00	Tender Under Process
136	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Nimbi Kala Assembly Deedwana Pkg-09	28-12-2018	12.00	12.00			0.00	Tender Under Process
137	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Akeli - B Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Material collection in progress
138	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Nimbola Kallan Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		2.98	Roof level
139	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Degana Gaon Assembly . Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Material collection in progress
140	Ajmer	Degana	Ani Hus	RKVY	Construction of Sub Centre at Champakhedi Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		1.96	Lintel level
141	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Manjhi Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
142	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Paliyas Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
143	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Mithadiya Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
144	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Tilanesh Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
145	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Daboli Mithi Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
146	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Nimbola Bisawa Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		1.99	work in progress
147	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Laadpura Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		3.03	Roof level
148	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Sathana Kalan Assembly Degana Pkg-02	28-12-2018	12.00	12.00	13-07-2020		2.99	Roof level
149	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Poondlu Assembly Merta Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Roof level
150	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dangawas Assembly Merta Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
151	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Badayali Assembly Merta Pkg-02	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
152	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Hospital at Riyabadi Assembly Merta Pkg-02	28-12-2018	30.00	30.00	13-07-2020		0.00	Land dispute
153	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Bodwa Assembly Jayal Pkg-03	28-12-2018	12.00	12.00	17-01-2020		4.38	Finishing work in progress
154	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dugoli Assembly Jayal Pkg-03	28-12-2018	12.00	12.00	17-01-2020		6.86	Finishing work in progress
155	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Manglod Assembly Jayal Pkg-03	28-12-2018	12.00	12.00	17-01-2020		8.45	Finishing work in progress
156	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Chhawta Kallan Assembly Jayal Pkg-03	28-12-2018	12.00	12.00	17-01-2020		6.61	Finishing work in progress
157	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Silariya Assembly Jayal Pkg-03	28-12-2018	12.00	12.00	17-01-2020		8.50	Finishing work in progress
158	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Ambapa Assembly Ladnu Pkg-03	28-12-2018	12.00	12.00	17-01-2020		0.00	Land dispute
159	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Supka Assembly Ladnu Pkg-03	28-12-2018	12.00	12.00	17-01-2020		0.00	Land dispute
160	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dhingsari Assembly Ladnu Pkg-03	28-12-2018	12.00	12.00	17-01-2020		6.65	Roof Level
161	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Odint Assembly Ladnu Pkg-03	28-12-2018	12.00	12.00	17-01-2020		0.00	Layout not given due to D.D. Pashupalan Denied to start the work

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
162	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Khamiyad Assembly Ladnu Pkg-03	28-12-2018	12.00	12.00	17-01-2020		0.00	Layout not given due to D.D. Pashupalan Denied to start the work
163	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dausar Assembly Ladnu Pkg-03	28-12-2018	12.00	12.00	17-01-2020		7.24	Finishing work in progress
164	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Khadkali Assembly Khinvsar Pkg-04	28-12-2018	12.00	12.00	17-01-2020		8.23	Finishing work in progress
165	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Pabusar Assembly Khinvsar Pkg-04	28-12-2018	12.00	12.00	17-01-2020		8.23	Finishing work in progress
166	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dharnawas Assembly Khinvsar Pkg-04	28-12-2018	12.00	12.00	17-01-2020		4.97	Finishing work in progress
167	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Rinyashyamdas Assembly Khinvsar Pkg-04	28-12-2018	12.00	12.00	17-01-2020		1.84	Lintel level
168	Ajmer	Khinvsar	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Paladi Jodha Assembly Khinvsar Pkg-04	28-12-2018	12.00	12.00	17-01-2020		7.26	Finishing work in progress
169	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Gogelav Assembly Nagaur Pkg-04	28-12-2018	12.00	12.00	17-01-2020		6.08	Finishing work in progress
170	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kaldi Assembly Nagaur Pkg-04	28-12-2018	12.00	12.00	17-01-2020		7.76	Finishing level in progress
171	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Raydhanu Assembly Nagaur Pkg-04	28-12-2018	12.00	12.00	17-01-2020		8.23	Flooring work in progress
172	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Sinod Assembly Nagaur Pkg-04	28-12-2018	12.00	12.00	17-01-2020		8.23	Finishing work in progress
173	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Hanumannagar Assembly Nagaur Pkg-04	28-12-2018	12.00	12.00	17-01-2020		6.77	Finishing work in progress
174	Ajmer	Nagaur	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Singad Assembly Nagaur Pkg-04	28-12-2018	12.00	12.00	17-01-2020		0.00	Land dispute
175	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kachauliya Assembly Makarana Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
176	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Chindaliya Assembly Makarana Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
177	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Itava Lakha Assembly Makarana Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
178	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Chawandiyaa Assembly Makarana Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Material collection in progress
179	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Mandavara Assembly Parbatsar Pkg-05	28-12-2018	12.00	12.00	13-07-2020		1.93	Lintel level
180	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Gagava Assembly Parbatsar Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Foundation work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
181	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Bawal Assembly Parbatsar Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Material collection in progress
182	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Motipura Assembly Nawan Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Material collection in progress
183	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Todas Assembly Nawan Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
184	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Indali Assembly Nawan Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
185	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Thikariya Khurd Assembly Nawan Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
186	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Govindi Assembly Nawan Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Land dispute
187	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Rajliya Assembly Nawan Pkg-05	28-12-2018	12.00	12.00	13-07-2020		0.00	Plinth Level
188	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Hospital at Bhadwa Assembly Parbatsar Pkg-05	28-12-2018	30.00	30.00	13-07-2020		0.00	Land dispute clear recently
189	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Hospital at Manglana Assembly ParbatsarPkg-05	28-12-2018	30.00	30.00	13-07-2020		4.07	Lintel level
					Total Deposit works		1938.44	1558.56			576.92	
					Div. Ajmer Grand Total		4284.56	2188.56			2054.93	
1	Udaipur	Udaipur(G)	Yard Work	KUMS	Const. of fourth floor of kishan Bhawan at KUMS Udaipur (Grain)	03-11-2017	133.40	52.80	02-10-2019	30-05-2019	123.28	Finalized
2	Udaipur	Udaipur(G)	Yard Work	KUMS	Construction of Toilet (Ladies and Gents) in KUMS Udaipur (Grain)	03-11-2017	73.50	37.58	08-01-2019		35.19	As per KUMS letter no.560 date 15.05.19 now one no. toilet block again start at gate no. 2
3	Udaipur	Udaipur(G)	Yard Work	KUMS	(A) Construction of AGRO Trade Tower at KUMS Udaipur.	13-07-2018	1260.00	670.21	24-12-2019		704.83	Finishing work in progress Total A.s. 1400.00 Lacs including Electric works
4	Udaipur	Udaipur(G)	Yard Work	KUMS	Land Leveling As per New Plan	13-07-2018	158.40	58.76	17-05-2020		65.53	Work in progress
5	Udaipur	Udaipur(G)	Yard Work	KUMS	BT Road on Main Roads from Welcome Gate	13-07-2018	129.80	72.94	17-05-2020		13.21	Work in progress
6	Udaipur	Udaipur(G)	Yard Work	KUMS	(A)WBM work on other side Roads	13-07-2018	260.00	145.25	17-05-2020		45.32	Work in progress
	Udaipur	Udaipur(G)	Yard Work	KUMS	(B) Consultancy work in Grain Mandi Balicha Udaipur (Grain)	13-07-2018	26.45	20.45	23-09-2021		1.35	Work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
7	Udaipur	Udaipur(G)	Yard Work	KUMS	Construction of Nalla with Strengthening of Boundary wall	13-07-2018	368.00	196.71	17-02-2020		256.50	Almost Complete
8	Udaipur	Udaipur(G)	Yard Work	KUMS	R.C.C. Boundary on 200 UIT Road side	13-07-2018	91.80	68.87	08-02-2020		51.99	Work in progress
9	Udaipur	Udaipur(G)	Yard Work	KUMS	Open auction plat form 1x200'x60' 1x190'x80	13-07-2018	88.28	78.12	08-02-2020		38.10	Work in progress
10	Udaipur	Udaipur(G)	Yard Work	KUMS	Covered Auction Plate form 1x165'x60'	13-07-2018	180.00	158.12	16-03-2020		0.00	Work in progress
11	Udaipur	Udaipur(G)	Yard Work	KUMS	Public Urinal (Ladies & Gents)	13-07-2018	67.50	40.50	27-10-2020		0.07	Work in progress
12	Udaipur	Udaipur(G)	Yard Work	KUMS	Toilet Block (Sulabh Facility)	13-07-2018	104.40	62.64	27-10-2020		0.00	Work in progress
13	Udaipur	Udaipur(G)	Yard Work	KUMS	Staff Qtr ii Type (2 nos.)	13-07-2018	90.00	54.00	07-11-2020		0.05	Work in progress
14	Udaipur	Udaipur(G)	Yard Work	KUMS	Staff Qtr iii Type (2 nos.)	13-07-2018	72.00	43.20	07-11-2020		0.05	Work in progress
15	Udaipur	Udaipur(G)	Yard Work	KUMS	Staff Qtr iv Type (2 nos.)	13-07-2018	200.00	120.00	07-11-2020		0.30	Work order recently issued
16	Udaipur	Udaipur(G)	Yard Work	KUMS	Labour Shed (2 nos.)	13-07-2018	60.00	36.00			0.07	Tender Under process
17	Udaipur	Udaipur(G)	Yard Work	KUMS	Covered Parking	13-07-2018	243.00	145.80			0.26	work in progress
18	Udaipur	Udaipur(G)	Yard Work	KUMS	Open Parking (Interlocking Block work)	13-07-2018	205.70	123.42			0.06	work in progress
19	Udaipur	Udaipur(G)	Yard Work	KUMS	Canteen & Kishan Kaleva Bhawan (G.F+F.F)	13-07-2018	114.00	68.40			0.00	Tender Under process
20	Udaipur	Udaipur(G)	Yard Work	KUMS	Administrative Premises for KUMS office ADM/Chairman office AEN RSAMB office Grading and Testing Laboury Laghuvan Export office Conference Haal, Bank Building with ATM Canteen at Balicha	13-07-2018	1120.00	672.00			0.64	Tender Under process
21	Udaipur	Udaipur(G)	Yard Work	KUMS	Kiosk water Cooler with RO (A)	13-07-2018	40.35	24.21			0.31	Tender Under process
22	Udaipur	Udaipur(G)	Yard Work	KUMS	Kiosk water Cooler with RO (B)	13-07-2018	37.66	22.60			0.00	Tender Under process
23	Udaipur	Udaipur(G)	Yard Work	KUMS	Deveopment and Beautificatio work for Administrative Permises.	13-07-2018	48.00	28.80			0.00	Work proposed in phase- II
24	Udaipur	Udaipur(G)	Yard Work	KUMS	Road Side duct for water supply Line Electric Line, Net Working	13-07-2018	330.00	198.00			0.00	Work proposed in phase- II
25	Udaipur	Udaipur(G)	Yard Work	KUMS	Water Supply Arrangement (Pipe Line GLR, 300 KLT OHR)	13-07-2018	157.50	94.50			0.00	Work proposed in phase- II
26	Udaipur	Udaipur(G)	Yard Work	KUMS	Drain, Sewerage, Recharge Well	13-07-2018	32.48	19.49			0.00	Work proposed in phase- II

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
27	Udaipur	Udaipur(G)	Yard Work	KUMS	Development work (Park, Divider with Green Strip)	13-07-2018	15.84	9.50			0.00	Work proposed in phase- II
28	Udaipur	Udaipur(G)	Yard Work	KUMS	Infromation Centre	13-07-2018	39.00	23.40			0.00	Tender Under process
29	Udaipur	Udaipur(G)	Yard Work	KUMS	Rock Garden & Development work of Hill side	13-07-2018	58.50	35.10			0.00	Work proposed in phase- II
30	Udaipur	Udaipur(G)	Yard Work	KUMS	Farmers Rest House (G.F+F.F)	13-07-2018	208.00	124.80			0.00	Tender Under process
31	Udaipur	Udaipur(G)	Yard Work	KUMS	Park and Developement works Near Temple Side	13-07-2018	38.32	22.99			0.00	Work proposed in phase- II
32	Udaipur	Udaipur(G)	Yard Work	KUMS	Fire Station with Statick Tank for Yard	13-07-2018	42.40	25.44			0.00	Work proposed in phase- II
33	Udaipur	Udaipur(G)	Yard Work	KUMS	Covering of Nalla for Parking	13-07-2018	60.00	36.00			0.00	Work proposed in phase- II
34	Udaipur	Udaipur(G)	Yard Work	KUMS	External Sewerage Sysetm	13-07-2018	21.50	12.90			0.00	Work proposed in phase- II
35	Udaipur	Udaipur(G)	Yard Work	KUMS	External Drainage system	13-07-2018	24.50	14.70			0.00	Work proposed in phase- II
36	Udaipur	Udaipur(G)	Yard Work	KUMS	External Garder Hydrant Shstem and Tube Well for Gardeining & Campus	13-07-2018	33.50	20.10			0.00	Work proposed in phase- II
37	Udaipur	Udaipur(G)	Yard Work	KUMS	Rain water harvesting Recharging Pit	13-07-2018	48.00	28.80			0.00	Work proposed in phase- II
38	Udaipur	Udaipur(G)	Yard Work	KUMS	Centrlised Multilevel Parking Basement (A)	13-07-2018	150.00	90.00			0.00	Work proposed in phase- II
39	Udaipur	Udaipur(G)	Yard Work	KUMS	Ground floor (B)	13-07-2018	150.00	90.00			0.00	Work proposed in phase- II
40	Udaipur	Udaipur(G)	Yard Work	KUMS	Raising of Existing Boundary wall with Columm and ;lindh Beam with Fixing of Railing and mise work	13-07-2018	141.00	84.60			0.00	Work proposed in phase- II
41	Udaipur	Udaipur(G)	Yard Work	KUMS	Weight Bride with Boom Barrier and Toll Cabin	13-07-2018	40.00	24.00			0.00	Work proposed in phase- II
42	Udaipur	Udaipur(G)	Yard Work	KUMS	Extrnal Fire Fighting	13-07-2018	19.80	11.88			0.00	Work proposed in phase- II
43	Udaipur	Udaipur(G)	Yard Work	KUMS	Welcome Gate (2Nos) with Center Check post Guard & Security Room Control Room (phase-II)	13-07-2018	87.00	52.20			0.00	Work proposed in phase- II
44	Udaipur	Udaipur(G)	Yard Work	KUMS	Construction of Interanl C.C. Road (Phase 0II)	13-07-2018	2301.40	1380.84			0.00	Work proposed in phase- II
45	Udaipur	Udaipur(G)	Yard Work	KUMS	Providing and fixing of pipe line for Staff Quarter in KUMS Udaipur (Grain)	03-11-2017	7.50	7.50			0.00	Tender Under process
46	Udaipur	Udaipur(G)	Yard Work	KUMS	Development of Land (Phase I), (Phase II), and (Phase III) for sub yard kotra under KUMS Udaipur Grain	13-07-2018	89.61	3.59	23-01-2018	05-04-2018	89.61	To be finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
47	Udaipur	Udaipur(G)	Yard Work	KUMS	(A) Construction of Bondary wall at sub yard Kotra Under KUMS Udaipur. (Grain)	22-02-2017	116.25	64.51	27-07-2019		46.93	Work in progress
48	Udaipur	Udaipur(G)	Yard Work	KUMS	Const. of Godwan (15 Nos) in Sub Yard Kotra under KUMS Udaipur (Grain)	04-06-2018	99.56	95.24	07-06-2019		0.52	Lay Out given
49	Udaipur	Udaipur(G)	Yard Work	KUMS	Const. of Internal Road (W.B.M. Road) in sub Yard Kotra KUMS Udaipur.	04-06-2018	55.00	42.38	09-03-2019		4.96	Work in progress
50	Udaipur	Udaipur(G)	Yard Work	KUMS	Const. of Kiosk and water Hut sub yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	6.00	5.66	16-05-2019		0.03	Lay out given but Land under dispute
51	Udaipur	Udaipur(G)	Yard Work	KUMS	Const. of Gate and Check post in Sub Yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	6.00	5.70	16-05-2019		0.06	Lay out given
52	Udaipur	Udaipur(G)	Yard Work	KUMS	Const. of Office Building for Sub Yard Kotra Under KUMS Udaipur	04-06-2018	21.00	14.95	16-05-2019		6.05	work in progress Brick masonry upto roof level complete
53	Udaipur	Udaipur(G)	Yard Work	KUMS	Const. of Toilet Block (2 Nos.) in sub yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	5.40	5.37	16-05-2019		0.03	Lay out given for 01 no. but Land dispute
54	Udaipur	Udaipur(G)	Yard Work	KUMS	Const. of Tube well & surface reservoir sub yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	9.50	9.05	16-05-2019		0.93	Tube well complete Lay out given but Land dispute
55	Udaipur	Udaipur(G)	Yard Work	KUMS	Const. of Precoated G.I. Sheet roof covering aution platform (120'x40') at sub yard Kotra KUMS Udaipur (Grain)	04-06-2018	57.60	51.30	12-04-2019		8.36	Footing work in Progress
56	Udaipur	Udaipur(G)	Yard Work	KUMS	Construction of Boundary Wall at Sub Yard Lasadiya under KUMS Udaipur (Grain)	06-06-2018	49.78	20.00	13-07-2019	25-05-2019	41.34	Finalized
					KUMS Udaipur (Grain) Total		9694.18	5725.87			1535.93	
57	Udaipur	Udaipur (F&V)	Yard Work	KUMS	Development of Land (Phase -I) for propped F&V Mandi Balicha KUMS (F&V) Udaipur	31-10-2017	214.00	26.47	04-06-2019	04-06-2019	141.79	Complete
58	Udaipur	Udaipur (F&V)	Yard Work	KUMS	Development of Land (Phase -II) for propped F&V Mandi Balicha KUMS (F&V) Udaipur	31-10-2017	293.00	10.29	30-05-2019	30-05-2019	188.93	Complete
59	Udaipur	Udaipur (F&V)	Yard Work	KUMS	Development of Land (Phase -III) for propped F&V Mandi Balicha KUMS (F&V) Udaipur	31-10-2017	293.00	25.97	30-05-2019	30-05-2019	186.59	Work Completed
					KUMS Udaipur (F&V) Total		800.00	62.73			517.31	
60	Udaipur	Fatehnagar	Yard Work	KUMS	Const. of Main Gate & F&V yard gate at KUMS Fatehnagar	25-08-2017	15.10		10-07-2018	10-07-2018	5.52	To to be Finalized
61	Udaipur	Fatehnagar	Yard Work	KUMS	Const. of Internal C.C. Road at F&V yard at KUMS Fatehnagar.	25-08-2017	39.60		10-07-2018	10-07-2018	27.64	To to be Finalized
62	Udaipur	Fatehnagar	Yard Work	KUMS	Construction of B.T. Road Chayala Kheda to Chappra, KUMS FatehNagar	09-05-2018	71.50	16.51	29-03-2019		42.79	B.T. & C.C. Block work in completed
					KUMS Fatehnagar F&V Total		126.20	16.51			75.94	

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
63	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Internal Road work in F&V yard in sub yard Deogarh under KUMS Rajsamand (Pkg.03)	24-08-2017	13.30	2.77	10-07-2018		9.53	B.T. To be done after Removal of building materail stacked on the road by mandi merchants
64	Udaipur	Rajsamand	Yard Work	KUMS	Constrction for open Auction Area in F&V sub yard Deogarh under KUMS Rajsamand (Pkg.03)	24-08-2017	26.30	0.32	10-07-2018	10-07-2018	22.03	Work complted & To be Finalized due to Package work
65	Udaipur	Rajsamand	Yard Work	KUMS	Land Leveling & Development work in sub yard Bhim under KUMS Rajsamand.	24-08-2017	15.00	0.90	10-07-2018	28-08-2018	13.02	Work completed final bill to be paid
66	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Interanl Road work in Grain yard in sub yard Bhim under KUMS Rajsamand	24-08-2017	25.10	6.84	10-07-2018	17-06-2019	21.08	Work completed final bill to be paid
67	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Internal Road work in (F&V) yard Bhim undr KUMS Rajsamand	24-08-2017	11.50	4.00	10-07-2018	18-06-2019	9.36	Work completed final bill to be paid
68	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Covered Auction Platform (150'x30') at KUMS Banswara	12-01-2018	36.61	10.56	12-04-2019	30-05-2019	29.81	Finalized
					KUMS Rajsamand F&V Total		127.81	25.39			104.83	
69	Udaipur	Udaipur	Agri.	Other	Various Development work in JD Office including Cow -Catcher work at Jt. Dag. (Extn.) Region, Udaipur	02-11-2018	9.15	9.15			0.05	Tender Under process
70	Udaipur	Udaipur	Agri.	Other	Repair and Renoavation of Building (AAO Aaspur) at Jt. Dag. (Extn.) Region Udaipur	02-11-2018	1.53	1.53			0.00	Tender Under process
71	Udaipur	Udaipur	Agri.	Other	Renovation /Repair work of Residentail Qtrs & Office at Asst. Dag. (Extn.) Devgarh, Rajsamand	02-11-2018	3.00	3.00			0.00	Tender Under process
72	Udaipur	Udaipur	Agri.	Other	Repair and Manitenacne work of Computer Room at Asst. DA. (Extn.) Sagwara, Dungarpur	02-11-2018	0.40	0.40			0.00	Tender Under process
73	Udaipur	Udaipur	Agri.	Other	Repair and Manitenacne work of Old meeting Hall at Asst. DA. (Extn.) Sagwara, Dungarpur	02-11-2018	1.55	1.55			0.02	Tender Under process
74	Udaipur	Udaipur	Agri.	Other	Repair and Manitenacne work of AAO Qtrs at Asst. DA. (Extn.) Sagwara, Dungarpur	02-11-2018	1.41	1.41			0.00	Tender Under process
75	Udaipur	Udaipur	Agri.	Other	Repair and Manitenacne work of Roof at Asst. DA. (Extn.) Sagwara, Dungarpur	02-11-2018	0.59	0.59			0.00	Tender Under process
76	Udaipur	Udaipur	Agri.	Other	Repair works of AAO Office at Asst. DA. (Extn.) Saroda, Dungarpur	02-11-2018	2.23	2.23			0.00	Tender Under process
77	Udaipur	Udaipur	Agri.	Other	Repair works of A.S. Office at Asst. DA. (Extn.) Saroda, Dungarpur	02-11-2018	1.28	1.28			0.00	Tender Under process
78	Udaipur	Udaipur	Agri.	Other	Boundary wall and C.C. work of KSK Oberi Sagwara at Asst. DA. (Extn.) Sagwara, Dungarpur	02-11-2018	5.00	5.00			0.01	Tender Under process
79	Udaipur	Udaipur	Agri.	Other	Repair work of AAO office Simalwara Dy. D.A. (Extn.) ZP, Dungarpur	02-11-2018	0.99	0.99			0.00	Tender Under process

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
80	Udaipur	Udaipur	Agri.	Other	Repair work of KSK Simalwara Dy. D.Ag. (Extn.) ZP, Dungarpur	02-11-2018	0.90	0.90			0.00	Tender Under process
					Agriculture Deptt. works Total		28.03	28.03			0.08	
81	Udaipur	Udaipur(G)	Ani. Hus.		Const. of mukhyamantri tehsil level mobile clinic (new name Pashudhan Arogya chal ikai) Veterinary Deptt. at SARADA	23-12-2016	15.00	7.02	04-10-2017	04-02-2018	9.46	Completed
82	Udaipur	Udaipur(G)	Ani. Hus.		Const. of mukhyamantri tehsil level mobile clinic (new name Pashudhan Arogya chal ikai) Veterinary Deptt. at SALUMBER	23-12-2016	15.00	10.54	04-10-2017	26-02-2018	5.91	Completed to be Handed over
83	Udaipur	Udaipur(G)	Ani. Hus.		(A) Construction of COLD ROOM at Salumber, Distt. Udaipur (Deposit work of Animal Husbandry Department)	01-02-2017	3.10	3.00	25-07-2018	26-02-2018	3.05	Finalized
84	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at MOHAMMAD FALASIYA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	08-03-2020		0.90	Roof level
85	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at ODA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	08-03-2020		0.77	Roof level
86	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at BHICHHIWADA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	08-03-2020		0.03	Roof Level
87	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at AAMIWADA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	08-03-2020		0.03	Roof Level
88	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at NICHLA MANDAWA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	08-03-2020		0.27	Finishing work in progress
89	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at KIKAWAT , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	08-03-2020		1.96	Plinth level complete
90	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at TOKAR , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	08-03-2020		2.04	Roof Casted
91	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at BADGAVN , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	08-03-2020		4.49	Finishing work in progress
92	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at BADAWALI , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	08-03-2020		4.77	Finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
93	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at HOLI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		3.01	Work completed up to lintel level after some villagers are stopped the work said Land dispute
94	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at SINDHU , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		4.90	Roof Casted & Finishing work in progress
95	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at SANGWA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		6.03	Roof Casted & Finishing work in progress
96	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at GADOLI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		3.08	Roof Casted & Finishing work in progress
97	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at VIJANWAS , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		5.01	Roof Casted finishing work is in progress
98	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at DADIYA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		0.03	Upto plinth Level
99	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at PUNAWALI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		5.13	Roof Casted finishing work is in progress
100	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at TARPAL , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		0.03	Foundation work in progress
101	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at BHOOTALA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		0.03	Roof Casted
102	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at KADMAL , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		0.03	Upto plinth Level completed
103	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at KHAJURI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		3.71	Roof Casted finishing work is in progress
104	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at BADI UNDRI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		5.24	Roof Casted finishing work is in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
105	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at SARU , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	17-06-2020		0.03	Patta of Land is another site hence actual site patta allotment in progress
	Udaipur	Udaipur(G)	Ani. Hus.		Furniture Supply at Various RKVY works (Chal eaki Sub Centre)	28-03-2018	62.00	62.00			9.84	Distt. Rajsamand and Udaipur completed
106	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Hospital at PATIYA PADUNA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	30.00	30.00	17-06-2020		0.14	Work not started due to not Suitable Approachable & Site
107	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at KARAWALI , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.06	Work not started due to non availability of funds
108	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at GUDHEL , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.06	Work not started due to non availability of funds
109	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at BAMNIYA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.06	Work not started due to non availability of funds
110	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at JAMBUDA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.06	Work not started due to non availability of funds
111	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at SEMAL , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.06	Work not started due to non availability of funds
112	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at SINGHATWARA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.05	Work not started due to non availability of funds
113	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at KATANVADA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.05	Work not started due to non availability of funds

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
114	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at SURKHAND KA KHERA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.05	Work not started due to non availability of funds
115	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at NATHARA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.05	Work not started due to non availability of funds
116	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at BEHUTI , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.05	Work not started due to non availability of funds
117	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at DELVAS , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.04	Work not started due to non availability of funds
118	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at DEVPURA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.04	Work not started due to non availability of funds
119	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at PILADAR , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.04	Work not started due to non availability of funds
120	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at NIMBORA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.04	Work not started due to non availability of funds
121	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at CHVAND , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	12.00	06-10-2020		0.03	Work not started due to non availability of funds
122	Udaipur	Udaipur(G)	Ani. Hus.		Strenthng of Multipurpose Veterinarry Hospital Rajsamand	12-02-2019	5.00	5.00			0.00	Tender Under process
123	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at DUNGAR KHEDA, RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.06	Tender Under process
124	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at BORVA, RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.06	Tender Under process
125	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at LASADIYA, RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.06	Tender Under process

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
126	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at JASSA KHEDA, RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.06	Tender Under process
127	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at THANETA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.06	Tender Under process
128	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at TOGI , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.06	Tender Under process
129	Udaipur	Udaipur(G)	Ani. Hus.		Construction of Veterinary Sub Centre at MAAD , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.05	Tender Under process
130	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at TOKRA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.05	Tender Under process
131	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KANKROD , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.05	Tender Under process
132	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DAULPURA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.05	Tender Under process
133	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at ARJUN GARH , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.05	Tender Under process
134	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at NARANA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.03	Tender Under process
135	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SALIYA KHEDA , RIDF-T-XXIV Pkg. RJS- BHIM 06/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00			0.03	Tender Under process
136	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KHAKHARMALA , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	08-03-2020		0.03	Work in progress
137	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SUKARR , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	08-03-2020		0.03	Work to be started
138	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SANGATHKALA , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	08-03-2020		0.03	Work to be started
139	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SUNDARCHA , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	08-03-2020		0.03	Work to be started
140	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Hospital at JHOR , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	30.00	30.00	08-03-2020		0.12	Work to be started
141	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at FIYAWADI , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
142	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at BORAZ , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
143	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at AATMA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
144	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KHADBAMANIY , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
145	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at PAKHAND , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
146	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at NEGADIYA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
147	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at UTHARDA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
148	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at LAL MADRI , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
149	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at GHODACH , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
150	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DHANERIYA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
151	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at RAJPURA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
152	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at CHARANA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
153	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at OODA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
154	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KUNDIYA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
155	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at GOGATHALA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
156	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at JUNDA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	12.00	17-06-2020		0.03	Work not started due to fund
157	Udaipur	Rajsamand	Ani. Hus.		Construction of Mukhyamantri, Tehsil Level Mobile Clinic (New Name- Pashudhan Agrogya Chal Ekai) Veterinary Department of Sabla, Distt. Dungarpur	23-12-2016	15.00	15.00	04-12-2018	30-05-2019	8.66	Complete to be finalized
158	Udaipur	Rajsamand	Ani. Hus.		Const.of Veterinary Institution (Dispansery/ Subcenter) at Kanthdi, P.S. Ashpur Distt. Dungarpur.	28-03-2018	8.00	8.00	02-12-2018	29-10-2018	7.84	Finalized & Handed over
159	Udaipur	Rajsamand	Ani. Hus.		Const.of Veterinary Institution (Dispansery/ Subcenter) at Bhavdi, P.S. Ashpur Distt. Dungarpur.	28-03-2018	8.00	8.00	02-12-2018	29-10-2018	8.00	Finalized & Handed over
160	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at OADA BADA, RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		0.03	Land dispute
161	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DHAMLAT FALA , RIDF-T-XXIV Pkg. 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		1.69	Roof Casted
162	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DHAMOD , RIDF-T-XXIV Pkg. DPR- DPR 03 (A)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		1.69	Lintel Level
163	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at BILPAN , RIDF-T-XXIV Pkg. DPR- DPR 03 (A)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		1.69	Lintel Level

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
164	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at BAROTHI VIDHI CHAK, RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		0.03	Fund Shortage
165	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at LAMBA BHATDA, RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		1.14	D.P.C. Level
166	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KHAJURI RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		0.03	Lay out given
167	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at JALARA RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		1.69	Plinth Level
168	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MALMATHA RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		1.69	Lintel Level
169	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GED RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		2.24	Roof level
170	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GALNDER RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		1.69	Lintel Level
171	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at PAL BASSI RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		2.23	Lintel Level
172	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at DAMADI RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		0.03	Land dispute
173	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VALOTA RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		2.24	Sill level
174	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PALGAMDI RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		1.69	Foundation work in progres, DPC level
175	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GUMANPURA RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		1.14	Lintel Level
176	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VAGDARI RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		0.03	Earth work in progress
177	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PAGARA RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		2.24	Lintel Level
178	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MATHU GAMDAPAL RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		0.03	Land dispute
179	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at ROHAN WADA RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		2.24	Lintel Level
180	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GHODAKHARA RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		0.03	Lay out given
181	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at RAINTA RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		2.80	Roof Casted
182	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KABJA RIDF-T-XXIV Pkg. DPR- DPR 03 (B) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	16-06-2020		0.02	Lay out given
183	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BHADAR RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		4.14	Roof Casted

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
184	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BADGAMA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		0.03	Not Start
185	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BODMLI RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		5.53	Roof Casted
186	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at JORAVERPURA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		2.80	Finishing work in progress
187	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MALAKHODLA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		6.88	Roof Casted and Finishing work in progress
188	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MANDALI RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		5.62	Roof Casted
189	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BANKRA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		0.03	Plinth Level complete
190	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at SADDIYA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		2.80	Roof Casted & Finishing work in progress
191	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Hospital at BICHIWARA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	30.00	30.00	12-06-2020		0.13	Land Dispute
192	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Hospital at JHOOTHRI RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	30.00	30.00	12-06-2020		3.71	Lintel Level
193	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KHUDARDA RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		5.37	Sainitry & finsihing work in progress
194	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KHALIL RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		5.93	Finishing work in progress
195	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GANESHPUR RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		5.51	Finishing work in progress
196	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VALAI RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		6.14	Finishing work in progress
197	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KASARIYA RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		0.03	Not Start
198	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BORKHED RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		0.03	Earth work in progress
199	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BABA KI BAAR RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		5.41	Finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
200	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PARDA SARODA RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		6.55	Finishing work in progress
201	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GAMDI DEVKI RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		0.03	Not Start
202	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at NANDOD RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		0.03	Not Start
203	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VIRAT RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		0.03	Roof Casted
204	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VANORI RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		0.03	Land dispute
205	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at SAMLIYA RIDF-T-XXIV Pkg. DPR- ASPUR SAGWARA 05/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	12.00	12-06-2020		6.34	Finishing work in progress
206	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Institutions (Dispensary/Subcentre) at ETALA, P.S. Sajjanghar, Distt. Banswara.	20-12-2017	8.00	8.00	03-11-2018		0.25	New place allotted Bhapor NIT issued
207	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Institutions (Dispensary/Subcentre) at SUNDANI, P.S. Sudani, Distt. Banswara.	20-12-2017	8.00	8.00	31-10-2018	30-10-2018	8.00	Finalized
208	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Institutions (Dispensary/Subcentre) at SURPUR, P.S. Surpur, Distt. Banswara.	20-12-2017	8.00	8.00	03-11-2018	30-10-2018	7.92	Finalized
209	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Institute at Choti Sarwan, Distt. Banswara.	20-12-2017	36.00	35.82	03-01-2019	30-05-2019	12.96	Completed
210	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at FALWA, RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		0.04	Not Start
211	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at DOKER, RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		1.44	Plinth complete
212	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at PATIYA GALIYA , RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		0.03	Not Start
213	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at AMLIYA AMBADARA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		0.03	Not Start
214	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at JHADAS RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		6.38	Plaster complete
215	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at SUWALA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		0.03	Plinth complete

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
216	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KHUNTA MACHAR RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		0.03	Land dispute
217	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at NAGAWADA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		2.06	Roof level
218	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at SHOBHAWATI RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		7.00	Work completed and Colour work in progress
219	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at VASUNI RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		0.03	Land dispute
220	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at SABBALPURA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		6.80	Almost Complete
221	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at CHOKHAWARA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		0.03	Land dispute
222	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KHAJURA RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		0.03	Land dispute
223	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at TANDIBADI RIDF-T-XXIV Pkg. BSW- Bagidora Kushalgarh 01/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	12-06-2020		6.31	Plaster complete
224	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BORKHABAR RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		1.93	DPC complete
225	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BORIYA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		0.03	Earth work in progress
226	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at GANAU RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		7.66	Finishing work is in progress
227	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KUNDLA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		0.03	Lay out given Not Start
228	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BADLI PADA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		1.93	DPC complete
229	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at UPLA GHANTALA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		7.65	Finishing work in progress
230	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at FEFAR RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		7.87	Finishing work in progress
231	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BORWAT RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		2.91	Lintel Level
232	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KUSHALPURA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		0.03	Land dispute Not Start
233	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at JHANTLA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		1.53	Land dispute Not Start

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
234	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BHACHADIYA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		0.03	F/P work in progress
235	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BADVI RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		7.65	Finishing work in progress
236	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BADI PADAL RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		5.15	Finishing Work in progress
237	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BAMAN PADA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	12.00	12.00	16-06-2020		7.66	Finishing work in progress
238	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Hospital at AMBAPURA RIDF-T-XXIV Pkg. BSW- BSW Ghatol 02/ 2018-19 Distt. Banswara	28-12-2018	30.00	30.00	16-06-2020		0.13	Land dispute
					Animal Husbandry Deptt. Works Total		2045.10	2032.38			319.54	
239	Udaipur	Udaipur	RSSOPCA	Other	Construction of Boundary wall of GOT farm at Borwat Banswara (Pkg. 01)	31-05-2018	16.25	16.25	18-02-2019	17-03-2019	16.25	Complete to be finalized
240	Udaipur	Udaipur	RSSOPCA	Other	Construction of Chain Link fencing between ARS filed & GOT farm at Borwat including plinth level boundary wall. Banswara (Pkg. 01)	31-05-2018	10.00	10.00	18-02-2019	17-03-2019	7.31	Complete to be finalized
241	Udaipur	Udaipur	RSSOPCA	Other	Construction of Wire fencing work on Old boundary wall back side of office building at Borwat farm Banswara (Pkg. 01)	31-05-2018	0.90	0.90	18-02-2019	17-03-2019	0.70	Complete to be finalized
242	Udaipur	Udaipur	RSSOPCA	Other	Const. of Canal (Half round pipe) at Borwat farm Banswara (Pkg. 02)	31-05-2018	26.00	26.00	18-02-2019	17-03-2019	24.04	Completed
243	Udaipur	Udaipur	RSSOPCA	Other	Const. of Sub Canal (Half round pipe) at Borwat farm Banswara (Pkg. 02)	31-05-2018	6.00	6.00	18-02-2019	17-03-2019	5.79	Completed
244	Udaipur	Udaipur	RSSOPCA	Other	Const. of Siphon system including main holes at Borwat Banswara (Pkg. 02)	31-05-2018	3.50	3.50	18-02-2019	17-03-2019	2.12	Completed
245	Udaipur	Udaipur	RSSOPCA	Other	Const. of Cross Drainage work by Hume pipe - 2' dia for two location at Bodhla Road, at Borwat Banswara (Pkg. 02)	31-05-2018	1.00	1.00	18-02-2019	17-03-2019	1.00	Completed
246	Udaipur	Udaipur	RSSOPCA	Other	Const. of Tube well a) 8" dia at field no. 4B at Borwat, Banswara including 7.50 H.P. Submersible pump & cables. B) Connecting 2.6" to 3" PVE pipe line (underground) in filed	31-05-2018	6.00	6.00	22-09-2018	16-11-2018	4.90	Finalized
247	Udaipur	Udaipur	RSSOPCA	Other	Dismantaling of Old cannal between poly House & field no. 2 & removing of wire fencing at Borwat Farm, Banswara	31-05-2018	1.00	1.00			0.00	Tender Under process
248	Udaipur	Udaipur	RSSOPCA	Other	Const. of main Gate of Office Building and two no. Gate at Borwat farm Banswara	31-05-2018	6.00	6.00	30-07-2019	30-07-2019	1.94	Complete
249	Udaipur	Udaipur	RSSOPCA	Other	Renovation, repair additon and alteration of office building at Borwat Banswara	31-05-2018	25.00	25.00	30-07-2019	30-07-2019	12.85	Complete
250	Udaipur	Udaipur	RSSOPCA	Other	Const. of Display Board on existing boundary wall back side of office building at Borwat Banswara	31-05-2018	2.00	2.00			0.00	Estimate to be prepared after Consultation with farm incharge
251	Udaipur	Udaipur	RSSOPCA	Other	Const. of Covered shed with chain link encingjhali, Borwat, Banswara	31-05-2018	6.00	6.00	30-07-2019	30-07-2019	0.18	Complete

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
252	Udaipur	Udaipur	RSSOPCA	Other	Const. of Garden in front of office building at Borwat Banswara	31-05-2018	5.00	5.00			0.00	Estimate to be prepared after Consultation with farm incharge
253	Udaipur	Udaipur	Co-Oprative Bank	Other	Const. of Head office building for UCCB Ltd at Pratapnagar, Distt. Udaipur	28-09-2017	196.00	195.60	11-02-2019	31-05-2019	153.03	Complete to Handed over
254	Udaipur	Udaipur	Co-Oprative Bank	Other	Construction of Bank Building and Renovation work for UCCB Ltd. at BHIM, Distt. Rajsamand	28-09-2017	20.00	20.00	10-07-2018	05-01-2019	17.53	Finalized
255	Udaipur	Udaipur	Co-Oprative Bank	Other	Construction of 500 MT capacity Godown for Udaipur Co-operative Consumer Wholesale store Ltd. At Pratap Nagar, Udaipur (Godown Size 75'x40'x15')	22-05-2018	45.00	45.00	03-03-2019	03-03-2019	37.39	Finalized
256	Udaipur	Udaipur	Co-Oprative Bank	Other	Extension of Supermarket at First Floor at Udaipur Co-operative Consumer Wholesale store Ltd. At Pratap Nagar, Udaipur.	22-05-2018	27.49	27.49	03-11-2018	03-11-2018	25.18	Finalized
257	Udaipur	Udaipur	Co-Oprative Bank	Other	Maintenace of Roof at Udaipur Co-Oprative Constumber Wholesale Store Ltd. At Shastri Circle Udaipur.	12-06-2018	5.00	5.00	22-10-2018	20-08-2018	4.85	Work Complete to Finalized
258	Udaipur	Udaipur	Co-Oprative Bank	Other	False Ceiling Work for ground floor slab at central Co-oprative Bank building Pratapnagar udaipur	25-07-2018	5.65	5.65	07-02-2019	07-02-2019	4.99	Work Complete to Finalized
259	Udaipur	Udaipur	Co-Oprative Bank	Other	Construction of CC Road from Umerda Weigh Bridge to Bari Mata Temple at UMERDA Udaipur	30-08-2018	18.84	18.84	13-02-2019	13-02-2019	15.22	Work Complete to Finalized
					Other Department Deposit work Total		432.63	432.23			335.28	
260	Udaipur	Udaipur(G)	TAD	TAD	Const. of Girls Collage Hostel building (100 bedded) at Sarada	05-07-2017	350.00	295.72	09-05-2019		296.39	Complete
261	Udaipur	Udaipur(G)	TAD	TAD	Const. of Girls Collage Hostel building (100 bedded) at Salumber	05-07-2017	350.00	290.62	09-05-2019	09-05-2019	326.65	Handed over on 29.07.2019
262	Udaipur	Udaipur(G)	TAD	TAD	Const. of Girls Collage Hostel building (100 bedded) at Kherwada	05-07-2017	350.00	349.15	09-05-2019	09-05-2019	276.79	Completed
263	Udaipur	Udaipur(G)	TAD	TAD	Const. of Girls Collage Hostel building (100 bedded) at Semari	05-07-2017	350.00	348.99	09-05-2019	09-05-2019	256.41	Completed
264	Udaipur	Dungarpur	TAD	TAD	Const. of Girls Collage Hostel building (100 bedded) at Dowada	05-07-2017	350.00	350.00	04-09-2019		215.71	Finishing work in inprogress
265	Udaipur	Dungarpur	TAD	TAD	Const. of Girls Collage Hostel building (100 bedded) at Zothari	05-07-2017	350.00	350.00	02-09-2019		108.95	DPC Level and S/S work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
266	Udaipur	Dungarpur	TAD	TAD	S/R and Maintenance of Boys Eklavy model Residential school Building at Simalwada District DUNGARPUR	30-04-2018	97.60	97.60	11-04-2019	11-04-2019	74.84	Completed to be Finalized due to non available of fund.
267	Udaipur	Dungarpur	TAD	TAD	Construction of 06 Residential Rooms in Boys Ashram Hostel Building at Duka, Panchayat Samit Simalwara, District DUNGARPUR	30-04-2018	70.00	70.00	11-04-2019	11-04-2019	44.96	Completed to be Finalized due to non available of fund.
268	Udaipur	Dungarpur	TAD	TAD	Construction of Community hall at Govind Guru Dhuni Khokhara, GP Khokhara, PS Sagwara, Distt. Dungarpur	05-09-2018	23.93	23.93	10-06-2019	11-04-2019	19.56	Completed to be Finalized
269	Udaipur	Udaipur(G)	TAD	TAD	Repair and Maintanence Ashram hostel Building and Construction of new Dining hall at PARSAD Panchyat samiti Sarada Distt. Udaipur. (Pkg. 01)	24-03-2018	28.05	28.05	02-12-2018	25-05-2019	22.90	Complete
270	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair & Maintenance work of Girls Ashram Hostel building and Construction of New Common hall, Peon Quarter & Toilet Block(3+3) at Girls Ashram Hostel CHAWAND Panchayat Samiti SARADA Distt. Udaipur. (Pkg. 01)	24-03-2018	33.77	33.77	02-12-2018	30-05-2019	27.64	Complete
271	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair & Maintenance of Boys Ashram Hostel Building And Construction of New Peon Quarter & Toilet Block (4+4)A at Ashram hostel KHERWARA (BOYS) Panchayat Samiti KHERWARA Distt. Udaipur. (Pkg. 01)	24-03-2018	32.19	32.19	02-12-2018	15-07-2019	24.76	Complete
272	Udaipur	Udaipur(G)	TAD	TAD	Repair and Maintenance at Girls Ashram Hostel ADWAS Panchayat Samiti Sarada Distt. Udaipur. (Pkg. 02)	24-03-2018	21.20	21.20	02-12-2018	25-05-2019	14.89	Complete
273	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair and Maintenance of Ashram Hostel building and Construction of new Common Hall at ashram hostel at JHADOL Panchyat samiti Sarada Distt. Udaipur. (Pkg. 02)	24-03-2018	23.35	23.35	02-12-2018	30-05-2019	18.83	Complete
274	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair and Maintenance of Ashram Hostel building and Construction of new Toilet Block(3+3) at ashram hostel SARADA panchayat Samiti Sarada Distt. Udaipur.(Pkg. 02)	24-03-2018	21.58	21.58	02-12-2018		12.46	Almost Complete
275	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair & Maintanence ashram hostel building kejad and Construction of New Toilet Bolck(5+5) at BOYS Ashram Hostel Building KEJAD Panchayat Samiti Sarada Distt. Udaipur (Pkg. 02)	24-03-2018	21.56	21.56	02-12-2018	30-05-2019	17.40	Complete
276	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair and Maintenance of BOYS Ashram Hostel Building BHORAIPAL Panchayat Samiti SEMARI Distt. Udaipur.(Pkg. 03)	24-03-2018	18.60	18.60	25-11-2018	06-05-2019	12.28	Finalized
277	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair & Maintenance work at Girls Ashram hostel Building and Construction of New Common hall at Girls ashram Hostel JAITANA Panchayat Samiti Jhallara Distt. Udaipur (Pkg. 03)	24-03-2018	17.17	17.17	25-11-2018	06-05-2019	12.68	Finalized
278	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair and Maintenance of BOYS Ashram Hostel building and Construction of new Warden Qtr.at ashram hostel at DHELANA Panchayat Samiti Rishabdev Distt. Udaipur (Pkg. 03)	24-03-2018	24.44	24.44	25-11-2018	06-05-2019	17.86	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
279	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair and Maintenance of BOYS Ashram Hostel building and Construction of new Dinning hall and Toilet block 5+5 KALAYNAPUR Panchayat Samiti Rishabdev Distt. Udaipur (Pkg. 03)	24-03-2018	36.28	36.28	25-11-2018	06-05-2019	20.13	Finalized
280	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair and Maintenance of Girls Ashram Hostel Building DAL Panchayat Samiti Salumber Distt. Udaipur (Pkg. 04)	24-03-2018	21.11	21.11	25-11-2018	06-05-2019	9.84	Finalized
281	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair & maintenance of Boys Ashram Hostel Building And Cosntruction of new Toilet Block(5+5) at INTALIKHERA Panchayat Samiti Salumber Distt. Udaipur (Pkg. 04)	24-03-2018	27.02	27.02	25-11-2018	06-05-2019	20.52	Finalized
282	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair & Maintenance of BOYS Ashram Hostel Building and Construction of New Toilet Block (4+4) at Ashram Hostel KARAWLI Panchayat Samiti Salumber Distt. Udaipur (Pkg. 04)	24-03-2018	15.36	15.36	25-11-2018	06-05-2019	12.17	Finalized
283	Udaipur	Udaipur(G)	TAD	TAD	(a) Repair and Maintenance at Girls Ashram Hostel LASADIYA Panchayat Samiti Lasadiya Distt. Udaipur. (Pkg. 04)	24-03-2018	21.96	21.96	25-11-2018	06-05-2019	20.72	Finalized
284	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintenance at Ashram Hostel Kali Bheet and Construction of New Toilet Block(5+5) at Ashram Hostel KALI BHEET Panchayat Samiti Lasadiya Distt. Udaipur. (Pkg. 04)	24-03-2018	19.61	19.61	25-11-2018	06-05-2019	8.62	Finalized
285	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintanence of Ashram Hostel & Construction of New Toilet Block (5 Late+5 Bath), Warden Quarter, fourth class employee Quarter and Daining Hall at Girls Ashram Hostel BAWALWADA , P.S. Kherwara, Distt. Udaipur (Pkg. 05)	05-10-2018	46.61	46.61	14-04-2019	06-05-2019	26.93	Complete
286	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintanence of Ashram Hostel & Construction of New Daining Hall, Warden Quarter, Toilet Block and (5 Late +5 Bath) SARERA, P.S. Kherwara, Distt. Udaipur (Pkg. 06)	05-10-2018	49.04	49.04	14-04-2019	30-05-2019	30.10	Complete to be finalized
287	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintanence of Ashram Hostel & Construction of New Daining Hall, Warden Quarter, Fourth Class Employee Quarter Toilet Block and (3 Late +3 Bath) ADIWALI, P.S. Kherwara, Distt. Udaipur (Pkg 07)	05-10-2018	43.53	43.53	14-04-2019	31-05-2019	15.70	To be final
288	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintanence of Grils Ashram Hostel & Construction of New Common Hall at Girls Ashram Hostel KHERWARA , P.S. Kherwara, Distt. Udaipur (Pkg. 08)	05-10-2018	26.14	26.14	14-04-2019	31-05-2019	7.16	Complete
289	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintanence of Grils Ashram Hostel & Construction of New Common Hall, Toilet Block (5 Late+5 Bath), Library at Girls Ashram Hostel SAROLI , P.S. Kherwara, Distt. Udaipur (Pkg. 09)	05-10-2018	44.02	44.02	14-04-2019	31-05-2019	15.56	To be final
290	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintanence of Girls Ashram Hostel & Construction of New Common Hall at Girsl Ashram Hostel UMERDA P.S. Girwa, Distt. Udaipur	05-10-2018	20.19	20.19	28-08-2019	28-07-2019	18.57	Complete
291	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintanence of Girls Ashram Hostel & Construction of New Library and Computor Room at Girls Ashram Hostel BACHHAR P.S. Girwa, Distt. Udaipur	05-10-2018	29.03	29.03	28-08-2019	28-07-2019	22.31	Complete

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
292	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintenance of Ashram Hostel & Construction of New Fourth class employee Quarter, Toilet Block (5 Late+5 Bath), Library & Computer Room at Ashram Hostel JHAMAR KOTRA P.S. Girwa, Distt. Udaipur	05-10-2018	45.76	45.76	28-08-2019		33.44	Complete
293	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintenance of Ashram Hostel & Construction of New Store Room No. 02 at Ashram Hostel TIDI ,P.S. Girwa, Distt. Udaipur	05-10-2018	15.42	15.42	28-08-2019	28-07-2019	9.24	Complete
294	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintenance of Ashram Hostel & Construction of New Dining Hall, Library and Computer Room at Ashram Hostel FATEH SCHOOL P.S. Girwa, Distt. Udaipur	05-10-2018	43.91	43.91	28-08-2019	28-07-2019	37.25	Complete
295	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintenance of Ashram Hostel & Construction of New Warden Quarter and Additional Dormatry, Footpath and Interlocking Tiles at Ashram Hostel SARDARPURA, P.S. Girwa, Distt. Udaipur	05-10-2018	40.69	40.69	28-08-2019	28-07-2019	38.47	Complete
296	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintenance of Girls Ashram Hostel & Construction of New Fourth Class Employee Quarter, Dormetry No. 3, Boundary Wall and Common Hall at SAGWARA P.S. Dishabhdev, Distt. Udaipur	05-10-2018	37.04	37.04	28-08-2019	28-07-2019	31.34	Complete
297	Udaipur	Udaipur(G)	TAD	TAD	Repair & Maintenance of Girls Ashram Hostel & Construction of New Library, Toilet Block (5 Lete +5 Bath) and Raising of Boundary wall at RISHABHDEV P.S. Dishabhdev, Distt. Udaipur	05-10-2018	33.02	33.02	28-08-2019	28-07-2019	28.00	Complete
298	Udaipur	Udaipur(G)	TAD	TAD	Construction of Girls Hostel with morden facilites and amenities at Residancy Mdhuban Udaipur (Capacity 100) Distt. Udaipur	02-03-2019	2000.00	0.32			0.32	Tender Under process
299	Udaipur	Udaipur(G)	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys and 240 Girls Total Capacity 480) at Sarada, Distt. Udaipur	02-03-2019	2000.00				0.00	Tender Under process
300	Udaipur	Udaipur(G)	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys and 240 Girls Total Capacity 480) at Dungarpur H.O., Distt. Dungarpur	02-03-2019	2000.00				0.00	Tender Under process
301	Udaipur	Udaipur(G)	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys and 240 Girls Total Capacity 480) at Aabapura, Distt. Banswara	02-03-2019	2000.00				0.00	Tender Under process
					TAD Work Total		11149.18	3033.98			2208.35	
					Division Udaipur Total		24403.13	11357.12			5097.26	
1	Bhilwara	Nimbahera	KUMS Yard	KUMS Yard	Const. of Agro Trade Tower at Kums Nimbahera	17-04-2018	1370.40				3.60	Addl. Performance security amt. to be deposited by contractor
2	Bhilwara	Begun	KUMS Yard	KUMS Yard	S/R of farmer rest house	18-03-2016	7.92		13-03-2017	28-02-2019	2.89	Work complete & Final bil to be paid

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
3	Bhilwara	Begun	KUMS Yard	KUMS Yard	Const. of cow catcher	18-03-2016	6.00		13-03-2017	28-02-2019	1.89	Work complete and final bill to be paid
4	Bhilwara	Begun	KUMS Yard	KUMS Yard	Const. of retro reflector board	18-03-2016	4.00		13-03-2017		0.24	New location of gate to be decided by Kums/MLA Committee work stoped by contractor
5	Bhilwara	Begun	KUMS YARD	KUMS YARD	Const. of check post Sub Yard Parsoli	18-03-2016	6.12		13-03-2017	28-02-2019	2.84	Work complete & Final bil to be paid
6	Bhilwara	Begun	KUMS YARD	KUMS YARD	Const. of covered auction plat form Sub Yard Parsoli	18-03-2016	42.90		13-03-2017		20.38	Some defect in C.C. work
7	Bhilwara	Chittorgarh	KUMS Yard	KUMS Yard	Specials Repair of Internal Road Form Main Gate to F&V Yard Chittorgarh	01-09-2012	38.38		29-05-2013		2.92	50% Work Completed this case under A.C.D.
8	Bhilwara	Bari Sadri	KUMS Yard	KUMS Yard	Const. of remaning covered auction plat farm at Kums Badi Sadri Chittorgarh	01-10-2018	48.31		24-08-2019		7.63	Finishing work in progress
9	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	S/R of office Building KUMS BHL	17-09-2013	8.76	2.20	15-10-2016	11-01-2019	5.69	Work complete & Final bil to be paid
10	Bhilwara	Mandal	KUMS Yard	KUMS Yard	Const. Of compound wall with gate & check post at new mandi yard paldi kums Bhilwara	30-08-2012	140.59		15-10-2016		27.78	Land diputed so work delay and Work stoped by contractor
11	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Dis. Of stone slab roofing auction plat form & reconstruction of R.C.C. Covering auction plat form Kums Bhilwara	30-09-2014	33.05	1.00	15-10-2016	20-10-2016	26.69	Work completed & Final bil to be paid
12	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Repair and renovation of existing boundary wall at Kums Bhilwara	21-08-2018	49.95	49.75	13-07-2020		0.41	Layout recently Given
13	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Repair of water hut at Kums Bhilwara	21-08-2018	4.00	4.00	13-07-2020		0.00	Layout recently Given
14	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Repair of existing covered auction platfarm at Kums Bhilwara	21-08-2018	37.16	37.08	13-07-2020		0.89	Layout recently Given
15	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. of decorative gate at Grain Mandi Yard Kums Bhilwara	21-08-2018	40.00	39.89	13-07-2020		0.27	Layout recently Given
16	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. of 02 Nos New dome at Grain mandi yard Kums Bhilwara	21-08-2018	200.84				0.29	Layout recently Given
17	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Repari of various building at Kums Bhilwara	21-08-2018	49.88	49.71	13-07-2020		0.37	Layout recently Given
18	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. of boundary wall between main mandi Yard and F&V Yard at Kums Bhilwara	21-08-2018	14.00	13.95	13-07-2020		0.11	Layout recently Given

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
19	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. of Nali and water drainage system at sub yard F&V at Kums Bhilwara	21-08-2018	27.40	27.31	13-07-2020		0.23	Layout recently Given
20	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. of 02 Nos New dome at F&V mandi yard Kums Bhilwara	21-08-2018	200.84				0.26	Financial bid to be sanction
21	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Repair of existing coverd auction platfarm at F&V yard Kums Bhilwara	21-08-2018	31.59	31.37	13-07-2020		0.36	Layout recently Given
22	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Repair of existing shop at Sub yard Kotri Kums Bhilwara	21-08-2018	15.30	15.22	13-07-2020		0.16	Layout recently Given
23	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. of internal C.C. road and Drainage work at Sub yard Cotton yard Kums Bhilwara	21-08-2018	399.63				0.80	Financial bid to be sanction
24	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Repair and renovation of office building at Sub yard Asind Kums Bhilwara	21-08-2018	15.63	15.43	13-07-2020		0.28	Layout recently Given
25	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. of raising and fixing of raling at existing front boundary wall at Sub Yard Asind Kums Bhilwara	21-08-2018	16.88	16.79	13-07-2020		0.17	Layout recently Given
26	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Reparing of post office in main mandi yard kums Bhilwara	13-06-2019	2.81	2.81			0.00	NIT invited
27	Bhilwara	Shahpura (BHL)	KUMS Road	KUMS Road	Const. of Kisan Path Hari Dham to Purana Badla	25-01-2017	60.00	18.58	01-02-2018	31-05-2019	49.90	Work complete
28	Bhilwara	Shahpura (BHL)	KUMS Road	KUMS Road	Const. of Kisan Path Mevda to Arniya Ghora	25-01-2017	70.00	23.96	01-02-2018	31-05-2019	64.16	Work complete
29	Bhilwara	Pratapgarh	kums yard	kums yard	S/R of Various building at KUMS Pratapgarh.	07-06-2017	67.42	40.05	08-07-2018	27-12-2018	23.40	Work completed & Final bil to be paid
30	Bhilwara	Pratapgarh	kums yard	kums yard	S/R of internal Road at Kums Pratapgarh	07-06-2017	124.31	31.16	06-10-2018	06-10-2018	67.86	Work completed and Final bill to paid
31	Bhilwara	Nimbahera	kums yard	kums yard	Const. of CC pavement over existing road in Kums Chhotisadri	07-06-2017	79.81		31-10-2018	17-12-2018	77.00	Work completed and Final bill to paid
32	Bhilwara	Nimbahera	kums yard	kums yard	Const. of CC pavement front side of shop cum godown upto Tree in Kums Chhotisadri	07-06-2017	79.87		31-10-2018	17-12-2018	52.43	Work completed and Final bill to paid
33	Bhilwara	Nimbahera	kums yard	kums yard	Const. of Drainage System at Kums Chhoti sadri	07-06-2017	38.80		31-10-2018	17-12-2018	4.12	Work completed and Final bill to paid
34	Bhilwara	Nimbahera	kums yard	kums yard	Extension of office building at Kums Chhotisadri	07-06-2017	60.89		08-07-2018		0.00	Work Not started by contractor
35	Bhilwara	Nimbahera	kums yard	kums yard	Const. of toilet in various places (04) in kums Chhoti sadri	07-06-2017	18.06		08-07-2018	25-02-2019	2.96	work complete
36	Bhilwara	Nimbahera	kums yard	kums yard	Const. of kisok (02) Nos and water hut at kums Chhoti sadri	07-06-2017	10.51		08-07-2018		0.11	Work Not started by contractor
37	Bhilwara	Nimbahera	kums yard	kums yard	Const. of water supply and tubewell at Kums Chhoti sadri	07-06-2017	6.84		08-07-2018	15-01-2019	3.71	work completed & Final bil to be paid

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
38	Bhilwara	Nimbahera	kums yard	kums yard	Const. of Self Supporting Metel Spider Type Roofing Dom Without, Truss, Purlins etc. On existing C.C. Roads in Grain Yards Kums Chhoti Sadri	13-07-2018	82.82		08-10-2019		0.00	Work in progress
39	Bhilwara	Nimbahera	kums yard	kums yard	Const. of decorative gate with check post at Kums Chhoti Sadri	13-07-2018	22.00		08-10-2019		0.08	Work in progress
40	Bhilwara	Nimbahera	kums yard	kums yard	Const. of over head tank with pipe fittings Kums Chhoti sadri	13-07-2018	2.80		08-10-2019		0.00	Work in progress
41	Bhilwara	Pratapgarh	kums yard	kums yard	S/R of Internal road in Sub-yard Arnod under KUMS, Pratapgarh Distt. Pratapgarh	21-08-2017	31.71	11.50	06-06-2018	06-06-2018	18.92	Work completed and Final bill to paid
42	Bhilwara	Pratapgarh	kums yard	kums yard	S/R of Covered auction Teen Shade plateform (1 no) at sub yard Arnod under KUMS, Pratapgarh Distt. Pratapgarh	21-08-2017	6.24	2.28	06-06-2018	06-06-2018	3.71	Work completed and Final bill to paid
43	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of C.C. pavement in F&V Under Kums Pratapgarh	03-11-2017	320.86	42.38	16-11-2019	25-02-2019	247.49	Work complete & Final bil to be paid
44	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of Covered Auction platfarm with DOM (02 Nos) Size 200x80 ft. by self supporting metel roofing without truss, purlins on ancillary support and C.C. at F&V under Kums Pratapgarh	03-11-2017	302.78	17.23	16-11-2019	25-02-2019	237.53	Work complete & Final bil to be paid
45	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of tube well and water supply line at F&V Under Kums Pratapgarh	03-11-2017	10.00	4.79	09-12-2018	12-07-2019	2.25	Work complete
46	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of Drainage system at F&V Under Kums Pratapgarh	03-11-2017	50.87	15.34	09-12-2018	12-07-2019	29.55	Work complete
47	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of over head tank with pipe fittings at F&V Under Kums Pratapgarh	03-11-2017	25.50	0.44	09-12-2018	25-02-2019	18.56	Work complete & Final bil to be paid
48	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of water huts building (03 Nos) at F&V under Kums Pratapgarh	03-11-2017	8.73	8.69	21-04-2019	19-04-2019	0.00	Work complete
49	Bhilwara	Pratapgarh	kums yard	kums yard	Cosnt. Of Toilet Block (02 Nos) at F&V Under Kums Pratapgarh	03-11-2017	9.20	8.89	21-04-2019	19-04-2019	0.00	Work complete
50	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of office building at F&V Under Kums Pratapgarh	03-11-2017	102.34	16.91	21-04-2019	19-04-2019	80.75	Work complete
51	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of Canteen Building at F&V Under Kums Pratapgarh	03-11-2017	40.21	9.33	21-04-2019	19-04-2019	29.80	Work complete
52	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of decorative gate 01 Nos with check post at F&V at Under Kums Pratapgarh	03-11-2017	22.00	11.40	21-04-2019	19-04-2019	9.99	Work complete
53	Bhilwara	Pratapgarh	kums yard	kums yard	Cosnt. Of Labour shed at F&V under Kums Pratapgarh	03-11-2017	27.80	2.55	21-04-2019	19-04-2019	24.24	Work complete
54	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of Kisok (02 Nos.) at F&V under Kums Pratapgarh	03-11-2017	3.72	3.24	21-04-2019	19-04-2019	0.00	Work complete
55	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of office building in Sub Yard Arnod under KUMS Pratapgarh	10-08-2018	60.89	18.90	13-02-2020		46.61	Finishing work in progress
56	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of C.C. Pavement in Sub Yard Arnod under KUMS Pratapgarh	10-08-2018	99.73	31.66	13-02-2020		77.73	Work almost complete
57	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of Covered auction platfarm (02 Nos. Size 140x30 ft. & 100x30 ft) by Self supporting Metal Roofing Without Truss, Purlins on Ancilliary Support & CC in Sub & Yard Arnod under KUMS Pratapgarh	10-08-2018	69.04	20.48	13-02-2020		48.48	Finishing work in progress
58	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of Tube well & water supply line in Sub & Yard Arnod under KUMS Pratapgarh	10-08-2018	6.00	1.85	13-02-2020		3.67	Tube well work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
59	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of Check Post and Repairing / Raising of Boundary wall in Sub & Yard Arnod under KUMS Pratapgarh	10-08-2018	12.96	4.90	13-02-2020		10.10	Finishing work in progress
60	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of toilet block and wter huts 2 Nos. at Sub yard Arnod Kums Pratapgarh	10-08-2018	16.44	14.95	13-02-2020		2.92	Work in progress
61	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const.of vaterinary Hospital/ Dispensary) at Sevanagar Distt. Pratapgarh	18-08-2017	24.70	24.70	07-06-2018		0.02	Foundation work in progress
62	Bhilwara	Kapasan	Ani Hus	Ani Hus	Const.of vaterinary Hospital/ Dispensary) at Dindoli Distt. Chittorgarh	18-08-2017	24.70	24.70	06-08-2018	25-03-2019	13.70	Work complete & final bil to be paid
63	Bhilwara	Begun	Ani Hus	Ani Hus	Const.of vaterinary Hospital/ Dispensary) at Bhaisroadgarh Distt. Chittorgarh	18-08-2017	24.70	24.70	06-08-2018	25-03-2019	11.39	Work complete & final bil to be paid
64	Bhilwara	Begun	Ani Hus	Ani Hus	Const.of vaterinary Hospital/ Dispensary) at Borav Distt. Chittorgarh	18-08-2017	24.70	24.70	06-08-2018	25-03-2019	15.43	Work complete & final bil to be paid
65	Bhilwara	Mandal	Ani Hus	Ani Hus	Const. of Mukhya Mantri Tehsil Level Mobile Clinic (New Name : Pashudhan Arogya Chal Ekai) Hamirgarh	23-12-2016	15.00	15.00	08-07-2018	11-02-2019	11.68	Work complete & Final bil to be paid
66	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Const. of new / strengthening of veterinary institutions dispensary / Sub centre at Megrass (Banera)	23-12-2016	8.00	8.00	24-08-2018	21-10-2018	7.50	Work complete and Handed over & Final bil to be paid
67	Bhilwara	Mandal	Ani Hus	Ani Hus	Const. of new / strengthening of veterinary institutions dispensary / Sub centre at Haripura (Mandal)	23-12-2016	8.00	8.00	24-08-2018	27-02-2019	7.19	Work complete & Final bil to be paid
68	Bhilwara	Jahazpur	Ani Hus	Ani Hus	Const. of new / strengthening of veterinary institutions dispensary / Sub centre at Bankara (Jahajpur)	23-12-2016	8.00	8.00	24-08-2018	20-08-2018	6.95	Work completed & Final
69	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Basera (Sahahpura)	18-08-2017	24.05	24.05	15-09-2018	25-03-2019	12.03	Work completed & Final bil to be paid
70	Bhilwara	Jahazpur	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Jahajpur	18-08-2017	24.05	24.05	24-08-2018	25-10-2018	23.37	Work completed & Final
71	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Khamor (Shahpura)	18-08-2017	24.05	24.05	24-08-2018	26-02-2019	16.02	Work completed & Final bil to be paid
72	Bhilwara	Mandal	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at paroli	18-08-2017	24.05	24.05	27-08-2019		3.68	Slab to be casted
73	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Chand ji ke kheri	18-08-2017	24.05	24.05	07-06-2018	28-03-2019	18.90	Work completed & Final bil to be paid
74	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Shuthepa (Kotri)	18-08-2017	24.05	24.05	24-08-2018	13-12-2018	21.45	Work completed & Final
75	Bhilwara	Sahara	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Soniyana	18-08-2017	24.05	24.05	15-06-2018	15-03-2019	15.99	Work completed & Final bil to be paid
76	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Kothiya	18-08-2017	24.05	24.05	24-08-2018	02-11-2018	20.90	Work complete and Handed over & Final bil to be paid
77	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Badliyaas	18-08-2017	24.05	24.05	24-08-2018	13-12-2018	21.43	Work completed & Final
78	Bhilwara	Mandal	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Luhariya	18-08-2017	24.05	24.05	24-08-2018	27-02-2019	23.94	Work complete & Final bil to be paid

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
79	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Raila	18-08-2017	24.05	24.05	24-08-2018	25-02-2019	22.06	Work complete & Final bil to be paid
80	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Dhikola	18-08-2017	24.05	24.05	24-08-2018	26-02-2019	14.76	Work complete & Final bil to be paid
81	Bhilwara	Mandal	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Keriya	18-08-2017	24.05	24.05	24-08-2018		8.83	Finishing work in progress
82	Bhilwara	Sahara	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Jaadol	18-08-2017	24.05	24.05			0.00	NIT invited
83	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Bopatpura	18-08-2017	24.05	24.05	07-06-2018	30-05-2019	10.61	work complete
84	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Dohariya	18-08-2017	24.05	24.05	24-08-2018	26-02-2019	10.30	Work complete & Final bil to be paid
85	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Veterinary institution dispensary / Sub centre at Sawaiपुर	18-08-2017	24.05	24.05	24-08-2018	26-02-2019	21.52	Work complete & Final
86	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Const. of veterinary sub center at Suras constituency Mandalgarh	20-08-2018	12.00	12.00	07-11-2019		6.77	Finishing work in progress
87	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Const. of veterinary sub center at Sarana constituency Mandalgarh	20-08-2018	12.00	12.00	07-11-2019		6.86	Finishing work in progress
88	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Const. of veterinary sub center at Bikran constituency Mandalgarh	20-08-2018	12.00	12.00	07-11-2019		2.90	Work upto roof level
89	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Const. of veterinary sub center at Mohanpura constituency Mandalgarh	20-08-2018	12.00	12.00	07-11-2019		5.39	Finishing work in progress
90	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Const. of veterinary sub center at Makredi constituency Mandalgarh	20-08-2018	12.00	12.00	07-11-2019		4.26	Finishing work in progress
91	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Const. of veterinary sub center at Mangtala constituency Mandalgarh	20-08-2018	12.00	12.00	07-11-2019		3.45	Work upto roof level
92	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Const. of veterinary sub center at Chhoti Bijolia (Bijolia Khurd) constituency Mandalgarh	20-08-2018	12.00	12.00	07-11-2019		6.19	Finishing work in progress
93	Bhilwara	Jahazpur	Ani Hus	Ani Hus	Const. of veterinary Hospital at Ropan constituency Jahajpur	20-08-2018	30.00	30.00	07-11-2020		0.00	Work stoped by villegers
94	Bhilwara	Jahazpur	Ani Hus	Ani Hus	Const. of veterinary Sub center at Bharni kalan constituency Jahajpur	20-08-2018	12.00	12.00	07-11-2020		5.01	Work upto Roof level
95	Bhilwara	Jahazpur	Ani Hus	Ani Hus	Const. of veterinary Sub center at Taloda constituency Jahajpur	20-08-2018	12.00	12.00	07-11-2020		0.00	Foundation work in progress
96	Bhilwara	Jahazpur	Ani Hus	Ani Hus	Const. of veterinary Sub center at Ulela constituency Jahajpur	20-08-2018	12.00	12.00	07-11-2020		2.33	Work upto plinth level
97	Bhilwara	Jahazpur	Ani Hus	Ani Hus	Const. of veterinary Sub center at Phalasiya constituency Jahajpur	20-08-2018	12.00	12.00	07-11-2020		3.86	Work upto Roof level
98	Bhilwara	Jahazpur	Ani Hus	Ani Hus	Const. of veterinary Sub center at Dhaud constituency Jahajpur	20-08-2018	12.00	12.00	07-11-2020		0.00	Foundation work in progress
99	Bhilwara	Jahazpur	Ani Hus	Ani Hus	Const. of veterinary Sub center at Kothaj constituency Jahajpur	20-08-2018	12.00	12.00	07-11-2020		6.54	Roof casted

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
100	Bhilwara	Sahara	Ani Hus	Ani Hus	Const. of veterinary sub center at Mahendragarh constituency Sahara	20-08-2018	12.00	12.00	15-03-2020		2.98	Work upto lintel level
101	Bhilwara	Sahara	Ani Hus	Ani Hus	Const. of veterinary sub center at Khankhala constituency Sahara	20-08-2018	12.00	12.00	15-03-2020		1.92	Work upto lintel level
102	Bhilwara	Sahara	Ani Hus	Ani Hus	Const. of veterinary sub center at Mazawas constituency Sahara	20-08-2018	12.00	12.00	15-03-2020		4.83	Work upto Roof level
103	Bhilwara	Sahara	Ani Hus	Ani Hus	Const. of veterinary sub center at Bharak constituency Sahara	20-08-2018	12.00	12.00	15-03-2020		4.84	Roof casted
104	Bhilwara	Sahara	Ani Hus	Ani Hus	Const. of veterinary sub center at Galwa constituency Sahara	20-08-2018	12.00	12.00	15-03-2020		0.00	Foundation work in progress
105	Bhilwara	Sahara	Ani Hus	Ani Hus	Const. of veterinary sub center at Nathdiyaas constituency Sahara	20-08-2018	12.00	12.00	15-03-2020		1.49	Work upto lintel level
106	Bhilwara	Mandal	Ani Hus	Ani Hus	Const. of veterinary Hospital at Hamirgarh constituency Mandal	20-08-2018	30.00	30.00	15-03-2020		0.00	Land Disputed
107	Bhilwara	Mandal	Ani Hus	Ani Hus	Const. of veterinary Sub center at Suraas constituency Mandal	20-08-2018	12.00	12.00	15-03-2020		3.38	Work upto lintel level
108	Bhilwara	Mandal	Ani Hus	Ani Hus	Const. of veterinary Sub center at Kalukhera constituency Mandal	20-08-2018	12.00	12.00	15-03-2020		6.39	Finishing work in progress
109	Bhilwara	Mandal	Ani Hus	Ani Hus	Const. of veterinary Sub center at Aamaligarh constituency Mandal	20-08-2018	12.00	12.00	15-03-2020		0.00	Foundation work in progress
110	Bhilwara	Asind	Ani Hus	Ani Hus	Const. of veterinary Hospital at Pratappura constituency Asind	20-08-2018	30.00	30.00	15-01-2020		1.31	Work upto roof level
111	Bhilwara	Asind	Ani Hus	Ani Hus	Const. of veterinary Sub center at Bhadsi constituency Asind	20-08-2018	12.00	12.00	15-01-2020		0.00	Land recently allotted
112	Bhilwara	Asind	Ani Hus	Ani Hus	Const. of veterinary Sub center at Barsani constituency Asind	20-08-2018	12.00	12.00	15-01-2020		0.00	Land Disputed
113	Bhilwara	Asind	Ani Hus	Ani Hus	Const. of veterinary Sub center at Suraaj constituency Asind	20-08-2018	12.00	12.00	15-01-2020		0.00	Work upto roof level
114	Bhilwara	Asind	Ani Hus	Ani Hus	Const. of veterinary Sub center at Rampura constituency Asind	20-08-2018	12.00	12.00	15-01-2020		0.00	Land Disputed
115	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Const. of veterinary Sub center at Rehad constituency Shahpura	20-08-2018	12.00	12.00	15-01-2020		0.34	Work stoped by contractor due to heavy rain
116	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Const. of veterinary Sub center at Lulaas constituency Shahpura	20-08-2018	12.00	12.00	15-01-2020		1.40	Work upto rooflevel
117	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Const. of veterinary Sub center at Bhojpur constituency Shahpura	20-08-2018	12.00	12.00	15-01-2020		1.36	Work upto plinth level
118	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Rewliya Khurd constituency Chittorgarh	20-08-2018	12.00	12.00	07-11-2019		0.00	Land Disputed
119	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Samari constituency Chittorgarh	20-08-2018	12.00	12.00	07-11-2019		1.92	Flooring work completed
120	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Kuthna constituency Chittorgarh	20-08-2018	12.00	12.00	07-11-2019		5.05	Work almost complete
121	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Aawalheda constituency Chittorgarh	20-08-2018	12.00	12.00	07-11-2019		6.06	Colour work to be done

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
122	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Bhalundi constituency Chittorgarh	20-08-2018	12.00	12.00	07-11-2019		4.67	Plaster work completed
123	Bhilwara	Kapasan	Ani Hus	Ani Hus	Const. of veterinary Sub center at Lunera constituency Kapasan	20-08-2018	12.00	12.00	15-01-2020		0.05	Work almost complete
124	Bhilwara	Kapasan	Ani Hus	Ani Hus	Const. of veterinary Sub center at Unchha constituency Kapasan	20-08-2018	12.00	12.00	15-01-2020		0.00	Work upto roof level
125	Bhilwara	Kapasan	Ani Hus	Ani Hus	Const. of veterinary Sub center at Chittoria constituency Kapasan	20-08-2018	12.00	12.00	15-01-2020		0.00	Flooring work completed
126	Bhilwara	Kapasan	Ani Hus	Ani Hus	Const. of veterinary Sub center at kunwaliya constituency Kapasan	20-08-2018	12.00	12.00	15-01-2020		0.00	Land not available
127	Bhilwara	Kapasan	Ani Hus	Ani Hus	Const. of veterinary Sub center at Jadana constituency Kapasan	20-08-2018	12.00	12.00	15-01-2020		0.00	Flooring work completed
128	Bhilwara	Kapasan	Ani Hus	Ani Hus	Const. of veterinary Hospital at Kanwarpura constituency Kapasan	20-08-2018	30.00	30.00	15-01-2020		0.00	Work almost complete
129	Bhilwara	Nimbahera	Ani Hus	Ani Hus	Const. of veterinary Sub center at Kelhi constituency Nimbahera	20-08-2018	12.00	12.00	15-01-2020		0.00	encroachment by villegers on land
130	Bhilwara	Nimbahera	Ani Hus	Ani Hus	Const. of veterinary Sub center at Minana/Mindana constituency Nimbahera	20-08-2018	12.00	12.00	15-01-2020		0.00	encroachment by villegers on land
131	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Khodip constituency Chittorgarh	20-08-2018	12.00	12.00	15-01-2020		0.00	encroachment by villegers on land
132	Bhilwara	Nimbahera	Ani Hus	Ani Hus	Const. of veterinary Sub center at Ranikhera constituency Nimbahera	20-08-2018	12.00	12.00	15-01-2020		1.87	Wrok upto plinth level
133	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Badwai constituency Badisadri	20-08-2018	12.00	12.00	15-01-2020		2.61	Work upto roof level
134	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Nadakhera constituency Badisadri	20-08-2018	12.00	12.00	15-01-2020		0.00	Wrok upto sill level
135	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Negdiya constituency Badisadri	20-08-2018	12.00	12.00	15-01-2020		2.35	Work upto roof level
136	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Alood constituency Badisadri	20-08-2018	12.00	12.00	15-01-2020		1.67	Work upto lintel level
137	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Delwaas constituency Badisadri	20-08-2018	12.00	12.00	15-01-2020		2.26	Work upto roof level
138	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Bilot constituency Badisadri	20-08-2018	12.00	12.00	15-01-2020		1.77	Work upto plinth level
139	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Karasana constituency Badisadri	20-08-2018	12.00	12.00	15-01-2020		2.64	work upto roof level
140	Bhilwara	Begun	Ani Hus	Ani Hus	Const. of veterinary Sub center at Gopalpura constituency Begun.	20-08-2018	12.00	12.00	17-01-2020		0.00	Work in progress
141	Bhilwara	Begun	Ani Hus	Ani Hus	Const. of veterinary Sub center at Samri Kalan constituency Begun.	20-08-2018	12.00	12.00	17-01-2020		4.25	Work upto roof level
142	Bhilwara	Begun	Ani Hus	Ani Hus	Const. of veterinary Hospital at Eklingpura constituency Begun.	20-08-2018	30.00	30.00	17-01-2020		0.00	Work in progress
143	Bhilwara	Begun	Ani Hus	Ani Hus	Const. of veterinary Hospital at Nandwai constituency Begun.	20-08-2018	30.00	30.00	17-01-2020		6.20	work upto roof level

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
144	Bhilwara	Begun	Ani Hus	Ani Hus	Const. of veterinary Sub center at Lalaas constituency Begun	20-08-2018	12.00	12.00	17-01-2020		0.00	Work in progress
145	Bhilwara	Begun	Ani Hus	Ani Hus	Const. of veterinary Sub center at Borda constituency Begun.	20-08-2018	12.00	12.00	17-01-2020		0.00	Work in progress
146	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Hospital at Mokhampura Constituency Pratapgarh	20-08-2018	30.00	30.00	17-03-2020		0.00	Work upto plinth level
147	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at varmandal Constituency Pratapgarh	20-08-2018	12.00	12.00	17-03-2020		4.24	Finishing work in progress
148	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Pratappura Durgam Constituency Pratapgarh	20-08-2018	12.00	12.00	17-03-2020		4.08	Work upto Roof level
149	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Achalpur Constituency Pratapgarh	20-08-2018	12.00	12.00	17-03-2020		4.26	Work upto roof level
150	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Jasdi Constituency Pratapgarh	20-08-2018	12.00	12.00	17-03-2020		0.00	Foundation work in progress
151	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Gopalpura Constituency Pratapgarh	20-08-2018	12.00	12.00	17-03-2020		3.64	Work upto roof level
152	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Jajli Constituency Pratapgarh	20-08-2018	12.00	12.00	17-03-2020		0.00	Foundation work in progress
153	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Sakhthli Khurd Constituency Pratapgarh	20-08-2018	12.00	12.00	17-03-2020		0.00	Foundation work in progress
154	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Hospital at Devgarh Constituency Badisadri	20-08-2018	30.00	30.00	17-03-2020		6.64	Foundation work in progress
155	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Bardiya Constituency Badisadri	20-08-2018	12.00	12.00	17-03-2020		0.00	Foundation work in progress
156	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at paal Constituency Badisadri	20-08-2018	12.00	12.00	17-03-2020		3.96	Finishing work in progress
157	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Narayan Khera Constituency Badisadri	20-08-2018	12.00	12.00	17-03-2020		0.00	Foundation work in progress
158	Bhilwara	Bari Sadri	Ani Hus	Ani Hus	Const. of veterinary Sub center at Panmodi Constituency Badisadri	20-08-2018	12.00	12.00	17-03-2020		0.00	Work in progress
159	Bhilwara	Ghatol	Ani Hus	Ani Hus	Const. of veterinary Sub center at Kesarpura Constituency Gatol	20-08-2018	12.00	12.00	17-11-2019		0.00	Work in progress
160	Bhilwara	Ghatol	Ani Hus	Ani Hus	Const. of veterinary Sub center at Gagrol Constituency Gatol	20-08-2018	12.00	12.00	17-11-2019		0.00	Work in progress
161	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Naya Boria Constituency Dhariyawad	20-08-2018	12.00	12.00	17-11-2019		6.20	Finishing work in progress
162	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Gothra Constituency Dhariyawad	20-08-2018	12.00	12.00	17-11-2019		4.14	Work upto roof level
163	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Aanat Constituency Dhariyawad	20-08-2018	12.00	12.00	17-11-2019		4.12	Finishing work in progress
164	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Ghadriyavas Constituency Dhariyawad	20-08-2018	12.00	12.00	17-11-2019		0.00	work order recently issued
165	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of various veterinary sub center at Pepliya,	20-12-2017	8.00	8.00			0.00	NIT invited
166	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of various veterinary sub center at Jadoli	20-12-2017	8.00	8.00			0.00	NIT invited
167	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of various veterinary sub center at Chittordia	20-12-2017	8.00	8.00			0.00	NIT invited
168	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of various veterinary sub center at Bhojpur	20-12-2017	8.00	8.00			0.00	NIT invited

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
169	Bhilwara	Shahpura (BHL)			Const. of meeting hall at Govt. College at Shahpura (under RUSA)	29-06-2017	38.00	38.00	08-07-2018		22.70	Finishing work in progress
170	Bhilwara	bhilwara	Hort.	Hort.	Rep. of office building assi. Dir. Hori. Bhilwara	17-12-2014	9.00	9.00	15-10-2016	31-03-2017	5.31	Work completed & Final bil to be paid
171	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Main Brood Bank Tanks (with poly lining)	02-06-2017	104.34	52.17	30-11-2019		76.85	Work almost complete
172	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Rearing Tanks	02-06-2017	32.49	16.25	30-11-2019		19.51	Work almost complete
173	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Nursery Ponds	02-06-2017	22.80	16.40	30-11-2019		11.24	Work almost complete
174	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Circular hatchery	02-06-2017	32.54	16.27	30-11-2019		11.92	Work almost complete
175	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Cemented Acclimatization Tank	02-06-2017	4.80	2.40	30-11-2019		2.06	Work almost complete
176	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Water and Disease Lab	02-06-2017	18.60	9.30	30-11-2019	26-03-2019	7.02	Complete & final bil to be paid
177	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Office Staff Rooms with toilets	02-06-2017	35.80	17.90	30-11-2019	26-03-2019	17.90	Complete & final bil to be paid
178	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Staff Quarter 2 Nos G. Floor	02-06-2017	27.02	13.51	30-11-2019	27-06-2019	13.51	Work almost complete
179	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of 2 Nos Chowkidar huts	02-06-2017	13.38	6.69	30-11-2019		5.39	01 No completed and 01 No roof casted
180	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Fish Feed Storage House (New)	02-06-2017	23.33	11.67	30-11-2019	26-03-2019	10.68	Complete & final bil to be paid
181	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Repair of existing fish feed storage house.	02-06-2017	9.64	4.82	30-11-2019	26-03-2019	5.56	Complete & final bil to be paid
182	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Brooder Farm Protection wall	02-06-2017	47.72	23.86	30-11-2019		33.37	Work almost complete
183	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Repair of existing tank	02-06-2017	31.85	15.93	30-11-2019		13.14	Work almost complete
184	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Tube well	02-06-2017	12.00	6.00	15-11-2018	08-09-2018	4.97	Complete & final bil to be paid
185	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Over Head Tank	02-06-2017	20.00	20.00	15-11-2018	08-09-2018	15.43	Complete & final bil to be paid
186	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Water supply, Drainage and electrification Work	02-06-2017	13.00	6.50	15-11-2018		0.00	Work in progress
187	Bhilwara	Chittorgarh	Fisheries deptt.	Fisheries deptt.	Const. of Approach WBM Road	02-06-2017	5.00	2.50	15-11-2018	26-03-2019	0.00	Complete & final bil to be paid
188	Bhilwara	Chittorgarh	Hort.	Hort.	Const. of boundary wall for centre of excellence for custard apple at Excellency center at chittorgarh (Horticulture department)	12-01-2017	63.20	63.20	17-08-2018	27-02-2019	44.94	Work complete & Final bil to be paid

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
189	Bhilwara	Chittorgarh	Hort.	Hort.	Const. of Main Gate at Centre of Excellency at Chittorgarh	07-02-2018	25.00	25.00	05-10-2019		12.19	Finishing work in progress
190	Bhilwara	Chittorgarh	Hort.	Hort.	Const. of Platfarm at Centre of Excellency at Chittorgarh	07-02-2018	3.36	3.36	05-10-2019		0.13	Work in progress
191	Bhilwara	Chittorgarh	Hort.	Hort.	Const. of Tube well at Centre of Excellency at Chittorgarh	07-02-2018	6.00	6.00	05-10-2019	26-03-2019	2.46	Work completed & Final bil to be paid
192	Bhilwara	Chittorgarh	Hort.	Hort.	Const. of Staff Qtr. 2 No. at Centre of Excellency at Chittorgarh	07-02-2018	44.00	44.00	05-10-2019		32.66	Work almost complete
193	Bhilwara	Chittorgarh	Hort.	Hort.	Const. of C.C. Road at Centre of Excellency at Chittorgarh	07-02-2018	45.00	45.00	05-10-2019		0.50	Work almost complete
194	Bhilwara	Chittorgarh	Hort.	Hort.	Const. of Drip Automation room at Centre of Excellency at Chittorgarh	07-02-2018	2.03	2.03	05-10-2019	26-03-2019	1.25	Complete & final bil to be paid
195	Bhilwara	Chittorgarh	Hort.	Hort.	Const. of Guard Room at Centre of Excellency at Chittorgarh	07-02-2018	2.02	2.02	05-10-2019	26-03-2019	1.55	Complete & final bil to be paid
196	Bhilwara	Chittorgarh	Hort.	Hort.	Const. of Parking at Centre of Excellency at Chittorgarh	07-02-2018	3.35	3.35	05-10-2019		1.14	Work in progress
197	Bhilwara	Chittorgarh	Hort.	Hort.	Const.of Administratrive block At Centre of Excellency at Chittorgarh	07-02-2018	281.40	281.40	05-10-2019		87.18	Flooring work almost complete
198	Bhilwara	Chittorgarh	RSSC	RSSC	S/R of existing store in RSSCL Chittorgarh	26-03-2018	21.14	21.14	26-06-2019	22-06-2019	13.91	Work complete
199	Bhilwara	Chittorgarh	RSSC	RSSC	Painting work of existing godown at RSSCL Chittorgarh	26-03-2018	4.83	4.83	26-06-2019	22-06-2019	3.13	Work complete
200	Bhilwara	Nimbahera	TAD	TAD	Const.of Girls Ashram hostel (50 beded) at Bijapur P.S. Chittorgarh Distt. Chittorgarh	26-06-2018	260.00	260.00	16-03-2020		21.99	Foundation Masonry work in progress
201	Bhilwara	Pratapgarh	TAD	TAD	Const of Boundary wall at Sports Complex Pratapgarh	14-08-2018	150.00	150.00	16-06-2020		0.00	Foundation earth work in progress
202	Bhilwara	Pratapgarh	TAD	TAD	Construction of Additional Dormitories in existing 30 Ashram Hostel in Accommodate 25 more students than the present strength under the scheme of hostel of ST girls & boys at Gothda	13-01-2017	77.25	77.25	02-12-2017	07-01-2019	47.25	Work completed & Final bil to be paid
203	Bhilwara	Pratapgarh	TAD	TAD	Construction of Additional Dormitories in existing 30 Ashram Hostel in Accommodate 25 more students than the present strength under the scheme of hostel of ST girls & boys at Ghanthali	13-01-2017	77.46	77.46	02-12-2017	28-02-2019	34.75	Work completed & Final bil to be paid
204	Bhilwara	Pratapgarh	TAD	TAD	Construction of Additional Dormitories in existing 30 Ashram Hostel in Accommodate 25 more students than the present strength under the scheme of hostel of ST girls & boys at Barawarda	13-01-2017	77.46	77.46	15-12-2017	21-07-2018	50.52	Work completed & Final bil to be paid
205	Bhilwara	Pratapgarh	TAD	TAD	Repair & Const. of boundary wall at residential school at Pratapgarh.	15-09-2017	11.56	11.56	15-08-2018	12-07-2018	0.00	Work completed & Final bil to be paid
206	Bhilwara	Pratapgarh	TAD	TAD	Construction of 4 Doormatory with hall and toilet block at Girls hostel Kulthana Distt. Pratapgarh	15-09-2017	63.03	57.55	04-11-2018	30-05-2019	18.23	Work complete and final bill to be paid
207	Bhilwara	Pratapgarh	TAD	TAD	Additional Alteration of Anvetion Bhawan at Pratapgarh	26-02-2018	23.37	23.37	11-11-2018	30-05-2019	20.06	Work complete and final bill to be paid
208	Bhilwara	Pratapgarh	TAD	TAD	Additional Alteration of Anvetion Bhawan at Pratapgarh	28-06-2019	10.00	10.00			0.00	NIT invited

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2019-20	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
209	Bhilwara	Pratapgarh	TAD	TAD	Const. of Submersible bridge on Araav river at Suhagpur veerpur road Distt. Pratapgarh	01-08-2018	358.68	358.68	16-03-2020		170.76	5 span roof casted
210	Bhilwara	Pratapgarh	TAD	TAD	Const. of two rooms with verandah and development of sports ground at Upper primery School Bamotar, Distt. Pratapgarh	03-04-2018	12.00	12.00	16-03-2020		0.00	Work in progress
					Total Div. Bhilwara		8557.59	4244.45			2694.44	
					Cricle Ajmer Total		37245.28	17790.13			9846.63	