

**RAJASTHAN STATE AGRICULTURE MARKETING BOARD, CIRCLE-JAIPUR**  
**Physical & Financial Progress of Construction Works**

**Circle Jaipur**

**Month :-March 2021**

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Upgradation of Internal Road by C.C. Pavement with Railing & Plation in Agro Process area Mahatma Jyotiba Phoole mandi yard at Terminal Market Muhana	24-11-2017	541.36	0.63	16-01-2019	13-12-2018	374.78	Work Completed & Maintenance of Plantation work is in Progress
2	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Construction of Park at Mahatma Jyotiba Phoole mandi Terminal Market Muhana under KUMS (F&V) Jaipur	09-07-2018	178.00	4.22	04-08-2019	30-11-2019	131.80	Work Completed & Maintenance of Plantation work is in Progress
3	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Const. of Haritage Gate at Gate No. 3 in Mahatma Jyotiba Phoole mandi Yard at Terminal Market Muhana under KUMS (F&V) Jaipur	09-07-2018	140.00				1.08	Demarkation pending at KUMS Level
4	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Plantation Work around Compound wall of Mahatma Jyotiba Phoole Mandi Yard Terminal Market Muhana under KUMS (F&V) Jaipur	09-07-2018	36.20	3.40	05-03-2019	05-03-2019	27.16	Work Completed & Maintenance of Plantation work is in Progress
5	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Upgradation of Internal Road by C.C. Pavement wih 2 Nos. toilet block and water supply system and water harvesting arrangement in IInd Phase Mahatama Jyotiba Phoole mandi yard at Terminal Market Muhana under KUMS (F&V) Jaipur)	10-10-2019	1142.90	607.29	04-11-2020	04-09-2020	792.82	Work Completed & Finalised
6	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Upgradation of Internal Road by C.C. Pavement wih Drainage Sewer and Water Supply System in flower mandi at Mahatama Jyotiba Phoole mandi yard at Terminal Market Muhana under KUMS (F&V) Jaipur	10-10-2019	360.00	148.33	04-11-2020	03-11-2020	199.93	Work Completed & Finalised
7	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Special repair of existing Sewer line Mahatama Jyotiba Phoole mandi yard at Terminal Market Muhana under KUMS (F&V) Jaipur	10-10-2019	46.81	37.65	12-08-2020		4.54	Work in progress
8	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Repair Maintenance of Existing Nallah at Terminal Market Muhana under KUMS (F&V) Jaipur	10-10-2019	6.57	5.29	12-08-2020		2.91	Work in progress
9	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Construction of Remaining Compound wall from Pack House to Agro Processing area with Gate & Check Post Mahatama Jyotiba Phoole mandi yard at Terminal Market Muhana under KUMS (F&V) Jaipur	10-10-2019	53.70	43.21	12-08-2020		0.01	Work Stopped due to Land Disput
10	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Raising of Boundarywall with repair & Concertina fencing at east side of Jyotiba cPhoole Market Jaipur (F&V)	03-09-2020	71.50	42.90			18.64	Work in progress
<b>KUMS Jaipur (F&amp;V) Total</b>							<b>2577.04</b>	<b>892.92</b>			<b>1553.67</b>	
1	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of LR Dhani Boraj to Yadavon ki dhani P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	108.80	65.28	16-08-2021		25.47	Work in Progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
2	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of L/R Govindpura Chauraha to Sitapura Govt. School P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	66.00	39.60	16-08-2021		4.30	Work in Progress
3	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of L/R Kokawash Sarkari School to Pawan Factory P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	42.00	25.20	16-08-2021		9.25	Work in Progress
4	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of M/L Govindpura Gram to JDA Gram P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	36.00	21.60	16-08-2021		7.97	Work in Progress
5	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of M/L Saipura Sadak to Jotdawala Gaushala P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	36.00	21.60	16-08-2021			Worp Stopped due to land Dispute
6	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of L/R Choup Pulia (Rado ki Dhani) to Gram Bagwada seema Tak (Pradhano ki Dhani) P.S. Amer under KUMS Rajdhani Mandi (Grain), Jaipur	28-09-2020	50.00	30.00	09-08-2021		0.25	Work in Progress
7	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. Of L/R Village Choup to Nadi (Meeno ki Dhani) P.S. Amer under KUMS Rajdhani Mandi (Grain), Jaipur	28-09-2020	31.50	18.90	09-08-2021		0.12	Work in Progress
8	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of M/L Bagdo ki Dhani to Jiloi Road via Meeno ki Dhani P.S. Jhotawara Under KUMS Rajdhani Krishi Upaj Mandi Samiti (Grain) Jaipur	25-01-2021	121.10	48.44			0.07	Work order given recently on dated 31-03-2021
9	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. Of L/R Kallaram house to late sh. Choturam master ki dhani P.S. Jhotawara under KUMS Rajdhani Krishi Upaj Mandi Samiti (Grain) Jaipur.	02-02-2021	36.00	14.40			0.06	Work order given recently on dated 31-03-2021
10	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. Of L/R Gram Chakramsar Pancyat Dhankiya to Himmatpura (Seema Tak) P.S. Jhotwara KUMS Rajdhani Mandi, Jaipur (Grain).	02-02-2021	45.00	18.00				Work order given recently on dated 31-03-2021
<b>KUMS Jaipur (Grain) Total</b>							<b>572.40</b>	<b>303.02</b>			<b>47.49</b>	
1	Jaipur T.M.	Jaipur	Other	Agri.	Repair & Maintenance in Pant Krishi Bhawan, Jaipur	26-06-2018	96.62	96.62	09-08-2019	30-11-2019	94.22	Work Completed & Finalised
	Jaipur T.M.	Jaipur	Other	Agri.	Repair & Maintenance in Pant Krishi Bhawan, Jaipur (Year 2019-20)	02-12-2019	73.00	73.00	07-11-2020	03-02-2021	68.24	Work Completed & Finalised
	Jaipur T.M.	Jaipur	Other	Agri.	Repair & Maintenance of Pant Krishi Bhawan, Jaipur (Year 2019-20) Precationary Measures in toilets For COVID-19 Disease)	02-12-2019			16-08-2020	01-07-2020	3.24	Work Completed & Finalised
	Jaipur T.M.	Jaipur	Other	Agri.	Supply & Fixing Furniture and Working Station in Room No.255 at pant Krishi Bhawan, Jaipur	02-12-2019			29-05-2020	04-05-2020	8.23	Work Completed & Finalised
	Jaipur T.M.	Jaipur	Other	Agri.	Extension of Existing OBC Bank at Pant Krishi Bhawan, Jaipur.	13-06-2019	2.16	2.16	18-12-2019	18-12-2019	2.13	Work Completed & Finalised
	Jaipur T.M.	Jaipur	Other	IHTC	Various Works of Dormitory Construction at mezzanine floor in utility block at IHITC, Durgapura Jaipur	28-12-2017	27.47	27.47	31-10-2019	15-10-2019	20.89	Work Completed & Finalised
	Jaipur T.M.	Jaipur	Other	DSAP	Renovation, Alteretion & Addition of half way home rehabilitation center, Sethi Colony Jaipur	30-12-2019	249.64	124.83	24-03-2021		115.25	Work in Progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
	Jaipur T.M.	Jaipur	Other	Agri.	Renovation of Various Room Ground floor at Pant Krishi Bhawan, Jaipur.	06-05-2020	79.73	79.73	01-05-2021		60.70	Work in Progress
	Jaipur T.M.	Jaipur	Other	Horti.	Repair & Maintenance of Mashroom Span Lab at Durgapura, Jaipur	28-11-2019	1.70	1.70	08-05-2020	04-05-2020	1.30	Work Completed & Finalised
	Jaipur T.M.	Jaipur	Other	Ani Hus	Const. of Mukhyamantri Tehsil Level Mobile Clinic (New Name:-Pashudhan Arogya Chal Ekai), Veterinary Department in Panchayat Samiti Jhotwara, Distt. Jaipur	23-12-2016	15.00	15.00	19-05-2021		0.11	Land Not Available. Transfer Basedi to Jhotwara vide letter No. 696-708 dated 26-02-2021
	Jaipur T.M.	Jaipur	Other	Ani Hus	Const. of Mukhyamantri Tehsil Level Mobile Clinic at Rajawas, Veterinary Department in Panchayat Samiti Amer, Distt. Jaipur	23-12-2016	15.00					Land Not Available. Transfer Borkhandi (Kota) to Rajawas (Jaipue) vide letter No. 1747-65 dated 26-02-2021
	Jaipur T.M.	Jaipur	Other	RKGB	Costruction of Gandhi ji Statue at Khadi Gramodhyog Board office JLN Marg, Jaipur	18-09-2020	8.75	8.75	19-05-2021		1.15	Work in Progress
	Jaipur T.M.	Jaipur	Other	Agri.	Various Maintenance work in Office Building of Joint Director Agriculture (Chemistry) at Durgapura Jaipur.	26-08-2020	4.91	4.91	09-05-2021		4.01	Work in Progress
	Jaipur T.M.	Jaipur	Other	Agri.	Construction of Various Works Dupty Director Agriculture (Chemicals) State Level Soil Testing Laboratory, Durgapura, Jaipur	26-08-2020	10.59	10.59	09-05-2021		7.38	Work in Progress
	Jaipur T.M.	Jaipur	Other	IHTC	Construction of Boundary wall Govt. Agriculture Farm Khasra No. 192 at IHITC Durgapura, Jaipur	03-11-2020	13.45	13.45				Demarcation pending at IHITC Level
	Jaipur T.M.	Jaipur	Other	Agri.	Construction of Project Management unit for E-NAM project (E-Governance center for agriculture marketing) at Room No. 23 Pant Krishi Bhawan, Jaipur	11-09-2020	26.15	26.15	18-01-2021	22-12-2020	1.33	Work Completed & Finalised
	Jaipur T.M.	Jaipur	Other	Agri.	Repair & Maintenance in Pant Krishi Bhawan, Jaipur (Year 2020-21)	16-06-2020	125.00				5.11	Estimation work in progress
8	Jaipur T.M.	Jaipur	Other	Agri.	Renovation of Room No. 346 to 351 & Hall in Panth Krishi Bhawan, Jaipur.	25-03-2021	34.87					NIT Under Process
2	Jaipur T.M.	Jaipur	Other	Agri.	Maintenance of Officer Hostel, Adm Building & Auditorium Hall at SIAM, Jaipur	25-04-2019	150.43	50.00	14-09-2020		81.93	Work Stopped due to fund problem
	<b>Deposit Work Total</b>						<b>934.47</b>	<b>534.36</b>			<b>475.22</b>	
	<b>1. Building Work</b>											
1	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Nangalkoju under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		8.64	Finishing work is in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
2	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Bagadi under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		8.38	Finishing work is in progress
3	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Bimalpura under RIDF T-24 Distt.- Jaipur	20-08-2018	12.00		09-03-2020		8.86	Finishing work is in progress
4	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Dhola ka bas under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		8.35	Finishing work is in progress
5	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Gudliya under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		6.16	Work in Progress
6	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Loharwada under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		8.68	Finishing work is in progress
7	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Mandabhinda under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		9.00	Finishing work is in progress
8	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Nindola under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		8.69	Finishing work is in progress
9	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Singodkalan under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		8.85	Finishing work is in progress
10	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Dodsar Distt. Jaipur.	20-08-2018	30.00		09-03-2020		11.30	Work in Progress
11	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Dhani Boraj in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.68	Work Completed & Finalised
12	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Khejadawas in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.72	Work Completed & Finalised
13	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Mundiaramsar in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.85	Work Completed & Finalised
14	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Pachar in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.77	Work Completed & Finalised
15	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Sarnachoud in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.79	Work Completed & Finalised
16	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Shyosinghpura in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.98	Work Completed & Finalised
17	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Construction of various veterinary sub center at Kanwar Ka Bas under RIDF T-XXIV, Jhotawara, Distt.-Jaipur	20-08-2018	12.00					NIT under Process. Transfer Kerli to Kanwar ka bas Letter No. 6306-26 dated 20-09-2020
<b>Total of RIDF T-24</b>							<b>222.00</b>	<b>0.00</b>			<b>151.70</b>	
1	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Anantpura (Jaitpura) Distt. Jaipur.	03-03-2021	35.90					NIT under Process
2	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Baga Ka Bas (Alisar) Distt. Jaipur.	03-03-2021	35.90					NIT under Process
3	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Ghinoi Distt. Jaipur.	03-03-2021	35.90					NIT under Process

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
4	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Chop Distt. Jaipur.	03-03-2021	35.90					NIT under Process
5	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. of Veterinary Sub center at Dandh (under RIDF T-XXVI) Distt.- Jaipur.	03-03-2021	18.90					NIT under Process
6	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. of Veterinary Sub center at Alisar (under RIDF T-XXVI) Distt.- Jaipur.	03-03-2021	18.90					NIT under Process
7	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Karansar Distt. Jaipur.	03-03-2021	35.90					NIT under Process
8	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Polyclinic (under Nabard RIDF-T-XXVI) at Khatipura (Jaipur) Distt. Jaipur.	03-03-2021	902.13					NIT under Process
<b>Total of RIDF T-26</b>							<b>1119.43</b>	<b>0.00</b>			<b>0.00</b>	
<b>Total of Division T.M. Jaipur</b>							<b>5425.34</b>	<b>1730.30</b>			<b>2228.08</b>	
1	Bharatpur	Bharatpur	Kums Yard		S/R OF OFFICE BUILDING IN MAIN MANDI YARD BHARATPUR	01-10-2018	27.85	13.00	17-02-2020	15-05-2020	24.68	COMPLETED & FINALISED
2	Bharatpur	Bharatpur	KUMS Yard		REPAIR & REMOVAL OF DEFECTS IN EXUSTUNG KISAN BHAWAN BHRATPUR	01-10-2018	16.31	9.80	17-02-2020	15-05-2020	13.70	COMPLETED & FINALISED
3	Bharatpur	Bharatpur	KUMS Yard		CONST. OF C.C.PAEMENT IN SUB YARD ATAL BUND K BLOCK	01-10-2018	14.50	1.04	06-05-2020	14-11-2019	9.47	FINALISED
4	Bharatpur	Bharatpur	KUMS Yard		CONST. OF C.C.PAEMENT IN SUB YARD ATAL BUND H & R BLOCK	01-10-2018	19.00	1.62	06-05-2020	25-11-2019	15.49	FINALISED
5	Bharatpur	Bharatpur	KUMS Yard		RENEWAL O F EXISTING INTERNAL ROADE SUB YARD KUMHER KUMS BHARATPUR	01-10-2018	48.69	2.92	06-05-2020	20-03-2020	33.17	FINALISED
6	Bharatpur	Bharatpur	KUMS Yard		Const. of R.C.C.Wall Back Side of subyard Atalband KUMS Bharatpur	24-11-2017	57.00	0.00	25-08-2018	28-03-2020	0.53	Due to non Availability of F.S. & Fund Contractor Stopped the work
7	Bharatpur	Bharatpur	KUMS Road		CONST. OF KISAN PATH UNDRRA TO CHARLIGANJ TOWARDS GHUSHYARI UNDER KUMS-BHARATPUR	18-02-2020	30.00	13.23	05-02-2021		13.23	WBM & C.C. COM. BT TO BE DONE
8	Bharatpur	Bayana	KUMS Yard		Renovation of Park in Sub-Yard Bhusawar Under KUMS Bayana	02-01-2018	2.50	2.05	08-10-2018	03-01-2019	0.00	FINALISED
9	Bharatpur	Bayana	KUMS Yard		Renovation of park in sub - Yard Weir Under KUMS Bayana	02-01-2018	2.50	2.06	08-10-2018	03-01-2019	0.64	FINALISED
10	Bharatpur	Bayana	KUMS Yard		Const. of Urinal Block (2 No.) in sub-yard weir Under KUMS Bayana	02-01-2018	6.00	4.91	08-10-2018	03-01-2019	4.68	FINALISED
11	Bharatpur	Bayana	KUMS Yard		Const. of Urinal Block (2 No.) in sub-yard Bhusawar Under KUMS Bayana	02-01-2018	6.00	4.91	08-10-2018	03-01-2019	2.99	FINALISED
12	Bharatpur	Bayana	KUMS Yard		Const. of C.C. open plateform & Compound wall back to F & V block in Sub yard weir Under KUMS Bayana	02-01-2018	20.00	16.37	08-10-2018	03-01-2019	12.25	FINALISED
13	Bharatpur	Bayana	KUMS Yard		Const. of C.C. Road form Weir Bhusawar Road to mandi gate with renovation & Expanson of gate at suv yard Under KUMS Bayana	02-01-2018	17.00	13.88	08-10-2018	03-01-2019	11.08	FINALISED

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
14	Bharatpur	Nagar	KUMS Yard		Const. of Internal Roads (Bituminous Work) in sub yard Sikari Under KUMS Nagar	01-02-2018	36.00	5.22	16-12-2018	02-05-2019	26.70	FINALISED
15	Bharatpur	Nagar	KUMS Yard		Const. of Office building at sub yard -Pahari	21-06-2018	15.00	14.02	10-04-2019	28-02-2020	14.02	FINALISED
16	Bharatpur	Nagar	KUMS Yard		Const. of Water Hut With Storage Tank - at sub yard - Pahari	21-06-2018	3.00	1.79	10-04-2019	28-02-2020	2.44	FINALISED
17	Bharatpur	Nagar	KUMS Yard		Const. of Kiosk - at sub yard -Pahari	21-06-2018	2.70	1.68	10-04-2019	28-02-2020	1.79	FINALISED
18	Bharatpur	Nagar	KUMS Yard		Const. of Urinal Block - at sub yard -Pahari	21-06-2018	3.50	3.38	10-04-2019	20-03-2020	3.38	FINALISED
19	Bharatpur	Nagar	KUMS Yard		Const. of COVERED AUCTION PLATFORM AT SUB YARD SIKRI KUMS-NAGAR	25-02-2021	97.79	39.12				W.O. ISSUED RECENTLY
20	Bharatpur	Deeg	KUMS Yard		Const. of Oil testing Lab at mandi yard deeg	18-02-2020	5.40	5.40	19-10-2020	17-10-2020	4.04	FINALISED
21	Bharatpur	Hindaun	KUMS Yard		Construction of water supply arrangements, Borewell & water Tank in KUMS Hindon city Distt. Karauli	07-03-2020	22.00	8.80	05-02-2021		7.33	Work In Process
22	Bharatpur	Kherli	KUMS Yard		Const of Renewal of Existing Internal Roads (B.T. Road) in Main Mandi Yard Kherli.	10-10-2017	87.00	2.30	18-12-2018	30-07-2019	84.87	FINALISED
23	Bharatpur	Dholpur	KUMS Yard	RKVY	CONST. OF C.C. Roads with side Drain in Main Mandi Yard Dholpur	17-02-2021	49.80	4.90				NIT FLOTE
24	Bharatpur	Dholpur	KUMS Yard	RKVY	Renovation of Office Building in Main Mandi Yard Dholpur	18-02-2021	31.50	3.15				NIT FLOTE
25	Bharatpur	Dholpur	KUMS Yard	RKVY	Renovation of Farmer's Rest House in Main Mandi Yard Dholpur	19-02-2021	25.20	2.50				NIT FLOTE
26	Bharatpur	Dholpur	KUMS Yard		RENOVATION OF MAIN GATE IN MAIN MANDI YARD DHOLPUR	20-02-2021	16.00	1.60				NIT FLOTE
27	Bharatpur	Dholpur	KUMS Yard		Renovation of Office in Subyard Bari KUMS Dholpur	21-02-2021	16.20	1.60				NIT FLOTE
28	Bharatpur	Dholpur	KUMS Yard		Renovation of Farmer's Rest House in SubYard Bari KUMS Dholpur	22-02-2021	18.90	1.89				NIT FLOTE
29	Bharatpur	Dholpur	KUMS Yard		Repair of Boundary Wall in Subyard Bari KUMS Dholpur	23-02-2021	20.00	2.00				NIT FLOTE
30	Bharatpur	Dholpur	KUMS Yard		Repair of Open Auction Platform in Subyard Bari KUMS Dholpur	24-02-2021	8.16	0.80				NIT FLOTE
31	Bharatpur	Dholpur	Ani Hus		Const. of CM Tehsil Level Mobile Clinic (Pashudhan Arogya Chal Ekai) Dholpur	18-07-2018	15.00	11.75	17-02-2020	22-12-2019	11.75	FINALISED
32	Bharatpur	Kaman	Ani Hus		Const of Veterinary Dispensary Subcentre At Village Bilang Teh. Kaman Distt. Bharatpur	18-07-2018	8.00	0.00	12-06-2020		0.00	Land Encroachment
33	Bharatpur	Kaman	Ani Hus		Const of Veterinary Dispensary Subcentre At Village Naugaon Teh. Kaman	18-07-2018	8.00	0.00	12-06-2020		0.00	Land Encroachment
34	Bharatpur	Bharatpur	Ani Hus		Const. of VH USRANI	18-08-2017	24.05	0.00	28-08-2018		14.29	Land dispute
35	Bharatpur	Bharatpur	Ani Hus		Const. of VH ABHORA	18-08-2017	24.05	0.00	28-08-2018	29-10-2018	15.02	Completed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
36	Bharatpur	Bharatpur	Ani Hus		Const. of VH RARAH	18-08-2017	24.05	16.28	28-08-2018	28-11-2019	16.28	Completed
37	Bharatpur	Bayana	Ani Hus		Const. of VH RUDAWAL	05-03-2018	24.05	23.13	15-05-2019	03-12-2019	23.13	FINALISED
38	Bharatpur	Bayana	Ani Hus		Const. of VH JANUTHER	05-03-2018	24.05	11.97	05-06-2019	29-11-2019	21.65	FINALISED
39	Bharatpur	Bayana	Ani Hus		Const. of VH KUMHA	05-03-2018	24.05	1.21	05-06-2019	02-09-2019	18.69	FINALISED
40	Bharatpur	Dholpur	Ani Hus		Const. of BASAI NAWAB	05-03-2018	24.05	19.30	05-06-2019	21-09-2019	19.30	FINALISED
41	Bharatpur	Bharatpur	Ani Hus		Const. of VH BAROLI CHHAR -NADBAIL	18-08-2017	24.05	1.00				work order issued recently
42	Bharatpur	Dholpur	Ani Hus		Const. of MALONI KHURD	05-03-2018	24.05	2.46	05-06-2019	02-06-2019	20.82	FINALISED
43	Bharatpur	Bharatpur	RSSC		CONST. OF UNDER SIZE SHED AND REPAIR OF COMPOUND WALL AT. RSSCL REUGUONAL OFFICE CAMPUS -BHARATPUR	20-07-2018	18.70	18.60	17-02-2020	15-12-2019	18.70	FINALISED
44	Bharatpur	Bharatpur	RSSC		REPAIR OF OUTER PLATEFORM OF GODOWN NO. 4 RSSCL REUGUONAL OFFICE CAMPUS-BHARATPUR	19-06-2018	1.75	1.36	17-02-2020	15-12-2019	1.36	FINALISED
45	Bharatpur	Bharatpur	Agri.		Repair & Maintenance work of office in dy. Dag. (Ext.) Bharatpur	01-10-2018	0.50	0.50	17-02-2020	10-02-2020	0.50	FINALISED
46	Bharatpur	Bharatpur	Agri.		Renovation of Staff Quarters (03 Nos.) At A.D Ext. office in JT. Dag. (Oilseed) Bharatpur	02-11-2018	15.20	5.97	17-02-2020	15-12-2019	15.20	FINALISED
47	Bharatpur	Bharatpur	Agri.		Various Repair works at Residence no. R-395, R-396 In jt. Dag (Ext) Region Bharatpur	02-11-2018	3.00	1.12	17-02-2020	15-12-2019	3.00	FINALISED
48	Bharatpur	Bharatpur	Agri.		Various Building water tank tile path work etc repair works at office jt. Dag (Ext) Region Bharatpur	02-11-2018	2.50	0.15	17-02-2020	15-12-2019	2.50	FINALISED
49	Bharatpur	Bharatpur	Agri.		Const. of Meeting Hall at J.D. office campus Bharatpur	02-01-2019	47.82	35.06	07-06-2020	18-08-2020	40.30	FINALISED
50	Bharatpur	Bharatpur	Agri.		Repair of Maintinace of office Building of Dy.D. Agri (Ext) Bharatpur	02-09-2019	3.00	3.00	20-10-2020	23-09-2020	2.60	FINALISED
51	Bharatpur	Bharatpur	Other		Const. of Meeting hall excluding guest room facility on ist floor parking and boundary wall in agriculture campus at jt. D. Ag. (Ext.) Div Bharatpur	16-06-2020	30.68	30.68	17-09-2021		9.09	Finishing work in Progress
52	Bharatpur	Bharatpur	Agri.		CONST. OF BOUNDARY WALL & APPROACH ROAD AT SOIL TESTING LAB. DEEG	20-04-2020	15.00	5.00	25-04-2021		3.48	WIP
53	Bharatpur	Dholpur	Hort.		Const. of Garage at center of excellence khemri centre khemri distt dholpur	18-06-2018	18.00	4.68	09-04-2020	18-05-2020	15.77	FINALISED
54	Bharatpur	Dholpur	Hort.		Construction of kuchchi drain at center of excellence khemri distt dholpur	07-03-2019	1.63	0.09	09-04-2020	25-12-2019	1.40	FINALISED
55	Bharatpur	Dholpur	Hort.		Const. of wire fencing on boundry wall at coe khemri farm distt dholpur	18-06-2018	33.24	2.32	09-04-2020	18-05-2020	27.16	FINALISED
56	Bharatpur	Dholpur	Other	RKVY	Supply of furniture at COE Khemri	26-05-2015	220.00	12.00	15-03-2020	15-03-2020	10.98	FINALISED
57	Bharatpur	Dholpur	Other		CONST. OF LABOUR SHED AT CEO KHEMRI DHOLPUR	26-12-2020	3.50	3.50				work order issued recently
58	Bharatpur	Dholpur	Other		CONST. OF VERMI COMPOSET UNIT	26-12-2020	2.00	2.00				work order issued recently
59	Bharatpur	Kaman	Ani Hus		Constructin of Veterinary Sub Center at Bilond (kaman)	28-12-2018	12.00	8.07	28-05-2020	28-05-2020	8.12	FINALISED

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
60	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Thana dang (Bayana)	28-12-2018	12.00	0.56	07-05-2020	22-12-2019	10.77	FINALISED
61	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Kapoora (Bayana)	28-12-2018	12.00	2.21	07-05-2020	10-02-2020	10.40	FINALISED
62	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Samogar (Bayana)	28-12-2018	12.00	4.40	07-05-2020	17-03-2020	10.57	FINALISED
63	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Sahna (Roopwas)	28-12-2018	12.00	1.45	07-05-2020	10-02-2020	10.60	FINALISED
64	Bharatpur	Bayana	Ani Hus		Const of Veterinary Dispensary Subcentre At Village Singhania Teh.Bayana	18-07-2018	8.00	6.00	07-05-2020	17-03-2020	6.00	FINALISED
65	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Govindpura (Wair)	28-12-2018	12.00	0.00	17-04-2020	15-07-2020	1.49	Completed
66	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Nagla Dharsoni (Wair)	28-12-2018	12.00	0.00	17-04-2020	15-07-2020	1.43	Completed
67	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Moloni (Wair)	28-12-2018	12.00	0.00	17-04-2020		0.03	Not Start due to land not available
68	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Alipur (Wair)	28-12-2018	12.00	0.00	17-04-2020		0.03	Not Start due to land not available
69	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Jagivanpur (Wair)	28-12-2018	12.00	0.00	17-04-2020	15-07-2020	4.88	Completed
70	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Hospital at Jaghina Bharatpur	28-12-2018	30.00	0.00	05-10-2020		0.07	WORK UPTO LINLE LEVEL
71	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Ghusyari Bharatpur	28-12-2018	12.00	0.00	05-10-2020		0.03	NEW LAND PROVIDE RECENTLY
72	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Malah Bharatpur	28-12-2018	12.00	0.00	05-10-2020		0.03	Land dispute
73	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Hospital at Nadbai (Nadbai)	28-12-2018	30.00	8.67	05-10-2020		8.74	Work In Progress
74	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Hospital at Lakhanpur (Nadbai)	28-12-2018	30.00	10.78	05-10-2020		10.85	Work In Progress
75	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Khangari (Nadbai)	28-12-2018	12.00	6.03	05-10-2020		6.06	Work In Progress
76	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Kabai (Nadbai)	28-12-2018	12.00	4.63	05-10-2020		4.66	Work In Progress
77	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Shahpur (Nadbai)	28-12-2018	12.00	4.85	05-10-2020		4.88	Work In Progress
78	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Ataari (Nadbai)	28-12-2018	12.00	1.54	05-10-2020		1.57	Work In Progress
79	Bharatpur	Nagar	Ani Hus		Constructin of Veterinary Hospital at GULPADA Nagar	28-12-2018	30.00	7.36	07-03-2020	28-02-2020	24.59	Finalised
80	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Awar (Deeg Kumher)	28-12-2018	12.00	0.00	13-05-2020		0.03	DUE TO LAND ENCROCHMENT
81	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Guhana (Deeg Kumher)	28-12-2018	12.00	0.00	13-05-2020		0.03	DUE TO LAND ENCROCHMENT



S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
82	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Badangarh (Deeg Kumher)	28-12-2018	12.00	0.00	13-05-2020		0.03	DUE TO LAND ENCROCHMENT
83	Bharatpur	Deeg	Ani Hus		Constructin of Veterinary Sub Center at Aau (Deeg Kumher)	28-12-2018	12.00	0.00	13-05-2020		0.03	DUE TO LAND ENCROCHMENT
84	Bharatpur	Deeg	Ani Hus		Constructin of Veterinary Sub Center at Pasta (Deeg Kumher)	28-12-2018	12.00	0.00	13-05-2020		0.03	DUE TO LAND ENCROCHMENT
85	Bharatpur	Deeg	Ani Hus		Constructin of Veterinary Sub Center at Punchari ka Lotha (Deeg Kumher)	28-12-2018	12.00	0.00	13-05-2020		0.03	Land not Avaiable
86	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Sahedi (Bari)	28-12-2018	12.00	2.93	08-05-2020	02-06-2020	2.93	Complited
87	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Tontari (Bari)	28-12-2018	12.00	9.85	08-05-2020	02-06-2020	9.88	Complited
88	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Tamoti (Bari)	28-12-2018	12.00	9.97	08-05-2020	02-06-2020	9.97	Complited
89	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Malhella (Bari)	28-12-2018	12.00	9.75	08-05-2020	02-06-2020	9.78	Complited
90	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Khenthri (Bari)	28-12-2018	12.00	2.82	08-05-2020	02-06-2020	0.03	Land dispute
91	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Baroli (Baseri)	28-12-2018	12.00	0.00	06-07-2020		0.03	Land dispute
92	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Leelothi (Baseri)	28-12-2018	12.00	3.92	06-07-2020	02-12-2020	3.95	Work not Handed over.
93	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Mahugulabali (Baseri)	28-12-2018	12.00	7.34	06-07-2020	02-06-2020	10.34	Complited
94	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Salempur (Baseri)	28-12-2018	12.00	4.46	06-07-2020	02-06-2020	9.75	Complited
95	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Nandanpur (Baseri)	28-12-2018	12.00	6.98	06-07-2020	02-06-2020	9.60	Complited
96	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Badagaon (Baseri)	28-12-2018	12.00	3.75	06-07-2020	02-12-2020	3.78	Work not Handed over.
97	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Jarga (Baseri)	28-12-2018	12.00	3.74	06-07-2020	02-12-2020	3.77	Work not Handed over.
98	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Jhiri (Baseri)	23-12-2016	8.00	0.00	06-07-2020		0.00	Land dispute
99	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Hospital at Sakhawara Dholpur	28-12-2018	30.00	24.32	07-02-2020	05-05-2020	24.42	FINALISED
100	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Kotara Dholpur	28-12-2018	12.00	10.85	07-02-2020	30-04-2020	10.85	FINALISED
101	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Chitora Dholpur	28-12-2018	12.00	10.76	07-02-2020	30-04-2020	10.86	FINALISED
102	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Ganhedhi Rajakhera	28-12-2018	12.00	12.00	06-05-2020	28-07-2020	11.97	FINALISED
103	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Machariya Rajakhera	28-12-2018	12.00	11.36	06-05-2020	28-07-2020	11.40	FINALISED
104	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Samona Rajakhera	28-12-2018	12.00	10.85	06-05-2020	28-07-2020	10.86	FINALISED
105	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Nagar Rajakhera	28-12-2018	12.00	0.00	06-05-2020		0.04	Withdraw under clause 32
106	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Chhitapura Rajakhera	28-12-2018	12.00	11.97	06-05-2020	28-07-2020	12.00	FINALISED
107	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Ghosla Hindoun	28-12-2018	12.00	10.30	07-06-2020	13-03-2020	12.00	FINALISED

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
108	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Hospital at Kaimla Todabhim	28-12-2018	30.00	13.13	07-06-2020	28-02-2020	26.66	FINALISED
109	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Dalpura Todabhim	28-12-2018	12.00	6.28	07-06-2020	28-02-2020	11.85	FINALISED
110	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at ChirandaTodabhim	28-12-2018	12.00	9.87	07-06-2020	28-02-2020	11.80	FINALISED
111	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Ranoli Todabhim	28-12-2018	12.00	2.61	07-06-2020	28-02-2020	11.59	FINALISED
112	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Jhadisa Todabhim	28-12-2018	12.00	1.21	07-06-2020	28-02-2020	11.38	FINALISED
113	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Morda Todabhim	28-12-2018	12.00	1.03	07-06-2020	28-02-2020	11.83	FINALISED
114	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Kota Chabar Karauli	28-12-2018	12.00	10.31	15-07-2020	12-07-2020	10.34	completed
115	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Rajour Karauli	28-12-2018	12.00	10.35	15-07-2020	13-07-2020	10.38	completed
116	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Bhawali Karauli	28-12-2018	12.00	10.27	15-07-2020	12-07-2020	10.30	completed
117	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Rampur Dhabai Karauli	28-12-2018	12.00	10.80	15-07-2020	13-07-2020	10.83	completed
118	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Jamoor Karauli	28-12-2018	12.00	10.90	15-07-2020	12-07-2020	10.32	completed
119	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Kanchanpur Karauli	28-12-2018	12.00	10.47	15-07-2020	12-07-2020	10.50	completed
120	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Gudala Karauli	28-12-2018	12.00	10.35	15-07-2020	13-07-2020	10.38	completed
121	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Lohara Karauli	28-12-2018	12.00	10.58	15-07-2020	13-07-2020	10.58	completed
122	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Bhankri Sapotra	28-12-2018	12.00	10.28	06-03-2020	04-03-2020	10.28	FINALISED
123	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Inayati Sapotra	28-12-2018	12.00	10.26	06-03-2020	04-03-2020	10.26	FINALISED
124	Bharatpur	Dholpur	Other		Const. of Govt. Collage at Basari (Under RUSA)	11-12-2018	1000.00	325.00	15-06-2020		621.07	Finishing work in Progress
125	Bharatpur	Hindaun	Other		Const. of Govt. Collage at Sapotra (Under RUSA)	11-12-2018	1000.00	415.00	20-12-2020		643.66	Finishing work Complited
126	Bharatpur	Dholpur	Other		Const. of Govt. Collage at Dholpur(Under RUSA-2)	29-03-2019	160.00	110.00	26-11-2020	26-11-2020	105.10	completed
127	Bharatpur	Dholpur	Other		RENOVATION WORK ATAT GOVT. COLLEGE DHOLPUR	29-03-2019	160.00	20.00			0.00	W.O. ISSUED RECENTLY
128	Bharatpur	Hindaun	Other		Const. of Various Works Govt. Collage at Hindaun City (Under RUSA-2)	29-03-2019	320.00	150.00	15-11-2020		146.38	Work In Progress
129	Bharatpur	Dholpur	Other		CONST. OF INDOOR PLAY GROUND AT GOVT. COLLEGE DHOLPUR	15-10-2020	68.79	30.00	27-06-2021		13.88	Footing in Progress
130	Bharatpur	Dholpur	Other		Const. of Joint Depot of RSBCL & RSGSML at Dholpur	10-02-2020	332.15	150.00	19-11-2021		145.42	Work In Progress
131	Bharatpur	Dholpur	Other		Supply & Fixing Furniture for Mobile Veterinary Unit Animal Husbandary Department at Dholpur	23-12-2016	15.00	15.00	19-10-2020	19-09-2020	1.70	FINALISED
132	Bharatpur	Bharatpur	Other		Extension of hall in Raj. State Ganganagar Sugar Mills Ltd. Bharatpur	17-07-2020	31.43	8.45	17-09-2021		0.02	Workk in Progress
133	Bharatpur	Bharatpur	Other		Const. of Toilet Blocks in Raj. State Ganganagar Sugar Mills Ltd. Bharatpur	22-04-2020	6.75	0.08	17-09-2021		0.01	Workk in Progress
134	Bharatpur	Hindaun	Other		Construction College Girls Hostel Building ( 100 Bedded ) under TAD - College - Karauli Distt. - Karauli	06-01-2020	350.00	100.00	28-04-2022		37.54	Footing work Done

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
135	Bharatpur	Bharatpur	MDF Road		Const. of Kisan path Peepla to sooti	17-08-2020	70.24	32.51	06-08-2021		32.51	WBM Complited
136	Bharatpur	Bharatpur	MDF Road		Const. of Kisan path Bharangarpur to Chiksana road	18-08-2020	32.97	10.37	06-08-2021		10.37	WBM Complited
137	Bharatpur	Bharatpur	MDF Road		Const. of Kisan path Village Thei towards Chiksana road	19-08-2020	32.19	17.64	06-08-2021		17.64	WBM Complited
138	Bharatpur	Bharatpur	Other		Const. of Residencial Sr.Sc. School Dhemri	19-03-2020	2080.00	3.69	23-12-2022		3.47	LAND DISPUTE
139	Bharatpur	Bayana	Ani Hus		Constructin of V.H. at Uchhain P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	35.90	0.00				NIT FLOATED
140	Bharatpur	Bayana	Ani Hus		Constructin of V.H. at KHUDASA P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	35.90	0.00				NIT FLOATED
141	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at BHAVANPURA P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	18.90	0.00				NIT FLOATED
142	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at MALONI P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	18.90	0.00				NIT FLOATED
143	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at JATMASI P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	18.90	0.00				NIT FLOATED
144	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at FATEHPUR P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	18.90	0.00				NIT FLOATED
145	Bharatpur	Bayana	Ani Hus		Constructin of V.H. at PATHENAP.S. WEIR-BHARATPUR (PKG-BTP-02)	10-03-2021	35.90	0.00				NIT FLOATED
146	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at NEWARA P.S. WEIR-BHARATPUR (PKG-BTP-02)	10-03-2021	18.90	0.00				NIT FLOATED
147	Bharatpur	Kaman	Ani Hus		Constructin of V.H. at KETHWARA P.S. PAHARI-BHARATPUR (PKG-BTP-03)	10-03-2021	35.90	0.00				NIT FLOATED
148	Bharatpur	Kaman	Ani Hus		Constructin of S.C. at SEHSAN P.S. PAHARI-BHARATPUR (PKG-BTP-03)	10-03-2021	18.90	0.00				NIT FLOATED
149	Bharatpur	Kaman	Ani Hus		Constructin of S.C. at NONERA P.S. PAHARI-BHARATPUR (PKG-BTP-03)	10-03-2021	18.90	0.00				NIT FLOATED
150	Bharatpur	Kaman	Ani Hus		Constructin of S.C. at BARAOLI DHAU P.S. PAHARI-BHARATPUR (PKG-BTP-03)	10-03-2021	18.90	0.00				NIT FLOATED
151	Bharatpur	Bharatpur	Ani Hus		Constructin of V.H. at JATOLI RATHWAN P.S. SEWER - BHARATPUR (PKG-BTP-02)	10-03-2021	35.90	0.00				NIT FLOATED
152	Bharatpur	Nadbai	Ani Hus		Constructin of S.C. at KHATOTI P.S. NADWAI-BHARATPUR (PKG-BTP-02)	10-03-2021	18.90	0.00				NIT FLOATED
153	Bharatpur	Bharatpur	Ani Hus		Constructin of S.C. . at SUNARI P.S. SEWER - BHARATPUR (PKG-BTP-02)	10-03-2021	18.90	0.00				NIT FLOATED
154	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at DHANWARA P.S. KUMHER-BHARATPUR (PKG-BTP-02)	10-03-2021	18.90	0.00				NIT FLOATED
155	Bharatpur	Hindaun	Ani Hus		Constructin of V.H. at KHARETA P.S. HINDAUN DIST. KARAULI (PKG-KRL-01)	10-03-2021	35.90	0.00				NIT FLOATED

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
156	Bharatpur	Hindaun	Ani Hus		Constructin of V.H. at SAYPUR P.S. KARAUli DISTT. KARAUli (PKG-KRL-01)	10-03-2021	35.90	0.00				NIT FLOATED
157	Bharatpur	Hindaun	Ani Hus		Constructin of V.H. at PARITA P.S. KARAUli DISTT. KARAUli (PKG-KRL-01)	10-03-2021	35.90	0.00				NIT FLOATED
158	Bharatpur	Hindaun	Ani Hus		Constructin of S.C.. at CHANDANGAO P.S. HINDAUN DISTT. KARAUli (PKG-KRL-01)	10-03-2021	18.90	0.00				NIT FLOATED
159	Bharatpur	Hindaun	Ani Hus		Constructin of S.C.. at ALIPURA P.S. HINDAUN DISTT. KARAUli (PKG-KRL-01)	10-03-2021	18.90	0.00				NIT FLOATED
160	Bharatpur	Dholpur	Ani Hus		Constructin of S.C.. at CHILACHAUND P.S. BARI DISTT. DHAULPUR (PKG-DLP-01)	10-03-2021	18.90	0.00				NIT FLOATED
161	Bharatpur	Dholpur	Ani Hus		Constructin of S.C.. at BEELONI P.S. BASERI DISTT. DHAULPUR (PKG-DLP-01)	10-03-2021	18.90	0.00				NIT FLOATED
<b>TOTAL DIVISION BHARATPUR</b>							<b>8499.69</b>	<b>2159.98</b>			<b>2871.69</b>	
1	Sikar	Sikar	Other		Maintenance of Executive Engineer RSAMB office building Sikar	30-01-2020	2.00		17-04-2020		0.00	Work withdrawn
2	Sikar	Sikar	KUMS Yard		Construction of open auction plat form 01 No (size 100'x30') East side of "E" Block at KUMS Sikar	11-12-2019	18.20	13.41	26-08-2020		0.04	Work withdrawn
3	Sikar	Sikar	KUMS Yard		S/R of covered auction plate form (02 Nos) in "F" Block & F&V KUMS Sikar	11-12-2019	46.34	27.89	26-08-2020	26-08-2020	22.33	Finalized
4	Sikar	Palsana	KUMS Yard		Const. of Office Building KUMS Palsana	19-08-2017	98.00	24.31	10-08-2019	20-11-2019	93.46	Finalised
5	Sikar	Palsana	KUMS Yard		Const. of Compound wall with gate & Approach Road of Office Building at KUMS Palsana	19-08-2017	9.00	3.37	10-08-2019	20-11-2019	7.98	Finalised
6	Sikar	Srimadhapur	KUMS Road		Const. of Kisan path M/L Kumbha wali School (Mau) to Kankar Heli wali Dhani (Bagariyawas) under KUMS Srimadhapur	28-06-2018	86.00	1.18	11-02-2019	11-02-2019	62.59	Finalized
7	Sikar	Fatehpur	MDF (Other)		Construction of boundary wall with Gate & check post subyard Laxmangarh KUMS Fatehpur	06-08-2019	76.00	25.23	26-08-2020		47.90	Almost completed
8	Sikar	Sikar	Other		Construction of boundary wall Govt. Science College Sikar	21-07-2020	10.56	10.56	16-01-2021	15-01-2021	9.88	Finalized
9	Sikar	Sikar	Other		Construction of Class room & library with verandah Govt. Science College Sikar	16-06-2020	100.00	100.00	25-08-2021		0.34	upto plinth level
10	Sikar	Sikar	Hort.		Const. of Room & renewal works of AD office Horticulture Sikar	02-09-2020	9.28	9.28	19-06-2021			Finishing work in progress
11	Sikar	Sikar	Agri.		Providing furniture work in Technology resource Centre Sikar (Remaining supply)	05-08-2016	10.00	3.05	27-03-2020	18-03-2020	9.37	Finalized
12	Sikar	Sikar	Agri.		Const. of toilet block at agriculture campus Sikar (Remaining work)	02-11-2018	6.00	1.52	13-04-2021	20-03-2021	5.53	Finalized
13	Sikar	Sikar	Agri.		S/R of residencial Staff Qtr at agriculture campus Sikar (Remaining work)	02-11-2018	6.30	1.44	13-04-2021	20-03-2021	6.10	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
14	Sikar	Sikar	Agri.		Const. of Parking shed at agriculture campus Sikar (Remaining work)	02-11-2018	5.50	0.67	13-04-2021	20-03-2021	5.28	Finalized
15	Sikar	Sikar	Agri.		Const. of Store room at agriculture campus Sikar (Remaining work)	02-11-2018	5.00	1.17	13-04-2021	20-03-2021	5.00	Finalized
16	Sikar	Sikar	Agri.		Const. of rain water harvesting structure at agriculture campus Sikar (Remaining work)	02-11-2018	8.00	1.07	13-04-2021	20-03-2021	8.00	Finalized
17	Sikar	Sikar	Agri.		Const. of Agriculture technolgy knowledge, rescource center at Sikar (Remaining work)	22-01-2015	9.31	9.31	08-06-2020	07-06-2020	6.34	Finalized
18	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Palas Distt. Sikar	28-12-2018	12.00				0.00	NIT invited
19	Sikar	Palsana	Ani hus	RIDF-24	Const. of veterinary sub-centre Kakra Distt. Sikar	28-12-2018	12.00				0.00	NIT invited
20	Sikar	Palsana	Ani hus	RIDF-24	Const. of veterinary sub-centre Bheema Distt. Sikar	28-12-2018	12.00	5.64	16-06-2020	16-06-2020	10.37	Finalized
21	Sikar	Palsana	Ani hus	RIDF-24	Const. of veterinary sub-centre Ganoda Distt. Sikar	28-12-2018	12.00	5.46	16-06-2020	16-06-2020	10.49	Finalized
22	Sikar	Palsana	Ani hus	RIDF-24	Const. of veterinary sub-centre Dholasari Distt. Sikar	28-12-2018	12.00	3.21	16-06-2020	16-06-2020	10.87	Finalized
23	Sikar	Sikar	Ani Hus	RIDF-24	Const. of veterinary sub-centre Tarpura Distt. Sikar	28-12-2018	12.00	8.74	16-06-2020	16-06-2020	10.28	Finalized
24	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Gothara Bhukran Distt. Sikar	28-12-2018	12.00					NIT invited
25	Sikar	Neemkathana	Ani hus	RIDF-24	Const. of veterinary sub-centre Guhala Distt. Sikar	28-12-2018	12.00					NIT invited
26	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Anokhu Distt. Sikar	28-12-2018	12.00	8.15	16-06-2020	16-06-2020	10.42	Finalized
27	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Binjasi Distt. Sikar	28-12-2018	12.00	7.44	16-06-2020	16-06-2020	9.67	Finalized
28	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Dudwa Distt. Sikar	28-12-2018	12.00					NIT invited
29	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Gothara Tagelan Distt. Sikar	28-12-2018	12.00	4.67	16-06-2020	16-06-2020	10.51	Finalized
30	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Bhuwala Distt. Sikar	28-12-2018	12.00	8.06	16-06-2020	16-06-2020	10.34	Finalized
31	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Sihot Choti Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Work withdrawn
32	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Sanwlod Dhaylan Distt. Sikar	28-12-2018	12.00	4.93	16-06-2020	16-06-2020	10.42	Finalized
33	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Mandawara Distt. Sikar	28-12-2018	12.00	8.68	16-06-2020	16-06-2020	10.22	Finalized
34	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Jhigar Choti Distt. Sikar	28-12-2018	12.00	4.79	16-06-2020	16-06-2020	10.55	Finalized
35	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Roru Badi Distt. Sikar	28-12-2018	12.00	4.79	16-06-2020	26-05-2020	11.22	Finalized
36	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Dhanani Distt. Sikar	28-12-2018	12.00	2.27	16-06-2020	26-05-2020	11.87	Finalized
37	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Rahnama Distt. Sikar	28-12-2018	12.00	5.78	16-06-2020	26-05-2020	11.89	Finalized
38	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Basni Distt. Sikar	28-12-2018	12.00	2.31	16-06-2020	26-05-2020	11.93	Finalized
39	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Bhojasar Bada Distt. Sikar	28-12-2018	12.00	2.40	16-06-2020	26-05-2020	11.99	Finalized
40	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Mirand Distt. Sikar	28-12-2018	12.00	5.38	16-06-2020	26-05-2020	11.77	Finalized
41	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Khediradan Distt. Sikar	28-12-2018	12.00	2.44	16-06-2020	26-05-2020	12.00	Finalized
42	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary Hospital Mangluna Distt. Sikar	28-12-2018	30.00	29.95	16-06-2020	15-06-2020	29.99	Finalized
43	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary Hospital Jajod Distt. Sikar	28-12-2018	30.00	29.27	16-06-2020	15-06-2020	29.31	Finalized
44	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Alafsar Distt. Sikar	28-12-2018	12.00	9.86	16-06-2020	26-05-2020	11.80	Finalized
45	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Sahanusar Distt. Sikar	28-12-2018	12.00	1.79	16-06-2020	26-05-2020	11.73	Finalized
46	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Baree Distt. Sikar	28-12-2018	12.00	1.84	16-06-2020	26-05-2020	11.88	Finalized
47	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Athwas Distt. Sikar	28-12-2018	12.00	8.34	16-06-2020	26-05-2020	11.90	Finalized
48	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Chuwas Distt. Sikar	28-12-2018	12.00	1.79	16-06-2020	26-05-2020	11.67	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
49	Sikar	Srimadhampur	Ani hus	RIDF-24	Const. of veterinary sub-centre Lakhani Distt. Sikar	28-12-2018	12.00	1.24	17-06-2020	28-06-2019	11.99	Finalized
50	Sikar	Srimadhampur	Ani hus	RIDF-24	Const. of veterinary sub-centre Paniharwas Distt. Sikar	28-12-2018	12.00	1.35	17-06-2020	28-06-2019	11.98	Finalized
51	Sikar	Srimadhampur	Ani hus	RIDF-24	Const. of veterinary sub-centre Sewali Distt. Sikar	28-12-2018	12.00	1.29	17-06-2020	28-06-2019	11.96	Finalized
52	Sikar	Srimadhampur	Ani hus	RIDF-24	Const. of veterinary sub-centre Kalyanpura Distt. Sikar	28-12-2018	12.00	11.90	17-06-2020	05-06-2020	12.00	Finalized
53	Sikar	Srimadhampur	Ani hus		Const. of veterinary sub-centre Nangal Distt. Sikar	28-12-2018	12.00	11.88	17-06-2020	05-06-2020	11.98	Finalized
54	Sikar	Srimadhampur	Ani hus		Const. of veterinary Hospital Jugrajpura Distt. Sikar	28-12-2018	30.00	27.30	17-06-2020	05-06-2020	29.95	Finalized
55	Sikar	Srimadhampur	Ani hus		Const. of veterinary Hospital Mahroli Distt. Sikar	28-12-2018	30.00	21.27	17-06-2020	05-06-2020	29.99	Finalized
56	Sikar	Neemkathana	Ani hus		Const. of veterinary sub-centre Ladi ka Bas Distt. Sikar	28-12-2018	12.00		17-06-2020		0.00	Work withdrawn
57	Sikar	Neemkathana	Ani hus		Const. of veterinary sub-centre Bhagega Distt. Sikar	28-12-2018	12.00	2.35	17-06-2020	05-06-2020	11.98	Finalized
58	Sikar	Neemkathana	Ani hus		Const. of veterinary sub-centre Basdi Khurd Distt. Sikar	28-12-2018	12.00	5.00	17-06-2020	05-06-2020	12.00	Finalized
59	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Losal Chhoti Distt. Sikar	28-12-2018	12.00					NIT invited
60	Sikar	Neemkathana	Ani hus		Const. of veterinary sub-centre Dayal ki Nangal Distt. Sikar	28-12-2018	12.00	2.35	17-06-2020	05-06-2020	11.95	Finalized
61	Sikar	Sikar	Ani hus		Const. of Veterinary Hospital Kudli Distt. Sikar	03-03-2021	35.90					NIT invited
62	Sikar	Fatehpur	Ani hus		Const. of Veterinary Hospital Naya Bas Distt. Sikar	03-03-2021	35.90					NIT invited
63	Sikar	Fatehpur	Ani hus		Const. of Veterinary Hospital Dhadhan Distt. Sikar	03-03-2021	35.90					NIT invited
64	Sikar	Fatehpur	Ani hus		Const. of Veterinary Sub-centre Mardatu Badi Distt. Sikar	03-03-2021	18.90					NIT invited
65	Sikar	Fatehpur	Ani hus		Const. of Veterinary Sub-centre Karanga Chhota Distt. Sikar	03-03-2021	18.90					NIT invited
66	Sikar	Sikar	Ani hus		Const. of Veterinary Hospital Bhairupura Distt. Sikar	03-03-2021	35.90					NIT invited
67	Sikar	Palsana	Ani hus		Const. of Veterinary Hospital Abhaypura Distt. Sikar	03-03-2021	35.90					NIT invited
68	Sikar	Palsana	Ani hus		Const. of Veterinary Hospital Lamiya Distt. Sikar	03-03-2021	35.90					NIT invited
69	Sikar	Palsana	Ani hus		Const. of First Grade Veterinary Hospital Revasa Distt. Sikar	03-03-2021	35.90					NIT invited
70	Sikar	Palsana	Ani hus		Const. of Veterinary Sub-centre Govardhanpura Distt. Sikar	03-03-2021	18.90					NIT invited
71	Sikar	Srimadhampur	Ani hus		Const. of Veterinary Sub-centre Kardaka Distt. Sikar	03-03-2021	18.90					NIT invited
72	Sikar	Srimadhampur	Ani hus		Const. of Veterinary Sub-centre Gokul Bas Distt. Sikar	03-03-2021	18.90					NIT invited
73	Sikar	Srimadhampur	Ani hus		Const. of Veterinary Sub-centre Garhbhopji Distt. Sikar	03-03-2021	18.90					NIT invited
74	Sikar	Neemkathana	Ani hus		Const. of Veterinary Hospital Guhala Naharsinghpuri Distt. Sikar	03-03-2021	35.90					NIT invited
75	Sikar	Neemkathana	Ani hus		Const. of Veterinary Hospital Jilo Distt. Sikar	03-03-2021	35.90					NIT invited
76	Sikar	Neemkathana	Ani hus		Const. of Veterinary Hospital Raipur Patan Distt. Sikar	03-03-2021	35.90					NIT invited
77	Sikar	Neemkathana	Ani hus		Const. of Veterinary Hospital Pritampuri Distt. Sikar	03-03-2021	35.90					NIT invited
78	Sikar	Neemkathana	Ani hus		Const. of Veterinary Sub-centre Haripura Distt. Sikar	03-03-2021	18.90					NIT invited
79	Sikar	Neemkathana	Ani hus		Const. of Veterinary Sub-centre Rajpura (Neemkathana) Distt. Sikar	03-03-2021	18.90					NIT invited
80	Sikar	Jhunjhunu	KUMS Yard		Const. of cement concrete pavement (Widening) at various places in grain mandi yard KUMS Jhunjhunu	03-12-2019	27.00	19.67	26-08-2020	14-07-2020	19.67	Finalised
81	Sikar	Jhunjhunu	KUMS Yard		Providing & fixing Retro Reflective sign board at mandi yard KUMS Jhunjhunu	03-12-2019	7.50	6.35	26-08-2020	25-07-2020	5.92	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
82	Sikar	Jhunjhunu	KUMS Yard		Const. of compound wall of park at F&V yard KUMS Jhunjhunu	03-12-2019	15.00	12.65	26-08-2020	25-07-2020	12.64	Finalized
83	Sikar	Jhunjhunu	KUMS Yard		Repair & maintenance of kisan bhawan at KUMS Jhunjhunu Distt. Jhunjhunu	03-12-2019	11.20	10.33	26-08-2020	25-07-2020	10.16	Finalized
84	Sikar	Jhunjhunu	KUMS Yard		S/R of water hut & kiosk at F&V yard KUMS Jhunjhunu	03-12-2019	2.35	1.99	26-08-2020	25-07-2020	1.91	Finalized
85	Sikar	Jhunjhunu	KUMS Yard		Annual Repair & Maintinace of various building KUMS Jhunjhunu. Year. 2020-21	09-09-2020	2.40	2.40	13-04-2021	18-02-2021	2.39	Finalized
86	Sikar	Gudha Gorgi	MDF (Other)		Const. of compound wall gate & chek post New mandi yard Gudha Gorji	22-12-2017	76.00				0.00	Levelling of land required before this work
87	Sikar	Gudha Gorgi	MDF Road		Const.t of Kisan path L/R Bad ki Dhani to Dera ki Dhani upto mansingh ki Dhani (Remaining work)	03-03-2017	87.00	6.68	24-10-2020	20-08-2020	6.45	Finalized
88	Sikar	Chirawa	KUMS Yard		Construction of Internal C.C. road at F&V KUMS Chirawa	10-07-2018	150.00	15.34	10-08-2019	09-08-2019	117.76	Finalized
89	Sikar	Chirawa	KUMS Yard		Construction of compound wall with get & check post at F&V KUMS Chirawa	10-07-2018	21.00	4.99	10-08-2019	09-08-2019	13.75	Finalized
90	Sikar	Chirawa	KUMS Yard		Construction of kiosk 2 nos. at F&V KUMS Chirawa	10-07-2018	3.00	0.06	10-08-2019	09-08-2019	1.93	Finalized
91	Sikar	Chirawa	KUMS Yard		Construction of Toilet Block at F&V KUMS Chirawa	10-07-2018	3.00		10-08-2019	09-08-2019	1.85	Finalized
92	Sikar	Chirawa	KUMS Yard		Construction of water supply arrangement (pipe line) at F&V KUMS Chirawa (Remaining work)	10-07-2018	13.00	6.32	19-06-2021	25-02-2021	13.00	Finalized
93	Sikar	Chirawa	KUMS Yard		Construction of Internal road grain mandi office to F&V yard & renewal of entrance road at KUMS Chirawa	15-11-2019	24.00	24.00	31-05-2020	02-07-2020	21.95	Finalized
94	Sikar	Chirawa	KUMS Yard		Renewal of GWR & old water supply pipe line at KUMS Chirawa	15-11-2019	6.00	6.00	15-07-2020	14-07-2020	5.81	Finalized
95	Sikar	Chirawa	KUMS Yard		Const. Of IVth type qtr 01 Nos at KUMS Chirawa	15-11-2019	13.00	11.55	31-07-2020	02-07-2020	11.55	Finalized
96	Sikar	Chirawa	KUMS Yard		Const. of covered auction platform 01 Nos size 180x50 at F&V KUMS Chirawa	11-02-2021	76.50					NIT invited
97	Sikar	Surajgarh	MDF Road		Construction of "Kisan Path" L/R (BT) Kidwana to Tolasehi KUMS Surajgarh Distt. Jhunjhunu (3.00 km)	05-07-2018	90.00	66.21	21-08-2021		10.02	Aligment dispute, court stay
98	Sikar	Jhunjhunu	Agri.	RKVY	Providing furniture work in Technology resource Centre Jhunjhunu (Remaining supply)	05-08-2016	18.45	3.07	27-03-2020	17-03-2020	10.00	Finalized
99	Sikar	Jhunjhunu	Agri.		Construction of various repari/renovation work in AD Agri. (Ext.) office Jhunjhunu	02-11-2018	1.00	0.35	07-04-2019	28-02-2019	0.87	Finalized
100	Sikar	Jhunjhunu	Agri.		Renewal of toilet blocks at Assistant director (Ext.) office at Agriculture campus Jhunjhunu	02-09-2019	1.50	1.50	08-06-2020	02-06-2020	1.49	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
101	Sikar	Jhunjhunu	Agri.		Extension of Deputy Director Agriculture (Ext.) office at First Floor Zila parishad Jhunjhunu	16-06-2020	31.20	31.20	20-05-2021		17.55	Finishing work in progress
102	Sikar	Jhunjhunu	Other		Const. of west side building at 2nd floor RR moraraka Govt. College Jhunjhunu	05-08-2020	87.92	87.92				NIT invited
103	Sikar	Jhunjhunu	Ani hus		Const. of X-ray room, outdoor shed & chamber of DD office at veterinary hospital Jhunjhunu	11-03-2020	49.70	49.70	30-01-2021	15-12-2020	38.74	Finalized
104	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Ratan Shahar Distt. Jhunjhunu	28-12-2018	12.00	6.41	16-06-2020	15-06-2020	6.44	Work completed & F/Bill to be paid
105	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Pratappura Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Work withdrawn under process
106	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Purohitan ki Dhani Distt. Jhunjhunu	28-12-2018	12.00	5.42	16-06-2020	15-06-2020	5.42	Work completed
107	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary Hospital Bakra Distt. Jhunjhunu	28-12-2018	30.00	15.09	16-06-2020	15-06-2020	15.13	Work completed
108	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary Hospital Udawas Distt. Jhunjhunu	28-12-2018	30.00	29.96	16-06-2020	15-06-2020	14.26	Work completed
109	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary Hospital Keharpura Kalan Distt. Jhunjhunu	28-12-2018	30.00	29.96	16-06-2020	15-06-2020	8.21	Work completed
110	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Tain Distt. Jhunjhunu	28-12-2018	12.00	12.00	16-06-2020	15-06-2020	8.09	Work completed
111	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Birmi Distt. Jhunjhunu	28-12-2018	12.00	11.97	16-06-2020	15-06-2020	5.97	Work completed
112	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dhilsar Distt. Jhunjhunu	28-12-2018	12.00	11.97	16-06-2020	15-06-2020	5.83	Work completed
113	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Chudela Distt. Jhunjhunu	28-12-2018	12.00	6.26	16-06-2020	15-06-2020	4.92	Work completed
114	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bahadurvas Distt. Jhunjhunu	28-12-2018	12.00	12.00	16-06-2020	15-06-2020	5.63	Work completed
115	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Singda Distt. Jhunjhunu	28-12-2018	12.00	7.88	16-06-2020	15-06-2020	7.88	Work completed
116	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bhimsar Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Work withdrawn under process
117	Sikar	Nawalgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Nahar Shinghani Distt. Jhunjhunu	28-12-2018	12.00	10.47	16-06-2020	15-06-2020	5.47	Work completed
118	Sikar	Nawalgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Pujari ki Dhani Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Work withdrawn under process
119	Sikar	Nawalgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Deva ki Dhani Distt. Jhunjhunu	28-12-2018	12.00	11.43	16-06-2020	15-06-2020	6.43	Work completed
120	Sikar	Nawalgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Mohan Wadi Distt. Jhunjhunu	28-12-2018	12.00	9.52	16-06-2020	15-06-2020	3.98	Work completed
121	Sikar	Nawalgarh	Ani Hus		Const. of veterinary sub-centre Nohra Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Work withdrawn under process
122	Sikar	Nawalgarh	Ani Hus		Const. of veterinary sub-centre Ghodiwara Khurd Distt. Jhunjhunu	28-12-2018	12.00	5.64	16-06-2020	15-06-2020	5.64	Work completed
123	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Bajawa (Rawat ka) Distt. Jhunjhunu	28-12-2018	12.00	0.05	17-06-2020	07-11-2019	11.44	Work completed
124	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Sithal Distt. Jhunjhunu	28-12-2018	12.00	0.05	17-06-2020	07-11-2019	11.68	Work completed



S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
125	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Papda Distt. Jhunjhunu	28-12-2018	12.00	0.05	17-06-2020	07-11-2019	11.73	Work completed
126	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Jodhpura Distt. Jhunjhunu	28-12-2018	12.00	0.05	17-06-2020	07-11-2019	11.69	Work completed
127	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Natas Distt. Jhunjhunu	28-12-2018	12.00	0.05	17-06-2020	07-11-2019	11.95	Work completed
128	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Gudha Bawani Distt. Jhunjhunu	28-12-2018	12.00	0.05	17-06-2020	07-11-2019	11.56	Work completed
129	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Manaksas Distt. Jhunjhunu	28-12-2018	12.00	11.56	17-06-2020	12-06-2020	11.56	Work completed
130	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Jahaj Distt. Jhunjhunu	28-12-2018	12.00	0.09	17-06-2020	07-11-2019	11.59	Work completed
131	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Dhani Majhau Distt. Jhunjhunu	28-12-2018	12.00	0.05	17-06-2020	07-11-2019	11.75	Work completed
132	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Kishorpura Distt. Jhunjhunu	28-12-2018	12.00	0.05	17-06-2020	07-11-2019	11.79	Work completed
133	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Titanwad Distt. Jhunjhunu	28-12-2018	12.00	0.05	17-06-2020	07-11-2019	11.89	Work completed
134	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary Hospital Dhigal Distt. Jhunjhunu	28-12-2018	30.00				0.04	NIT invited
135	Sikar	Chirawa	Ani Hus		Const. of veterinary Hospital Khetri Distt. Jhunjhunu	28-12-2018	30.00				0.04	NIT invited
136	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Papurana Distt. Jhunjhunu	28-12-2018	12.00	9.03	21-08-2021		10.70	Almost completed
137	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Nalpur Distt. Jhunjhunu	28-12-2018	12.00	7.56	21-08-2021		10.28	Almost completed
138	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Dada Fatehpura Distt. Jhunjhunu	28-12-2018	12.00	12.00	21-08-2021		8.76	Finishing work in progress
139	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Loyal Distt. Jhunjhunu	28-12-2018	12.00	10.31	21-08-2021		4.14	F/P masonry in progress
140	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Sunari Distt. Jhunjhunu	28-12-2018	12.00	8.61	21-08-2021		9.93	Almost completed
141	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Rasulpur Distt. Jhunjhunu	28-12-2018	12.00	9.40	21-08-2021		10.76	Almost completed
142	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Badalwas Distt. Jhunjhunu	28-12-2018	12.00	7.59	21-08-2021		10.63	Almost completed
143	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Lalgarg Distt. Jhunjhunu	28-12-2018	12.00	9.37	21-08-2021		10.62	Almost completed
144	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Pratibha Nagar Distt. Jhunjhunu	28-12-2018	12.00		21-08-2021		0.00	Land not available
145	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Badbar Distt. Jhunjhunu	28-12-2018	12.00		21-08-2021		0.00	Land not available
146	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Pachari Kalan Distt. Jhunjhunu	28-12-2018	12.00	9.35	21-08-2021		10.25	Almost completed
147	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Sohali Distt. Jhunjhunu	28-12-2018	12.00	10.49	21-08-2021		10.32	Almost completed
148	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Urika Distt. Jhunjhunu	28-12-2018	12.00	7.86	21-08-2021		10.33	Almost completed
149	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Sanwlod Distt. Jhunjhunu	28-12-2018	12.00	7.59	21-08-2021		10.21	Almost completed
150	Sikar	Chirawa	Ani Hus		Const. of veterinary sub-centre Tigiyas Distt. Jhunjhunu	28-12-2018	12.00	12.00	21-08-2021		8.55	Almost completed
151	Sikar	Chirawa	Ani Hus		Const. of veterinary sub-centre Khudana Distt. Jhunjhunu	28-12-2018	12.00	1.57	21-08-2021		1.60	Masonry work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
152	Sikar	Chirawa	Ani Hus		Const. of veterinary sub-centre Bajawa (Chidawa) Distt. Jhunjhunu	28-12-2018	12.00	10.07	21-08-2021		8.79	Almost completed
153	Sikar	Chirawa	Ani Hus		Const. of veterinary sub-centre Sardarpura Distt. Jhunjhunu	28-12-2018	12.00		21-08-2021		0.00	Land not available
154	Sikar	Chirawa	Ani Hus		Const. of veterinary sub-centre Dhatarwala Distt. Jhunjhunu	28-12-2018	12.00	1.73	21-08-2021		1.76	Masonry work in progress
155	Sikar	Jhunjhunu	Ani Hus		Const. of Veterinary Hospital Bhadonda Kalan Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
156	Sikar	Jhunjhunu	Ani Hus		Const. of Veterinary Hospital Khatehpura Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
157	Sikar	Jhunjhunu	Ani Hus		Const. of Veterinary Hospital Bibasar Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
158	Sikar	Jhunjhunu	Ani Hus		Const. of Veterinary Hospital Budana Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
159	Sikar	Chirawa	Ani Hus		Const. of Veterinary Sub-centre Bhukana Distt. Jhunjhunu	03-03-2021	18.90					NIT invited
160	Sikar	Jhunjhunu	Ani Hus		Const. of Veterinary Hospital Churi Chatarpura Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
161	Sikar	Jhunjhunu	Ani Hus		Const. of Veterinary Sub-centre Niradhanu Distt. Jhunjhunu	03-03-2021	18.90					NIT invited
162	Sikar	Jhunjhunu	Ani Hus		Const. of Veterinary Sub-centre Kankdeu Kalan Distt. Jhunjhunu	03-03-2021	18.90					NIT invited
163	Sikar	Nawalgarh	Ani Hus		Const. of Veterinary Hospital Togra Kalan Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
164	Sikar	Nawalgarh	Ani Hus		Const. of Veterinary Sub-centre Devipura Bani Distt. Jhunjhunu	03-03-2021	18.90					NIT invited
165	Sikar	Nawalgarh	Ani Hus		Const. of Veterinary Sub-centre Bagoriyo ki Dhani Distt. Jhunjhunu	03-03-2021	18.90					NIT invited
166	Sikar	Nawalgarh	Ani Hus		Const. of Veterinary Sub-centre Dhana Distt. Jhunjhunu	03-03-2021	18.90					NIT invited
167	Sikar	Gudha Gorgi	Ani Hus		Const. of Veterinary Hospital Chhapoli Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
168	Sikar	Gudha Gorgi	Ani Hus		Const. of Veterinary Hospital Bhodki Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
169	Sikar	Gudha Gorgi	Ani Hus		Const. of Veterinary Hospital Newari Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
170	Sikar	Gudha Gorgi	Ani Hus		Const. of Veterinary Hospital Gadhla kalan Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
171	Sikar	Gudha Gorgi	Ani Hus	RIDF-26	Const. of Veterinary Sub-centre Hansalsar Distt. Jhunjhunu	03-03-2021	18.90					NIT invited
172	Sikar	Surajgarh	Ani Hus	RIDF-26	Const. of First Grade Veterinary Hospital Buhana Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
173	Sikar	Surajgarh	Ani Hus	RIDF-26	Const. of Veterinary Hospital Bhavathari Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
174	Sikar	Surajgarh	Ani Hus	RIDF-26	Const. of Veterinary Hospital Kuhadwas Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
175	Sikar	Surajgarh	Ani Hus	RIDF-26	Const. of Veterinary Sub-centre Kuloth kalan Distt. Jhunjhunu	03-03-2021	18.90					NIT invited

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
176	Sikar	Surajgarh	Ani Hus	RIDF-26	Const. of Veterinary Sub-centre Ghasera Distt. Jhunjhunu	03-03-2021	18.90					NIT invited
177	Sikar	Chirawa	Ani Hus		Const. of Veterinary Hospital Kithana Distt. Jhunjhunu	03-03-2021	35.90					NIT invited
178	Sikar	Chirawa	Ani Hus	RIDF-26	Const. of Veterinary Sub-centre Lamba Distt. Jhunjhunu	03-03-2021	18.90					NIT invited
179	Sikar	Churu	KUMS Yard		Const. of Covering of existing Platform in F&V at KUMS Churu	28-07-2018	29.25	3.78	29-03-2019	05-03-2019	25.84	Finalized
180	Sikar	Churu	KUMS Yard		Const. of Providing & Laying Interlock block in F&V at KUMS Churu	28-07-2018	12.00	0.90	29-03-2019	05-03-2019	11.10	Finalized
181	Sikar	Churu	KUMS Yard		Const. of Providing & Fixing sign board in Grain & F&V at KUMS Churu	28-07-2018	2.00	0.19	29-03-2019	05-03-2019	1.81	Finalized
182	Sikar	Churu	KUMS Yard		Const. of Remaining Boundary wall at KUMS Churu	28-07-2018	45.00	4.17	29-03-2019	20-09-2019	44.83	Finalized
183	Sikar	Churu	MDF Road		Construction of Kisan path Dhirasar main road (Luna ram Bhat house) to Johar (Shamshan Bhumi) Dhirasar Bikan KUMS Churu. (1.00 km)	03-08-2018	30.00	0.08	07-10-2019	05-10-2019	24.59	Finalized
184	Sikar	Churu	MDF Road		Construction of Kisan path Dudhwa khara road to shree Net Dada Mandir Dhani Ranwa KUMS Churu. (1.50 km)	03-08-2018	45.00	0.20	07-10-2019	05-10-2019	36.86	Finalized
185	Sikar	Churu	MDF Road		Construction of Kisan path Khasoli to Dhadhar KUMS Churu. (3.00 km)	03-08-2018	90.00	7.36	07-10-2019	05-10-2019	76.01	Finalized
186	Sikar	Churu	MDF Road		Construction of Kisan path Balrasar Tanwaran to Dhadhar KUMS Churu. (3.00 km)	03-08-2018	90.00	0.89	07-10-2019	05-10-2019	73.21	Finalized
187	Sikar	Churu	MDF Road		Construction of Kisan path main chock to secondary school Dandu KUMS Churu. (1.00 km)	03-08-2018	30.00	0.68	07-10-2019	05-10-2019	24.02	Finalized
188	Sikar	Churu	MDF Road		Construction of Kisan path Somasi Bus Stand to Main chock Somasi KUMS Churu. (1.00 km)	03-08-2018	45.00	3.72	07-10-2019	05-10-2019	40.79	Finalized
189	Sikar	Churu	MDF Road		Construction of Kisan path Bardadas Bus Stand to Ladariya rasta Bardadas KUMS Churu. (1.00 km)	03-08-2018	45.00	3.43	07-10-2019	05-10-2019	40.04	Finalized
190	Sikar	Churu	MDF Road		Construction of Kisan path Garh to Government School village Bikasi KUMS Churu. (1.00 km)	03-08-2018	30.00	2.45	07-10-2019	05-10-2019	25.70	Finalized
191	Sikar	Churu	MDF Road		Construction of Kisan path Main road to Balaji Mandir in Bas Dhakan KUMS Churu. (1.00 km)	03-08-2018	45.00	3.72	07-10-2019	05-10-2019	40.52	Finalized
192	Sikar	Churu	MDF Road		Construction of Kisan path Ranasar road to Dhani kharitan KUMS Churu. (0.75 km)	03-08-2018	22.50	0.36	07-10-2019	05-10-2019	18.16	Finalized
193	Sikar	Sardar Shahar	KUMS Yard		P&F Retro reflective sign board in grain & F&V (02 Nos) KUMS Sardarshahar	10-02-2020	15.00	15.00	23-05-2021		0.01	Fabrication work in progress
194	Sikar	Sardar Shahar	KUMS Yard		Extension of office building for e-Nam lab KUMS Sardarshahar	10-02-2020	49.00	49.00	23-05-2021		21.95	Almost Completed
195	Sikar	Sardar Shahar	KUMS Yard		Construction of kiosk (01 No) KUMS Sardarshahar	10-02-2020	3.00	3.00	23-05-2021		0.00	Finishing work in progress
196	Sikar	Sardar Shahar	KUMS Yard		Construction of rain water harvesting at KUMS Sardarshahar	10-02-2020	10.00	10.00	23-05-2021		0.00	Material collection in progress & other pkg works in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
197	Sikar	Sardar Shahar	KUMS Yard		Repair of boundary wall front side at KUMS Sardarshahar	10-02-2020	9.00	9.00	23-05-2021		0.01	Masonry work in progress
198	Sikar	Sardar Shahar	KUMS Yard		Const. of cement concrete pavement in front of gate no. 02 grain mandi Sardarshahar	10-02-2020	100.00	66.31	20-06-2021		61.08	Almost completed
199	Sikar	Sardar Shahar	KUMS Yard		Const. of cement concrete pavement in parking area of grain mandi Sardarshahar	10-02-2020	68.00	45.29	20-06-2021		40.02	Almost completed
200	Sikar	Sardar Shahar	KUMS Yard		Const. of ramp for auction platform KUMS Sardarshahar	10-02-2020	15.00	15.00	20-06-2021		0.00	Material collection in progress & other pkg works in progress
201	Sikar	Sardar Shahar	KUMS Yard		P&F interlock block in remaining area in grain mandi Sardarshahar	10-02-2020	83.00	55.46	20-06-2021		23.10	Interlock work in progress
202	Sikar	Sardar Shahar	KUMS Yard		Water supply arrangement in grain & F&V Mandi KUMS Sardarshahar	10-02-2020	20.00	20.00	20-06-2021		4.48	Almost completed
203	Sikar	Sardar Shahar	KUMS Yard		Development of park in KUMS Sardarshahar	10-02-2020	13.00	13.00	20-06-2021		0.00	Land surface correction in progress
204	Sikar	Sardar Shahar	KUMS Yard		Land levelling of remaining land in grain mandi KUMS Sardarshahar	10-02-2020	47.00	47.00	23-01-2021	20-01-2021	22.83	Finalized
205	Sikar	Sardar Shahar	KUMS Road		Construction of Kisan path Chhajusar to Maharawansar (Ribiya fanta) KUMS Sardarshahar. (2.30 km)	06-07-2018	69.00	3.40	07-08-2019	20-09-2019	63.51	Finalized
206	Sikar	Sardar Shahar	KUMS Road		Construction of Kisan path Derajsar to Distt. Boarder vaya Bani KUMS Sardarshahar. (2.00 km)	06-07-2018	60.00	3.38	07-08-2019	20-09-2019	54.62	Finalized
207	Sikar	Sardar Shahar	KUMS Road		Construction of Kisan path Missing link (BT) road from Harpalsar to Jaisingsar KUMS Sardarshahar. (3.00 km)	06-07-2018	90.00	4.61	07-08-2019	20-09-2019	84.37	Finalized
208	Sikar	Sardar Shahar	KUMS Road		Construction of Kisan path Missing link Shimla to Pichakarai Tal KUMS Sardarshahar. (3.00 km)	06-07-2018	90.00	4.05	07-08-2019	20-09-2019	83.43	Finalized
209	Sikar	Sadulpur	KUMS Road		Const. of Kisan path L/R Dhani kumharan to Lakhlan KUMS Sadulpur	11-07-2018	90.00		23-03-2019	07-06-2019	82.81	F/Bill to be paid. F.S. Required
210	Sikar	Churu	Agri.	RKVY	Providing furniture work in Technology resource Centre Churu (Remaining supply)	05-08-2016	18.45	2.84	27-03-2020	17-03-2020	9.98	Finalized
211	Sikar	Churu	Agri.		Supply of furniture of agriculture campus zila parishad Churu	02-09-2019	3.03	3.03	25-03-2021	23-03-2021	2.29	Finalized
212	Sikar	Churu	Agri.		Const. of parking shed at DD Agri. (Ext.) office Churu	02-09-2019	3.65	3.65	08-06-2020	07-06-2020	3.55	Finalized
213	Sikar	Churu	Agri.		Renovation of staircase, Channel gate & garage at Agriculture campus zila parishad Churu	02-09-2019	1.35	1.35	15-07-2020	28-06-2020	1.13	Finalized
214	Sikar	Churu	Agri.		Additional alteration & renewal of office building at Agriculture campus zila parishad Churu	02-09-2019	6.50	6.50	15-07-2020	28-06-2020	6.14	Finalized
215	Sikar	Churu	Ani Hus	RKVY	Supply of furniture for Chal Ekai Churu veterinary Departmenet Distt. Churu	18-07-2018	1.50	0.83	21-06-2021			Fabrication work in progress
216	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Chal Ekai Rajgarh veterinary Departmenet Distt. Churu	18-07-2018	2.00	0.82	22-06-2021			Fabrication work in progress
217	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Sub-centre Chainpura chhota veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50	23-06-2021			Fabrication work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
218	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Sub-centre Bhainslee veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50	24-06-2021			Fabrication work in progress
219	Sikar	Sujangarh	Ani Hus	RKVY	Supply of furniture for Chal Ekai Sujangarh veterinary Departmenet Distt. Churu	18-07-2018	2.00	0.83	25-06-2021			Fabrication work in progress
220	Sikar	Sujangarh	Ani Hus	RKVY	Supply of furniture for Chal Ekai Bidasar veterinary Departmenet Distt. Churu	18-07-2018	2.00	0.83	26-06-2021			Fabrication work in progress
221	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Sub-centre Jhadsar veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50	27-06-2021			Fabrication work in progress
222	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Sub-centre Seuva veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50	28-06-2021			Fabrication work in progress
223	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Sub-centre Rajpura veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50	29-06-2021			Fabrication work in progress
224	Sikar	Churu	Ani hus		Extension work of polyclinic veterinary hospital Churu	11-03-2020	24.60	24.60	01-02-2021	01-02-2021	13.06	Completed & F/ Bill to be paid
225	Sikar	Churu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Ridkhala Distt. Churu	28-12-2018	12.00	2.25	09-03-2020	20-08-2019	10.67	Finlized
226	Sikar	Churu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dhadhar Distt. Churu	28-12-2018	12.00	1.85	09-03-2020	20-08-2019	10.79	Finlized
227	Sikar	Churu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Ghantel Distt. Churu	28-12-2018	12.00	2.35	09-03-2020	20-08-2019	10.76	Finlized
228	Sikar	Churu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dhirasar Bikan Distt. Churu	28-12-2018	12.00	1.92	09-03-2020	20-08-2019	10.88	Finlized
229	Sikar	Churu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dhadharia Banirotan Distt. Churu	28-12-2018	12.00	2.59	09-03-2020	20-08-2019	10.80	Finlized
230	Sikar	Churu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Kunsisar Distt. Churu	28-12-2018	12.00	1.64	09-03-2020	20-08-2019	10.56	Finlized
231	Sikar	Churu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Untwalia Distt. Churu	28-12-2018	12.00	1.81	09-03-2020	20-08-2019	11.79	Finlized
232	Sikar	Churu	Ani Hus	RIDF-24	Const. of veterinary Hospital Jasasar Distt. Churu	28-12-2018	30.00	7.62	09-03-2020	20-08-2019	25.03	Finlized
233	Sikar	Sadulpur	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bhagela Distt. Churu	28-12-2018	12.00	1.88	09-03-2020	20-08-2019	10.76	Finlized
234	Sikar	Sardar Shahar	Ani Hus	RIDF-24	Const. of veterinary sub-centre Rangaisar Distt. Churu	28-12-2018	12.00	3.70	17-06-2020	15-06-2020	11.08	Finlized
235	Sikar	Sardar Shahar	Ani Hus	RIDF-24	Const. of veterinary sub-centre Ruplisar Distt. Churu	28-12-2018	12.00	10.98	17-06-2020	15-06-2020	11.02	Finlized
236	Sikar	Sardar Shahar	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bhandhnau Utrada Distt. Churu	28-12-2018	12.00	11.29	17-06-2020	15-06-2020	11.33	Finlized
237	Sikar	Sardar Shahar	Ani Hus	RIDF-24	Const. of veterinary sub-centre Malaksar Distt. Churu	28-12-2018	12.00	2.89	17-06-2020	15-06-2020	10.59	Finlized
238	Sikar	Sardar Shahar	Ani Hus	RIDF-24	Const. of veterinary sub-centre Malsar Distt. Churu	28-12-2018	12.00	7.52	17-06-2020	15-06-2020	11.19	Finlized
239	Sikar	Sardar Shahar	Ani Hus	RIDF-24	Const. of veterinary sub-centre Sadasar Distt. Churu	28-12-2018	12.00	11.12	17-06-2020	15-06-2020	11.16	Finlized
240	Sikar	Sardar Shahar	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dalusar Distt. Churu	28-12-2018	12.00	2.53	17-06-2020	15-06-2020	11.30	Finlized
241	Sikar	Sardar Shahar	Ani Hus	RIDF-24	Const. of veterinary sub-centre Jaysangar Distt. Churu	28-12-2018	12.00	7.33	17-06-2020	15-06-2020	11.00	Finlized
242	Sikar	Sadulpur	Ani Hus	RIDF-24	Const. of veterinary sub-centre Gajuwas Distt. Churu	28-12-2018	12.00	2.56	17-06-2020	15-06-2020	11.30	Finlized
243	Sikar	Sadulpur	Ani Hus	RIDF-24	Const. of veterinary sub-centre Raiya Tunda Distt. Churu	28-12-2018	12.00	2.42	17-06-2020	15-06-2020	11.59	Finlized
244	Sikar	Sadulpur	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bhanin Distt. Churu	28-12-2018	12.00	2.28	17-06-2020	15-06-2020	11.27	Finlized
245	Sikar	Sadulpur	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bhalau tibba Distt. Churu	28-12-2018	12.00	2.37	17-06-2020	15-06-2020	11.31	Finlized
246	Sikar	Sadulpur	Ani Hus	RIDF-24	Const. of veterinary sub-centre Ratusar Distt. Churu	28-12-2018	12.00	10.91	17-06-2020	15-06-2020	10.95	Finlized
247	Sikar	Sadulpur	Ani Hus	RIDF-24	Const. of veterinary Hospital Lakhlan Distt. Churu	28-12-2018	30.00	4.58	17-06-2020	15-06-2020	26.04	Finlized
248	Sikar	Ratangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Rajiyasar Mitha Distt. Churu	28-12-2018	12.00		10-03-2020		0.04	Work withdrawn

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
249	Sikar	Ratangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Daudsar Distt. Churu	28-12-2018	12.00	1.83	10-03-2020	25-11-2019	11.32	Finalized
250	Sikar	Ratangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Biramsar Distt. Churu	28-12-2018	12.00	1.68	10-03-2020	25-11-2019	11.10	Finalized
251	Sikar	Ratangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Jeganiya Bikan Distt. Churu	28-12-2018	12.00	1.63	10-03-2020	25-11-2019	11.09	Finalized
252	Sikar	Ratangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Alsar Distt. Churu	28-12-2018	12.00	1.60	10-03-2020	25-11-2019	11.08	Finalized
253	Sikar	Ratangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Jandwa Distt. Churu	28-12-2018	12.00	1.49	10-03-2020	25-11-2019	10.87	Finalized
254	Sikar	Sujangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Udwalla Distt. Churu	28-12-2018	12.00	1.86	10-03-2020	25-11-2019	11.42	Finalized
255	Sikar	Sujangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Aabsar Distt. Churu	28-12-2018	12.00	1.72	10-03-2020	25-11-2019	11.26	Finalized
256	Sikar	Sujangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Randhisar Distt. Churu	28-12-2018	12.00	1.58	10-03-2020	25-11-2019	11.16	Finalized
257	Sikar	Sujangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Norangsar Distt. Churu	28-12-2018	12.00	1.78	10-03-2020	25-11-2019	11.22	Finalized
258	Sikar	Sujangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dhani Kaleran Distt. Churu	28-12-2018	12.00	1.46	10-03-2020	25-11-2019	10.92	Finalized
259	Sikar	Sujangarh	Ani Hus	RIDF-26	Const. of veterinary Hospital Tehandesar Distt. Churu	03-03-2021	35.90					NIT not invited due to election code of conduct
260	Sikar	Sujangarh	Ani Hus	RIDF-26	Const. of veterinary sub-centre Amarsar Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct
261	Sikar	Sardar Shahar	Ani Hus	RIDF-26	Const. of veterinary sub-centre Boghera Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct
262	Sikar	Taranagar	Ani Hus	RIDF-26	Const. of veterinary sub-centre Punsisar Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct
263	Sikar	Sadulpur	Ani Hus	RIDF-26	Const. of veterinary sub-centre Ratanpura Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct
264	Sikar	Sadulpur	Ani Hus	RIDF-26	Const. of veterinary sub-centre Changoi Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct
265	Sikar	Sardar Shahar	Ani Hus	RIDF-26	Const. of veterinary sub-centre Bhadasar Dikhnada Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct
266	Sikar	Sardar Shahar	Ani Hus	RIDF-26	Const. of veterinary sub-centre Melusar Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct
267	Sikar	Sardar Shahar	Ani Hus	RIDF-26	Const. of veterinary sub-centre Fogan Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct
268	Sikar	Churu	Ani Hus	RIDF-26	Const. of veterinary sub-centre Ribiya Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
269	Sikar	Churu	Ani Hus	RIDF-26	Const. of veterinary sub-centre Sirsala Distt. Churu	03-03-2021	18.90					NIT not invited due to election code of conduct
					<b>TOTAL DIVISION SIKAR</b>		<b>5979.14</b>	<b>1764.49</b>			<b>2918.48</b>	
1	Alwar	Alwar	KUMS Road Work	KUMS	M/L Nangla Charen to Gujuki Via Mandawas.	07-07-2020	59.80	35.88	25.08.21		8.44	WBM in Progress
2	Alwar	Alwar	KUMS Road Work	KUMS	Const. of M/L Road from Rajgarh-Sakat Road to Gwada Gheseli.	07-07-2020	90.90	54.54	25.08.21		25.48	Top Layer in progress
3	Alwar	Alwar	KUMS Road Work	KUMS	M/L Road from Village Doroli to Hirnoti.	07-07-2020	95.60	57.36	25.08.21		57.05	B.T. Completed
4	Alwar	Alwar	Sub Yard Work	KUMS	Repair of Existing Boundary Wall at Sub Yard Narayanpur.	27-07-2020	1.00	1.00	21.04.21		0.74	Work completed & finalised
5	Alwar	Alwar	Sub Yard Work	KUMS	Repair of Open Auction Platform at Sub Yard Narayanpur.	27-07-2020	5.62	5.62	21.04.21		4.56	Work completed & finalised
6	Alwar	Alwar	Sub Yard Work	KUMS	Const. of Main Gate at Sub Yard Narayanpur.	27-07-2020	1.50	1.50	21.04.21		0.83	Work completed & finalised
7	Alwar	Alwar	Sub Yard Work	KUMS	Const. of CC Road at Sub Yard Narayanpur.	27-07-2020	25.04	20.17	21.04.21		20.10	Work completed & finalised
8	Alwar	Alwar	KUMS Yard Work	KUMS	Maintenance and Minor Repair Works at Mandi Alwar (Laghu Nirman) (03 Nos)	06-01-2021	3.50	3.50	12.04.21	15.03.21	3.42	Work completed & finalised
					<b>TOTAL KUMS ALWAR =</b>		<b>282.96</b>	<b>179.57</b>			<b>120.62</b>	
9 (A)	Alwar	Khairthal	Sub Yard Work	KUMS	Const. of Agro Trade Tower at Sub Yard, Behror	09-10-2019	694.15	231.21	24.03.19	11.02.21	601.37	Work Completed
9 (B)	Alwar	Khairthal	Sub Yard Work	KUMS	Consultancy of Agro Trade Tower at Sub Yard, Behror					11.02.21	3.10	Work Completed & finalised
10	Alwar	Khairthal	Sub Yard Work	KUMS	Const. of Internal C.C. Road at Sub Yard, Behror KUMS Khairthal	01-11-2019	195.38	159.60	14.08.20	04.08.20	155.13	Work completed & finalised
11	Alwar	Khairthal	KUMS Road Work	KUMS	ML Road from Village Harsoli-Mundawar Main Road Tinkurudi Bus Stand to Patlia.	19-02-2020	33.35	33.30	13.11.20	04.07.20	29.20	Work completed & finalised
12	Alwar	Khairthal	KUMS Road Work	KUMS	L/R from Village Hameerpur-Chind Road to Jaisinghpura School.	27-07-2020	36.95	22.17	21.04.21		20.24	WBM Gr-2 Completed, C.C. Completed
13	Alwar	Khairthal	KUMS Road Work	KUMS	L/R from Village Gothra Gurgachka Road to Khillu Mohalla Machhroli.	27-07-2020	25.60	15.36	21.04.21		0.08	E/W in Progress
14	Alwar	Khairthal	KUMS Yard Work	KUMS	SR of Toilet Block and Const. of its Approach Near Shop No. A-1 at Sub Yard, Bansur (Grain).	21-07-2020	2.27	2.27	22.01.21	10.01.21	2.27	Work completed & finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
<b>TOTAL KUMS KHAIRTHAL =</b>						<b>987.70</b>	<b>463.91</b>				<b>811.39</b>	
15	Alwar	Barodamev	KUMS Road Work	KUMS	Const. of ML Road from Village Chattarpur to Village Harsoli-Mundpuri Road.	07-07-2020	120.20	72.12	21.06.21		71.45	1.900 KM BT Completed, 0.530KM C.C. Completed
<b>TOTAL KUMS BARODAMEV =</b>						<b>120.20</b>	<b>72.12</b>				<b>71.45</b>	
16	Alwar	Khairthal	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXIV at Village Khoh, Teh. Kathumar Distt. Alwar.	20-08-2018	30.00	22.39	06.06.20	27.01.21	27.43	Work Completed & Handed Over
17	Alwar	Barodamev	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXIV at Village Govindgarh, Teh. Laxmangarh Distt. Alwar.	20-08-2018	30.00	20.72	06.06.20	27.01.21	27.25	Work Completed & Handed Over
18	Alwar	Alwar	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXIV at Village Khoh Dariba, Teh. Rajgarh Distt. Alwar.	20-08-2018	30.00	3.94			3.94	DPC Complete
19	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Sahajpur P.S. Ramgarh Distt. Alwar	20-08-2018	12.00		06.06.20		0.03	At Roof Level
20	Alwar	Kherli	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Nurpur Ganjpur P.S. Kathumar Distt. Alwar.	20-08-2018	12.00		06.06.20		0.03	Land dispute at site and process of changing location by Animal Husbandry Department is under progress but not finalized till today
21	Alwar	Kherli	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Bharampur P.S. Kathumar Distt. Alwar.	20-08-2018	12.00	7.32	06.06.20	22.07.20	11.38	Work Completed & Handed Over
22	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Gadbasai P.S. Thanagaji Distt. Alwar	20-08-2018	12.00	0.02	06.06.20	13.02.20	10.89	Work Completed & Handed Over
23	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Roopbas P.S. Umeran Distt. Alwar	20-08-2018	12.00	0.09	06.06.20	13.02.20	11.18	Work Completed & Handed Over
24	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Sainthali P.S. Ramgarh Distt. Alwar	20-08-2018	12.00	4.90	06.06.20	15.07.20	11.09	Work Completed & Handed Over
25	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Karoda P.S. Behror Distt. Alwar.	20-08-2018	12.00	5.51	09.11.20		10.84	Work Almost Completed
26	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Dosod P.S. Neemrana Distt. Alwar.	20-08-2018	12.00		09.11.20		0.03	Land dispute at site and process of changing location by Animal Husbandry Department is under progress but not finalized till today
27	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Nangalbavla P.S. Mundawar Distt. Alwar	20-08-2018	12.00	5.29	09.11.20		10.91	finishing work in progress
28	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Rainagiri P.S. Mundawar Distt. Alwar	20-08-2018	12.00	4.97	09.11.20		10.60	finishing work in progress



S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
29	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Langadbas P.S. Kishangarh baas Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	E/W Excavation Completed & Again dispute
30	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Ratakurd P.S. Kishangarh baas Distt. Alwar	20-08-2018	12.00	4.63	09.11.20		7.00	Finishing Work in Progress
31	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Nangasaliya P.S. Kotkasim Distt. Alwar	20-08-2018	12.00	5.81	09.11.20		5.84	Finishing Work in Progress
32	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Babera P.S. Bansur Distt. Alwar	20-08-2018	12.00	5.77	09.11.20		11.40	Work Almost Completed
33	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Pehal P.S. Mundawar Distt. Alwar	20-08-2018	12.00	7.06	09.11.20		7.09	Finishing Work in Progress
34	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Mothuka P.S. Kishangarh Baas Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Land Dispute
35	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Khoha (Mahrampur) P.S. Kishangarh Baas Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Land dispute at site and process of changing location by Animal Husbandry Department is under progress but not finalized till today
36	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Kolgaon P.S. Kishangarh Baas Distt. Alwar	20-08-2018	12.00	5.38	09.11.20		11.08	Finishing Work in Progress
37	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Katopur P.S. Kotkasim Distt. Alwar	20-08-2018	12.00	1.63	09.11.20		1.66	At Plinth Level
38	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Roadwal P.S. Neemrana Distt. Alwar	20-08-2018	12.00	9.53	09.11.20		9.56	Finishing Work in Progress
39	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Darbarpur P.S. Mundawar Distt. Alwar	20-08-2018	12.00	5.32	09.11.20		10.92	Finishing Work in Progress
40	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Rasnali P.S. Bansur Distt. Alwar	20-08-2018	12.00	6.56	09.11.20		6.59	Finishing Work in Progress
41	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Dhudhariya P.S. Behror Distt. Alwar	20-08-2018	12.00	2.45	04.04.20	04.06.20	11.49	Work completed & finalised
42	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Khundroth P.S. Neemrana Distt. Alwar	20-08-2018	12.00	6.19	04.04.20	04.06.20	11.70	Work completed & finalised
43	Alwar	Alwar	-	Ani. Hus.	Const. Of Veterinary Hospital (FVH) Under RIDFT-XXVI at Village Umrein P.S. Umrein Distt. Alwar.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
44	Alwar	Alwar	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Gadhiswairam P.S. Reni Distt. Alwar.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
45	Alwar	Alwar	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Iteda P.S. Laxmangarh Distt. Alwar.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
46	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Bichgaon P.S. Laxmangarh Distt. Alwar.	03-03-2021	18.90	18.90			0.00	NIT to be Opened on date 15.04.2021

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
47	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Nethala P.S. Umrein Distt. Alwar.	03-03-2021	18.90	18.90			0.00	NIT to be Opened on date 15.04.2021
48	Alwar	Khairthal	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXVI at Village Mandhan P.S. Neemrana.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
49	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Dumroli P.S. Neemrana.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
50	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Maharaja Bas P.S. Behror.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
51	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Kathuwas P.S. Neemrana Distt. Alwar.	03-03-2021	18.90	18.90			0.00	NIT to be Opened on date 15.04.2021
52	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Ramsinghpura P.S. Behror Distt. Alwar.	03-03-2021	18.90	18.90			0.00	NIT to be Opened on date 15.04.2021
53	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Bawad P.S. Mundawar.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
54	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Palawa P.S. Mundawar.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
55	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Fauladpur P.S. Neemrana Distt. Alwar.	03-03-2021	18.90	18.90			0.00	NIT to be Opened on date 15.04.2021
56	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Raghunathpura P.S. Bansur Distt. Alwar.	03-03-2021	18.90	18.90			0.00	NIT to be Opened on date 15.04.2021
57	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Bilahedi P.S. Kotkasim.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
58	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Baghoda P.S. Kishangarh Bass.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
59	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Gothra P.S. Tijara.	03-03-2021	35.90	35.90			0.00	NIT to be Opened on date 15.04.2021
60	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Manda Majra P.S. Tijara Distt. Alwar.	03-03-2021	18.90	18.90			0.00	NIT to be Opened on date 15.04.2021
<b>TOTAL ANIMAL HUSBANDRY =</b>							<b>905.20</b>	<b>662.68</b>			<b>230.02</b>	
61	Alwar	Alwar	-	RSSC	Repair of 02 No Godowns Flooring at Rajasthan State Seeds Corporation Ltd Nayabass, Alwar.	06-12-2019	7.23	0.19	25.04.20	31.03.20	4.85	Work completed & finalised
<b>TOTAL HORTICULTURE DEPARTMENT =</b>							<b>7.23</b>	<b>0.19</b>			<b>4.85</b>	
62 (A)	Alwar	Alwar	-	RUSA	Const. of 04 Nos Class Rooms with Verandah and Toilet Block in Govt. College Rajgarh Distt Alwar.	18-08-2020	100.00	76.25	21.07.21		21.98	At Roof Level
62 (B)	Alwar	Alwar	-	RUSA	Construction of Lobby & 01 Nos Class Room with Verandah at Government College, Rajgarh Distt Alwar.			18.75	26.08.21		0.29	Foundation Work in Progress
63	Alwar	Alwar	-	RUSA	Const. of Shed of Size 100' x 20' with 20' ht. at RC Alwar.	25-01-2021	23.79	23.79	26.08.21		3.80	Brick Masonry Work in Progress
<b>TOTAL RUSA =</b>							<b>123.79</b>	<b>118.79</b>			<b>26.07</b>	
64	Alwar	Alwar	-	Agri.	Const. of Boundary Wall (R.C. Posts with Black Barbed Fencing) at Bagaat Land Behind Jagannath Temple, Alwar.	16-06-2020	5.66	5.66	23.06.21		0.00	Work in Progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2020-21	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
<b>TOTAL Agri. =</b>						<b>5.66</b>	<b>5.66</b>				<b>0.00</b>	
65	Alwar	Alwar	-	Hort.	Const. of C.C. Road at Narayan Villas Nursery, Alwar	15-03-2018	18.96	13.10	06.04.21	26.03.21	14.51	Work completed & finalised
<b>TOTAL Hort. =</b>						<b>18.96</b>	<b>13.10</b>				<b>14.51</b>	
66	Alwar	Alwar	MDF Road	MDF	Const.of Road from Village Babeli to Pada.	02-02-2021	79.86	31.94	28.09.21		0.06	Layout Given
<b>TOTAL MDF =</b>						<b>79.86</b>	<b>31.94</b>				<b>0.06</b>	
<b>GRAND TOTAL DIVISION ALWAR =</b>						<b>2531.56</b>	<b>1547.96</b>				<b>1278.97</b>	
<b>Grand total of TERMINAL MARKET(A)</b>						<b>5425.34</b>	<b>1730.30</b>				<b>2228.08</b>	
<b>Grand total of BHARATPUR(B)</b>						<b>8499.69</b>	<b>2159.98</b>				<b>2871.69</b>	
<b>Grand total of SIKAR (C)</b>						<b>5979.14</b>	<b>1764.49</b>				<b>2918.48</b>	
<b>Grand total of ALWAR(D)</b>						<b>2531.56</b>	<b>1547.96</b>				<b>1278.97</b>	
<b>CIRCLE G.Total (A+B+C+D)</b>						<b>22435.73</b>	<b>7202.73</b>				<b>9297.22</b>	