

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, CIRCLE-JAIPUR
Physical & Financial Progress of Construction Works

Circle Jaipur

Month :-August 2019

Amount in Lacs

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Jaipur T.M.	Jaipur (G)	SubYard	KUMS	Constt. of Kisan Path Ramusingh ka bas to Tejaji Mandir Ahiron ki Dhani Gram Panchayat Beelpur	25-01-2018	42.00	11.39	26-03-19	22-08-2019	29.87	Work Completed & Final Bill to be paid
2	Jaipur T.M.	Jaipur (G)	SubYard	KUMS	Constt. of Kisan Path Govt. Middle School Dissa Kaladera road to Thukalon ki Dhani	25-01-2018	26.40	3.35	26-03-19	22-08-2019	20.12	Work Completed & Final Bill to be paid
3	Jaipur T.M.	Jaipur (G)	SubYard	KUMS	Constt. of Kisan Path Chack Rojada Road to Rabado ki Dhani	25-01-2018	29.20	2.20	26-03-19	22-08-2019	21.53	Work Completed & Final Bill to be paid
4	Jaipur T.M.	Jaipur (G)	SubYard	KUMS	Constt. of Kisan Path Khora Beesal Rojada Road to Khora Besal Chatarpura Road tak	25-01-2018	52.00	9.36	26-03-19	22-08-2019	39.37	Work Completed & Final Bill to be paid
5	Jaipur T.M.	Jaipur (G)	SubYard	KUMS	Constt. of Kisan Path Teli ki Dhani to Chandwaji Chomu road tak and link to bhakton ka bas Gram Panchayat Chitanukalan	25-01-2018	60.00	13.65	26-03-19	22-08-2019	45.16	Work Completed & Final Bill to be paid
6	Jaipur T.M.	Jaipur (G)	SubYard	KUMS	Constt. of L/R Chack Rojada road to Sirsi School Tak	25-01-2018	115.00	16.64	26-03-19	22-08-2019	82.46	Work Completed & Final Bill to be paid
Total							324.60	56.59			238.51	
1	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Plantation work on Remaining dividers at Mahatma Jyotiba phoole mandi	01-07-2016	90.53	3.62	03-11-2019		58.37	Railing & Plant work Completed & maintenance of plants in progress
2	TM. Jaipur	Jaipur (F&V)	Yard	KUMS	Construction of Sewer Line & Drainge System in IInd Phase	24-11-2017	589.00	70.37	03-07-2019	02-07-2019	451.89	Work Completed & Final Bill to be paid
3	TM. Jaipur	Jaipur (F&V)	Yard	KUMS	Supply & Fixing R.C.C. Pre cast U Shape drain in C-Block Onion Potato Block	24-11-2017	195.20	2.00	03-02-2019	03-02-2019	153.75	Work Completed & Finalised
4	TM. Jaipur	Jaipur (F&V)	Yard	KUMS	Upgradation of Internal Road by C.C. Pavement with Railing & Platation in Agro Process area Mahatma Jyotiba Phoole mandi yard at Terminal Market Muhana	24-11-2017	541.36	0.63	16-01-2019	13-12-2018	374.78	Work Completed & maintenance of Plantation work is in progress
5	TM. Jaipur	Jaipur (F&V)	Yard	KUMS	Providing & Fixing Self supporting Steel Roofing on Strectural Steel System in Onion Potato Block (A-Block Roads FS-5,FS-6,FS-8,FS-9) at T. M. Muhana under KUMS (F&V) Jaipur.	09-07-2018	1213.00	376.43	09-10-2019		868.91	Work in progress
6	TM. Jaipur	Jaipur (F&V)	Yard	KUMS	Providing & Fixing Self supporting Steel Roofing on Strectural Steel System in Vegetable Block (C-Block Roads C-2, V-2, V-3, V-5, V-6) at T. M. Muhana under KUMS (F&V) Jaipur.	09-07-2018	1516.00	473.46	09-10-2019		1132.75	Work in progress
7	TM. Jaipur	Jaipur (F&V)	Yard	KUMS	Construction of Park at Mahatma Jyotiba Phoole mandi Terminal Market Muhana under KUMS (F&V) Jaipur	09-07-2018	178.00	113.75	04-08-2019		48.51	Work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
8	TM. Jaipur	Jaipur (F&V)	Yard	KUMS	Const. of Haritage Gate at Gate No. 3 in Mahatma Jyotiba Phoole mandi Yard at Terminal Market Muhana under KUMS (F&V) Jaipur	09-07-2018	140.00				1.08	Demarkation pending at KUMS Level
9	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Plantation Work around Compound wall of Mahatma Jyotiba Phoole Mandi Yard Terminal Market Muhana under KUMS (F&V) Jaipur	09-07-2018	36.20	1.70	05-03-2019	05-03-2019	25.51	Work Completed & maintenance of Plantation work is in progress
Total							4499.29	1041.96			3115.55	
1	Jaipur T.M.	Jaipur	Other	IHTC	Various Works of Dormitory Construction at mezzanine floor in utility block at IHITC, Durgapura Jaipur	28-12-2017	27.47	27.47			7.78	Work in progress
2	Jaipur T.M.	Jaipur	Other	IHTC	Supply & Fixing Chainlinck fencing at IHITC greenhouses Durgapura Jaipur	28-12-2017	15.90	15.90			11.85	Work in progress
3	Jaipur T.M.	Jaipur	Other	IHTC	Supply & Fixing Furniture at IHITC, Durgapura, Jaipur	20-12-2017	25.38	25.38			14.12	Work in progress
4	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Building work & Maintenance work at polutary farm, Khatipura	23-12-2016	105.00		21-02-2018	20-02-2018	105.00	Work Completed. Part payment of Final bill still unpaid due to non availability of funds
5	Jaipur T.M.	Jaipur	Other	Agri.	Repair & Maintenance in Pant Krishi Bhawan, Jaipur	26-06-2018	96.62	96.62	09-08-2019		49.75	Work in progress
	Jaipur T.M.	Jaipur	Other	Agri.	Remaining Various Maintinace work of Krishi Bhawan, Jaipur							Work in progress
6	Jaipur T.M.	Jaipur	Other	Board	Maintenance of Kisan Bhawan, Jaipur	05-10-2018	30.73	25.55	16-08-2019	14-08-2019	10.02	Work Completed & Final Bill to be Paid
7	Jaipur T.M.	Jaipur	Other	Agri.	Construction of Meeting Hall at Ist floor in Assistant Director Agriculture (Ext.) Sanganer, Jaipur	02-11-2018	41.05	41.05	21-08-2019	20-08-2019	24.04	Work Completed & Final Bill to be Paid
8	Jaipur T.M.	Jaipur	Other	RSSOPCA	Partition work in Seed Certification center in Room No. 374 at pant krishi Bhawan, Jaipur	08-03-2019	0.67	0.67	03-08-2019	11-07-2019	0.45	Work Completed & Finalised
9	Jaipur T.M.	Jaipur	Other	Agri.	water supply pipe line from R.O. Plant at Pant Krishi Bhawan	26-06-2018	6.35	2.00	03-08-2019	02-08-2019	1.22	Work Completed & Final Bill to be Paid
10	Jaipur T.M.	Jaipur	Other	Ani Hus	Supply & Fixing Furniture for Mobile Veterinary Unit Animal Husbandary Department at Kalwad (Jhotwara), Distt. Jaipur.	23-12-2016	15.00	2.00	03-08-2019	01-08-2019	1.42	Work Completed & Finalised
11	Jaipur T.M.	Jaipur	Other	Agri.	Furnishing work of 8 rooms in faculty guest house at SIAM, Durgapura, Jaipur	06-02-2018	11.50	5.75				Work in progress
12	Jaipur T.M.	Jaipur	Other	Agri.	Extension of Existing OBC Bank at Pant Krishi Bhawan, Jaipur.	13-06-2019	2.16				0.00	NIT Under Process
13	Jaipur T.M.	Jaipur	Other	Agri.	Maintenance of Officer Hostel, Adm Building & Auditorium Hall at SIAM, Jaipur	25-04-2019	150.43	50.00			0.00	Estimation work in progress
14	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. Of Veterinary Sub center at Dhani Boraj in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.69	Work Completed & Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks	
						Date	Amount (in lacs)						
1	2	3	4	5	6	7	8	9	10	11	12	13	
15	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. Of Veterinary Sub center at Khejadawas in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.72	Work Completed & Finalised	
16	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. Of Veterinary Sub center at Mundiaramsar in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.75	Work Completed & Finalised	
17	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. Of Veterinary Sub center at Pachar in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.77	Work Completed & Finalised	
18	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. Of Veterinary Sub center at Sarnachoud in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.70	Work Completed & Finalised	
19	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. Of Veterinary Sub center at Shyosinghpura in Constituency Jhotawara under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		23-02-2020	07-08-2019	10.88	Work Completed & Finalised	
							600.26	292.39			290.16		
1. Building Work													
1	Jaipur T.M.	Chomu	SubYard	KUMS	P & F Self supporting Steel Roofing on R.C.C. supporting system at main mandi yaed chomu	03-10-2017	197.00	1.78	18-09-2018	27-08-2018	170.40	Work Completed & Finalised	
2	Jaipur T.M.	Chomu	SubYard	KUMS	P & F Remaining Self supporting Steel Roofing on R.C.C. Supporting System (E,F,G) 3Nos. at main mandi yard Chomu under KUMS Chomu (F & V)	11-07-2018	223.00	170.56	25-10-2019		13.57	Work in Progress	
3	Jaipur T.M.	Chomu	Ani Hus	KUMS	Const. Of Veterinary Sub center at Nangalkoju under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		2.91	Super structure work is in progress	
4	Jaipur T.M.	Chomu	Ani Hus	KUMS	Const. Of Veterinary Sub center at Bagadi under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		3.38	Slab Casted	
5	Jaipur T.M.	Chomu	Ani Hus	KUMS	Const. Of Veterinary Sub center at Bimalpura under RIDF T-24 Distt.- Jaipur	20-08-2018	12.00		09-03-2020		0.00	Material Collection is in progress	
6	Jaipur T.M.	Chomu	Ani Hus	KUMS	Const. Of Veterinary Sub center at Dhola ka bas under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		0.00	Earth Work is in Progress	
7	Jaipur T.M.	Chomu	Ani Hus	KUMS	Const. Of Veterinary Sub center at Gudliya under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		0.00	Material Collection is in progress	
8	Jaipur T.M.	Chomu	Ani Hus	KUMS	Const. Of Veterinary Sub center at Loharwada under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		1.43	Super structure work is in progress	
9	Jaipur T.M.	Chomu	Ani Hus	KUMS	Const. Of Veterinary Sub center at Mandabhinda under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		1.52	Super structure work is in progress	
10	Jaipur T.M.	Chomu	Ani Hus	KUMS	Const. Of Veterinary Sub center at Nindola under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		2.89	Super structure work is in progress	
11	Jaipur T.M.	Chomu	Ani Hus	KUMS	Const. Of Veterinary Sub center at Singodkalan under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00		09-03-2020		3.72	Slab Casted	
12	Jaipur T.M.	Chomu	Ani Hus	KUMS	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Dodsar Distt. Jaipur.	20-08-2018	30.00		09-03-2020		0.00	Material Collection is in progress	
KUMS Chomu Total								558.00	172.34			199.82	
1	Jaipur T.M.	Chomu	Kums Road	KUMS	Constt. of M/L Khariyabhadh to Shamashan Ghat Khejroli Via Bhagaton ki Dhani under KUMS Chomu (Grain)	04-06-2018	132.00	5.76	25-06-2019	24-06-2019	108.67	Work Completed & Finalised	

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
2	Jaipur T.M.	Chomu	Kums Road	KUMS	Constt. of M/L Pokhariyawali to Charanwas Tiraha Tak Gram Panchayat Niwana under KUMS Chomu (Grain)	04-06-2018	95.00	3.44	25-06-2019	24-06-2019	80.09	Work Completed & Finalised
3	Jaipur T.M.	Chomu	Kums Road	KUMS	Constt. of Kisan Path Balu Mod to Aguni Ke Dhani under KUMS Chomu (Grain)	04-06-2018	35.00	11.72	25-06-2019	24-06-2019	28.98	Work Completed & Finalised
4	Jaipur T.M.	Chomu	Kums Road	KUMS	Constt. of Kisan Path Devpura to Gurjaron ke Dhani under KUMS Chomu (Grain)	04-06-2018	48.00	5.30	25-06-2019	24-06-2019	38.85	Work Completed & Finalised
5	Jaipur T.M.	Chomu	Kums Road	KUMS	Constt. of Kisan Path Govindgarh Malikpur Road (Stadium) to Lal Ji Ka Bera under KUMS Chomu (Grain)	04-06-2018	43.00	2.94	25-06-2019	24-06-2019	35.80	Work Completed & Finalised
6	Jaipur T.M.	Chomu	Kums Road	KUMS	Constt. of Kisan Path Sabalpura Road to Athuna Badh under KUMS Chomu (Grain)	04-06-2018	30.00	2.21	25-06-2019	24-06-2019	24.84	Work Completed & Finalised
7	Jaipur T.M.	Chomu	Kums Road	KUMS	Constt. of Kisan Path Govindgarh Phatak to Vikas Nagar School Tak under KUMS Chomu (Grain)	04-06-2018	30.00	1.34	25-06-2019	24-06-2019	25.21	Work Completed & Finalised
					Total (2)		413.00	32.71			342.44	
					Total (1+2)		971.00	205.05			542.26	
Total of Division T.M. Jaipur							6395.15	1595.99			4186.48	
1	Bharatpur	Bharatpur	Kums Yard		Const. of Renewal of Existing Internal Roads in main Mandi Yard (Nai Mandi) Under KUMS Bharatpur	24-08-2017	128.45	8.20	07-10-2018	19-02-2018	92.95	Finalised
2	Bharatpur	Bharatpur	Kums Yard		Const. of R.C.C.Wall Back Side of subyard Atalband KUMS Bharatpur	24-11-2017	57.00	29.43	25-08-2018		0.53	KnowContractor denied to due work because f.s not received since last year and st. date of comp. expired
3	Bharatpur	Bharatpur	Kums Yard		CONST. OF C.C.PAEMENT IN SUB YARD ATAL BUND K BLOCK	01-10-2018	14.50	8.69	06-05-2020		0.03	Work order Recently issued
4	Bharatpur	Bharatpur	Kums Yard		CONST. OF C.C.PAEMENT IN SUB YARD ATAL BUND H & R BLOCK	01-10-2018	19.00	11.39	06-05-2020		0.04	Work order Recently issued
5	Bharatpur	Bharatpur	Kums Yard		RENEWAL O F EXISTING INTERNAL ROADE SUUB YARD KUMHER KUMS BHARATPUR	01-10-2018	48.69	29.20	06-05-2020		0.10	Work order Recently issued
6	Bharatpur	Bharatpur	Kums Yard		REPAIR & REMOVAL OF DEFECTS IN EXUSTUNG KISAN BHAWAN BHRATPUR	01-10-2018	16.31	9.79	17-02-2020		0.03	Working progress
7	Bharatpur	Bharatpur	Kums Yard		S/R OF OFFICE BUILDING IN MAIN MANDI YARD BHARATPUR	01-10-2018	27.85	16.71	17-02-2020		0.06	Working progress
					Total		311.80	113.41			93.74	
8	Bharatpur	Bayana	Kums Road		Const. of Kisan Path (M/L) From Kakraua to Tontpur Under KUMS Bayana	28-12-2016	34.70	0.00	05-03-2018	15-03-2018	26.17	Work Complete & NOC From Mining Still Awwaited
9	Bharatpur	Bayana	Kums Road		Const. of Kisan Path (M/L) From Baseri Road to Uparala Tarsuma Under KUMS Bayana	28-12-2016	67.60	0.00	05-03-2018	15-03-2018	43.59	Work Complete & NOC From Mining Still Awwaited

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Bharatpur	Bayana	Kums Road		Const. of Kisan Path (L/R) From Govt. Sr. Sec. School Rudawal to Bayana Roopwas Road Under KUMS Bayana	28-12-2016	25.00	0.00	05-03-2018	15-03-2018	18.70	Work Complete & NOC From Mining Still Awwaited
11	Bharatpur	Bayana	Kums Yard		Renovation of Park in Sub-Yard Bhusawar Under KUMS Bayana	02-01-2018	2.50	0.00	08-10-2018		0.00	Work In Progress
12	Bharatpur	Bayana	Kums Yard		Renovation of park in sub - Yard Weir Under KUMS Bayana	02-01-2018	2.50	0.00	08-10-2018		0.00	Work In Progress
13	Bharatpur	Bayana	Kums Yard		Const. of Urinal Block (2 No.) in sub-yard weir Under KUMS Bayana	02-01-2018	6.00	0.00	08-10-2018		0.00	FINISHING WORK IN PROGRESS
14	Bharatpur	Bayana	Kums Yard		Const. of Urinal Block (2 No.) in sub-yard Bhusawar Under KUMS Bayana	02-01-2018	6.00	0.00	08-10-2018		0.00	FINISHING WORK IN PROGRESS
15	Bharatpur	Bayana	Kums Yard		Const. of C.C. open plateform & Compound wall back to F & V block in Sub yard weir Under KUMS Bayana	02-01-2018	20.00	0.00	08-10-2018		0.10	C.C in Progress
16	Bharatpur	Bayana	Kums Yard		Const. of C.C. Road form Weir Bhusawar Road to mandi gate with renovation & Expanson of gate at sub yard Under KUMS Bayana	02-01-2018	17.00	0.00	08-10-2018		0.09	Work In Progress
17	Bharatpur	Bayana	Kums Road		Kisan Path From Village Khatnawali to Nagala Panware	04-06-2018	93.00	0.00	05-06-2019		16.34	Work In Progress
					Total		271.80	0.00			104.99	
18	Bharatpur	Nagar	Kums Yard		Const. of Internal Roads (Bituminous Work) in sub yard pahari Under KUMS Nagar	01-02-2018	82.60	17.87	16-12-2018	02-05-2019	59.87	Time Extation case tobe Approbed
19	Bharatpur	Nagar	Kums Yard		Const. of Internal Roads (Bituminous Work) in sub yard Sikari Under KUMS Nagar	01-02-2018	36.00	0.00	16-12-2018	02-05-2019	21.48	Coplitd & F.S Awaited
20	Bharatpur	Nagar	Kums Road		Const. of Office building at sub yard -Pahari	21-06-2018	15.00	13.72	10-04-2019		7.09	Work In Progress
21	Bharatpur	Nagar	Kums Road		Const. of Water Hut With Storageeee Tank - at sub yard -Pahari	21-06-2018	3.00	2.74	10-04-2019		0.95	Work In Progress
22	Bharatpur	Nagar	Kums Road		Const. ofKiosk - at sub yard -Pahari	21-06-2018	2.70	2.46	10-04-2019		0.77	Work In Progress
23	Bharatpur	Nagar	Kums Road		Const. of Urinal Block - at sub yard -Pahari	21-06-2018	3.50	3.16	10-04-2019		0.80	Work In Progress
24	Bharatpur	Nagar	Kums Road		Const. of E Auction hall - -NAGAR	21-06-2018	19.00	11.79	16-03-2019	15-03-2019	16.61	Finalised
			Kums Road		Total		161.80	51.74			107.57	
25	Bharatpur	Nadbai	Kums Road		Const. of Kisan Path Kelori to Unaya	04-06-2018	47.25	15.89	26-03-2019	25-07-2019	35.51	Complited
					Total		47.25	15.89			35.51	
26	Bharatpur	Kaman	Kums Yard		Repariaring of Existing auction Platform at KUMS Kaman	19-02-2018	21.98	1.02	16-12-2018	14-03-2019	19.40	Complited but fund not received fro m KUMS
27	Bharatpur	Kaman	Kums Yard		S/R of office Building & Extention for Meeting Hall at Mandi Yard Kaman KUMS Kaman	19-02-2018	29.86	6.21	16-12-2018	14-03-2019	21.21	Complited but fund not received fro m KUMS
28	Bharatpur	Kaman	Kums Yard		Repairing of Rest House at Mandi Yard KUMS Kaman	19-02-2018	7.50	2.19	16-12-2018	14-03-2019	4.09	Complited but fund not received fro m KUMS

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
29	Bharatpur	Kaman	Kums Yard		Const. of Internal C.C. Roads Toward Back Portion in Main Mandi Yard Kaman KUMS Kaman	19-02-2018	84.60	0.00	16-12-2018	14-12-2018	59.89	Complited but fund not received fro m KUMS
			Kums Yard		Total		143.94	9.42			104.59	
30	Bharatpur	Kherli	Kums Yard		Const of Renewal of Existing Internal Roads (B.T. Road) in Main Mandi Yard Kherli.	10-10-2017	123.88	46.48	18-12-2018		67.29	B.T Work Complited & Remaning work progress
					TOTAL MANDI WORK		123.88	46.48			67.29	
31	Bharatpur	Hindaun	MDF (Other)		Const. of Covering of Existing Auction Plateform at Main Mandi Yard Hindoun City (C- Block)	26-03-2018	72.47	19.32	16-12-2018	30-04-2019	67.82	Finalysed
					Total MDF		72.47	19.32			67.82	
32	Bharatpur	Bharatpur	Ani Hus	RKVY	Const. of CM Tehsil Level Mobile Clinic (Pashudhan Arogya Chal Ekai) Kumher Pkg 02/2016-17	23-12-2016	15.00	5.60	22-10-2017	30-12-2017	5.60	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund
33	Bharatpur	Bharatpur	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village Poonth Teh. Kumher Pkg 02/2016-17	23-12-2016	8.00	3.05	22-10-2017	28-05-2018	3.05	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund
34	Bharatpur	Bayana	Ani Hus	RKVY	Const. of CM Tehsil Level Mobile Clinic (Pashudhan Arogya Chal Ekai) Brahmwad	21-09-2017	15.00	10.54	22-06-2018	22-06-2018	10.54	Finalysed
35	Bharatpur	Bayana	Ani Hus	RKVY	Const. of CM Tehsil Level Mobile Clinic (Pashudhan Arogya Chal Ekai) Pathena	21-09-2017	15.00	0.00	22-06-2018	17-05-2019	0.00	Work Withdraw Under Clause 32
36	Bharatpur	Dholpur	Ani Hus	RKVY	Const. of CM Tehsil Level Mobile Clinic (Pashudhan Arogya Chal Ekai) Dholpur	18-07-2018	15.00	0.00	17-02-2020		0.00	Work In Progress
37	Bharatpur	Bharatpur	Ani Hus	RKVY	Const. of CM Tehsil Level Mobile Clinic (Pashudhan Arogya Chal Ekai) Bharatpur Pkg 01/2016-17	23-12-2016	15.00	5.98	22-10-2017	30-12-2017	5.99	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund
38	Bharatpur	Bharatpur	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village Mai gurjar Teh. Sewer Pkg 01/2016-17	23-12-2016	8.00	2.52	22-10-2017	31-07-2018	2.52	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund
39	Bharatpur	Bharatpur	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village Mehgamma Teh. Sewer Pkg 01/2016-17	23-12-2016	8.00	1.90	22-10-2017	31-08-2018	1.90	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund
40	Bharatpur	Bharatpur	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village Dhanota Teh. Sewer Pkg 01/2016-17	23-12-2016	8.00	2.53	22-10-2017	28-04-2018	2.53	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
41	Bharatpur	Kaman	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village Bilang Teh. Kaman Distt. Bharatpur	18-07-2018	8.00	0.00			0.00	Tender Rejected & Know Renit to be Invited
42	Bharatpur	Kaman	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village NaugaonTeh. Kaman	18-07-2018	8.00	0.00			0.00	Tender Rejected & Know Renit to be Invited
43	Bharatpur	Nadbai	Ani Hus	RKVY	Const. of CM Tehsil Level Mobile Clinic (Pashudhan Arogya Chal Ekai) Nadbai Pkg 05/2016-17	23-12-2016	15.00	9.67	22-10-2017	29-12-2017	9.67	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund
44	Bharatpur	Nadbai	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village Baroli Ran Teh.Nadbai Pkg 05/2016-17	23-12-2016	12.00	0.03			0.03	Tender Rejected & Know Renit to be Invited
45	Bharatpur	Kaman	Ani Hus		Constructin of Veterinary Sub Center at Bilond (Deeg Kumher)	28-12-2018	12.00	0.03			5.67	tender under process
46	Bharatpur	Bayana	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village Bachhren Teh.Bhusawar Pkg 05/2016-17	23-12-2016	8.00	6.04	22-10-2017	29-12-2017	5.40	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund
47	Bharatpur	Bayana	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village Diwlee Teh. Bhusawar Pkg 05/2016-17	23-12-2016	8.00	5.90	22-10-2017	29-12-2017	5.35	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund
					TOTAL RKVY		193.00	59.39			58.22	
48	Bharatpur	Bharatpur	Ani Hus		Const. of VH USRANI	18-08-2017	24.05	14.24	28-08-2018		14.29	Slav casted
49	Bharatpur	Bayana	Ani Hus		Const. of VH ADDA	18-08-2017	24.05	19.24	22-06-2018	31-07-2018	19.24	Completed & Final Bill Under Preparation
50	Bharatpur	Nadbai	Ani Hus		Const. of VH Auland	18-08-2017	24.05	0.00	28-08-2018		0.00	LAND NOT AVAILABLE
51	Bharatpur	Bharatpur	Ani Hus		Const. of VH ABHORA	18-08-2017	24.05	14.38	28-08-2018	29-10-2018	15.02	Completed & Pakage Work
52	Bharatpur	Bharatpur	Ani Hus		Const. of VH RARAH	18-08-2017	24.05	12.52	28-08-2018		15.82	FINISHING WORK IN PROGRESS
53	Bharatpur	Bayana	Ani Hus		Const. of VH KOT	18-08-2017	24.05	20.17	22-06-2018	31-07-2018	20.17	Completed & Final Bill Under Preparation
54	Bharatpur	Bayana	Ani Hus		Const. of VH RUDAWAL	05-03-2018	24.05		15-05-2019			LINTEL LEVEL & Work Stoptd Due to High tension Line to be shifted

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
55	Bharatpur	Bharatpur	Ani Hus		Const. of VH Basai	05-03-2018	24.05		15-05-2019			LAND NOT AVAILABLE
56	Bharatpur	Bayana	Ani Hus		Const. of VH JANUTHER	05-03-2018	24.05	3.83	05-06-2019		3.83	Masonry Work in Progress
57	Bharatpur	Bayana	Ani Hus		Const. of VH KUMHA	05-03-2018	24.05	13.17	05-06-2019		13.17	FINISHING WORK IN PROGRESS
58	Bharatpur	Dholpur	Ani Hus		Const. of VH MOROLI	18-08-2017	24.05	17.36	21-06-2018	29-10-2018	19.39	Finalised
59	Bharatpur	Dholpur	Ani Hus		Const. of VH PEEPHARA	18-08-2017	24.05	17.40	21-06-2018	20-05-2018	20.41	Finalised
60	Bharatpur	Dholpur	Ani Hus		Const. of BASAI NAWAB	05-03-2018	24.05		05-06-2019			Enchroachment
61	Bharatpur	Dholpur	Ani Hus		Const. of MALONI KHURD	05-03-2018	24.05	20.72	05-06-2019	02-06-2019	17.64	Completed
	Bharatpur				TOTAL OF VETERINARY HOSPITAL		336.70	153.03			158.98	
62	Bharatpur	Kherli	RSSOPCA		REPAIR OF OFFICE BUILDING RSSOPCA KHERLI	06-07-2018	11.95	11.95	08-02-2019	03-07-2019	0.00	Work completed
63	Bharatpur	Hindaun	RSSC		REPAIRING OF COMPOUND WALL AT RSSCL HINDON	19-06-2018	8.25	8.25	10-02-2019	10-02-2019	2.86	Finalised
64	Bharatpur	Bharatpur	RSSC		CONST. OF UNDER SIZE SHED AND REPAIR OF COMPOUND WALL AT. RSSCL REUGUONAL OFFICE CAMPUS -BHARATPUR	20-07-2018	18.70	18.70	17-02-2020		0.52	Work In Progress
65	Bharatpur	Bharatpur	RSSC		REPAIR OF OUTER PLATEFORM OF GODOWN NO. 4 RSSCL REUGUONAL OFFICE CAMPUS-BHARATPUR	19-06-2018	1.75	1.75	17-02-2020		0.01	Work In Progress
66	Bharatpur	Bharatpur	Agri		Repair & Maintenance work of office in dy. Dag. (Ext.) Bharatpur	01-10-2018	0.50	0.50	17-02-2020		0.00	Work In Progress
67	Bharatpur	Bharatpur	Agri		Renovation of Staff Quarters (03 Nos.) At A.D Ext. office in JT. Dag. (Oilseed) Bharatpur	02-11-2018	15.20	15.20	17-02-2020		0.02	Work In Progress
68	Bharatpur	Bharatpur	Agri		Various Repair works at Residence no. R-395, R-396 In jt. Dag (Ext) Region Bharatpur	02-11-2018	3.00	3.00	17-02-2020		0.00	Work In Progress
69	Bharatpur	Bharatpur	Agri		Various Building water tank tile path work etc repair works at office jt. Dag (Ext) Region Bharatpur	02-11-2018	2.50	2.50	17-02-2020		0.00	Work In Progress
70	Bharatpur	Dholpur	Hort.		Const. of Garage at center of excellence khemricy centre khemri distt dholpur	18-06-2018	18.00	18.00			0.00	tender under process
71	Bharatpur	Dholpur	Hort.		Construction of kuchchi drain at center of excellence khemri distt dholpur	07-03-2019	1.63	1.63			0.00	tender under process
72	Bharatpur	Dholpur	Hort.		Const. of wire fencing on boundry wall at coe khemri farm distt dholpur	18-06-2018	33.24	33.24			0.05	tender under process
					TOTAL		114.22	114.22			3.46	
73	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Thana dang (Bayana)	28-12-2018	12.00	0.04	07-05-2020		0.04	Work order Recently issued
74	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Kapoora (Bayana)	28-12-2018	12.00	0.03	07-05-2020		0.03	Work order Recently issued
75	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Samogar (Bayana)	28-12-2018	12.00	0.03	07-05-2020		0.03	Work order Recently issued

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
76	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Sahna (Roopwas)	28-12-2018	12.00	0.03	07-05-2020		0.03	Work order Recently issued
77	Bharatpur	Bayana	Ani Hus	RKVY	Const of Veterinary Dispensary Subcentre At Village Singhania Teh.Bayana	18-07-2018	8.00	5.72	22-10-2017	26-02-2018	0.00	Work Complete & NOC From Mining Still Awwaited Non Availability of Fund
78	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Govindpura (Wair)	28-12-2018	8.00	0.00	07-05-2020		0.03	Work order Recently issued
79	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Nagla Dhasoni (Wair)	28-12-2018	12.00	0.03	17-04-2020		0.03	Working progress
80	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Moloni (Wair)	28-12-2018	12.00	0.03	17-04-2020		0.03	Working progress
81	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Jagivanpur (Wair)	28-12-2018	12.00	0.03	17-04-2020		0.03	Working progress
82	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Alipur (Wair)	28-12-2018	12.00	0.03	17-04-2020		0.03	Working progress
83	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Hospital at Jaghina Bharatpur	28-12-2018	12.00	0.03	17-04-2020		0.07	Working progress
84	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Ghusyari Bharatpur	28-12-2018	30.00	0.07	05-10-2020		0.03	Work In Progress
85	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Malah Bharatpur	28-12-2018	12.00	0.03	05-10-2020		0.03	Work In Progress
86	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Hospital at Nadbai (Nadbai)	28-12-2018	12.00	0.03	05-10-2020		0.07	Work In Progress
87	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Hospital at Lakhanpur (Nadbai)	28-12-2018	30.00	0.07	05-10-2020		0.07	Work In Progress
88	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Khangari (Nadbai)	28-12-2018	30.00	0.07	05-10-2020		0.03	Work In Progress
89	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Kabai (Nadbai)	28-12-2018	12.00	0.03	05-10-2020		0.03	Work In Progress
90	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Shahpur (Nadbai)	28-12-2018	12.00	0.03	05-10-2020		0.03	Work In Progress
91	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Ataari (Nadbai)	28-12-2018	12.00	0.03	05-10-2020		0.03	Work In Progress
92	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Piprau (Nadbai)	28-12-2018	12.00	0.03	05-10-2020		0.03	Work In Progress
93	Bharatpur	Nagar	Ani Hus		Constructin of Veterinary Hospital at GULPADA Nagar	28-12-2018	12.00	0.03	05-10-2020		0.63	Work In Progress
94	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Awar (Deeg Kumher)	28-12-2018	30.00	0.63	07-03-2020		0.03	tender under process
95	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Guhana (Deeg Kumher)	28-12-2018	12.00	0.03			0.03	tender under process
96	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Badangarh (Deeg Kumher)	28-12-2018	12.00	0.03			0.03	tender under process
97	Bharatpur	Deeg	Ani Hus		Constructin of Veterinary Sub Center at Aau (Deeg Kumher)	28-12-2018	12.00	0.03			0.03	tender under process
98	Bharatpur	Deeg	Ani Hus		Constructin of Veterinary Sub Center at Pasta (Deeg Kumher)	28-12-2018	12.00	0.03			0.03	tender under process
99	Bharatpur	Deeg	Ani Hus		Constructin of Veterinary Sub Center at Punchari ka Lotha (Deeg Kumher)	28-12-2018	12.00	0.03			0.03	tender under process
100	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Sahedi (Bari)	28-12-2018	12.00	0.03	08-05-2020		0.03	tender under process
101	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Tontari (Bari)	28-12-2018	12.00	0.03	08-05-2020		0.03	tender under process
102	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Tamoti (Bari)	28-12-2018	12.00	0.03	08-05-2020		0.03	tender under process
103	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Kainthari (Bari)	28-12-2018	12.00	0.03	08-05-2020		0.03	tender under process
104	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Malhella (Bari)	28-12-2018	12.00	0.03	08-05-2020		0.03	tender under process
105	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Jarga (Baseri)	28-12-2018	12.00	0.03	06-07-2020		0.03	tender under process

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
106	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Baroli (Baseri)	28-12-2018	12.00	0.03	06-07-2020		0.03	tender under process
107	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Leelothi (Baseri)	28-12-2018	12.00	0.03	06-07-2020		0.03	tender under process
108	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Mahugulabali (Baseri)	28-12-2018	12.00	0.03	06-07-2020		0.03	tender under process
109	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Salempur (Baseri)	28-12-2018	12.00	0.03	06-07-2020		0.03	tender under process
110	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Nandanpur (Baseri)	28-12-2018	12.00	0.03	06-07-2020		0.03	tender under process
111	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Badagaon (Baseri)	28-12-2018	12.00	0.03	06-07-2020		0.03	tender under process
112	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Jhiri (Baseri)	23-12-2016	8.00	0.00	06-07-2020		0.00	tender under process
113	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Hospital at Sakhawara Dholpur	28-12-2018	30.00	7.46	07-02-2020		7.46	Work In Progress
114	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Kotara Dholpur	28-12-2018	12.00	0.04	07-02-2020		0.04	Work In Progress
115	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Chitora Dholpur	28-12-2018	12.00	3.52	07-02-2020		3.52	Work In Progress
116	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Ganhedi Rajakhera	28-12-2018	12.00	0.04	06-05-2020		0.04	tender under process
117	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Machariya Rajakhera	28-12-2018	12.00	0.04	06-05-2020		0.04	tender under process
118	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Samona Rajakhera	28-12-2018	12.00	0.04	06-05-2020		0.04	tender under process
119	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Nagar Rajakhera	28-12-2018	12.00	0.04	06-05-2020		0.04	tender under process
120	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Chhitapura Rajakhera	28-12-2018	12.00	0.04	06-05-2020		0.04	tender under process
121	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Ghosla Hindoun	28-12-2018	12.00	0.03	07-06-2020		0.03	Work In Progress
122	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Hospital at Kaimla Todabhim	28-12-2018	30.00	8.24	07-06-2020		8.24	Work In Progress
123	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Dalpura Todabhim	28-12-2018	12.00	0.03	07-06-2020		0.03	Work In Progress
124	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at ChirandaTodabhim	28-12-2018	12.00	0.03	07-06-2020		0.03	Work In Progress
125	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Ranoli Todabhim	28-12-2018	12.00	4.07	07-06-2020		4.07	Work In Progress
126	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Jhadisa Todabhim	28-12-2018	12.00	2.79	07-06-2020		2.79	Work In Progress
127	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Morda Todabhim	28-12-2018	12.00	0.03	07-06-2020		0.03	Work In Progress
128	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Kota Chabar Karauli	28-12-2018	12.00	0.03			0.03	tender under process
129	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Rajour Karauli	28-12-2018	12.00	0.03			0.03	tender under process
130	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Piprani Karauli	28-12-2018	12.00	0.03			0.03	tender under process
131	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Bhawali Karauli	28-12-2018	12.00	0.03			0.03	tender under process
132	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Rampur Dhabai Karauli	28-12-2018	12.00	0.03			0.03	tender under process
133	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Jamoora Karauli	28-12-2018	12.00	0.03			0.03	tender under process
134	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Kanchampur Karauli	28-12-2018	12.00	0.03			0.03	tender under process
135	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Gudala Karauli	28-12-2018	12.00	0.03			0.03	tender under process
136	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Lohara Karauli	28-12-2018	12.00	0.30			0.30	tender under process
137	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Bhankri Sapotra	28-12-2018	12.00	0.03	06-03-2020		0.03	tender under process
138	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Salempur Sapotra	28-12-2018	12.00	0.03	06-03-2020		0.03	tender under process
139	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Inayati Sapotra	28-12-2018	12.00	0.03	06-03-2020		0.03	tender under process
140	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Mobile Clinic & bharatpur	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
141	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Mobile Clinic & kumher	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
142	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Mobile Clinic & Nadbai	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
143	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Mai iGujar	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
144	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Mehgaya	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
145	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Dhanota	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
146	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Poonth	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
147	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Baroiran	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
148	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Mobile Clinic & deeg	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
149	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Mobile Clinic & Nagar	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
150	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Mobile Clinic & Kaman	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
151	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Mobile Clinic & Phari	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
152	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Girse (deeg)	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
153	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Jaishri	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
154	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Bhandara	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
155	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Ghatmika	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
156	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Mobile Clinic & Brahmwad	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
157	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Mobile Clinic & Roopwas	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
158	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Bachhran	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
159	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Deewli	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
160	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Khankhera	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
161	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & Kurka	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
162	Bharatpur	Bharatpur	Ani Hus		S/F Furniture for Sub Center & soopa	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
163	Bharatpur	dholpur	Ani Hus		S/F Furniture for Mobile Clinic & Saipau	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
164	Bharatpur	dholpur	Ani Hus		S/F Furniture for Mobile Clinic & Bari	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
165	Bharatpur	dholpur	Ani Hus		S/F Furniture for Mobile Clinic & Sarmathura	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
166	Bharatpur	dholpur	Ani Hus		S/F Furniture for Sub Center & Bhagwan singh ka pura	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
167	Bharatpur	dholpur	Ani Hus		S/F Furniture for Sub Center & Afjalpur	23-12-2016	0.50	0.00	17-11-2019		0.00	Work In Progress
168	Bharatpur	Karauli	Ani Hus		S/F Furniture for Mobile Clinic & Karauli	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
169	Bharatpur	Karauli	Ani Hus		S/F Furniture for Mobile Clinic & Mandrayal	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
170	Bharatpur	Karauli	Ani Hus		S/F Furniture for Mobile Clinic & sapotra	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
171	Bharatpur	Karauli	Ani Hus		S/F Furniture for Mobile Clinic & Hindoun	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
172	Bharatpur	Karauli	Ani Hus		S/F Furniture for Mobile Clinic & Todabhim	23-12-2016	2.00	0.00	17-11-2019		0.00	Work In Progress
173	Bharatpur	dholpur	Other		Const. of Govt. Collage at Basari (Under RUSA)	11-12-2018	1000.00	50.00	15-06-2020		35.86	Work In Progress
174	Bharatpur	Karauli	Other		Const. of Govt. Collage at Sapotra (Under RUSA)	11-12-2018	1000.00	50.00			1.29	tender under process
					Total		3132.04	324.67			69.63	
					Total Bharatpur		4706.86	708.57			868.29	
1	Sikar	Sikar	KUMS Yard		Const. of Tube well at mandiyard Sikar 1 no.	19-10-2016	6.00	1.13	04-03-2018	09-02-2018	3.57	Final bill to be paid
1	Sikar	Palsana	KUMS Yard		Const. of Office Building KUMS Palsana	19-08-2017	98.00	59.42	10-08-2019		57.42	Finishing work in progress
2	Sikar	Palsana	KUMS Yard		Const. of Compound wall with gate & Approach Road of Office Building at KUMS Palsana	19-08-2017	9.00	7.96	10-08-2019		4.71	Finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
3	Sikar	Srimadhapur	KUMS Road		Const. of Kisan path M/L Kumbha wali School (Mau) to Kankar Heli wali Dhani (Bagariyawas) under KUMS Srimadhapur	28-06-2018	86.00	9.95	11-02-2019	11-02-2019	61.35	Finalized
4	Sikar	Fatehpur	MDF (Other)		Construction of boundary wall with Gate & check post subyard Laxmangarh KUMS Fatehpur	06-08-2019	76.00	76.00				NIT in progress
5	Sikar	Sikar	Agri.		Providing furniture work in Technology resource Centre Sikar	05-08-2016	18.45	3.05			6.94	Furniture almost Supplied
6	Sikar	Sikar	Agri.		Const. of toilet block at agriculture campus Sikar	02-11-2018	6.00	6.00	10-09-2019		2.02	Finishing work in progress
7	Sikar	Sikar	Agri.		S/R of residencial Staff Qtr at agriculture campus Sikar	02-11-2018	6.30	6.30	10-09-2019		2.51	Finishing work in progress
8	Sikar	Sikar	Agri.		Const. of Parking shed at agriculture campus Sikar	02-11-2018	5.50	5.50	10-09-2019		4.35	Almost completed
9	Sikar	Sikar	Agri.		Const. of retro reflective Sign Board & Cow Catcher at Main gate agriculture campus Sikar	02-11-2018	5.60	5.60	10-09-2019		2.37	Fabrication work Completed
10	Sikar	Sikar	Agri.		Const. of Store room at agriculture campus Sikar	02-11-2018	5.00	5.00	10-09-2019		2.57	Finishing work in progress
11	Sikar	Sikar	Agri.		Const. of rain water harvesting structure at agriculture campus Sikar	02-11-2018	8.00	8.00	10-09-2019		5.09	Boring work completed
12	Sikar	Sikar	Ani Hus		Supply of furniture for Chal Ekai Piprali veterinary Departmenet Distt. Sikar.	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
13	Sikar	Sikar	Ani Hus		Supply of furniture for Chal Ekai Sikar veterinary Departmenet Distt. Sikar.	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
14	Sikar	Sikar	Ani Hus		Supply of furniture for Chal Ekai Dhod veterinary Departmenet Distt. Sikar.	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
15	Sikar	Sikar	Ani Hus		Supply of furniture for Sub-centre Sewad Bari veterinary Departmenet Distt. Sikar.	18-07-2018	0.50	0.50	28-10-2019		0.00	Manufacturing & fabrication work in progress
16	Sikar	Sikar	Ani Hus		Supply of furniture for Chal Ekai Dantaramgarh veterinary Departmenet Distt. Sikar.	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
17	Sikar	Sikar	Ani Hus		Supply of furniture for Chal Ekai Ramgarh Shekhawati veterinary Departmenet Distt. Sikar.	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
18	Sikar	Sikar	Ani Hus		Supply of furniture for Chal Ekai Khandela veterinary Departmenet Distt. Sikar.	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
19	Sikar	Sikar	Ani Hus		Supply of furniture for Sub-centre Lapuva veterinary Departmenet Distt. Sikar.	18-07-2018	0.50	0.50	28-10-2019		0.00	Manufacturing & fabrication work in progress
20	Sikar	Sikar	Ani Hus		Supply of furniture for Chal Ekai Neemkathana veterinary Departmenet Distt. Sikar.	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
21	Sikar	Sikar	Ani Hus		Supply of furniture for Sub-centre Dehra Johri veterinary Departmenet Distt. Sikar.	18-07-2018	0.50	0.50	28-10-2019			Manufacturing & fabrication work in progress
22	Sikar	Sikar	Ani Hus		Const. of veterinary hospital Beri Distt. Sikar	18-08-2017	24.05		07-09-2018	04-09-2018	19.22	Finalized
23	Sikar	Sikar	Ani Hus		Const. of veterinary hospital Kolida Distt. Sikar	18-08-2017	24.05	0.89	07-09-2018	04-09-2018	20.95	Finalized
24	Sikar	Sikar	Ani Hus		Const. of Veterinary Dispensary Gungara Distt. Sikar	18-08-2017	24.05	0.13	07-09-2018	04-09-2018	19.84	Finalized
25	Sikar	Palsana	Ani Hus		Const. of veterinary hospital Aloda Distt. Sikar	18-08-2017	24.05		17-06-2018	16-06-2018	20.19	Finalized
26	Sikar	Palsana	Ani Hus		Const. of veterinary hospital Mandha Madni Distt. Sikar	18-08-2017	24.05		17-06-2018	16-06-2018	20.15	Finalized
27	Sikar	Sikar	Ani Hus		Const. of veterinary hospital Paldi Distt. Sikar	18-08-2017	24.05		07-09-2018	20-11-2018	21.08	Finalized
28	Sikar	Sikar	Ani Hus		Const. of veterinary hospital Ghirniya Bada Distt. Sikar	18-08-2017	24.05		24-11-2018	11-06-2018	23.63	Finalized
29	Sikar	Sikar	Ani Hus		Const. of veterinary hospital Lalasi Distt. Sikar	18-08-2017	24.05		24-11-2018	11-06-2018	23.80	Finalized
30	Sikar	Sikar	Ani Hus		Const. of veterinary hospital Sarwadi Distt. Sikar	18-08-2017	24.05		24-11-2018	11-06-2018	23.98	Finalized
31	Sikar	Sikar	Ani Hus		Const. of veterinary hospital Gunathu Distt. Sikar	18-08-2017	24.05		24-11-2018	11-06-2018	22.59	Finalized
32	Sikar	Sikar	Ani Hus		Const. of veterinary hospital Kirdoli Distt. Sikar	18-08-2017	24.05		24-11-2018	20-11-2018	23.83	Finalized
33	Sikar	Srimadhampur	Ani Hus		Const. of veterinary hospital Thikariya Distt. Sikar	18-08-2017	24.05		11-09-2018	10-09-2018	21.80	Finalized
34	Sikar	Srimadhampur	Ani Hus		Const. of First grade veterinary hospital Thoi Distt. Sikar	18-08-2017	24.05		11-09-2018	10-09-2018	20.30	Finalized
35	Sikar	Neem ka Thana	Ani Hus		Const. of First grade veterinary hospital Rajpur Jagir Distt. Sikar	18-08-2017	24.05		31-03-2019	11-06-2018	23.20	Finalized
36	Sikar	Neem ka Thana	Ani Hus		Const. of veterinary hospital Tatera Distt. Sikar	18-08-2017	24.05		31-03-2019	11-06-2018	23.27	Finalized
37	Sikar	Neem ka Thana	Ani Hus		Const. of veterinary hospital Hathidah Distt. Sikar	18-08-2017	24.05		31-03-2019	11-06-2018	23.54	Finalized
38	Sikar	Neem ka Thana	Ani Hus		Const. of Veterinary Dispensary Sanwalpura Tanwaran Distt. Sikar	18-08-2017	24.05		31-03-2019	11-06-2018	23.65	Finalized
39	Sikar	Neem ka Thana	Ani Hus		Const. of Veterinary Dispensary Deepawas Distt. Sikar	18-08-2017	24.05		31-03-2019	20-10-2018	23.75	Finalized
40	Sikar	Neem ka Thana	Ani Hus		Const. of veterinary hospital Bihar Distt. Sikar	18-08-2017	24.05		31-03-2019	11-06-2018	23.03	Finalized
41	Sikar	Neem ka Thana	Ani Hus		Const. of veterinary hospital Chala Distt. Sikar	18-08-2017	24.05		11-09-2018	10-09-2018	20.03	Finalized
42	Sikar	Palsana	Ani hus		Const. of veterinary sub-centre Manda Surera Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Site not clear
43	Sikar	Palsana	Ani hus		Const. of veterinary sub-centre Jeenwas Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Site not clear
44	Sikar	Palsana	Ani hus		Const. of veterinary sub-centre Bheema Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
45	Sikar	Palsana	Ani hus		Const. of veterinary sub-centre Ganoda Distt. Sikar	28-12-2018	12.00	1.52	16-06-2020		1.52	Finishing work in progress
46	Sikar	Palsana	Ani hus		Const. of veterinary sub-centre Dholasari Distt. Sikar	28-12-2018	12.00	2.22	16-06-2020		2.22	Plaster work in progress
47	Sikar	Sikar	Ani Hus		Const. of veterinary sub-centre Tarpura Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
48	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Raseedpura Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Site not clear
49	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Bhadhadar Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Site not clear
50	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Anokhu Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other works of Pkg in progress
51	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Binjasi Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other works of Pkg in progress
52	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Jethi Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Site not clear
53	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Gothara Tagelan Distt. Sikar	28-12-2018	12.00	3.66	16-06-2020		3.66	Finishing work in progress
54	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Bhuwala Distt. Sikar	28-12-2018	12.00	1.52	16-06-2020		1.52	Lintel level
55	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Sihot Choti Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Site not clear
56	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Sanwlod Dhaylan Distt. Sikar	28-12-2018	12.00	1.52	16-06-2020		1.52	Lintel level
57	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Mandawara Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Site not clear
58	Sikar	Sikar	Ani hus		Const. of veterinary sub-centre Jhigar Choti Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	S/s masonry in progress
59	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Roru Badi Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Roof casted
60	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Dhanani Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
61	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Rahnawa Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Roof completed
62	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Basni Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	R/R masonry foundation in progress
63	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Bhojasar Bada Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Roof completed
64	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Mirand Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Roof completed
65	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Khediradan Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	DPC level completed
66	Sikar	Fatehpur	Ani hus		Const. of veterinary Hospital Mangluna Distt. Sikar	28-12-2018	30.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
67	Sikar	Fatehpur	Ani hus		Const. of veterinary Hospital Jajod Distt. Sikar	28-12-2018	30.00		16-06-2020		0.00	Site recently cleared

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
68	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Alafsar Distt. Sikar	28-12-2018	12.00		16-06-2020		0.03	Material Collection & other work of pkg in progress
69	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Sahanusar Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Roof completed
70	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Baree Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Finishing work in progress
71	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Athwas Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Site not clear
72	Sikar	Fatehpur	Ani hus		Const. of veterinary sub-centre Chuwas Distt. Sikar	28-12-2018	12.00		16-06-2020		0.00	Roof completed
73	Sikar	Srimadhampur	Ani hus		Const. of veterinary sub-centre Lakhani Distt. Sikar	28-12-2018	12.00	9.44	17-06-2020	28-06-2019	9.44	Work completed
74	Sikar	Srimadhampur	Ani hus		Const. of veterinary sub-centre Paniharwas Distt. Sikar	28-12-2018	12.00	0.44	17-06-2020	28-06-2019	9.31	Work completed
75	Sikar	Srimadhampur	Ani hus		Const. of veterinary sub-centre Sewali Distt. Sikar	28-12-2018	12.00	9.31	17-06-2020	28-06-2019	9.31	Work completed
76	Sikar	Srimadhampur	Ani hus		Const. of veterinary sub-centre Kalyanpura Distt. Sikar	28-12-2018	12.00		17-06-2020		0.00	Material Collection & other work of pkg in progress
77	Sikar	Srimadhampur	Ani hus		Const. of veterinary sub-centre Nangal Distt. Sikar	28-12-2018	12.00		17-06-2020		0.00	Material Collection & other work of pkg in progress
78	Sikar	Srimadhampur	Ani hus		Const. of veterinary Hospital Jugrajpura Distt. Sikar	28-12-2018	30.00		17-06-2020		0.00	Material Collection & other work of pkg in progress
79	Sikar	Srimadhampur	Ani hus		Const. of veterinary Hospital Mahroli Distt. Sikar	28-12-2018	30.00		17-06-2020		0.02	Material Collection & other work of pkg in progress
80	Sikar	Neem ka Thana	Ani hus		Const. of veterinary sub-centre Ladi ka Bas Distt. Sikar	28-12-2018	12.00		17-06-2020		0.00	Material Collection & other work of pkg in progress
81	Sikar	Neem ka Thana	Ani hus		Const. of veterinary sub-centre Bhagega Distt. Sikar	28-12-2018	12.00	5.61	17-06-2020		5.61	Finishing work in progress
82	Sikar	Neem ka Thana	Ani hus		Const. of veterinary sub-centre Basdi Khurd Distt. Sikar	28-12-2018	12.00	2.16	17-06-2020		2.16	S/s masonry in progress
83	Sikar	Neem ka Thana	Ani hus		Const. of veterinary sub-centre Ganeshwar Distt. Sikar	28-12-2018	12.00		17-06-2020		0.00	Site not clear
84	Sikar	Neem ka Thana	Ani hus		Const. of veterinary sub-centre Dayal ki Nangal Distt. Sikar	28-12-2018	12.00	1.27	17-06-2020		5.60	Finishing work in progress
85	Sikar	Jhunjhunu	Kums Yard		Special Repair of Boundary wall under KUMS Jhunjhunu	06-07-2018	57.50		03-04-2019	04-03-2019	50.71	Finalized
86	Sikar	Jhunjhunu	Kums Road		Construction of "Kisan path" M/L (BT) Shaikhsar to Motisar KUMS Jhunjhunu. (2.00 km)	06-07-2018	60.00	17.82	16-03-2019	04-03-2019	48.63	Finalized
87	Sikar	Gudha Gorgi	MDF (Other)		Const. of compound wall gate & chek post New mandi yard Gudha Gorji	22-12-2017	76.00				0.00	Levelling of land required before this work

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
88	Sikar	Chirawa	Kums Yard		Construction of Internal C.C. road at F&V KUMS Chirawa	10-07-2018	150.00	93.87	10-08-2019	09-08-2019	74.55	Completed & F/Bill to be paid
89	Sikar	Chirawa	Kums Yard		Construction of compound wall with get & check post at F&V KUMS Chirawa	10-07-2018	21.00	2.51	10-08-2019	09-08-2019	6.93	Completed & F/Bill to be paid
90	Sikar	Chirawa	Kums Yard		Construction of kiosk 2 nos. at F&V KUMS Chirawa	10-07-2018	3.00	1.88	10-08-2019	09-08-2019	0.02	Completed & F/Bill to be paid
91	Sikar	Chirawa	Kums Yard		Construction of Toilet Block at F&V KUMS Chirawa	10-07-2018	3.00	2.06	10-08-2019	09-08-2019	0.00	Completed & F/Bill to be paid
92	Sikar	Chirawa	Kums Yard		Construction of water supply arrangement (pipe line) at F&V KUMS Chirawa	10-07-2018	13.00	7.50	10-08-2019	09-08-2019	6.33	Completed & F/Bill to be paid
93	Sikar	Chirawa	Kums Yard		Const. of Damaged Boundary wall at KUMS Chirawa (60 mtr)	05-10-2018	4.50	4.39	30-04-2019	21-04-2019	0.01	Finalized
94	Sikar	Surajgarh	MDF Road		Construction of "Kisan Path" L/R (BT) Kidwana to Tolasehi KUMS Surajgarh Distt. Jhunjhunu (3.00 km)	05-07-2018	90.00	66.27	29-05-2019		14.60	Alignment dispute & Court stay
95	Sikar	Jhunjhunu	Agri.		Providing furniture work in Technology resource Centre Jhunjhunu	05-08-2016	18.45	3.08			6.92	Furniture almost Supplied
96	Sikar	Jhunjhunu	Agri.		Construction of various repari/renovation work in AD Agri. (Ext.) office Jhunjhunu	02-11-2018	1.00	0.35	07-04-2019	28-02-2019	0.65	Finalized
97	Sikar	Jhunjhunu	Ani Hus		Supply of furniture for Chal Ekai Malsisar veterinary Departmenet Distt. Jhunjhunu	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
98	Sikar	Jhunjhunu	Ani Hus		Supply of furniture for Sub-centre Patoda veterinary Departmenet Distt. Jhunjhunu	18-07-2018	0.50	0.50	28-10-2019		0.00	Manufacturing & fabrication work in progress
99	Sikar	Jhunjhunu	Ani Hus		Supply of furniture for Sub-centre Siriyasar kalla veterinary Departmenet Distt. Jhunjhunu	18-07-2018	0.50	0.50	28-10-2019		0.00	Manufacturing & fabrication work in progress
100	Sikar	Jhunjhunu	Ani Hus		Supply of furniture for Chal Ekai Jhunjhunu veterinary Departmenet Distt. Jhunjhunu	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
101	Sikar	Jhunjhunu	Ani Hus		Supply of furniture for Sub-centre Khajpura Naya veterinary Departmenet Distt. Jhunjhunu	18-07-2018	0.50	0.50	28-10-2019		0.00	Manufacturing & fabrication work in progress
102	Sikar	Surajgarh	Ani Hus		Supply of furniture for Chal Ekai Surajgarh veterinary Departmenet Distt. Jhunjhunu	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
103	Sikar	Nawalgarh	Ani Hus		Supply of furniture for Chal Ekai Nawalgarh veterinary Departmenet Distt. Jhunjhunu	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
104	Sikar	Nawalgarh	Ani Hus		Supply of furniture for Sub-centre Dumra veterinary Departmenet Distt. Jhunjhunu	18-07-2018	0.50	0.50	28-10-2019		0.00	Manufacturing & fabrication work in progress
105	Sikar	Nawalgarh	Ani Hus		Supply of furniture for Sub-centre Bai veterinary Departmenet Distt. Jhunjhunu	18-07-2018	0.50	0.50	28-10-2019		0.00	Manufacturing & fabrication work in progress
106	Sikar	Gudha Gorgi	Ani Hus		Supply of furniture for Chal Ekai udaipurwati veterinary Departmenet Distt. Jhunjhunu	18-07-2018	2.00	2.00	28-10-2019		0.00	Manufacturing & fabrication work in progress
107	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary hospital Dhamora Distt. Jhunjhunu	18-08-2017	24.05	1.75	10-04-2019	05-07-2019	17.74	Completed
108	Sikar	Gudha Gorgi	Ani Hus		Const. of first grade veterinary hospital Udaipurwati Distt. Jhunjhunu	18-08-2017	24.05		10-04-2019		12.53	Almost completed
109	Sikar	Surajgarh	Ani Hus		Const. of sub-centre Dhulwa Distt. Jhunjhunu	18-08-2017	24.05		31-08-2018	28-08-2018	21.17	Finalized
110	Sikar	Surajgarh	Ani Hus		Const. of veterinary first grade hospital Hameenpur Distt. Jhunjhunu	18-08-2017	24.05		31-08-2018	28-08-2018	19.38	Finalized
111	Sikar	Chirawa	Ani Hus		Const. of veterinary hospital Budaniya Distt. Jhunjhunu	18-08-2017	24.05	0.03	31-08-2018	28-08-2018	19.16	Finalized
112	Sikar	Chirawa	Ani Hus		Const. of veterinary hospital Jasrasar Distt. Jhunjhunu	18-08-2017	24.05		31-08-2018	28-08-2018	19.73	Finalized
113	Sikar	Nawalgarh	Ani Hus		Const. of veterinary hospital Bugala Distt. Jhunjhunu	18-08-2017	24.05	8.49	24-04-2019	18-03-2019	20.25	Finalized
114	Sikar	Nawalgarh	Ani Hus		Const. of veterinary hospital Saini nagar Distt. Jhunjhunu	18-08-2017	24.05	3.32	24-04-2019	20-04-2019	20.88	Finalized
115	Sikar	Nawalgarh	Ani Hus		Const. of veterinary hospital Sotwara Distt. Jhunjhunu	18-08-2017	24.05	3.09	24-04-2019	25-03-2019	20.42	Finalized
116	Sikar	Nawalgarh	Ani Hus		Const. of veterinary hospital Jakhal Distt. Jhunjhunu	18-08-2017	24.05	8.94	24-04-2019	20-04-2019	20.82	Finalized
117	Sikar	Nawalgarh	Ani Hus		Const. of veterinary hospital Niwai Distt. Jhunjhunu	18-08-2017	24.05	2.61	24-04-2019	20-04-2019	20.58	Finalized
118	Sikar	Nawalgarh	Ani Hus		Const. of veterinary hospital Parasram pura Distt. Jhunjhunu	18-08-2017	24.05	5.75	24-04-2019	13-03-2019	20.29	Finalized
119	Sikar	Jhunjhunu	Ani Hus		Const. of veterinay sub-centre Ratan Shahar Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.03	Material Collection & other work of pkg in progress
120	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary sub-centre Pratappura Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
121	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary sub-centre Purohitan ki Dhani Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Foundation work in progress
122	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary Hospital Bakra Distt. Jhunjhunu	28-12-2018	30.00		16-06-2020		0.04	S/s masonry in progress
123	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary Hospital Udawas Distt. Jhunjhunu	28-12-2018	30.00		16-06-2020		0.04	Lintel level
124	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary Hospital Keharpura Kalan Distt. Jhunjhunu	28-12-2018	30.00		16-06-2020		0.04	DPC Level
125	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary sub-centre Tain Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Foundation work in progress
126	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary sub-centre Birmi Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.03	S/s masonry in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
127	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary sub-centre Dhilsar Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.03	Finishing work in progress
128	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary sub-centre Chudela Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	S/s masonry in progress
129	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary sub-centre Bahadurvas Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	DPC Completed
130	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary sub-centre Singda Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	S/s masonry in progress
131	Sikar	Jhunjhunu	Ani Hus		Const. of veterinary sub-centre Bhimsar Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	E/w excavation
132	Sikar	Nawalgarh	Ani Hus		Const. of veterinary sub-centre Nahar Shinghani Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	DPC Level
133	Sikar	Nawalgarh	Ani Hus		Const. of veterinary sub-centre Pujari ki Dhani Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
134	Sikar	Nawalgarh	Ani Hus		Const. of veterinary sub-centre Deva ki Dhani Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
135	Sikar	Nawalgarh	Ani Hus		Const. of veterinary sub-centre Mohan Wadi Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
136	Sikar	Nawalgarh	Ani Hus		Const. of veterinary sub-centre Nohra Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
137	Sikar	Nawalgarh	Ani Hus		Const. of veterinary sub-centre Ghodiwara Khurd Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	E/w excavation in progress
138	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Bajawa (Rawat ka) Distt. Jhunjhunu	28-12-2018	12.00	6.20	17-06-2020		6.20	Almost completed
139	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Sithal Distt. Jhunjhunu	28-12-2018	12.00	9.33	17-06-2020		9.33	Almost completed
140	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Papda Distt. Jhunjhunu	28-12-2018	12.00		17-06-2020		0.00	Finishing work in progress
141	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Jodhpura Distt. Jhunjhunu	28-12-2018	12.00		17-06-2020		0.00	Finishing work in progress
142	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Natas Distt. Jhunjhunu	28-12-2018	12.00	9.55	17-06-2020		9.55	Almost completed
143	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Gudha Bawani Distt. Jhunjhunu	28-12-2018	12.00		17-06-2020		6.36	Almost completed
144	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Manaksas Distt. Jhunjhunu	28-12-2018	12.00		17-06-2020		0.00	Site not clear
145	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Jahaj Distt. Jhunjhunu	28-12-2018	12.00		17-06-2020		0.00	Finishing work in progress
146	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Dhani Majhau Distt. Jhunjhunu	28-12-2018	12.00	3.93	17-06-2020		3.93	Almost completed
147	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Kishorpura Distt. Jhunjhunu	28-12-2018	12.00	6.18	17-06-2020		6.21	Finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
148	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary sub-centre Titanwad Distt. Jhunjhunu	28-12-2018	12.00	9.48	17-06-2020		9.48	Almost completed
149	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary Hospital Gudha Godji Distt. Jhunjhunu	28-12-2018	30.00		17-06-2020		0.04	Land dispute
150	Sikar	Gudha Gorgi	Ani Hus		Const. of veterinary Hospital Bagoli Distt. Jhunjhunu	28-12-2018	30.00		17-06-2020		0.04	Land dispute
151	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Papurana Distt. Jhunjhunu	28-12-2018	12.00	2.97	16-06-2020		2.97	Roof shuttering in progress
152	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Nalpur Distt. Jhunjhunu	28-12-2018	12.00	1.09	16-06-2020		1.12	Finishing work in progress
153	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Dada Fatehpura Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Site not clear
154	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Loyal Distt. Jhunjhunu	28-12-2018	12.00	1.69	16-06-2020		1.69	DPC Completed
155	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Sunari Distt. Jhunjhunu	28-12-2018	12.00	0.95	16-06-2020		0.95	Lintel level
156	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Rasulpur Distt. Jhunjhunu	28-12-2018	12.00	2.60	16-06-2020		2.60	Roof level
157	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Badalwas Distt. Jhunjhunu	28-12-2018	12.00	1.71	16-06-2020		1.71	Finishing work in progress
158	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Lalgargh Distt. Jhunjhunu	28-12-2018	12.00	2.63	16-06-2020		2.63	Roof level
159	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Pratibha Nagar Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
160	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Badbar Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Foundation excavation
161	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Pachari Kalan Distt. Jhunjhunu	28-12-2018	12.00	2.65	16-06-2020		2.65	Roof shuttering in progress
162	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Sohali Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	DPC Level
163	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Urika Distt. Jhunjhunu	28-12-2018	12.00	2.57	16-06-2020		2.57	Finishing work in progress
164	Sikar	Surajgarh	Ani Hus		Const. of veterinary sub-centre Sanwlod Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Finishing work in progress
165	Sikar	chirawa	Ani Hus		Const. of veterinary sub-centre Tigiyas Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Material Collection & other work of pkg in progress
166	Sikar	chirawa	Ani Hus		Const. of veterinary sub-centre Khudana Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.03	Land dispute
167	Sikar	chirawa	Ani Hus		Const. of veterinary sub-centre Bajawa (Chidawa) Distt. Jhunjhunu	28-12-2018	12.00	2.58	16-06-2020		2.58	DPC Level
168	Sikar	chirawa	Ani Hus		Const. of veterinary sub-centre Sardarpura Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Site not clear
169	Sikar	chirawa	Ani Hus		Const. of veterinary sub-centre Dhatarwala Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.03	Material Collection & other work of pkg in progress
170	Sikar	Churu	KUMS Yard		Const. of Covering of existing Platform in F&V at KUMS Churu	28-07-2018	29.25	5.87	29-03-2019	05-03-2019	25.47	Completed
171	Sikar	Churu	KUMS Yard		Const. of Providing & Laying Interlock block in F&V at KUMS Churu	28-07-2018	12.00	2.55	29-03-2019	05-03-2019	11.10	Completed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
172	Sikar	Churu	KUMS Yard		Const. of Providing & Fixing sign board in Grain & F&V at KUMS Churu	28-07-2018	2.00	0.48	29-03-2019	05-03-2019	1.81	Completed
173	Sikar	Churu	KUMS Yard		Const. of Remaining Boundary wall at KUMS Churu	28-07-2018	45.00	31.56	29-03-2019		40.83	Almost completed
174	Sikar	Churu	MDF Road		Construction of Kisan path Dhirasar main road (Luna ram Bhat house) to Johar (Shamshan Bhumi) Dhirasar Bikan KUMS Churu. (1.00 km)	03-08-2018	30.00	9.96	07-10-2019		16.85	CC completed BT to be done
175	Sikar	Churu	MDF Road		Construction of Kisan path Dudhwa khara road to shree Net Dada Mandir Dhani Ranwa KUMS Churu. (1.50 km)	03-08-2018	45.00	20.86	07-10-2019		21.16	WBM completed BT to be done
176	Sikar	Churu	MDF Road		Construction of Kisan path Khasoli to Dhadhar KUMS Churu. (3.00 km)	03-08-2018	90.00	40.52	07-10-2019		68.81	Almost completed
177	Sikar	Churu	MDF Road		Construction of Kisan path Balrasar Tanwaran to Dhadhar KUMS Churu. (3.00 km)	03-08-2018	90.00	33.71	07-10-2019		49.29	CC completed BT to be done
178	Sikar	Churu	MDF Road		Construction of Kisan path main chock to secondary school Dandu KUMS Churu. (1.00 km)	03-08-2018	30.00	7.74	07-10-2019		16.96	CC completed BT to be done
179	Sikar	Churu	MDF Road		Construction of Kisan path Somasi Bus Stand to Main chock Somasi KUMS Churu. (1.00 km)	03-08-2018	45.00	10.13	07-10-2019		37.08	Almost completed
180	Sikar	Churu	MDF Road		Construction of Kisan path Bardadas Bus Stand to Ladariya rasta Bardadas KUMS Churu. (1.00 km)	03-08-2018	45.00	10.10	07-10-2019		37.07	Almost completed
181	Sikar	Churu	MDF Road		Construction of Kisan path Garh to Government School village Bikasi KUMS Churu. (1.00 km)	03-08-2018	30.00	8.68	07-10-2019		20.95	CC completed BT to be done
182	Sikar	Churu	MDF Road		Construction of Kisan path Main road to Balaji Mandir in Bas Dhakan KUMS Churu. (1.00 km)	03-08-2018	45.00	10.26	07-10-2019		37.08	CC completed
183	Sikar	Churu	MDF Road		Construction of Kisan path Ranasar road to Dhani kharitan KUMS Churu. (0.75 km)	03-08-2018	22.50	8.43	07-10-2019		13.80	WBM completed BT to be done
184	Sikar	Sardarshahar	KUMS Yard		Const. of covering of existing PF F&V KUMS Sardarshahar	19-06-2018	85.07	24.25	08-05-2019	04-03-2019	63.97	Finalized
185	Sikar	Sardarshahar	KUMS Yard		S/R of check post KUMS Sardarshahar	19-06-2018	1.50	0.40	08-05-2019	04-03-2019	0.98	Finalized
186	Sikar	Sardarshahar	KUMS Road		Construction of Kisan path Chhajusar to Maharawansar (Ribiya fanta) KUMS Sardarshahar. (2.30 km)	06-07-2018	69.00	34.06	07-08-2019		28.89	WBM completed BT to be done
187	Sikar	Sardarshahar	KUMS Road		Construction of Kisan path Derajsar to Distt. Boarder vaya Bani KUMS Sardarshahar. (2.00 km)	06-07-2018	60.00	25.72	07-08-2019		28.91	WBM completed BT to be done
188	Sikar	Sardarshahar	KUMS Road		Construction of Kisan path Missing link (BT) road from Harpalsar to Jaisinghsar KUMS Sardarshahar. (3.00 km)	06-07-2018	90.00	41.05	07-08-2019		45.48	WBM completed BT to be done
189	Sikar	Sardarshahar	KUMS Road		Construction of Kisan path Missing link Shimla to Pichakarai Tal KUMS Sardarshahar. (3.00 km)	06-07-2018	90.00	38.79	07-08-2019		65.05	BT Completed
190	Sikar	Sadulpur	KUMS Road		Const. of Kisan path L/R Dhani kumharan to Lakhlan KUMS Sadulpur	11-07-2018	90.00	24.27	23-03-2019	07-06-2019	77.12	Completed & F/Bill to be paid
191	Sikar	Sujangarh	KUMS Road		Const. of Kisan path L/R Bhanisar Tej Main road to Nimri Chuhas KUMS Sujangarh Distt. Churu	13-06-2018	96.00	19.08	20-05-2019	17-05-2019	75.33	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
192	Sikar	Churu	Agri.		Providing furniture work in Technology resource Centre Churu	05-08-2016	18.45	2.64			7.15	Furniture almost Supplied
193	Sikar	Churu	Ani Hus		Const. of pashudhan arogya chal ekai Churu	18-07-2018	13.50	13.50	10-04-2019	05-04-2019	13.44	Finalized
194	Sikar	Churu	Ani Hus		Supply of furniture for Chal Ekai Churu veterinary Departmenet Distt. Churu	18-07-2018	1.50	1.50			0.00	NIT to be re- invited
195	Sikar	Sadulpur	Ani Hus		Supply of furniture for Chal Ekai Rajgarh veterinary Departmenet Distt. Churu	18-07-2018	2.00	2.00			0.00	NIT to be re- invited
196	Sikar	Sadulpur	Ani Hus		Supply of furniture for Sub-centre Chainpura chhota veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50			0.00	NIT to be re- invited
197	Sikar	Sadulpur	Ani Hus		Supply of furniture for Sub-centre Bhainslee veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50			0.00	NIT to be re- invited
198	Sikar	Sujangarh	Ani Hus		Supply of furniture for Chal Ekai Sujangarh veterinary Departmenet Distt. Churu	18-07-2018	2.00	2.00			0.00	NIT to be re- invited
199	Sikar	Sujangarh	Ani Hus		Supply of furniture for Chal Ekai Bidasar veterinary Departmenet Distt. Churu	18-07-2018	2.00	2.00			0.00	NIT to be re- invited
200	Sikar	Sadulpur	Ani Hus		Supply of furniture for Sub-centre Jhadsar veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50			0.00	NIT to be re- invited
201	Sikar	Sadulpur	Ani Hus		Supply of furniture for Sub-centre Seuva veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50			0.00	NIT to be re- invited
202	Sikar	Sadulpur	Ani Hus		Supply of furniture for Sub-centre Rajpura veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.50			0.00	NIT to be re- invited
203	Sikar	Sadulpur	Ani Hus		Const. of veterinary hospital Dhirwas Bada Distt. Churu	18-08-2017	24.05		06-04-2019	28-08-2018	21.87	Finalized
204	Sikar	Sadulpur	Ani Hus		Const. of veterinary hospital Dadrewa Distt. Churu	18-08-2017	24.05		06-04-2019	28-08-2018	21.82	Finalized
205	Sikar	Sadulpur	Ani Hus		Const. of veterinary hospital Sahawa Distt. Churu	18-08-2017	24.05		06-04-2019	28-08-2018	22.07	Finalized
206	Sikar	Sadulpur	Ani Hus		Const. of veterinary hospital Bilubas Rampura Distt. Churu	18-08-2017	24.05		06-04-2019	28-08-2018	21.73	Finalized
207	Sikar	Sadulpur	Ani Hus		Const. of veterinary hospital Bhaleri Distt. Churu	18-08-2017	24.05		06-04-2019	28-08-2018	21.83	Finalized
208	Sikar	Sadulpur	Ani Hus		Const. of veterinary hospital Rajgarh Distt. Churu	18-08-2017	24.05		06-04-2019	28-08-2018	21.80	Finalized
209	Sikar	Ratangarh	Ani Hus		Const. of veterinary hospital Gogasar Distt. Churu	18-08-2017	24.05		17-06-2018	17-06-2018	17.37	Finalized
210	Sikar	Ratangarh	Ani Hus		Const. of veterinary hospital Padihara Distt. Churu	18-08-2017	24.05		17-06-2018	17-06-2018	19.28	Finalized
211	Sikar	Sujangarh	Ani Hus		Const. of veterinary hospital Malsisar Distt. Churu	18-08-2017	24.05		02-06-2018	02-06-2018	20.99	Finalized
212	Sikar	Sujangarh	Ani Hus		Const. of veterinary hospital Pareweda Distt. Churu	18-08-2017	24.05		02-06-2018	02-06-2018	20.41	Finalized
213	Sikar	Churu	Ani Hus		Const. of veterinary sub-centre Ridkhala Distt. Churu	28-12-2018	12.00	6.20	09-03-2020	20-08-2019	8.42	Completed & F/Bill to be paid
214	Sikar	Churu	Ani Hus		Const. of veterinary sub-centre Dhadhar Distt. Churu	28-12-2018	12.00	5.93	09-03-2020	20-08-2019	8.94	Completed & F/Bill to be paid
215	Sikar	Churu	Ani Hus		Const. of veterinary sub-centre Ghantel Distt. Churu	28-12-2018	12.00	5.42	09-03-2020	20-08-2019	8.41	Completed & F/Bill to be paid
216	Sikar	Churu	Ani Hus		Const. of veterinary sub-centre Dhirasar Bikan Distt. Churu	28-12-2018	12.00	5.73	09-03-2020	20-08-2019	8.96	Completed & F/Bill to be paid
217	Sikar	Churu	Ani Hus		Const. of veterinary sub-centre Dhadharia Banirotan Distt. Churu	28-12-2018	12.00	8.17	09-03-2020	20-08-2019	8.21	Completed & F/Bill to be paid

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
218	Sikar	Churu	Ani Hus		Const. of veterinary sub-centre Kunsisar Distt. Churu	28-12-2018	12.00	6.09	09-03-2020	20-08-2019	8.92	Completed & F/Bill to be paid
219	Sikar	Churu	Ani Hus		Const. of veterinary sub-centre Untwalia Distt. Churu	28-12-2018	12.00	5.88	09-03-2020	20-08-2019	8.94	Completed & F/Bill to be paid
220	Sikar	Churu	Ani Hus		Const. of veterinary Hospital Jasasar Distt. Churu	28-12-2018	30.00	12.48	09-03-2020	20-08-2019	17.41	Completed & F/Bill to be paid
221	Sikar	Sadulpur	Ani Hus		Const. of veterinary sub-centre Bhagela Distt. Churu	28-12-2018	12.00	5.69	09-03-2020	20-08-2019	8.88	Completed & F/Bill to be paid
222	Sikar	Sardar Shahar	Ani Hus		Const. of veterinary sub-centre Rangaisar Distt. Churu	28-12-2018	12.00	4.11	17-06-2020		4.15	Finishing work in progress
223	Sikar	Sardar Shahar	Ani Hus		Const. of veterinary sub-centre Ruplisar Distt. Churu	28-12-2018	12.00		17-06-2020		0.04	E/w in progress
224	Sikar	Sardar Shahar	Ani Hus		Const. of veterinary sub-centre Bhandhnau Utrada Distt. Churu	28-12-2018	12.00		17-06-2020		0.04	Material Collection & other works of package in progress
225	Sikar	Sardar Shahar	Ani Hus		Const. of veterinary sub-centre Malaksar Distt. Churu	28-12-2018	12.00	4.07	17-06-2020		4.10	Finishing work in progress
226	Sikar	Sardar Shahar	Ani Hus		Const. of veterinary sub-centre Malsar Distt. Churu	28-12-2018	12.00		17-06-2020		0.03	Roof level
227	Sikar	Sardar Shahar	Ani Hus		Const. of veterinary sub-centre Sadasar Distt. Churu	28-12-2018	12.00		17-06-2020		0.04	Land dispute
228	Sikar	Sardar Shahar	Ani Hus		Const. of veterinary sub-centre Dalusar Distt. Churu	28-12-2018	12.00	4.27	17-06-2020		4.30	Finishing work in progress
229	Sikar	Sardar Shahar	Ani Hus		Const. of veterinary sub-centre Jaysangsar Distt. Churu	28-12-2018	12.00		17-06-2020		0.03	Finishing work in progress
230	Sikar	Sadulpur	Ani Hus		Const. of veterinary sub-centre Gajuwas Distt. Churu	28-12-2018	12.00	6.23	17-06-2020		6.27	Almost completed
231	Sikar	Sadulpur	Ani Hus		Const. of veterinary sub-centre Raiya Tunda Distt. Churu	28-12-2018	12.00	6.61	17-06-2020		6.65	Almost completed
232	Sikar	Sadulpur	Ani Hus		Const. of veterinary sub-centre Bhanin Distt. Churu	28-12-2018	12.00	6.61	17-06-2020		6.65	Almost completed
233	Sikar	Sadulpur	Ani Hus		Const. of veterinary sub-centre Bhalu tibba Distt. Churu	28-12-2018	12.00	5.24	17-06-2020		5.28	Almost completed
234	Sikar	Sadulpur	Ani Hus		Const. of veterinary sub-centre Ratusar Distt. Churu	28-12-2018	12.00		17-06-2020		0.04	Site not clear
235	Sikar	Sadulpur	Ani Hus		Const. of veterinary Hospital Lakhlan Distt. Churu	28-12-2018	30.00	13.96	17-06-2020		14.09	Almost completed
236	Sikar	Ratangarh	Ani Hus		Const. of veterinary sub-centre Rajiyasar Mitha Distt. Churu	28-12-2018	12.00		10-03-2020		0.04	Site not clear
237	Sikar	Ratangarh	Ani Hus		Const. of veterinary sub-centre Daudsar Distt. Churu	28-12-2018	12.00		10-03-2020		0.04	S/s masonry in progress
238	Sikar	Ratangarh	Ani Hus		Const. of veterinary sub-centre Biramsar Distt. Churu	28-12-2018	12.00		10-03-2020		0.04	S/s masonry in progress
239	Sikar	Ratangarh	Ani Hus		Const. of veterinary sub-centre Jeganiya Bikan Distt. Churu	28-12-2018	12.00	0.63	10-03-2020		3.98	Finishing work in progress
240	Sikar	Ratangarh	Ani Hus		Const. of veterinary sub-centre Alsar Distt. Churu	28-12-2018	12.00	6.12	10-03-2020		6.16	Finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
241	Sikar	Ratangarh	Ani Hus		Const. of veterinary sub-centre Jandwa Distt. Churu	28-12-2018	12.00	8.05	10-03-2020		8.09	Work almost completed
242	Sikar	Sujangarh	Ani Hus		Const. of veterinary sub-centre Udwala Distt. Churu	28-12-2018	12.00		10-03-2020		3.32	Roof level
243	Sikar	Sujangarh	Ani Hus		Const. of veterinary sub-centre Aabsar Distt. Churu	28-12-2018	12.00	1.68	10-03-2020		1.72	DPC Completed & work stoped by villagers
244	Sikar	Sujangarh	Ani Hus		Const. of veterinary sub-centre Randhisar Distt. Churu	28-12-2018	12.00	8.36	10-03-2020		8.40	Finishing work in progress
245	Sikar	Sujangarh	Ani Hus		Const. of veterinary sub-centre Norangsar Distt. Churu	28-12-2018	12.00		10-03-2020		3.24	Roof casted
246	Sikar	Sujangarh	Ani Hus		Const. of veterinary sub-centre Dhani Kaleran Distt. Churu	28-12-2018	12.00	7.72	10-03-2020		7.76	Finishing work in progress
Total Division Sikar							4777.67	1140.15			2353.60	
1	Alwar	Alwar	Mandi Yard Work	KUMS	Providing & Laying of Water Supply Pipe Line in Grain Mandi Yard, Alwar.	23-08-2018	48.45	25.88	04.07.19		28.67	Work Completed & Handed over
2	Alwar	Alwar	Mandi Yard Work	KUMS	Const. of Drain with Crossing, Parallel to Blok H, I, J, K, L & M and Block D, E & F Grain Mandi Yard, Alwar.	23-08-2018	53.34	21.80	04.09.19		43.70	Work in Progress
3	Alwar	Alwar	Mandi Yard Work	KUMS	Special Repair of Urinal Blocks in A, B, C, D, E & F Block Grain Mandi Yard, Alwar.	23-08-2018	14.40	13.36	04.09.19		10.56	Work in Progress
4	Alwar	Alwar	Mandi Yard Work	KUMS	R.C.C. Covering of Urinal Blocks in H, I, J & K Blocks Mandi Yard, Alwar.	23-08-2018	17.50	16.22	04.09.19		9.11	Work in Progress
5	Alwar	Alwar	Sub Yard Work	KUMS	Const. of Covered Auction Platform (01 No) at F&V Yard, Malakhera KUMS Alwar	05-10-2018	41.60	30.70	13.08.19		23.75	Work in Progress
6	Alwar	Alwar	Sub Yard Work	KUMS	Const. of Toilet & Urinal Block at F&V Yard, Malakhera KUMS Alwar	05-10-2018	4.46	3.93	13.08.19		0.00	Work started after dispute resolve.
TOTAL KUMS ALWAR =							179.75	111.89			115.79	
7 (A)	Alwar	Khairthal	Sub Yard Work	KUMS	Const. of Agro Trade Tower at Sub Yard, Behror	28-10-2016	1079.00		24.03.19		193.10	Finishing Work in Progress
7 (B)	Alwar	Khairthal	Sub Yard Work	KUMS	Consultancy of Agro Trade Tower at Sub Yard, Behror						1.83	Consultancy Work in Progress as per Civil Work Construction
8	Alwar	Khairthal	Sub Yard Work	KUMS	Const. Farmer Rest House at First Floor of Existing Bank Building at Sub Yard, Behror	28-10-2016	32.55				25.31	Civil Work Completed & Finalized, W.O. of Furniture Supply to be given
9	Alwar	Khairthal	Sub Yard Work	KUMS	Const. of First Floor office Building at Sub Yard, Behror	28-10-2016	19.90				16.68	Civil Work Completed & Finalized, W.O. of Furniture Supply to be given
TOTAL KUMS KHAIRTHAL =							1131.45	0.00			236.92	

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Alwar	Alwar	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Alwar.	23-12-2016	15.00	2.00			10.23	Civil Work Completed & Finalized, Furniture Supply work in Progress
11	Alwar	Alwar	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Malakhera.	23-12-2016	15.00	2.00			10.22	Civil Work Completed & Finalized, Furniture Supply work in Progress
12	Alwar	Alwar	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Rajgarh.	23-12-2016	15.00	2.00			9.97	Civil Work Completed & Finalized, Furniture Supply work in Progress
13	Alwar	Alwar	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Reni.	23-12-2016	15.00	2.00			9.82	Civil Work Completed & Finalized, Furniture Supply work in Progress
14	Alwar	Khairthal	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Kishangarh Bss.	23-12-2016	15.00	2.00			10.92	Civil Work Completed & Finalized, Furniture Supply work in Progress
15	Alwar	Khairthal	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Tijara.	23-12-2016	15.00	2.00			11.50	Civil Work Completed & Finalized, Furniture Supply work in Progress
16	Alwar	Khairthal	RKVY	Ani. Hus.	Const of Pashu Swasthya Sub Centre Jajorbas Tehsil Kishangarh bass.	23-12-2016	8.00	0.50			6.57	Civil Work Completed & Finalized, Furniture Supply work in Progress
17	Alwar	Khairthal	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Rampur (Bansur) (earlier place was Govindgarh).	27-09-2017	15.00	1.72			13.28	Civil Work Completed & Finalized, Furniture Supply work in Progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
18	Alwar	Khairthal	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Neemrana.	27-09-2017	15.00	1.44			13.57	Civil Work Completed & Finalized, Furniture Supply work in Progress
19	Alwar	Khairthal	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Mundawar.	03-10-2017	15.00	2.00			12.71	Civil Work Completed & Finalized, Furniture Supply work in Progress
20	Alwar	Khairthal	RKVY	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name: Pashudhan Arogya Chal Ekai), at Kotkasim.	27-09-2017	15.00	2.00			13.02	Civil Work Completed & Finalized, Furniture Supply work in Progress
21	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Hospital Under RIDF-XXII at Village Dwarapur Distt. Alwar.	18-08-2017	24.05		25.05.18	23.05.2018	21.73	Work Completed & Finalized
22	Alwar	Kherli	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXIV at Village Khoh, Teh. Kathumar Distt. Alwar.	20-08-2018	30.00		06.06.20		0.07	Layout Given
23	Alwar	Barodamev	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXIV at Village Govindgarh, Teh. Laxmangarh Distt. Alwar.	20-08-2018	30.00		06.06.20		0.07	Layout Given
24	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Sahajpur P.S. Ramgarh Distt. Alwar	20-08-2018	12.00		06.06.20		0.03	Layout Given
25	Alwar	Kherli	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Nurpur Ganjpur P.S. Kathumar Distt. Alwar.	20-08-2018	12.00		06.06.20		0.03	Layout Given
26	Alwar	Kherli	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Bharampur P.S. Kathumar Distt. Alwar.	20-08-2018	12.00		06.06.20		0.03	Layout Given
27	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Gadbasai P.S. Thanagaji Distt. Alwar	20-08-2018	12.00	5.00	06.06.20		2.84	At Roof Level
28	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Roopbas P.S. Umeran Distt. Alwar	20-08-2018	12.00	5.00	06.06.20		1.53	structure completed & finishing work is in progress
29	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Sainthali P.S. Ramgarh Distt. Alwar	20-08-2018	12.00		06.06.20		0.03	Layout Given
30	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Karoda P.S. Behror Distt. Alwar.	20-08-2018	12.00		09.11.20		0.03	Layout Given
31	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Dosod P.S. Neemrana Distt. Alwar.	20-08-2018	12.00		09.11.20		0.03	Land dispute
32	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Nangalbavla P.S. Mundawar Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
33	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Rainagiri P.S. Mundawar Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Foundation work in progress
34	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Langadbas P.S. Kishangarh baas Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
35	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Ratakhurd P.S. Kishangarh baas Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
36	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Nangasaliya P.S. Kotkasim Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
37	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Babera P.S. Bansur Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given, water supply line to be shift
38	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Pehal P.S. Mundawar Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
39	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Mothuka P.S. Kishangarh Baas Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
40	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Khoha (Mahrampur) P.S. Kishangarh Baas Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
41	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Kolgaon P.S. Kishangarh Baas Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
42	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Katopur P.S. Kotkasim Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
43	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Roadwal P.S. Neemrana Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
44	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Darbarpur P.S. Mundawar Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Layout Given
45	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Rasnali P.S. Bansur Distt. Alwar	20-08-2018	12.00		09.11.20		0.03	Land dispute
46	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Dhudhariya P.S. Behror Distt. Alwar	20-08-2018	12.00				0.00	NIT Invite by Circle Office on date 03.09.2019
47	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Khundroth P.S. Neemrana Distt. Alwar	20-08-2018	12.00				0.00	NIT Invite by Circle Office on date 03.09.2019
TOTAL ANIMAL HUSBANDRY =							530.05	29.66			148.65	
48	Alwar	Alwar	RKVY	Horti. Deptt.	Chain Link Fencing Work in Rajhans Unit Narayan Vilas, Alwar	15-03-2018	9.66	3.10	06.01.19	28.03.2019	7.42	Work Completed
49	Alwar	Alwar	RKVY	Horti. Deptt.	Const. of C.C. Road in Rajhans Unit Narayan Vilas, Alwar	15-03-2018	18.96		06.01.19		0.00	Fund Not Received So Work not Started
50	Alwar	Alwar	RKVY	Horti. Deptt.	Const. of New Borewell in Rajhans Unit Narayan Vilas, Alwar	15-03-2018	8.46	2.40	06.01.19	05.01.2019	6.92	Work Completed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2019-20	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
51	Alwar	Alwar	RKVY	Horti. Deptt.	Const. of Office & Computer Room in Rajhans Unit Narayan Vilas, Alwar	15-03-2018	14.66	3.22	06.01.19	28.03.2019	12.58	Work Completed
TOTAL HORTICULTURE DEPARTMENT =							51.74	8.72			26.92	
52	Alwar	Alwar	RKVY	Agri. Deptt.	Upgradation work of Agricultural Technology Knowledge Resource Centre (Atma) Alwar	05-08-2016	18.46	8.23	15.11.19		1.77	Furniture Supply work in progress
53	Alwar	Alwar	RKVY	RSSOPCA	Const. of Office Building for RSSOPCA Cat. 'C', Agriculture Department, Alwar.	18-11-2015	60.00	5.85	15.11.19		44.91	Civil Work Completed & Finalized Furniture Supply work in progress
TOTAL DEPOSITE WORK =							78.46	14.08			46.68	
GRAND TOTAL DIVISION ALWAR =							1971.45	164.35			574.96	
Grand total of TERMINAL MARKET(A)							6395.15	1595.99			4186.48	
Grand total of BHARATPUR(B)							4706.86	708.57			868.29	
Grand total of SIKAR (C)							4777.67	1140.15			2353.60	
Grand total of ALWAR(D)							1971.45	164.35			574.96	
CIRCLE G.Total (A+B+C+D)							17851.13	3609.06			7983.33	