

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, JAIPUR
Physical & Financial Progress of Construction Works

Circle :- JAIPUR (P&M)

Month :- August 2019

Amt. in Lacs

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
Surajpole Mandi												
1	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Extension of Office Building and Special Repair of Existing Office Building at Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	21-02-2018	10.97	2.72	21-03-2019	21-03-2019	7.48	Work completed
2	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Earth filing work in mandi entrance gate & Plantation Work at Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	21-02-2018	4.00	1.09	21-03-2019	21-03-2019	2.81	Work completed
3	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Construction of 2 Nos. Urinal Block with Water Tank at Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	21-02-2018	3.00	1.63	21-03-2019	21-03-2019	1.19	Work completed
4	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Special Repair of Post Office Building & Quarter in Ist Floor in Mandi Campus KUMS Jaipur (Grain)	21-02-2018	5.60	3.02	21-03-2019	30-04-2019	2.23	Work completed
5	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Drain work on Road Crossing with Ferro Cement Cover at Main Mandi Yard KUMS Jaipur (Grain)	21-02-2018	3.78	3.54	21-03-2019	21-03-2019	0.00	Work completed
6	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Repair work of Check Post (3 Nos.) at Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	21-02-2018	2.00	0.92	21-03-2019	21-03-2019	0.89	Work completed
7	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Repair Work of Rooms behind Garage at Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	21-02-2018	1.62	0.68	21-03-2019	21-03-2019	0.83	Work completed
8	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Tile work in front of Administrative Building at Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	21-02-2018	4.07	1.18	21-03-2019	21-03-2019	2.62	Work completed
9	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Repairing of damage part of railing & New Railing Works at Various places in Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	21-02-2018	3.75	2.03	21-03-2019	21-03-2019	1.48	Work completed
10	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Shade work on New Parking Area at Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	21-02-2018	9.61	1.41	21-03-2019	21-03-2019	7.85	Work completed
Total							48.40	18.22			27.38	
Sub Yard Dudu												
11	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Construction of Covered Auction Platform at Subyard Dudu under KUMS Jaipur (Grain)	21-02-2018	124.44	7.56	27-07-2019	14-05-2019	107.26	Work Completed & Finalised
12	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Constt. of Internal Road (C.C.) at Subyard Dudu under KUMS Jaipur (Grain)	21-02-2018	40.79	2.89	27-07-2019	14-05-2019	33.69	Work Completed & Finalised
13	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Construction of Land leveling at Subyard Dudu under KUMS Jaipur (Grain)	21-02-2018	1.01	0.13	27-07-2019	14-05-2019	0.85	Work Completed & Finalised
Total							166.24	10.58			141.80	
Sub Yard Sanganer (Jaipur Grain)												
14	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Laying of G.I. Pipe Line for Water Supply in Subyard Sanganer under KUMS Jaipur (Grain)	21-02-2018	26.25	9.77	21-03-2019	21-03-2019	14.82	Work completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
15	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Const. of Underground Water Tank (Size 20'x20'x10') in Subyard Sanganer under KUMS Jaipur (Grain)	21-02-2018	5.00	4.12	21-03-2019	30-04-2019	0.56	Work completed
16	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Construction of 2 Nos. Urinal Block at Subyard Sanganer under KUMS Jaipur (Grain)	21-02-2018	3.00	2.54	21-03-2019	21-03-2019	0.27	Work completed
17	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Widening work of Enterance Gates at Subyard Sanganer under KUMS Jaipur (Grain)	21-02-2018	7.00	6.52	21-03-2019	24-06-2019	0.00	Work completed
18	Jaipur-I	Jaipur (G)	Yard Work	KUMS Fund	Const. of Land Leveling, Development of Park & Shade Work at Subyard Sanganer under KUMS Jaipur (Grain)	21-02-2018	5.32	5.06	21-03-2019	24-06-2019	0.00	Work completed
Total							46.57	28.01			15.65	
Total (Yard Works)							261.21	56.81			184.83	
Link Roads under KUMS Jaipur (Grain)												
19	Jaipur-I	Jaipur (G)	LK. Road	KUMS Fund	Const. of L/R Bilandarpur to Dhani Derawali Via Dhani Badiwali P.S. Shahpura under KUMS Jaipur (Grain)	11-07-2018	96.00	67.49	26-05-2019	26-06-2019	48.64	Work completed & Finalised
20	Jaipur-I	Jaipur (G)	LK. Road	KUMS Fund	Const. of L/R Tetarwalon ki Dhani to Ganesh Mandir via Balaiyon Ki Dhani, Gurjar Dhani & Talab Ki Dhani under KUMS Jaipur (Grain)	25-01-2018	119.60	13.57	10-06-2019	10-06-2019	91.49	Work completed & Finalised
21	Jaipur-I	Jaipur (G)	LK. Road	KUMS Fund	Const. of L/R NH-8 to Shergarh Ki Dhani Via Dairy tak under KUMS Jaipur (Grain)	25-01-2018	61.50	1.06	10-06-2019	10-06-2019	47.18	Work completed & Finalised
22	Jaipur-I	Jaipur (G)	LK. Road	KUMS Fund	Const. of L/R Shardulpura to Kandauli under KUMS Jaipur (Grain)	25-01-2018	100.00	26.73	10-06-2019	10-06-2019	75.11	Work completed & Finalised
23	Jaipur-I	Jaipur (G)	LK. Road	KUMS Fund	Const. of M/L Road Gram Khedi Rampura to Samota Ka Bas Grid Tak under KUMS Jaipur (Grain)	25-01-2018	95.00	24.17	10-06-2019	10-06-2019	60.11	Work completed & Finalised
24	Jaipur-I	Jaipur (G)	LK. Road	KUMS Fund	Const. of M/L Road Gram Hirmoda to Dhinda Seema tak under KUMS Jaipur (Grain)	25-01-2018	100.00	18.57	10-06-2019	10-06-2019	75.67	Work completed & Finalised
25	Jaipur-I	Jaipur (G)	LK. Road	KUMS Fund	Const. of L/R Khavarani Ji Chokhata to Bada Ki Puliya tak under KUMS Jaipur (Grain)	25-01-2018	63.80	5.36	08-06-2019	20-05-2019	40.19	Work completed & Finalised
26	Jaipur-I	Jaipur (G)	LK. Road	KUMS Fund	Const. of L/R Bada Ki Puliya to Tholai Village under KUMS Jaipur (Gr)	25-01-2018	99.25	2.07	08-06-2019	20-05-2019	69.20	Work completed & Finalised
27	Jaipur-I	Jaipur (G)	LK. Road	KUMS Fund	Const. of L/R Dangarwada to Chatarpura Road via Patel Ki Dhani & Badhalon Ki Dhani under KUMS Jaipur (Grain)	25-01-2018	117.75	12.69	08-06-2019	20-05-2019	73.18	Work completed & Finalised
Total (LK. Road KUMS Jaipur (Grain))							852.90	171.71			580.77	
Deposit Works												
(i) Animal Husbandary Department Works under Nabard RIDF-XXIV												
28	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at JHAG Dist. Jaipur	20-08-2018	30.00	30.00	15-01-2020	-	0.00	At DPC Level
29	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at SAWARDA Dist. Jaipur	20-08-2018	30.00	30.00	15-01-2020	-	0.00	At DPC Level

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
30	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at BUDRAKO KI DHANI (DANTULI) (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	15-01-2020	-	5.36	Finishing Work in progress
31	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at MANDI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	15-01-2020	-	7.26	Finishing Work in progress
32	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at LASADIYA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	15-01-2020	-	1.59	Roof Slab Casted
33	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at GUDHA BARSAL (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	15-01-2020	-	0.00	Material collection
34	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at LAXMI-NARAYANPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	15-01-2020	-	6.31	Finishing Work in progress
35	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at BHADWA Dist. Jaipur	20-08-2018	30.00	30.00	09-01-2020	-	0.00	Material collection
36	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at KISHANGARH-RENWAL Dist. Jaipur	20-08-2018	30.00	30.00	09-01-2020	-	13.48	Finishing Work in progress
37	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at DHANI NAGAN (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-01-2020	-	0.00	Material collection
38	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at BASDI KHURD (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-01-2020	-	0.00	Finishing Work in progress
39	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at ANATPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-01-2020	-	0.00	Material collection
40	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at HABASPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-01-2020	-	0.00	At DPC Level
41	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at ROJADI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-01-2020	-	0.00	At roof level
42	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at TODA MEENA Dist. Jaipur	20-08-2018	30.00	30.00	06-11-2019	-	6.47	At Lintel level

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
43	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at DHULARAVJI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	06-11-2019	-	0.00	At DPC Level
44	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at NEEMLA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	06-11-2019	-	0.00	At DPC Level
45	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at DHADHYAPATTI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	06-11-2019	-	0.00	At DPC Level
46	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at BASANA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	06-11-2019	-	3.14	At roof level
47	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at AMARSAR Dist. Jaipur	20-08-2018	30.00	30.00	10-01-2020	-	4.96	At Lintel level
48	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at NAYAN Dist. Jaipur	20-08-2018	30.00	30.00	10-01-2020	-	5.14	At roof level
49	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at NAWALPURA Dist. Jaipur	20-08-2018	30.00	30.00	10-01-2020	-	0.00	At Lintel level
50	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at KHORI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	10-01-2020	-	0.00	At DPC Level
51	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at GOVINDPURA BASADI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	10-01-2020	-	0.00	Stay given by BDO Shahpura
52	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at NAYABAS (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	10-01-2020	-	0.00	E/W excavation in foundation
53	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at PALDI Dist. Jaipur	20-08-2018	30.00	30.00	09-11-2019	-	0.00	Material collection
54	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at LADA KA BAS (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	At Lintel level
55	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at BAGAWAS AHIRAN (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	Material collection

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
56	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at KERLI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	Land dispute
57	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at JANJE KALAN (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	At Lintel level
58	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at SHUKLAWAS (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	At roof level
59	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at BHAINSLANA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	Roof Slab Casted
60	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at JAISINGHPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	Material collection
61	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at MANDHA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	At Lintel level
62	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at JODHPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	Land dispute
63	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at PREM NAGAR (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-11-2019	-	0.00	Land dispute
64	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at KALAKH Dist. Jaipur	20-08-2018	30.00	30.00	-	-	0.00	NIT not invited due to HT Line over proposed site
65	Jaipur-I	-	Ani. Hus.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at NANDLALPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	12.00	09-02-2020	-	0.00	Material collection in progress
Total (i) :-							636.00	636.00			53.71	
(ii) Jaipur Central Co-operative Bank Ltd. Vaishali Nagar Jaipur												
66	Jaipur-I	-	Others	Jaipur Central Co-operative Bank Ltd. Vaishali Nagar Jaipur	Extension of IInd Floor Office Building of Jaipur Central Co-operative Bank Ltd. Head Office Nursery Circle, Vaishali Nagar, Jaipur	27-10-2017	119.09	1.39	09-01-2019	09-01-2019	94.56	Work completed & Finalised
67	Jaipur-I	-	Others	Jaipur Central Co-operative Bank Ltd. Vaishali Nagar Jaipur	Repairs to Maintance of Existing Tonk Phatak Branch Building and boundaries etc.	27-10-2017	22.16	0.27	09-01-2019	09-01-2019	18.14	Work completed & Finalised
68	Jaipur-I	-	Others	Jaipur Central Co-operative Bank Ltd. Vaishali Nagar Jaipur	Construction of Office Building of Jaipur Central Co-Operative Bank Ltd. at Branch Kotputli, District-Jaipur on Ist Floor	27-10-2017	47.28	0.51	28-09-2018	09-07-2018	34.75	Work Completed & Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks	
						Date	Amount						
1	2	3	4	5	6	7	8	9	10	11	12	13	
69	Jaipur-I	-	Others		Construction of Office Building of Jaipur Central Co-Operative Bank Ltd. at Branch Jalsu District-Jaipur	27-10-2017	37.12	0.37	26-09-2018	20-07-2018	26.81	Work Completed & Finalised	
Total (ii) :-								225.65	2.54			174.26	
Total Deposit Works (I + II)								861.65	638.54			227.97	
G. Total								1975.76	867.06			993.57	
KUMS, Jaipur (Grain), Sub Yard Bassi													
1	Jaipur-II	Bassi	Yard Work	KUMS Fund	Const. of Covered Auction Platform at F&V Sub Yard, Bassi (Size 135'x30') under KUMS, Bassi.	06-11-2017	37.70	4.33	07-10-2018	31-03-2019	23.57	Work Completed	
2	Jaipur-II	Bassi	Yard Work	KUMS Fund	Const. of Internal Road (C.C. Pavement) Around Auction Platform at F&V Sub Yard Bassi under KUMS, Bassi.	06-11-2017	31.23	6.56	07-10-2018	15-04-2019	16.55	Work Completed	
Total								68.93	10.89			40.12	
KUMS, Chaksu													
3	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Const. of C.C. Pavement at Block No. 9, 8 & 5 at Main Mandi Yard Chaksu under KUMS, Chaksu.	24-11-2017	43.56	3.50	09-10-2018	01-10-2018	32.47	Work Completed	
4	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Const. of C.C. Pavement at Block No. 10 upto Weigh Bridge at Main Mandi Yard Chaksu under KUMS, Chaksu.	24-11-2017	33.45	3.70	09-10-2018	01-10-2018	23.86	Work Completed	
5	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Constt. of Kisan Kalewa Kendra at Main Mandi Yard Chaksu under KUMS Chaksu.	24-11-2017	27.80	8.63	09-10-2018		11.46	Finishing work in Progress	
6	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Special Repair of Office Building at Subyard Phagi including Const. of 1 Room at 1st Floor under KUMS, Chaksu.	24-11-2017	6.20	2.84	09-10-2018		0.00	Work in Progress	
7	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Construction of Covered Auction Platform in front of Block No. 8 Size 150'x40' (percolated zink/Al. colour Sheet Roofing) at Mandi yard Chaksu under KUMS Chaksu.	23-08-2018	44.61	14.59	28-10-2019		33.72	Almost Completed	
8	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Const. of CC Pavement Front of Block No. 8 & 9 at Main Mandi Yard Chaksu under KUMS Chaksu.	23-08-2018	99.32	31.24	28-10-2019		83.28	Almost Completed	
9	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Special Repair of Check Post No. 2 at Main Mandi Yard Chaksu under KUMS Chaksu.	23-08-2018	0.54	0.47	28-10-2019		0.00	Finishing Work in Progress	
10	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Construction of Rain water Harvesting System from Mandi yard Chaksu to Existing Water Well under KUMS Chaksu.	23-08-2018	4.00	3.70	28-10-2019		0.00	Work in Progress	
11	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Construction of Rain water drain at Check Post No. 1 & 2 at Mandi Yard Chaksu under KUMS Chaksu.	23-08-2018	2.96	2.68	28-10-2019		0.00	Work in Progress	
12	Jaipur-II	Chaksu	Yard Work	KUMS Fund	Construction of water Tank (5000 Ltr. Capacity) behind of block No. 8 including providing Pipe Line from Check Post No. 1 to Water Tank at mandi Yard Chaksu under KUMS Chaksu.	23-08-2018	1.25	1.17	28-10-2019		0.59	Almost Completed	
13	Jaipur-II	Chaksu	Road Work	KUMS Fund	Const. of Kisan Path Missing Link Khijuriya to Beerampura Under KUMS Chaksu,	06-03-2019	88.20				0.00	F.S. not Received & NIT to be Invited	
14	Jaipur-II	Chaksu	Road Work	KUMS Fund	Const. of Kisan Path M/L Phagi Chaksu Road to Ankeshpura Border Under KUMS Chaksu.	06-03-2019	47.25				0.00	F.S. not Received & NIT to be Invited	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
15	Jaipur-II	Chaksu	Road Work	KUMS Fund	Const. of Kisan Path Missing Link Phagi Jaipur Road to Bordi Balaji Under KUMS, Chaksu.	06-03-2019	100.20				0.00	F.S. not Received & NIT to be Invited
Total							499.34	72.52			185.38	
KUMS, Lalsot												
16	Jaipur-II	Lalsot	Yard Work	KUMS Fund	Const. of Tube Well at KUMS, Lalsot	28-12-2016	14.50		16-09-2018		0.00	Work will be Withdraw under Clause 32
Total							14.50	0.00			0.00	
KUMS, Mandawari												
17	Jaipur-II	Mandawari	Yard Work	KUMS Fund	Const. of Remaining CC Road Farmer Rest House to 1000 MT Godown Road at Main Mandi Yard Mandawari, under KUMS Mandawari.	23-08-2018	34.25	2.18	14-04-2019	28-02-2019	24.86	Work Completed & Finalized
18	Jaipur-II	Mandawari	Yard Work	KUMS Fund	Beautification of Main Gate with Stone Cladding on Pillars & Change of Existing Retro Reflective Sheet at Main Gate Under KUMS, Mandawari.	23-08-2018	6.00	3.81	14-04-2019	14-04-2019	3.80	Work Completed & Finalized
19	Jaipur-II	Mandawari	Yard Work	KUMS Fund	Const. of Wire Fencing on Remaining Length of Existing Boundary Wall at KUMS, Mandawari.	23-08-2018	10.00	0.79	14-04-2019	14-04-2019	6.67	Work Completed & Finalized
Total							50.25	6.78			35.33	
KUMS, Dausa												
20	Jaipur-II	Dausa	Yard Work	KUMS Fund	Constt. Of Cement Concrete Pavement Road Railway Phatak to new Mandi Road Gate at KUMS Dausa.	08-02-2017	66.84		21-04-2018	31-03-2019	27.94	Work Completed
21	Jaipur-II	Dausa	Yard Work	KUMS Fund	Constt. Of C.C. Pavement Road Main Gate (Labour Shed) to Platform of F&V at KUMS Dausa.	08-02-2017	118.76		21-04-2018	04-01-2019	77.71	Work Completed
22	Jaipur-II	Dausa	Yard Work	KUMS Fund	Constt. Of C.C. Pavement Road in front of A Block & C Block upto C-1 to C-7 in F&V at KUMS Dausa.	08-02-2017	33.31		21-04-2018	04-01-2019	20.31	Work Completed
23	Jaipur-II	Dausa	Yard Work	KUMS Fund	Constt. Of C.C. Pavement Road Road in Front of General Godown at Main Mandi Yard KUMS Dausa.	08-02-2017	21.14		21-04-2018	04-01-2019	14.05	Work Completed
Total							240.05	0.00			140.01	
KUMS, Mahuwa-Mandawar												
24	Jaipur-II	Mahuwa	Yard Work	KUMS Fund	Const. of Tubewell at Main Mandi Yard in KUMS Mahuwa-Mandawar.	12-02-2018	11.75		16-09-2018	16-09-2018	6.51	Work Completed
Total							11.75	0.00			6.51	
KUMS, Mahuwa												
25	Jaipur-II	Mahuwa	Road Work	KUMS Fund	Const. of Kisan path Kamalpur to Hudala Road under KUMS Mahuwa.	10-08-2018	53.40	32.04	12-04-2019	12-04-2019	42.33	Completed & Finalized
Total							53.40	32.04			42.33	
MDF Work Distt. Dausa												
26	Jaipur-II	Bandikui	MDF (Other)	MDF Fund	Const. of Labour Shad Main Mandi Yard Bandikui.	12-09-2018	42.48	34.93	09-09-2019		16.64	Finishing Work in Progress
Total							42.48	34.93			16.64	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
Animal Husbandary Department Deposit Work												
27	Jaipur-II		Deposit Work	Ani. Hus.	New Construction of Joint Director, Animal Husbandry & Poly Clinic Hospital Building in place of existing building at Dausa Distt. Dausa	13-05-2016	575.85	100.00	06-04-2018		339.22	Almost Completed
28	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Institute (under Nabard RIDF-XXII) at Badiyalkalan Distt. Dausa.	18-08-2017	24.05	2.00	01-08-2018	31-07-2018	20.79	Completed & Finalized
29	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Institute (under Nabard RIDF-XXII) at Bejupada Distt. Dausa.	18-08-2017	24.05	2.00	01-08-2018	31-07-2018	20.94	Completed & Finalized
30	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Institute (under Nabard RIDF-XXII) at Alipur Distt. Dausa.	18-08-2017	24.05	2.00	01-08-2018	31-07-2018	20.58	Completed & Finalized
31	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Institute (under Nabard RIDF-XXII) at Pichupada Kalan Distt. Dausa.	18-08-2017	24.05	2.00	01-08-2018	31-07-2018	21.43	Completed & Finalized
32	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Institute (under Nabard RIDF-XXII) at Behravanda Distt. Dausa.	18-08-2017	24.05	2.00	01-08-2018	10-07-2018	21.77	Completed & Finalized
33	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Institute (under Nabard RIDF-XXII) at Kolwa Gram Distt. Dausa.	18-08-2017	24.05	2.00	01-08-2018	10-07-2018	21.08	Completed & Finalized
34	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Institute (under Nabard RIDF-XXII) at Digo Distt. Dausa.	18-08-2017	24.05	13.00	01-08-2018	05-09-2018	21.22	Completed & Finalized
35	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Institute (under Nabard RIDF-XXII) at Sonad Distt. Dausa.	18-08-2017	24.05	13.00	01-08-2018	05-09-2018	22.25	Completed & Finalized
36	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Institute (under Nabard RIDF-XXII) Sub centre Nandera, Distt. Dausa	18-08-2017	24.05	22.82	12-04-2019	02-05-2019	22.81	Completed & Finalized
37	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name:- Pashudhan Arogya Chal Ekai), Veterinary Department at Sikrai (Kalwan), Distt. Dausa.	23-12-2016	15.00	2.27	04-04-2019	14-04-2019	11.18	Work Completed & Finalized
38	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Mukhyamantri Tehsil Level Mobile Clinic (New Name:- Pashudhan Arogya Chal Ekai), Veterinary Department at Lawan, Distt. Dausa.	23-12-2016	15.00	2.27	04-04-2019	14-04-2019	11.16	Work Completed & Finalized
Total							822.30	165.36			554.43	
RIDF-T-XXIV Deposit Work												
39	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Padasoli in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.00	08-09-2019		0.00	Foundation Work in Progress
40	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Danaukala in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.00	08-09-2019		0.00	Finishing work in Progress
41	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Duhli in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.00	08-09-2019		0.00	Finishing work in Progress
42	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Bhudla in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.00	08-09-2019		0.00	Finishing work in Progress
43	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Palawalajatan in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.00	08-09-2019		0.00	Foundation Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
44	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Dehlala in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	2.15	16-01-2020		2.10	Roof Casted
45	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Chhandel Kalan in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	7.70	16-01-2020		7.65	Finishing work in Progress
46	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Ajmeripura in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.00	16-01-2020		0.00	Land not marked
47	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Aakodiya in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	6.20	16-01-2020		6.15	Finishing work in Progress
48	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Veterinary Sub center (VD) at Bhojyada in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.00	16-01-2020		0.00	Foundation Work in Progress
49	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Kotkhawada (Garkha Bas) in Chaksu Distt. Jaipur.	20-08-2018	30.00	0.02	16-01-2020		0.00	Land Dispute
50	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Chandlai in Chaksu Distt. Jaipur.	20-08-2018	30.00	5.40	16-01-2020		5.38	Roof Level
51	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Nandera in Bandikui, Distt. Dausa.	20-08-2018	12.00	0.00			0.00	VH Already under Construction & NIT Not Invited
52	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Bhagthal ki Dhani in Bandikui, Distt. Dausa.	20-08-2018	12.00	0.00	09-01-2020		0.00	Roof Level
53	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Kolana in Bandikui, Distt. Dausa.	20-08-2018	12.00	0.00	09-01-2020		0.00	Material Collection
54	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Khedi in Bandikui, Distt. Dausa.	20-08-2018	12.00	0.00	09-01-2020		0.00	Demarcation not done
55	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Bhavta in Bandikui, Distt. Dausa.	20-08-2018	12.00	0.00	09-01-2020		0.00	DPC level
56	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Pundarpara in Bandikui, Distt. Dausa.	20-08-2018	12.00	0.00	09-01-2020		0.00	Demarcation not done
57	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Basawa in Bandikui Distt. Dausa.	20-08-2018	30.00	0.00	09-01-2020		0.00	Due to site Place will be Change
58	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Kalota in Dausa, Distt. Dausa.	20-08-2018	12.00	6.15	08-11-2019		6.10	Finishing work in Progress
59	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dharpura in Dausa, Distt. Dausa.	20-08-2018	12.00	0.00	08-11-2019		0.00	Land Dispute
60	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Bhankri in Dausa, Distt. Dausa.	20-08-2018	12.00	0.00	08-11-2019		0.00	Land Dispute
61	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dhigariya in Dausa, Distt. Dausa.	20-08-2018	12.00	5.65	08-11-2019		5.66	Finishing work in Progress
62	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Chudiyawas in Dausa, Distt. Dausa.	20-08-2018	12.00	3.75	08-11-2019		3.73	Finishing work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
63	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Salimpur in Mahuwa, Distt. Dausa.	20-08-2018	12.00	1.50	14-01-2020		1.49	Finishing work in Progress
64	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Khavda in Mahuwa, Distt. Dausa.	20-08-2018	12.00	5.60	14-01-2020		5.50	Finishing work in Progress
65	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Pakhar in Mahuwa, Distt. Dausa.	20-08-2018	12.00	3.70	14-01-2020		3.68	Finishing work in Progress
66	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dholkheda in Mahuwa, Distt. Dausa.	20-08-2018	12.00	5.70	14-01-2020		5.68	Finishing work in Progress
67	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Gajipur in Mahuwa, Distt. Dausa.	20-08-2018	12.00	0.00	14-01-2020		0.00	Due to site Place will be Change
68	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Gangvana in Mahuwa, Distt. Dausa.	20-08-2018	12.00	0.00	14-01-2020		0.00	Land Dispute
69	Jaipur-II		Deposit Work	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Mahuwa Distt. Dausa.	20-08-2018	30.00	9.00	14-01-2020		9.00	Finishing work in Progress
70	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Jodhya in Sikrai, Distt. Dausa.	20-08-2018	12.00	4.00	09-01-2020		3.97	Finishing work in Progress
71	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Ghumna in Sikrai, Distt. Dausa.	20-08-2018	12.00	1.68	09-01-2020		1.68	Lintel level
72	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Pilodi in Sikrai, Distt. Dausa.	20-08-2018	12.00	3.70	09-01-2020		3.59	Finishing work in Progress
73	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dolika in Sikrai, Distt. Dausa.	20-08-2018	12.00	5.40	09-01-2020		5.34	Finishing work in Progress
74	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Garh in Sikrai, Distt. Dausa.	20-08-2018	12.00	0.00	09-01-2020		0.00	Land Dispute
75	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Kalakho Ambadi in Sikrai, Distt. Dausa.	20-08-2018	12.00	4.10	09-01-2020		4.09	Finishing work in Progress
76	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Danda Basedi in Sikrai, Distt. Dausa.	20-08-2018	12.00	3.90	09-01-2020		3.83	Finishing work in Progress
77	Jaipur-II		Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Namner in Sikrai, Distt. Dausa.	20-08-2018	12.00	4.10	09-01-2020		4.09	Finishing work in Progress
Total							540.00	89.40			88.71	
<u>Horticulture, Ganeshpura, Dausa Work</u>												
78	Jaipur-II		Deposit Work	Hort. Fund	Construction of Office Building & Store Room etc. at Rajhans Unit Ganeshpura, Dausa.	15-03-2018	45.00	45.00	14-06-2019		21.85	Finishing work in Progress
79	Jaipur-II		Deposit Work	Hort. Fund	Constt. Of Cement Concrete Road at Rajhans Unit Ganushpura Dausa.	15-03-2018	26.03	0.00	14-06-2019		0.00	Fund not Available
80	Jaipur-II		Deposit Work	Hort. Fund	Construction of Land Leveling at Rajhans Unit Ganeshpura, Dausa.	15-03-2018	35.21	0.00	14-06-2019		0.00	Fund not Available

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
81	Jaipur-II		Deposit Work	Hort. Fund	Const. of New Borewall with Pump Fitting at Rajhans Unit Ganeshpura, Dausa.	15-03-2018	14.50	14.50			0.00	NIT not Invited due to Non availability of water by Hydrologist
Total							120.74	59.50			21.85	
RUSA Work												
82	Jaipur-II		Deposit Work	RUSA	Architectural & Civil Engineering Consultancy for Construction of Project Office of Rashtriya Uchhatar Shiksha Abhiyan (RUSA) at Shiksha Sankul Jaipur	24-05-2018	4.60	4.60			1.10	Drawing & Design Submitted
83	Jaipur-II		Deposit Work	RUSA	Construction of Project Office of Rashtriya Uchhatar Shiksha Abhiyan (RUSA) at Shiksha Sankul Jaipur	24-05-2018	245.40	220.40	15-03-2020		51.00	Ground floor & 1st floor Roof casted & brick masonry work in progress.
Total							250.00	225.00			52.10	
RSLMTI, Jamdoli, Jaipur												
84	Jaipur-II		Deposit Work	Animal Husbandry	Const. of Officer Hostel & Other Development Works at RSLMTI, Jamdoli, Jaipur	28-12-2018	611.00	150.00			9.00	Tender Under Progress
Total							611.00	150.00			9.00	
85	Jaipur-II		Deposit Work	TAD	Const. of office building of Tribal Area Development Dept. Jaipur	02-03-2019	1200.00	0.00			0.00	Tender Under Progress
Total							1200.00	0.00			0.00	
G. Total							4524.74	846.42			1192.41	
1	Tonk	Newai	KUMS Yard	KUMS	Const. of Agro Trade Tower in Mandi Yard KUMS Newai	21.02.2017	1164.89	200.00	01.12.2019		262.56	Second floor roofing work Complete & finishing in progress in first floor and work delay due to pending ecessing of 3rd & 4th floor
					Const. of Vairous Road work Under Packgae 01/2017-18 KUMS Newai							
2	Tonk	Newai	KUMS Road	KUMS	1-Const. of L/R Dangarthal Hingotiya Road to Deori School Under KUMS Newai	15.01.2018	79.75	37.27	01.06.2019		60.45	work Comp.
3	Tonk	Newai	KUMS Road	KUMS	2-Const. of L/R Siras to Bassi Under KUMS Newai	15.01.2018	141.75	70.74	01.06.2019		110.75	work Comp.
4	Tonk	Newai	KUMS Road	KUMS	3-Const. of L/R Khandevat Road to Gosala Under KUMS Newai	15.01.2018	34.00	0.00	01.06.2019		0.00	Delay due to land dispute W.B.M. & C.C. complete
Total							255.50	108.01			171.20	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
					Const. of Various L/R Under Package 01/2017-18 Constiucy Uniyara-Deoli							
5	Tonk	Uniyara	KUMS Yard	KUMS	Const. of Labour Shed Under KUMS Uniyara	21.12.2017	25.02	0.00	28.12.2018		0.00	Re-Marking in layout plan under progress
					Const. of Various Road under Packge Tonk/Deoli-Uniyara/ MDF 01/2018-19							
6	Tonk	Deoli	MDF Road	KUMS	1-Const. of L/R Deoli Ajmer Road to kalabhata Under KUMS Deoli	03.05.2018	98.00	97.56	11.08.2019		0.44	stop Due to landdispute
7	Tonk	Deoli	MDF Road	KUMS	2-Const. of L/R N.H.-12 to Devnarayan ji ka Mandir Under KUMS Dooni	03.05.2018	30.00	16.21	11.08.2019		13.79	comp
8	Tonk	Deoli	MDF Road	KUMS	3-Const. of L/R Muglana to Daulatpura Under KUMS Dooni	15.05.2018	120.00	68.70	11.08.2019		93.20	C.C.& W.B.M.work completed
					Total		248.00	182.47			107.43	
					Const. of Various work Package-01/2018-19/ New Mandi yard under KUMS Deoli							
9	Tonk	Deoli	KUMS Road	KUMS	1-Construction of C.C. Pavement Internal Road at New Mandi Yard deoli	23.08.2018	126.87	0.00			90.20	c.c. works complete
10	Tonk	Deoli	KUMS Road	KUMS	2-Construction of Retaining wall behind shop cum godown No 19 to 37 with refilling of pit at New Mandi Yard deoli	23.08.2018	71.36	0.00			37.00	Remaining of Retaining wall earth filing work to be done
					Total		198.23	0.00			127.20	
					Const. of Various L/R Under Package 01/2017-18 Constiucy Tonk							
11	Tonk	Malpura	MDF Road	MDF	1-Const. of L/R Barwas to Islampura under kums malpura	03.03.2017	72.00	30.34	12.09.2018	10.09.2018	41.66	final bill to be paid after part work withdrawn
12	Tonk	Malpura	MDF Road	MDF	2-Const of C.C. Pavement in Village Barwas KUMS Malpura	15.12.2016	48.00	20.06	12.09.2018	10.09.2018	27.94	final bill to be paid after part work withdrawn
					Total		120.00	50.40			69.60	
					Const. of Various works Under Package-01/2017-18 New Mandi Yard KUMS Deoli							
13	Tonk	Deoli	MDF Other	MDF	1.Const.of Farmers Facility Center at New Mandi Yard under KUMS Deoli	27.10.2016	50.00	13.47	04.03.2019	04.02.2019	36.53	Finalised
14	Tonk	Deoli	MDF Other	MDF	2.Construction of Kishan kaleva kender at New Mandi yard under KUMS Deoli	27.10.2016	15.00	15.00	04.03.2019	04.02.2019	0.00	work withdrw under cl.32
15	Tonk	Deoli	MDF Other	MDF	3.Const.of Sulabh Complex at New Mandi Yard under KUMS Deoli	27.10.2016	20.00	6.12	04.03.2019	04.02.2019	13.88	Finalised
16	Tonk	Deoli	MDF Other	MDF	4.Const. of Labour Shed at New Mandi Yard Under KUMS Deoli	27.10.2016	16.00	5.28	04.03.2019	04.02.2019	10.72	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
17	Tonk	Deoli	KUMS Yard	KUMS	5-Const. of 500 MT Godown at New Mandi Yard Under KUMS Deoli	27.10.2016	60.00	2.72	04.03.2019	04.02.2019	59.88	Finalised
					Total		161.00	42.59			121.01	
18	Tonk	Tonk	Other	RKVY	CONSTRUCTION OF AUDITORIUM AT STATE INSTITUTE OF AGRICULTURAL MANAGEMENT AT TONK	16.09.2015	760.00	66.13	29.01.2018		693.87	WIP
19	Tonk	Tonk	Other	RKVY	INTERIOR FURNISHING WORK OF AUDITORIUM AT STATE INSTITUTE OF AGRICULTURAL MANAGEMENT AT TONK	15.05.2016	761.76	92.03	06.03.2019		669.73	WIP
							1521.76	158.16			1363.60	
					Const. of Various works Center of excellence Thadoli Under Package Todaraisingh-01/2018-19							
20	Tonk	Malpura	Hort.	RKVY	1-Construction of Administrative Block at Center of Excellence Thadoli	24.02.2018	70.00	33.24	18.10.2019		36.76	finishing work is in progres
21	Tonk	Malpura	Hort.	RKVY	2-Construction of Guest House at 1st Floor of Adminstrative Block Center of Excellance Thadoli	24.02.2018	45.00	24.87	18.10.2019		20.13	finishing work is in progres
22	Tonk	Malpura	Hort.	RKVY	3-Const.of Guard Room at Center of Exceelence Thadoli Distt. Tonk	24.02.2018	2.00	2.00	18.10.2019		0.00	NotStart
23	Tonk	Malpura	Hort.	RKVY	4-Const.of Drip Automation Room at Center of Exceelence Thadoli Distt. Tonk	24.02.2018	2.00	0.46	18.10.2019		1.54	finishing work is in progres
24	Tonk	Malpura	Hort.	RKVY	5-Const.of open plate form at Center of Exceelence Thadoli Distt. Tonk	24.02.2018	5.60	1.98	18.10.2019		3.62	finishing work is in progres
25	Tonk	Malpura	Hort.	RKVY	6-Const of B.T. Road Thadoli to Center of Exceelence Thadoli	24.02.2018	82.25	75.07	18.10.2019		7.18	work stop due to lacs of fund
26	Tonk	Malpura	Hort.	RKVY	7-Const of C.C. Road at Center of Exceelence Thadoli	24.02.2018	80.00	73.61	18.10.2019		6.39	work stop due to lac of fund
					Total		286.85	211.23			75.62	
					Various works at Center of Excellence Thadoli Distt. Tonk							
27	Tonk	Malpura	Hort.	RKVY	1.Const.of Tubewells Boring (2 Nos) with Inspection Room at Center of Exellancy Thadoli Distt. Tonk	26.10.2015	10.00	7.28	21.01.2019	28.10.2018	3.58	Comp.
28	Tonk	Malpura	Hort.	RKVY	2.Const. of Compound wall, at Center of Exellancy Thadoli Distt. Tonk	26.10.2015	156.00	73.65	21.01.2019	28.10.2018	82.35	work completed except disputed portion & main gate
					Total		166.00	80.93			85.93	
					Construction of Vairous work Package-01/2017-18 Uniyara Dist. Tonk							
29	Tonk	Uniyara	Agri.	RKVY	1-Construction of Computer Room Agriculture College,Uniyara (Tonk).	14.11.2017	25.55	15.41	28.12.2018	27.12.2018	16.10	Comp
30	Tonk	Uniyara	Agri.	RKVY	2-Construction of Libary Agriculture College,Uniyara (Tonk).	14.11.2017	64.67	52.88	28.12.2018	27.12.2018	22.64	Comp
					Total		90.22	68.29			38.74	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
31	Tonk	Tonk	Other	Other	Construction of Bisalpur Fish Aquarium & Ornamental Fish Hatchery at Bisalpur Reservoir	16.03.2018	363.97	160.12	25.07.2019		203.85	work all most completed
					Const. of Various works of Veternary institute under Package-01 Tonk							
32	Tonk	Malpura	Ani.Hus	Other	(1) Veternary institute Lambaharisingsh	18.08.2017	24.05	5.21	28.08.2018	20.08.2018	18.84	final bill to be paid with package work
33	Tonk	Malpura	Ani.Hus	Other	(2) Veternary institute Awada	18.08.2017	24.05	24.05	28.08.2018	20.08.2018	0.00	work withdraw
34	Tonk	Malpura	Ani.Hus	Other	(3) Veternary institute Kantoli	18.08.2017	24.05	5.77	28.08.2018	20.08.2018	18.28	final bill to be paid with package work
35	Tonk	Malpura	Ani.Hus	Other	(4) Veternary institute More	18.08.2017	24.05	6.75	28.08.2018	20.08.2018	17.30	final bill to be paid after handing over
					Total		96.20	41.78			54.42	
36	Tonk	Malpura	Ani.Hus	Other	Const. of Veternary institute Tordi	03.05.2018	24.05	23.92	05.06.2019		0.13	work stoppe by agency notice issued
37	Tonk	Deoli	Ani.Hus	Other	Const. of Veternary institute chandli	03.05.2018	24.05	13.67	22.05.2019		15.87	Comp
					Const. of Various work package-01/2018-19/RUSA/ Govt. College Uniyara							
38	Tonk	Uniyara	Other	RUSA	1-Construction of Libary Govt. College, Uniyara (Tonk).	25.06.2018	24.20	24.20	12.06.2019		15.99	Complete
39	Tonk	Uniyara	Other	RUSA	2-Const. of Canteen Building at Govt. College Uniyara	25.06.2018	5.80	5.80	12.06.2019		4.40	Complete
40	Tonk	Uniyara	Other	RUSA	3-Maintainance of Agri. Store at Govt. College Uniyara	25.06.2018	8.24	8.24	12.06.2019		4.22	Complete
					Total		38.24	38.24			24.61	
					Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.02/2018-19 Assembly Newai-Peeplu, & Tonk Distt. Tonk							
41	Tonk	Newai	Ani.Hus	Other	1-VETERENARY HOSPITAL- Natwada	20.08.2018	30.00	30.00			0.10	Action to be taken under cl. 2
42	Tonk	Newai	Ani.Hus	Other	2-VETERENARY HOSPITAL- Darda hind	20.08.2018	30.00	30.00			0.10	--do--
43	Tonk	Newai	Ani.Hus	Other	3-VETERENARY Sub Center-Palda	20.08.2018	12.00	12.00			0.00	--do--
44	Tonk	Newai	Ani.Hus	Other	4-VETERENARY Sub Center-Parana	20.08.2018	12.00	12.00			0.00	--do--
					Total		84.00	84.00			0.20	
					Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.04/2018-19 Assembly Uniyara-Deoli, Distt. Tonk							
45	Tonk	Uniyara	Ani.Hus	Other	1-VETERENARY Sub Center- Sureli	20.08.2018	12.00	12.00			0.00	agency not stared the work case sant to Circle for cl. Action under cl.2
46	Tonk	Uniyara	Ani.Hus	Other	2-VETERENARY Sub Center- Kunder	20.08.2018	12.00	12.00			0.00	---do--
47	Tonk	Uniyara	Ani.Hus	Other	3-VETERENARY Sub Center- Choru	20.08.2018	12.00	12.00			0.00	---do--
48	Tonk	Uniyara	Ani.Hus	Other	4-VETERENARY Sub Center- Balithal	20.08.2018	12.00	12.00			0.00	---do--

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
49	Tonk	Uniyara	Ani.Hus	Other	5-VETERENARY Sub Center- Haidaripura	20.08.2018	12.00	12.00			0.00	---do--
					Total		60.00	60.00			0.00	
					Const. of Various Building Works Under pakg.01/Tonk/2019-20 Dist. Tonk							
50	Tonk	Malpura	Ani.Hus	Other	1-VETERENARY Sub Center- Bhansu	20.08.2018	12.00	12.00			0.00	work order recently issued
51	Tonk	Malpura	Ani.Hus	Other	2-VETERENARY Sub Center- Laxmipura	20.08.2018	12.00	12.00			0.00	work order recently issued
52	Tonk	Malpura	Ani.Hus	Other	3-VETERENARY Sub Center- Bhanwata	20.08.2018	12.00	12.00			0.00	work order recently issued
					Total		36.00	36.00				
					Const. of Various Building Works Under pakg.02/Tonk/2019-20 Dist. Tonk							
53	Tonk	Malpura	Ani.Hus	Other	1-VETERENARY Sub Center- Khareda	20.08.2018	12.00	12.00			0.00	TUP
54	Tonk	Malpura	Ani.Hus	Other	2-VETERENARY Sub Center- Botunda	20.08.2018	12.00	12.00			0.00	TUP
55	Tonk	Malpura	Ani.Hus	Other	3-VETERENARY Sub Center- Banseda	20.08.2018	12.00	12.00			0.00	TUP
56	Tonk	Malpura	Ani.Hus	Other	4-VETERENARY Sub Center- Chhanwas surya	20.08.2018	12.00	12.00			0.00	TUP
					Total		48.00	48.00				TUP
					Const. of Various Building Works Under pakg.03/Tonk/2019-20 Dist. Tonk							
57	Tonk	Malpura	Ani.Hus	Other	1-VETERENARY Sub Center- Kuhadabujurg	20.08.2018	12.00	12.00			0.00	work order recently issued
58	Tonk	Malpura	Ani.Hus	Other	2-VETERENARY Sub Center- Mandolai	20.08.2018	12.00	12.00			0.00	work order recently issued
59	Tonk	Malpura	Ani.Hus	Other	3-VETERENARY Sub Center- Maghoganj	20.08.2018	12.00	12.00			0.00	work order recently issued
					Total		36.00	36.00				
					Const. of Various Building Works Under pakg.04/Tonk/2019-20 Dist. Tonk							
60	Tonk	Malpura	Ani.Hus	Other	1-VETERENARY HOSPITAL- Nagar	20.08.2018	30.00	30.00			0.10	TUP
61	Tonk	Malpura	Ani.Hus	Other	2-VETERENARY Sub Center- Navrangpura	20.08.2018	12.00	12.00			0.00	TUP
62	Tonk	Malpura	Ani.Hus	Other	3-VETERENARY Sub Center- Chabrana	20.08.2018	12.00	12.00			0.00	TUP
63	Tonk	Malpura	Ani.Hus	Other	4-VETERENARY Sub Center- Deval	20.08.2018	12.00	12.00			0.00	TUP
					Total		66.00	66.00				
					Const. of Various Building Works Under pakg.05/Tonk/2019-20 Dist. Tonk							
64	Tonk	Deoli	Ani.Hus	Other	1-VETERENARY HOSPITAL- Rajkot	20.08.2018	30.00	30.00				nit to be reinvite
65	Tonk	Deoli	Ani.Hus	Other	2-VETERENARY Sub Center- Khawaspura	20.08.2018	12.00	12.00				nit to be reinvite
66	Tonk	Deoli	Ani.Hus	Other	3-VETERENARY Sub Center- Santhali	20.08.2018	12.00	12.00				nit to be reinvite
					Total		54.00	54.00				

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
					Const. of Various Building Works & Supply of Furniture Under Pkg.06/ Tonk/2019-20Dist.Tonk							
67	Tonk	Deoli	Ani.Hus	Other	1-VETERENARY Sub Center- Dabar kalan	20.08.2018	12.00	12.00				work order recently issued
68	Tonk	Deoli	Ani.Hus	Other	2-VETERENARY Sub Center- Hisampur	20.08.2018	12.00	12.00				work order recently issued
					Total		24.00	24.00				
					Const. of Various Building Works Under pkg.07/Tonk/2019-20 Dist. Tonk							
69	Tonk	Deoli	Ani.Hus	Other	1-VETERENARY Sub Center- Gurai	20.08.2018	12.00	12.00				work order recently issued
70	Tonk	Deoli	Ani.Hus	Other	2-VETERENARY Sub Center- Dhuwa kalan	20.08.2018	12.00	12.00				work order recently issued
71	Tonk	Deoli	Ani.Hus	Other	3-VETERENARY Sub Center- Charnet	20.08.2018	12.00	12.00				work order recently issued
72	Tonk	Deoli	Ani.Hus	Other	4-VETERENARY Sub Center- Maharaj kanwarpura	20.08.2018	12.00	12.00				work order recently issued
					Total		48.00	48.00				
					Const. of Various Building Works Under pkg.08/Tonk/2019-20 Dist. Tonk							
73	Tonk	Deoli	Ani.Hus	Other	1-VETERENARY Sub Center- Kanwada	20.08.2018	12.00	12.00				work order recently issued
74	Tonk	Deoli	Ani.Hus	Other	2-VETERENARY Sub Center- badoli	20.08.2018	12.00	12.00				work order recently issued
75	Tonk	Deoli	Ani.Hus	Other	3-VETERENARY Sub Center- Chandsinghpura	20.08.2018	12.00	12.00				work order recently issued
76	Tonk	Deoli	Ani.Hus	Other	4-VETERENARY Sub Center- Junia	20.08.2018	12.00	12.00				work order recently issued
					Total		48.00	48.00				
					Const. of Various Work Under Package-01/2017-18 Under Constituency Sawai-Madhopur							
77	Tonk	SWM	Hort.	RKVY	1-Construction of Administrative Block with Hostel at Center of Excellence at Sawai Madhopur (Raj)	21.02.2017	230.00	12.99	24.05.2019		217.01	Comp
78	Tonk	SWM	Hort.	RKVY	2-Const.of guard room/ check post at Center of Excellence at Sawai Madhopur	21.02.2017	2.00	0.00	24.05.2019		2.00	Comp
79	Tonk	SWM	Hort.	RKVY	3-Const.of PHM/ Drip Automation Room at Center of Excellence at Sawai Madhopur	21.02.2017	2.00	0.00	24.05.2019		2.00	Comp
80	Tonk	SWM	Hort.	RKVY	4-Const. of Open plate form at Center of ExceLlence at Sawai Madhopur	21.02.2017	5.60	1.16	24.05.2019		4.44	Comp

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
81	Tonk	SWM	Hort.	RKVY	5-Construction and Raising of Boundary Wall for Center of Excellence at Sawai Madhopur	21.02.2017	61.60	29.49	24.05.2019		32.11	Comp
82	Tonk	SWM	Hort.	RKVY	6-Const. of 2 Nos. Tube Wells at Center of Exceelence at Sawai Madhopur	21.02.2017	6.00	2.22	24.05.2019		3.78	Comp
83	Tonk	SWM	Hort.	RKVY	7-Const. of Road to Center of ExceLlence at Sawai Madhopur	21.02.2017	30.62	0.00	24.05.2019		30.62	Comp
84	Tonk	SWM	MDF Road	KUMS	8-Const. of Remaning work C.C. Road with C.D. Work Ship Gram Road to Madhosinghpura Dist. Sawaimadhpor	03.03.2017	32.00	1.58	24.05.2019		30.42	Comp
					Total		369.82	47.44			322.38	
					Const. of Various Building Works Under Package-01/2018-19/ Sawaimadhpor							
85	Tonk	SWM	MDF Other	MDF	1-Const. of L/R Khirni Road to Gurjar ki dhani badagoan under kums Sawaimadhpor	17.07.2018	30.00	30.00	15.02.2020		0.00	C.D. work complete
86	Tonk	SWM	MDF Other	MDF	2-Const. of Boundary wall with gate & check post at sub yard bhadoti kums Sawaimadhpor	28.05.2018	28.80	16.26	15.02.2020		12.54	work stop by agency
87	Tonk	SWM	MDF Other	MDF	3-Const. of office building with tube well sub yard bhadoti under kums sawaimadhpor	28.05.2018	32.00	32.00	15.02.2020		0.00	work stop by Cont.
88	Tonk	SWM	MDF Other	MDF	4-const. of internal road sub yard bhadoti under kums sawai madhopur	28.05.2018	97.20	97.20	15.02.2020		0.00	work stop by Cont.
89	Tonk	SWM	Hort.	RKVY	5-Construction of Boundary Wall for Rajhans Unit Malarna, (Dist. - Sawai Madhopur)	18.06.2018	138.60	138.60	15.02.2020		0.00	stop due to land demarketion
90	Tonk	SWM	Hort.	RKVY	6-Const. of Internal C.C. Road for Centernal of Excellence at Sawai Madhopur.	28.08.2018	67.44	67.44	15.02.2020		0.00	work stop by Cont.
91	Tonk	SWM	Hort.	RKVY	7-Const. of Internal Gravel Road for Centernal of Excellence at Sawai Madhopur.	28.08.2018	6.72	6.72	15.02.2020		0.00	work stop by Cont.
92	Tonk	SWM	Hort.	RKVY	8-Const. of Gaurd Room under R.K.V.Y. at Nursery, Malarna Dungar.	28.05.2018	4.80	4.80	15.02.2020		0.00	Not statrt by Cont.
93	Tonk	SWM	Hort.	RKVY	9-Const. of Labour Shed with Urinal at COE, Sawaimadhpor.	28.08.2018	6.75	6.75	15.02.2020		0.00	stop by agency
94	Tonk	SWM	Hort.	RKVY	10-Const. of Office Building under R.K.V.Y. at Nursery, Malarna Dungar.	28.05.2018	32.00	32.00	15.02.2020		0.00	work stop by Cont.
95	Tonk	SWM	Hort.	RKVY	11-Const of New Bore Well with water supply line, at Malarna Dungar Nursary, Dist. Sawai Madhopur	28.05.2018	16.00	16.00	15.02.2020		0.00	work stop by Cont.
96	Tonk	SWM	Hort.	RKVY	12-Const. of Worm Compost Unite at C.O.E. Sawai Madhopur	28.08.2018	2.80	2.80	15.02.2020		0.00	stop by agency
97	Tonk	SWM	Hort.	RKVY	13-Const. of Rain Water Harvesting System, at COE, at Sawaimadhpor	28.08.2018	22.78	22.78	15.02.2020		0.00	stop by agency
					Total		485.89	473.35			12.54	
					Const. of Various Roads Under Package-01 (KUMS GGCity) Division Tonk							

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
98	Tonk	GGC	KUMS Road	GGC	1-L/R Badh Mohanpura to Bairada, Under KUMS - Gangapur City.	30.05.2018	105.00	72.94	14.10.2019		63.08	W.B.M. top layer in Completed
99	Tonk	GGC	KUMS Road	GGC	2-L/R Badh Mohanpura to Ladpura ki Dhani, Under KUMS - Gangapur City.	30.05.2018	78.00	63.17	14.10.2019		37.89	Under layer complete & C.D.work complete
100	Tonk	GGC	KUMS Road	GGC	3-L/R Old Bairada to Maliyon ki Dhani, Under KUMS - Gangapur City.	30.05.2018	78.00	52.64	14.10.2019		44.28	top layer complete & C.C. work complete
					Total		261.00	188.75			145.25	
					Const. of Various Link Roads Under Package-02/2018-19 kums Gangapurcity							
101	Tonk	GGC	KUMS Road	GGC	1-L/R Astroli to Jalokhara via Brahamabad, Under KUMS - Gangapur City.	06.08.2018	109.00	0.00	22.02.2020		0.17	C.D. & G.S.B. work is in progress
102	Tonk	GGC	KUMS Road	GGC	2-L/R Kotadi Road School to Badh Dhani, Under KUMS - Gangapur City.	06.08.2018	48.00	31.20	22.02.2020		0.00	WIP
103	Tonk	GGC	KUMS Road	GGC	3-L/R Tatawara to Bhoodan ki Dhani, Under KUMS - Gangapur City.	06.08.2018	92.00	0.00	22.02.2020		0.00	E/w & GSB work is in progress
104	Tonk	GGC	KUMS Road	GGC	4-L/R Ganwadi Road to Purana Sahajpur, Under KUMS - Gangapur City.	06.08.2018	54.00	0.00	22.02.2020		0.00	E/w work complete
105	Tonk	GGC	KUMS Road	GGC	5-L/R Ganwadi Safipura Road (Narsi ki Pator) to Kishanpur (Kookada), Under KUMS - Gangapur City.	06.08.2018	36.00	35.40	22.02.2020		0.00	W.B.M. & C.D. work in progress
106	Tonk	GGC	KUMS Road	GGC	6-L/R Nh-11 B to Motipura Road, Under KUMS - Gangapur City.	06.08.2018	69.00	0.00	22.02.2020		0.00	E/w & G.S.B. work in is progress
					Total		408.00	66.60			0.17	
					Const. of Various Works Under Package-03/2018-19 in Mandi Yard Under kums Gangapurcity							
107	Tonk	GGC	KUMS Road	GGC	1-Covering of Auction Area in F&V Sub Yard, at KUMS, Gangapur City	28.08.2018	115.50	0.00			0.00	Tup
108	Tonk	GGC	KUMS Road	GGC	2-Const. of Cement Concrete Internal Road over Remeining Portion in New Mandi Yard, Under KUMS - Gangapur City.	28.08.2018	720.00	0.00			1.08	Tup
					Total		835.50	0.00			1.08	
					Repair and renovation of various building works under pkg.04/2019-20/SWM Dist. Sawaimadhopur							
109	Tonk	SWM	KUMS Yard	SWM	1-Special Repair of Office Building at KUMS Sawai Madhopur	03.10.2018	25.27	0.00				work order recently issued
110	Tonk	SWM	Agri.	SWM	2-RENOVATION WORK OF Old HALL AT D.D. EXTANTION OFFICE SAWAI MADHOPUR	10.01.2018	26.41	25.91				work order recently issued
					Total		51.68	25.91				
					Const. of various C.C. Road under KUMS Sawaimadhopur							
111	Tonk	SWM	KUMS Yard	SWM	1-Const. of Cement Concrete Road Alanpur Road to Mandi Gate & Between Blocks at New Mandi Yard, KUMS - Sawaimadhopur		39.60	23.76				work order recently issued

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
112	Tonk	SWM	KUMS Yard	SWM	2-Const. of Cement Concrete Internal Road at Sub yard Bonli, Under KUMS - Sawaimadhopur		49.95	29.97				work order recently issued
					Total		89.55	53.73				
					Various works of Agri. Deptt. Sawaimadhopur & Gangapurcity (Distt. Sawaimadhopur)							
113	Tonk	SWM	Agri.	Other	2.RENOVATION OF THE OFFICE BUIDLDING OF ASST. DIRECTOR SAWAIMADHOPR	30.11.2015	25.69	1.66	15.04.2017	14.04.2017	24.03	Comp
114	Tonk	SWM	Agri.	Other	3.APPROCH ROAD IN ASST. AG.DIRECTOR OFFICE SAWAI MADHOPUR	30.11.2015	9.60	0.16	15.04.2017	14.04.2017	9.44	Comp
115	Tonk	SWM	Agri.	Other	4.CONSTRUCTION OF EXTENSION A.D.OFFICE BUILDING GANGAPURCITY	30.11.2015	23.88	0.00	15.04.2017	15.04.2017	23.88	Comp
116	Tonk	SWM	KUMS Yard	GGC	5.CONSTRUCTION OF C.C.WORK AT GATE & COVERING OF DRAIN AT F&V YARD,UNDER K.U.M.S.GANGAPUR CITY	14.12.2015	21.81	21.80	15.04.2017	15.04.2017	21.44	Comp
					Total		80.98	23.62			78.79	
					Construction of Various Veterinary Institute under Package-01 Sawaimadhopur							
117	Tonk	SWM	Ani.Hus	Other	(1) Veterinary Institute at Bonli	18.08.2017	24.05	2.61	08.06.2018		21.44	Comp & Hand over
118	Tonk	SWM	Ani.Hus	Other	(2)Veterinary Institute at Ramgarh Murada	18.08.2017	24.05	16.38	08.06.2018		7.67	Comp & Hand over
					Total		48.10	18.99			29.11	
119	Tonk	SWM	Ani.Hus	Other	Const. of Veterinary Institute at shyampura	18.08.2017	24.05	18.01	08.06.2018		10.91	finishing work in progress
					Const. of Various Building Works & Supply of Furniture Under Pkg.01/ SWM/2019-20 Dist.Sawaimadhopur							
120	Tonk	GGC	Ani.Hus	Other	1-VETERENARY HOSPITAL- Bamanwas	20.08.2018	30.00	30.00				work order recently issued
121	Tonk	GGC	Ani.Hus	Other	2-VETERENARY HOSPITAL- Barnala	20.08.2018	30.00	30.00				work order recently issued
122	Tonk	GGC	Ani.Hus	Other	3-VETERENARY Sub Center- Badh mohanpur	20.08.2018	12.00	12.00				work order recently issued
123	Tonk	GGC	Ani.Hus	Other	4-VETERENARY Sub Center- Jaktana	20.08.2018	12.00	12.00				work order recently issued
					Total		84.00	84.00				
					Const. of Various Building Works Under pkg.02/SWM/2019-20 Dist. Sawaimadhopur							
124	Tonk	GGC	Ani.Hus	Other	1-VETERENARY HOSPITAL- Malarna Chor	20.08.2018	30.00	30.00				work order recently issued
125	Tonk	GGC	Ani.Hus	Other	2-VETERENARY Sub Center- Bhadoti	20.08.2018	12.00	12.00				work order recently issued

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
126	Tonk	GGC	Ani.Hus	Other	3-VETERENARY Sub Center- Bagdoli	20.08.2018	12.00	12.00				work order recently issued
127	Tonk	GGC	Ani.Hus	Other	4-VETERENARY Sub Center- Lakhanpur	20.08.2018	12.00	12.00				work order recently issued
128	Tonk	GGC	Ani.Hus	Other	5-VETERENARY Sub Center- Jolanda	20.08.2018	12.00	12.00				work order recently issued
129	Tonk	GGC	Ani.Hus	Other	6-VETERENARY Sub Center- Shripura		12.00	12.00				work order recently issued
					Total		90.00	90.00				
					Const. of Various Building Works Under pkg.03/SWM/2019-20 Dist. Sawaimadhopur							
130	Tonk	GGC	Ani.Hus	Other	1-VETERENARY Sub Center- Chakbiloli	20.08.2018	12.00	12.00				work order recently issued
131	Tonk	GGC	Ani.Hus	Other	2-VETERENARY Sub Center- Bichchhidona	20.08.2018	12.00	12.00				work order recently issued
132	Tonk	GGC	Ani.Hus	Other	3-VETERENARY Sub Center- Sankra	20.08.2018	12.00	12.00				work order recently issued
133	Tonk	GGC	Ani.Hus	Other	4-VETERENARY Sub Center- Maksudanpura	20.08.2018	12.00	12.00				work order recently issued
					Total		48.00	48.00				
					Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.06/2018-19 Assembly Gangapurcity, Distt. Sawaimadhopur							
134	Tonk	GGC	Ani.Hus	Other	1-VETERENARY HOSPITAL- Talawara	20.08.2018	30.00	30.00	14.11.2019		6.13	masonary work Lintel level
135	Tonk	GGC	Ani.Hus	Other	2-VETERENARY Sub Center- Totolai	20.08.2018	12.00	12.00	14.11.2019		8.35	finishing work is progress
136	Tonk	GGC	Ani.Hus	Other	3-VETERENARY Sub Center- Medi	20.08.2018	12.00	12.00	14.11.2019		0.00	land dispute
					Total		54.00	54.00			14.48	
					Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.07/2018-19 Assembly Khandar Distt.Sawaimadhopur							
137	Tonk	SWM	Ani.Hus	Other	1-VETERENARY HOSPITAL- Isarda	20.08.2018	30.00	30.00	16.01.2020		0.00	work in progress
138	Tonk	SWM	Ani.Hus	Other	2-VETERENARY Sub Center- Rawanzna Chor	20.08.2018	12.00	12.00	16.01.2020		1.54	work completed upto plinth level
139	Tonk	SWM	Ani.Hus	Other	3-VETERENARY Sub Center- Girdharpura	20.08.2018	12.00	12.00	16.01.2020		0.00	WIP
140	Tonk	SWM	Ani.Hus	Other	4-VETERENARY Sub Center- Sarsop	20.08.2018	12.00	12.00	16.01.2020		2.18	work completed upto plinth level
141	Tonk	SWM	Ani.Hus	Other	5-VETERENARY Sub Center-Mahapura	20.08.2018	12.00	12.00	16.01.2020		2.27	work completed upto plinth level

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
142	Tonk	SWM	Ani.Hus	Other	6-VETERENARY Sub Center-Todara	20.08.2018	12.00	12.00	16.01.2020		0.00	WIP
143	Tonk	SWM	Ani.Hus	Other	7-VETERENARY Sub Center-Chitara	20.08.2018	12.00	12.00	16.01.2020		0.00	landdipute
					Total		102.00	102.00			5.99	
					Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.08/2018-19 Assembly Sawaimadhopur Distt. Sawaimadhopur							
144	Tonk	SWM	Ani.Hus	Other	1-VETERENARY Sub Center- Ajnoti	20.08.2018	12.00	12.00	16.11.2019		0.00	WIP
145	Tonk	SWM	Ani.Hus	Other	2-VETERENARY Sub Center-Dhanoli	20.08.2018	12.00	12.00	16.11.2019		0.00	WIP
146	Tonk	SWM	Ani.Hus	Other	3-VETERENARY Sub Center-Shyampura	20.08.2018	12.00	12.00	16.11.2019		2.43	work completed upto plinth level stop by deptt.
147	Tonk	SWM	Ani.Hus	Other	4-VETERENARY Sub Center-Kundera	20.08.2018	12.00	12.00	16.11.2019		0.00	stop due to landdispute
148	Tonk	SWM	Ani.Hus	Other	5-VETERENARY Sub Center-Jatwara Kalan	20.08.2018	12.00	12.00	16.11.2019		0.00	Plinth masonary progress
149	Tonk	SWM	Ani.Hus	Other	6-VETERENARY Sub Center-Sunari	20.08.2018	12.00	12.00	16.11.2019		0.00	Masonary comp. upto plinth level
					Total		72.00	72.00			2.43	
					Grand Total		8392.55	3250.21			3345.80	
					Circle (P&M) Total		14893.05	4963.69			5531.78	