

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, JAIPUR
Physical & Financial Progress of Construction Works

Circle :- JAIPUR (P&M)

Month :- March 2021
 Amt. in Lacs

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|----------------------------|----------|------------|-----------|---|---|---------------|--------|--------------|---------------------|-----------------------|----------------|--|
| | | | | | | Date | Amount | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| KUMS JAIPUR (GRAIN) | | | | | | | | | | | | |
| Surajpole Mandi | | | | | | | | | | | | |
| 1 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Special Repair of First Floor Quarter (18 Nos.) & Sewer Repair Work at Block-Gha in Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 18-11-2019 | 49.68 | - | 12-10-2020 | - | 0.00 | Sanction cancelled by DAM vide letter No. 4663-68 dated 22.05.20, Hence work withdraw under Cl. 32 |
| 2 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | S/R of Pump House (02 Nos.) with Water Tank & Bank Building and Repair Work of Kisan Kalewa & Sulabh Complex at Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 18-11-2019 | 12.34 | 10.00 | 12-10-2020 | 08-10-2020 | 7.07 | Work completed & finalised |
| 3 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Shade work towards Canteen Side Enterance in Office Building & C.C. M-30 work back side of Office Building in Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 18-11-2019 | 6.20 | 4.97 | 12-10-2020 | 08-10-2020 | 4.67 | Work completed & finalised |
| 4 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Repair of Rain Water Harvesting System & Disposal of Excess water in New Mandi Area at Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 18-11-2019 | 3.13 | 2.51 | 12-10-2020 | 08-10-2020 | 2.46 | Work completed & finalised |
| 5 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Installation of 1 Nos. Boring with Submersible Pump Set 7.5 HP at Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 18-11-2019 | 7.00 | 6.08 | 12-10-2020 | 08-10-2020 | 5.42 | Work completed & finalised |
| 6 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Special Repair of BT Road with drain including road furnishing and reflective work in Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 07-07-2020 | 248.93 | 218.80 | 18-06-2021 | - | 206.43 | Work almost completed |
| 7 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Repairing of Existing Sewer Line chamber in Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 07-07-2020 | 35.00 | 30.81 | 18-06-2021 | - | 22.58 | Work almost completed |
| 8 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Repair of Park Boundary Wall, Walkway and Construction of Walkway in Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 07-07-2020 | 20.52 | 12.31 | 09-04-2021 | - | 10.63 | Work in progress |
| 9 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Repair of Toilet Block (12 nos.) at Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 07-07-2020 | 9.00 | 5.40 | 09-04-2021 | - | 0.46 | Work in progress |
| 10 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Proving & fixing Wire Fencing on remaining part of Boundary Wall & Repair of Boundary Wall at Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 07-07-2020 | 5.00 | 3.00 | 09-04-2021 | - | 2.24 | Work in progress |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|---|----------|------------|-----------|---|---|---------------|---------------|---------------|---------------------|-----------------------|----------------|----------------------------|
| | | | | | | Date | Amount | | | | | |
| 11 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Re-Construction of 03 Nos. Existing Damaged Staircase & Parapet wall (First Floor) at 'GH' Block in Main Mandi Yard Surajpole under KUMS Jaipur (Grain) | 07-07-2020 | 36.00 | 21.60 | 09-04-2021 | - | 13.26 | Work in progress |
| 12 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Extension of Existing Weigh Bridge Rooms for Agmark Lab Hall & Toilet at Surajpole Mandi Yard under KUMS Jaipur (Grain) | 12-02-2021 | 11.00 | 4.40 | - | - | - | Estimate under preparation |
| 13 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Extention & Renovation of Existing Water Hut at Surajpole Mandi Yard under KUMS Jaipur (Grain) | 12-02-2021 | 4.00 | 1.60 | - | - | - | Estimate under preparation |
| 14 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Special Repair of Farmer Rest House (Ground Floor & First Floor) at Surajpole Mandi Yard under KUMS Jaipur (Grain) | 12-02-2021 | 45.00 | 18.00 | - | - | - | Estimate under preparation |
| 15 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Special Repair of farmer Rest House at Surajpole Jaipur (Grain) | 12-02-2021 | 13.40 | 5.36 | - | - | - | Estimate under preparation |
| 16 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Extension work for water hut at Surajpole Jaipur (Grain) | 12-02-2021 | 1.42 | 0.57 | - | - | - | Estimate under preparation |
| 17 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Agmark Lab at Surajpole Jaipur (Grain) | 12-02-2021 | 0.93 | 0.37 | - | - | - | Estimate under preparation |
| Total | | | | | | | 508.55 | 345.78 | | | 275.22 | |
| Sub Yard Dudu | | | | | | | | | | | | |
| 18 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Rain Water Harvesting Structure at Subyard Dudu under KUMS Jaipur (Grain) | 18-11-2019 | 20.00 | 13.05 | 06-01-2021 | - | 3.11 | Work in progress |
| 19 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Constt. of Internal Road (C.C.) at Subyard Dudu under KUMS Jaipur (Grain) | 18-11-2019 | 291.17 | 202.79 | 06-01-2021 | - | 179.91 | Work in progress |
| 20 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Underground Water Tank (Size 30'x20'x7') in Subyard Dudu under KUMS Jaipur (Grain) | 18-11-2019 | 6.00 | 3.91 | 06-01-2021 | - | 0.60 | Work in progress |
| 21 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Providing & Fixing Retro Reflective Direction Board & Marking Centre line at Subyard Dudu under KUMS Jaipur (Grain) | 18-11-2019 | 1.45 | 0.94 | 06-01-2021 | - | 0.00 | Work in progress |
| 22 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Laying of Water Supply Line at subyard Dudu under KUMS Jaipur (Grain) | 18-11-2019 | 7.15 | 4.67 | 06-01-2021 | - | 2.26 | Work in progress |
| 23 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Construction of Gate & Check Post (1 No.) at Back side of Subyard Dudu under KUMS Jaipur (Grain) | 18-11-2019 | 9.00 | 5.82 | 06-01-2021 | - | 2.23 | Work in progress |
| Total | | | | | | | 334.77 | 231.18 | | | 188.11 | |
| Sub Yard Bagru | | | | | | | | | | | | |
| 24 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of New Drain Work & Repair of Check Post (02 Nos.) and Park Boundary Wall at Subyard Bagru under KUMS Jaipur (Grain) | 18-11-2019 | 6.53 | 2.90 | 12-08-2020 | 30-06-2020 | 5.20 | Work completed & finalised |
| 25 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Installation of 1 No. Boring with Submersible Pump Set 7.5 HP at Subyard Bagru under KUMS Jaipur (Grain) | 18-11-2019 | 7.00 | 6.11 | 12-08-2020 | 30-06-2020 | 3.87 | Work completed & finalised |
| Total | | | | | | | 13.53 | 9.01 | | | 9.07 | |
| Sub Yard Sanganer (Jaipur Grain) | | | | | | | | | | | | |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--|----------|------------|-----------|---|---|---------------|----------------|---------------|---------------------|-----------------------|----------------|---|
| | | | | | | Date | Amount | | | | | |
| 26 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Covering of Drain work with Ferro Cement Cover at Subyard Sanganer under KUMS Jaipur (Grain) | 18-11-2019 | 5.58 | 4.52 | 12-10-2020 | 08-10-2020 | 4.26 | Work completed & finalised |
| 27 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Installation of 1 No. Boring with Submersible Pump Set 7.5 HP at Subyard Sanganer under KUMS Jaipur (Grain) | 18-11-2019 | 7.00 | 6.07 | 12-10-2020 | 08-10-2020 | 4.38 | Work completed & finalised |
| 28 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Proving & fixing Identification Board Blockwise & Installation of Triple Waiting Chair in Park & road fixture at Subyard Sanganer under KUMS Jaipur (Grain) | 07-07-2020 | 8.00 | 4.80 | 09-04-2021 | - | 3.81 | Work in progress |
| 29 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Repair of damaged Boundary Wall behind of Block-D at Subyard Sanganer under KUMS Jaipur (Grain) | 07-07-2020 | 28.00 | 16.80 | 09-04-2021 | - | 13.60 | Work in progress |
| 30 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Providing & Fixing Retro Reflective Sign Board (02 Nos.) at Subyard Sanganer (Grain) under KUMS Jaipur (Grain) | 07-07-2020 | 12.00 | 7.20 | 09-04-2021 | - | 7.03 | Work in progress |
| 31 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Water Harvesting Structure at Subyard Sanganer under KUMS Jaipur (Grain) | 12-02-2021 | 10.00 | 4.00 | - | - | - | Estimate under preparation |
| Total | | | | | | | 70.58 | 43.39 | | | 33.08 | |
| Rajdhani Mandi Kukarkheda under KUMS Jaipur | | | | | | | | | | | | |
| 32 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Constt. of C. C. Road in front of Block-J & between Block-E & Small Shop No. 107 in Rajdhani Mandi Yard under KUMS Jaipur (Grain) | 21-02-2018 | 49.87 | 0.29 | 28-07-2019 | 22-03-2019 | 37.90 | Work already finalised, only price escalation bill paid |
| 33 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Construction of Divider in Rajdhani Mandi Yard under KUMS Jaipur (Grain) | 21-02-2018 | 47.16 | 0.28 | 28-07-2019 | 22-03-2019 | 34.68 | Work already finalised, only price escalation bill paid |
| Total | | | | | | | 97.03 | 0.57 | | | 72.58 | |
| Grand Total (KUMS JAIPUR GRAIN) | | | | | | | 1024.46 | 629.93 | | | 578.06 | |
| KUMS Rajdhani Mandi Jaipur | | | | | | | | | | | | |
| 34 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Providing & Fixing Self Supporting Steel Roofing on Structural Steel System in Block-A at Rajdhani Mandi Yard Kukarkheda under KUMS Jaipur (Grain) | 18-11-2019 | 260.58 | 211.24 | 13-01-2021 | 10-12-2020 | 185.67 | Work completed & finalised |
| 35 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Internal Road (C.C. Pavement) in Block-A at Rajdhani Mandi Yard Kukarkheda under KUMS Jaipur (Grain) | 18-11-2019 | 147.15 | 92.67 | 12-08-2020 | 02-10-2020 | 87.50 | Work completed & Finalised |
| 36 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Construction of Sewer Line in front of New Constructed Shops & Marked Shops in Drawing at Rajdhani Mandi Yard Kukarkheda under KUMS Jaipur (Grain) | 18-11-2019 | 41.00 | 30.83 | 12-08-2020 | 12-01-2021 | 17.98 | Work completed & Finalised |
| 37 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Construction of Over Head Water Tank at Rajdhani Mandi Yard Kukarkheda under KUMS Jaipur (Grain) | 18-11-2019 | 20.00 | 20.00 | 24-12-2020 | 24-12-2020 | 15.62 | Work completed & Finalised |
| 38 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Ground Water Reservoir (G.W.R.) at Rajdhani Mandi Yard Kukarkheda under KUMS Jaipur (Grain) | 18-11-2019 | 22.50 | 22.50 | 24-12-2020 | 24-12-2020 | 13.66 | Work completed & Finalised |
| 39 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Water Supply Line in front of New Constructed Shops & Marked Shops in Drawing at Rajdhani Mandi Yard Kukarkheda under KUMS Jaipur (Grain) | 18-11-2019 | 10.65 | 10.65 | 24-12-2020 | 24-12-2020 | 5.84 | Work completed & Finalised |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks | |
|--------------------------------------|----------|--------------|-----------|---|--|---------------|--------|---------------|---------------------|-----------------------|----------------|----------------------------|--|
| | | | | | | Date | Amount | | | | | | |
| 40 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Installation of 1 No. Boring with Submersible Pump Set 7.5 HP at Rajdhani Mandi Kukarkheda under KUMS Jaipur (Grain) | 18-11-2019 | 7.00 | 7.00 | 24-12-2020 | 24-12-2020 | 5.95 | Work completed & Finalised | |
| 41 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Boundary Wall near Main Gate at bypass south side & Raising of Boundary Wall at Various Places in Rajdhani Mandi Kukarkheda under KUMS Jaipur (Grain) | 18-11-2019 | 12.80 | 5.70 | 12-08-2020 | 12-01-2021 | 9.98 | Work completed & Finalised | |
| 42 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Installation of 2 Nos. Boring with submersible pump set 7.5 HP at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur | 12-02-2021 | 14.00 | 5.60 | - | - | - | Estimate under preparation | |
| 43 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Assaying lab at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur | 12-02-2021 | 22.06 | 8.82 | - | - | - | Estimate under preparation | |
| 44 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Upgradation & Extension of Water Harvesting Structure including emergency pumping of excess rain water at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur | 12-02-2021 | 36.50 | 14.60 | - | - | - | Estimate under preparation | |
| 45 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Renovation at existing Hall of Office Building for meeting hall in Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur | 12-02-2021 | 14.00 | 5.60 | - | - | - | Estimate under preparation | |
| 46 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Const. of Shed for grading sorting unit 5 tph at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur | 12-02-2021 | 46.42 | 18.57 | - | - | - | Estimate under preparation | |
| 47 | Jaipur-I | Jaipur (G) | Yard Work | KUMS Fund | Strengthening and Repairing of R.C.C. Columns of Existing Covered Auction Platforms (9 Nos.) at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur | 12-02-2021 | 10.02 | 4.01 | - | - | - | Estimate under preparation | |
| Total (KUMS Rajdhani Mandi) | | | | | | | | 664.68 | 457.79 | | | 342.20 | |
| KUMS JAIPUR (F&V) | | | | | | | | | | | | | |
| 48 | Jaipur-I | Jaipur (F&V) | Yard Work | KUMS Fund | Repair of Various Building Works (Office Building, Kiosk, Toilet Block, Water Hut, Auction Platform, Check Post, Internal Road, Gate & Boundary Wall) Package 01/2019-20 at Subyard Tinda Mandi Shahpura under KUMS Jaipur (F&V) | 10-10-2019 | 27.93 | 19.19 | 06-06-2020 | 14-08-2020 | 23.63 | Work completed & finalised | |
| Total (KUMS Jaipur F&V) | | | | | | | | 27.93 | 19.19 | | | 23.63 | |
| KUMS KOTPUTLI | | | | | | | | | | | | | |
| 49 | Jaipur-I | Kotputli | Yard Work | KUMS Fund | Construction of Chain Link Fencing F&V Mandi Yard Kotputli under KUMS Kotputli | 17-03-2020 | 6.30 | 6.30 | 25-03-2021 | - | 3.17 | Finishing work in progress | |
| 50 | Jaipur-I | Kotputli | Yard Work | KUMS Fund | Construction of Water Hut, Kiosk and Urinal Block in F&V Mandi Yard Kotputli under KUMS Kotputli | 17-03-2020 | 6.16 | 6.16 | 25-03-2021 | - | 2.12 | Roof slab casted | |
| 51 | Jaipur-I | Kotputli | Yard Work | KUMS Fund | Const. of Boundary Wall with Gate in F&V Mandi Yard Kotputli under KUMS Kotputli | 17-03-2020 | 13.80 | 13.80 | 25-03-2021 | - | 5.10 | Finishing work in progress | |
| 52 | Jaipur-I | Kotputli | Yard Work | KUMS Fund | Construction of Cement Concrete Pavement in Parking and Auction Platform Area in F&V Mandi Yard Kotputli under KUMS Kotputli | 17-03-2020 | 29.70 | 29.70 | 25-03-2021 | 04-12-2020 | 20.36 | Work completed | |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|---|----------|------------|-----------|---|---|---------------|----------------|----------------|---------------------|-----------------------|----------------|----------------------------|
| | | | | | | Date | Amount | | | | | |
| 53 | Jaipur-I | Kotputli | Yard Work | KUMS Fund | Construction of C.C. Pavement on Internal Road at F&V Mandi Yard Kotputli under KUMS Kotputli | 17-03-2020 | 49.50 | 49.50 | 25-03-2021 | 04-12-2020 | 33.96 | Work completed |
| 54 | Jaipur-I | Kotputli | Yard Work | KUMS Fund | Construction of Toilet Block on Sabha Bhawan at Ist Floor Office Building under KUMS Kotputli | 10-02-2021 | 2.27 | 2.27 | - | - | - | Estimate under preparation |
| 55 | Jaipur-I | Kotputli | Yard Work | KUMS Fund | Providing & Fixing Interlocking tiles at Gym Area in park under KUMS Kotputli | 10-02-2021 | 1.77 | 1.77 | - | - | - | Estimate under preparation |
| 56 | Jaipur-I | Kotputli | Yard Work | KUMS Fund | Providing & fixing wall tiles in Office Building under KUMS Kotputli | 10-02-2021 | 3.00 | 3.00 | - | - | - | Estimate under preparation |
| Total (KUMS Jaipur F&V) | | | | | | | 112.50 | 112.50 | | | 64.71 | |
| Total (Yard Works) | | | | | | | 1829.57 | 1219.41 | | | 1008.60 | |
| Link Roads under KUMS Jaipur (Grain) | | | | | | | | | | | | |
| 57 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Karari (Shani Devji Temple) to Dhani Ramsarwali Constituency Shahpura under KUMS Jaipur (Grain) | 13-03-2020 | 45.00 | 45.00 | 25-03-2021 | - | 7.75 | WBM work completed |
| 58 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of M/L Road Hanutiya Tejpura Road to Murlipura Dhanota Road Via Dhani Magrawali Constituency Shahpura under KUMS Jaipur (Grain) | 13-03-2020 | 76.60 | 45.96 | 25-03-2021 | - | 25.29 | Work in progress |
| 59 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Saipatpura Road to Bankali Ki Dhani, Navodi Ki Dhani P.S. Shahpura under KUMS Jaipur (Grain) | 24-07-2020 | 78.75 | 47.25 | 25-08-2021 | - | 0.42 | Work in progress |
| 60 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Kalyanpura Mod to Hanutiya Subhash Gurjar Ke Makan tak P.S. Shahpura under KUMS Jaipur (Grain) | 24-07-2020 | 45.75 | 27.45 | 25-08-2021 | - | 0.19 | Work in progress |
| 61 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Sakatpura Road to Magra Ki Dhani via Naya Kunwan P.S. Shahpura under KUMS Jaipur (Grain) | 31-07-2020 | 45.50 | 27.30 | 25-08-2021 | - | 0.23 | Work in progress |
| 62 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of M/L Road Chimanpura (College) to Shahpura Ajeetgarh Road (Saiwad Mod) via Bhatiyon Ki Dhani Constituency Viratnagar under KUMS Jaipur (Grain) | 13-03-2020 | 84.00 | 59.61 | 25-03-2021 | 17-11-2020 | 59.42 | Work completed & finalised |
| 63 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R From Alwar Road Fauji Dhaba to Jogedi Dhani Via Bakli & Indarsingh Ki Dhani P.S. Viratnagar under KUMS Jaipur (Grain) | 24-06-2020 | 117.25 | 70.35 | 09-04-2021 | - | 51.59 | Work in progress |
| 64 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R From Luhakana Stand to Meenaon Ki Dhani Bhaithiyawali Dhani P.S. Viratnagar under KUMS Jaipur (Grain) | 24-06-2020 | 106.00 | 63.60 | 09-04-2021 | - | 52.22 | Work in progress |
| 65 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Itakhoi to Bagariyon Ki Dhani Constituency Dudu under KUMS Jaipur (Grain) | 13-03-2020 | 69.00 | 41.40 | 25-03-2021 | 25-03-2021 | 11.55 | Work completed |
| 66 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of C.C. Road National Highway to SC Mohalla tak in Village Nasnoda under KUMS Jaipur (Grain) | 13-03-2020 | 40.00 | 40.00 | 25-03-2021 | 25-03-2021 | 17.80 | Work completed |
| 67 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of M/L Road Pani Ki Tanki (Mahla) to Leelara Bhairuji Ka Sthan Chhitroli Constituency Dudu under KUMS Jaipur (Grain) | 04-06-2020 | 132.50 | 79.50 | 16-05-2021 | - | 10.92 | Work in progress |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--|----------|------------|-----------------|---|--|---------------|----------------|----------------|---------------------|-----------------------|----------------|----------------------------|
| | | | | | | Date | Amount | | | | | |
| 68 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Rampura Badiya to Nahar Tak Constituency Dudu under KUMS Jaipur (Grain) | 04-06-2020 | 93.50 | 56.10 | 16-05-2021 | - | 6.17 | Work in progress |
| 69 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of M/L Gopalpura to Nayabas Constituency Dudu under KUMS Jaipur (Grain) | 04-06-2020 | 81.50 | 48.90 | 16-05-2021 | - | 17.68 | Work in progress |
| 70 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Roshanpura Banediya Kalyanpura Road to Bhairva Ki Dhani Constituency Dudu under KUMS Jaipur (Grain) | 04-06-2020 | 24.00 | 14.40 | 16-05-2021 | - | 0.20 | Work in progress |
| 71 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Ajmer Road to Yadavaon Ki Dhani (Gram Ramchandrapura) P.S. Sanganer under KUMS Jaipur (Grain) | 31-07-2020 | 18.00 | 10.80 | 25-08-2021 | - | 2.19 | WBM work completed |
| 72 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Ram Mandir (Bagru Khurd) to Existing C.C. Road (Teelawas) P.S. Sanganer under KUMS Jaipur (Grain) | 31-07-2020 | 24.00 | 14.40 | 25-08-2021 | - | 2.49 | WBM work completed |
| 73 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of M/L Badwali Dhani Road to Neemdi Ki Dhani Road tak P.S. Sanganer under KUMS Jaipur (Grain) | 31-07-2020 | 72.50 | 43.50 | 25-08-2021 | - | 3.99 | Work in progress |
| 74 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Bhavpura Grid to Aarwadi Tak P. S. Jamwa-Ramgarh under KUMS Jaipur (Grain) | 13-03-2020 | 66.00 | 39.60 | 28-08-2021 | - | 30.70 | Work in Progress |
| 75 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of L/R Bhavpura to Dhyavan Mata Ji Ka Mandir P.S. Jamwa-Ramgarh under KUMS Jaipur (Grain) | 13-03-2020 | 98.75 | 59.25 | 28-08-2021 | - | 37.14 | Work in Progress |
| 76 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of M/L Dhoola Bag to Dakot Hali Badwa Road Tak P. S. Jamwa-Ramgarh under KUMS Jaipur (Grain) | 13-03-2020 | 105.00 | 63.00 | 28-08-2021 | - | 61.94 | Work in Progress |
| 77 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of M/L Road Dhabai Ki Dhani to Kharana Tak P. S. Jamwa-Ramgarh under KUMS Jaipur (Grain) | 13-03-2020 | 79.00 | 47.40 | 28-08-2021 | - | 32.66 | Work in Progress |
| 78 | Jaipur-I | Jaipur (G) | LK. Road | KUMS Fund | Const. of M/L Andhi Road Tholai Stand to Ghoret Road Tak via Sarpanch Ki Dhani P. S. Jamwa-Ramgarh under KUMS Jaipur (Grain) | 13-03-2020 | 96.00 | 57.60 | 28-08-2021 | - | 7.73 | Work in Progress |
| Total (LK. Road KUMS Jaipur (Grain)) | | | | | | | 1598.60 | 1002.37 | | | 440.27 | |
| Link Roads under KUMS Kotputli | | | | | | | | | | | | |
| 79 | Jaipur-I | Kotputli | LK. Road | KUMS Fund | Const. of L/R Village Jeengaur to Dhani Chaulawa tak under KUMS Kotputli | 28-07-2020 | 49.73 | 29.84 | 16-06-2021 | - | 29.22 | Work in progress |
| Total (LK. Road KUMS Kotputli) | | | | | | | 49.73 | 29.84 | | | 29.22 | |
| Deposit Works | | | | | | | | | | | | |
| (i) Animal Husbandary Department Works under Nabard RIDF-XXIV | | | | | | | | | | | | |
| 80 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at JHAG Dist. Jaipur | 20-08-2018 | 30.00 | 13.67 | 15-01-2020 | 15-01-2020 | 25.76 | Work completed & Finalised |
| 81 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at SAWARDA Dist. Jaipur | 20-08-2018 | 30.00 | 20.63 | 15-01-2020 | 15-01-2020 | 25.32 | Work completed & Finalised |
| 82 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at BUDRAKO KI DHANI (DANTULI) (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 2.32 | 15-01-2020 | 15-01-2020 | 10.65 | Work completed & Finalised |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|------|-----------------|---|--|---------------|--------|--------------|---------------------|-----------------------|----------------|----------------------------|
| | | | | | | Date | Amount | | | | | |
| 83 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at MANDI (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 2.42 | 15-01-2020 | 15-01-2020 | 10.71 | Work completed & Finalised |
| 84 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at LASADIYA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 3.21 | 15-01-2020 | 15-01-2020 | 10.28 | Work completed & Finalised |
| 85 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at GUDHA BARSAL (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 10.59 | 15-01-2020 | 12-06-2020 | 10.59 | Work completed & Finalised |
| 86 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at LAXMI-NARAYANPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 2.25 | 15-01-2020 | 10-12-2019 | 10.55 | Work completed & Finalised |
| 87 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at BHADWA Dist. Jaipur | 20-08-2018 | 30.00 | 16.83 | 09-01-2020 | 31-12-2020 | 16.83 | Work completed |
| 88 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at KISHANGARH-RENWAL Dist. Jaipur | 20-08-2018 | 30.00 | 5.80 | 09-01-2020 | 02-12-2019 | 24.90 | Work completed |
| 89 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at DHANI NAGAN (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 10.38 | 09-01-2020 | 31-12-2020 | 10.38 | Work completed |
| 90 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at BASDI KHURD (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 3.71 | 09-01-2020 | 02-12-2019 | 11.48 | Work completed |
| 91 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at ANATPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 10.32 | 09-01-2020 | 31-12-2020 | 10.32 | Work completed |
| 92 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at HABASPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 4.81 | 09-01-2020 | 04-08-2020 | 10.79 | Work completed |
| 93 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at ROJADI (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 3.16 | 09-01-2020 | 04-08-2020 | 10.86 | Work completed |
| 94 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at TODA MEENA Dist. Jaipur | 20-08-2018 | 30.00 | 6.36 | 06-11-2019 | 09-11-2020 | 18.04 | Work completed |
| 95 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at DHULARAVJI (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 3.83 | 06-11-2019 | 09-11-2020 | 7.42 | Work completed |
| 96 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at NEEMLA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 3.49 | 06-11-2019 | 09-11-2020 | 7.11 | Work completed |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|------|-----------------|---|--|---------------|--------|--------------|---------------------|-----------------------|----------------|---|
| | | | | | | Date | Amount | | | | | |
| 97 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at DHADHYAPATTI (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 3.46 | 06-11-2019 | 09-11-2020 | 7.67 | Work completed |
| 98 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at BASANA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 2.50 | 06-11-2019 | 09-11-2020 | 8.07 | Work completed |
| 99 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at AMARSAR Dist. Jaipur | 20-08-2018 | 30.00 | 11.08 | 10-01-2020 | 08-01-2020 | 25.18 | Work Completed |
| 100 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at NAYAN Dist. Jaipur | 20-08-2018 | 30.00 | 10.67 | 10-01-2020 | 08-01-2020 | 25.11 | Work Completed |
| 101 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at NAWALPURA Dist. Jaipur | 20-08-2018 | 30.00 | 11.47 | 10-01-2020 | 28-09-2020 | 21.50 | Work Completed |
| 102 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at KHORI (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 4.66 | 10-01-2020 | 25-08-2020 | 6.49 | Work Completed |
| 103 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at GOVINDPURA BASADI (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 0.00 | 10-01-2020 | - | 0.00 | Land under encroachment & Work to be withdrawn |
| 104 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at NAYABAS (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 4.88 | 10-01-2020 | 28-09-2020 | 6.39 | Work completed |
| 105 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at PALDI Dist. Jaipur | 20-08-2018 | 30.00 | 0.00 | 09-11-2019 | - | 0.00 | Work withdrawn due to land dispute |
| 106 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at LADA KA BAS (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 3.86 | 09-11-2019 | 25-01-2020 | 8.65 | Work completed |
| 107 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at BAGAWAS AHIRAN (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 3.18 | 09-11-2019 | 28-09-2020 | 3.18 | Work completed |
| 108 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at KERLI (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 0.00 | 09-11-2019 | - | 0.00 | Sanction cancelled by Ani. Hus. Dept. due to Land dispute |
| 109 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at JANJE KALAN (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 3.72 | 09-11-2019 | 25-01-2020 | 8.48 | Work completed |
| 110 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at SHUKLAWAS (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 4.12 | 09-11-2019 | 29-05-2020 | 8.69 | Work completed |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|---|----------|------|-----------------|---|---|---------------|---------------|---------------|---------------------|-----------------------|----------------|---|
| | | | | | | Date | Amount | | | | | |
| 111 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at BHAINSLANA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 4.10 | 09-11-2019 | 25-01-2020 | 8.90 | Work completed |
| 112 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at JAISINGHPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 6.63 | 09-11-2019 | 28-09-2020 | 8.18 | Work completed |
| 113 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at MANDHA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 4.09 | 09-11-2019 | 29-05-2020 | 8.74 | Work completed |
| 114 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at JODHPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 0.00 | 09-11-2019 | - | 0.00 | Work withdrawn due to land dispute |
| 115 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at PREM NAGAR (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 0.00 | 09-11-2019 | - | 0.00 | Work withdrawn due to land dispute |
| 116 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at KALAKH Dist. Jaipur | 20-08-2018 | 30.00 | 0.00 | - | - | 0.00 | NIT not invited due to HT Line over proposed site |
| 117 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Sub-Centre at NANDLALPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur | 20-08-2018 | 12.00 | 11.63 | 09-02-2020 | 08-02-2020 | 11.63 | Work completed & finalised |
| 118 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXIV | Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at CHIMANPRA Dist. Jaipur | 23-09-2020 | 30.00 | 30.00 | - | - | - | NIT to be invited |
| Total Deposit Works (RIDF-T-24) | | | | | | | 666.00 | 243.83 | | | 398.85 | |
| (ii) Animal Husbandary Department Works under Nabard RIDF-XXVI | | | | | | | | | | | | |
| 119 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Hospital (under Nabard RIDF-T-XXVI) at BANETHI Dist. Jaipur | 03-03-2021 | 35.90 | 35.90 | - | - | - | NIT to be invited |
| 120 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Hospital (under Nabard RIDF-T-XXVI) at GONEDA Dist. Jaipur | 03-03-2021 | 35.90 | 35.90 | - | - | - | NIT to be invited |
| 121 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at MALPURA Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited |
| 122 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at BUCHARA Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited |
| 123 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at BANAR Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks | |
|--|-----------|--------|-----------------|---|---|---------------|--------|----------------|---------------------|-----------------------|----------------|--------------------------|--|
| | | | | | | Date | Amount | | | | | | |
| 124 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at KUJOTA Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited | |
| 125 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at BILWADI Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited | |
| 126 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at JAWANPURA Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited | |
| 127 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Hospital (under Nabard RIDF-T-XXVI) at MUNDWARA Dist. Jaipur | 03-03-2021 | 35.90 | 35.90 | - | - | - | NIT to be invited | |
| 128 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at GADRI Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited | |
| 129 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at KANSEL Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited | |
| 130 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at NITHARA- LET KA BAAS Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited | |
| 131 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at MARKHI Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited | |
| 132 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at JAGATPURA Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited | |
| 133 | Jaipur-I | - | Ani. Hus. Dept. | Nabard RIDF-T-XXVI | Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at BHAVPURA Dist. Jaipur | 03-03-2021 | 18.90 | 18.90 | - | - | - | NIT to be invited | |
| Total Deposit Works (RIDF-T-26) | | | | | | | | 334.50 | 334.50 | | | 0.00 | |
| G. Total | | | | | | | | 4478.40 | 2829.95 | | | 1876.94 | |
| KUMS, Chaksu | | | | | | | | | | | | | |
| 1 | Jaipur-II | Chaksu | Yard Work | KUMS Fund | Const. of C.C. Pavement at Block No. 9, 8 & 5 at Main Mandi Yard Chaksu under KUMS, Chaksu. | 24-11-2017 | 43.56 | 3.50 | 09-10-2018 | 01-10-2018 | 32.61 | Work Completed Finalized | |
| 2 | Jaipur-II | Chaksu | Yard Work | KUMS Fund | Const. of C.C. Pavement at Block No. 10 upto Weigh Bridge at Main Mandi Yard Chaksu under KUMS, Chaksu. | 24-11-2017 | 33.45 | 3.70 | 09-10-2018 | 01-10-2018 | 23.92 | Work Completed Finalized | |
| 3 | Jaipur-II | Chaksu | Yard Work | KUMS Fund | Constt. of Kisan Kalewa Kendra at Main Mandi Yard Chaksu under KUMS Chaksu. | 24-11-2017 | 27.80 | 8.83 | 09-10-2018 | 02-11-2019 | 15.32 | Work Completed Finalized | |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|---------------------|-----------|--------|---------------|---|---|---------------|---------------|---------------|---------------------|-----------------------|----------------|-------------------------------|
| | | | | | | Date | Amount | | | | | |
| 4 | Jaipur-II | Chaksu | Yard Work | KUMS Fund | Special Repair of Office Building at Subyard Phagi including Const. of 1 Room at 1st Floor under KUMS, Chaksu. | 24-11-2017 | 6.20 | 4.50 | 09-10-2018 | | 0.00 | Work Withdrw under clause 32 |
| 5 | Jaipur-II | Chaksu | Road Work | KUMS Fund | Const. of Kisan Path Missing Link Khijuriya to Beerampura Under KUMS Chaksu, | 06-03-2019 | 88.20 | 77.96 | 27-04-2021 | 01-01-2021 | 71.76 | Final Completed finasiled |
| 6 | Jaipur-II | Chaksu | Road Work | KUMS Fund | Const. of Kisan Path M/L Phagi Chaksu Road to Ankeshpura Border Under KUMS Chaksu. | 06-03-2019 | 47.25 | 47.14 | 27-04-2021 | 01-01-2021 | 33.55 | Final Completed finasiled |
| 7 | Jaipur-II | Chaksu | Road Work | KUMS Fund | Const. of Kisan Path Missing Link Phagi Jaipur Road to Bordi Balaji Under KUMS, Chaksu. | 06-03-2019 | 100.20 | 0.00 | | | 0.00 | F.S. not Received. |
| Total | | | | | | | 346.66 | 145.63 | | | 177.16 | |
| KUMS, Bassi | | | | | | | | | | | | |
| 8 | Jaipur-II | Bassi | MDF Road Work | MDF | Const. of Kisan Path Missing Link village Bainada to Kapdiya ki Dhani Via Kali Dungari Under KUMS, Bassi Distt. Jaipur. | 17-08-2020 | 100.20 | 40.08 | 24-10-2021 | | 12.53 | WBM U/L Work in Progress |
| 9 | Jaipur-II | Bassi | MDF Road Work | MDF | Const. of Kisan Path Link Road Shankarpura Talai to Jhinjha Dev Gaon Road Via Banda Ki Dhani KUMS, Bassi Distt. Jaipur. | 17-08-2020 | 109.50 | 43.80 | 24-10-2021 | | 21.97 | W.B.M. & CD Work in progress |
| Total | | | | | | | 209.70 | 83.88 | | | 34.50 | |
| 10 | Jaipur-II | Bassi | Hort. | Hort. Fund | Construction of Partation work in Store Room / Labour Room at Center of Excellence Pomegranate in Dhindhol farm Bassi Distt. Jaipur. | 22-10-2020 | 1.20 | 1.20 | 08-04-2021 | | 0.77 | Work Completed Finalized |
| 11 | Jaipur-II | Bassi | Hort. | Hort. Fund | Construction of vermi compost unit size (30'x20') at center of excellence pomegranate at Dhindol Farm Bassi Distt. Jaipur. | 22-10-2020 | 2.14 | 2.14 | 08-04-2021 | | 2.13 | Work Completed Finalized |
| 12 | Jaipur-II | Bassi | Hort. | Hort. Fund | Construction of Labour shed at center of excellence pomegranate at Dhindol Farm Bassi Distt. Jaipur. | 22-10-2020 | 1.66 | 1.66 | 08-04-2021 | | 1.56 | Work Completed Finalized |
| 13 | Jaipur-II | Bassi | Hort. | Hort. Fund | Raising of Compound wall at center of excellance of pomegranate at Dhindol Bassi. Distt. Jaipur | 15-02-2021 | 7.83 | 7.83 | | | 0.00 | Work Order Recently Issued |
| 14 | Jaipur-II | Bassi | Hort. | Hort. Fund | Const. of protection work (toe wall & pitching) for Existing Boundary wall at center of excellance of pomegranate at Dhindol Bassi. Distt. Jaipur | 15-02-2021 | 4.72 | 4.72 | | | 0.00 | Work Order Recently Issued |
| Total | | | | | | | 17.55 | 17.55 | | | 4.46 | |
| KUMS, Lalsot | | | | | | | | | | | | |
| 15 | Jaipur-II | Lalsot | Yard Work | KUMS Fund | Const. of Tube Well at KUMS, Lalsot | 28-12-2016 | 14.50 | 3.00 | 16-09-2018 | | 2.02 | Work Withdraw under Clause 32 |
| 16 | Jaipur-II | Lalsot | Road Work | KUMS Fund | Const. of Kisan Path Devli to Chokidaron ki Dhani under KUMS Lalsot. | 27-07-2020 | 90.60 | 54.36 | 24-06-2021 | | 54.34 | BT Work completed. |
| 17 | Jaipur-II | Lalsot | Yard Work | KUMS Fund | Const. of Auction area with partly covering by self supported steel roofing & culvert on nallah in Mandi yard Lalsot KUMS Lalsot | 27-07-2020 | 287.71 | 172.63 | 24-06-2021 | | 108.34 | Work in Progress |
| 18 | Jaipur-II | Lalsot | KUMS Yard | KUMS Fund | Const. of platfarm with covering for compost unit at F&V Yard KUMS Lalsot. | 25-01-2021 | 2.51 | 1.00 | | | 0.00 | Tender under process |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--|-----------|-----------|-----------|---|--|---------------|---------------|---------------|---------------------|-----------------------|----------------|--------------------------------|
| | | | | | | Date | Amount | | | | | |
| 19 | Jaipur-II | Lalsot | KUMS Yard | KUMS Fund | Const. of check post with main gate at F&V Yard under KUMS Lalsot. | 25-01-2021 | 9.41 | 3.76 | | | 0.00 | Tender under process |
| 20 | Jaipur-II | Lalsot | KUMS Yard | KUMS Fund | Const. of Toilet block (2 Nos.) at F&V Yard Under KUMS Lalsot. | 25-01-2021 | 6.13 | 2.45 | | | 0.00 | Tender under process |
| 21 | Jaipur-II | Lalsot | KUMS Yard | KUMS Fund | Const. of Tube well & water supply system at F&V Yard Under KUMS Lalsot | 25-01-2021 | 15.00 | 6.00 | | | 0.00 | Tender under process |
| 22 | Jaipur-II | Lalsot | KUMS Yard | KUMS Fund | Const. of water hut & kiosk at F&V Yard under KUMS Lalsot. | 25-01-2021 | 5.65 | 2.26 | | | 0.00 | Tender under process |
| 23 | Jaipur-II | Lalsot | KUMS Road | KUMS Fund | Const. of Internal C.C. Road Pavement at F&V Yard Under KUMS Lalsot. | 25-01-2021 | 143.28 | 57.31 | | | 0.09 | Tender under process |
| Total Lalsot | | | | | | | 574.79 | 302.77 | | | 164.79 | |
| KUMS, Dausa | | | | | | | | | | | | |
| 24 | Jaipur-II | Mandawari | KUMS Yard | KUMS Fund | Const. of Partly covering of existing auction area with tin shed by self supported steel roofing at main mandi yard KUMS Mandawari | 25-01-2021 | 102.00 | 40.80 | | | 0.00 | Tender under process |
| 25 | Jaipur-II | Mandawari | KUMS Yard | KUMS Fund | Const. of platform with covering for compost unit at KUMS Mandawari | 25-01-2021 | 2.51 | 1.00 | | | 0.00 | Tender under process |
| 26 | Jaipur-II | Mandawari | KUMS Road | KUMS Fund | Const. Link Road Bilona Khurd to Jhopadiya Dhani Under KUMS Mandawari. Distt. Dausa | 25-01-2021 | 62.70 | 25.08 | | | 0.00 | Work Order Recently Issued |
| Total Lalsot | | | | | | | 167.21 | 66.88 | | | 0.00 | |
| 27 | Jaipur-II | Dausa | Yard Work | KUMS Fund | Constt. Of Cement Concrete Pavement Road Railway Phatak to new Mandi Road Gate at KUMS Dausa. | 08-02-2017 | 66.84 | 22.91 | 21-04-2018 | 31-03-2019 | 39.73 | Work completed & finilized |
| 28 | Jaipur-II | Dausa | Yard Work | KUMS Fund | Constt. Of C.C. Pavement Road Main Gate (Labour Shed) to Platform of F&V at KUMS Dausa. | 08-02-2017 | 118.76 | 12.34 | 21-04-2018 | 04-01-2019 | 82.35 | Work completed & finilized |
| 29 | Jaipur-II | Dausa | Yard Work | KUMS Fund | Constt. Of C.C. Pavement Road in front of A Block & C Block upto C-1 to C-7 in F&V at KUMS Dausa. | 08-02-2017 | 33.31 | 6.35 | 21-04-2018 | 04-01-2019 | 21.36 | Work completed & finilized |
| 30 | Jaipur-II | Dausa | Yard Work | KUMS Fund | Constt. Of C.C. Pavement Road Road in Front of General Godown at Main Mandi Yard KUMS Dausa. | 08-02-2017 | 21.14 | 1.64 | 21-04-2018 | 04-01-2019 | 14.83 | Work completed & finilized |
| 2 | | | | | | | 240.05 | 43.24 | | | 158.27 | |
| KUMS, Mahuwa-Mandawar | | | | | | | | | | | | |
| 31 | Jaipur-II | Mahuwa | Yard Work | KUMS Fund | Const. of Tubewell at Main Mandi Yard in KUMS Mahuwa-Mandawar. | 12-02-2018 | 11.75 | 1.25 | 16-09-2018 | 16-09-2018 | 7.61 | Completed & Finalized |
| 32 | Jaipur-II | Mahuwa | Yard Work | KUMS Fund | Const. of E-NAM Hall at KUMS Mahuwa Mandawar. | 27-08-2019 | 8.00 | | 21-10-2020 | | 0.00 | Work withdrawn Under clause 32 |
| Total | | | | | | | 19.75 | 1.25 | | | 7.61 | |
| 33 | Jaipur-II | Dausa | Agri | KUMS Fund | S&F of Furniture at ATMA Building Dausa. | 09-01-2017 | 10.00 | 10.00 | 02-05-2020 | 02-05-2020 | 7.73 | Completed & Finalized |
| Total ATMA | | | | | | | 10.00 | 10.00 | | | 7.73 | |
| 34 | Jaipur-II | Bandikui | Agri | KUMS Fund | Const. of 2 Nos. Room for extension of Soil Testing Lab at Bandikui Distt. Dausa | 08-09-2020 | 9.50 | 9.50 | 27-06-2021 | | 0.00 | Work in Progress |
| Total ATMA | | | | | | | 9.50 | 9.50 | | | 0.00 | |
| Animal Husbandary Department Deposit Work | | | | | | | | | | | | |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|---------------------------------|-----------|----------|--------------|---|--|---------------|---------------|--------------|---------------------|-----------------------|----------------|----------------------------|
| | | | | | | Date | Amount | | | | | |
| 35 | Jaipur-II | Bandikui | KUMS Work | Animal Husbandary, Deptt. | New Construction of Joint Director, Animal Husbandary & Polyclinic Hospital Building in place of existing building at Dausa Distt Dausa. | 13-05-2016 | 575.85 | 30.00 | 06-04-2018 | 01-11-2019 | 407.28 | Completed & Finalized |
| Total | | | | | | | 575.85 | 30.00 | | | 407.28 | |
| RIDF-T-XXII Deposit Work | | | | | | | | | | | | |
| 36 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary, Deptt. | Construction of Veterinary Institute (under Nabard RIDF-XXII) at Badiyalkalan Distt. Dausa. | 18-08-2017 | 24.05 | 15.33 | 01-08-2018 | 31-07-2018 | 21.33 | Completed & Finalized |
| 37 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary, Deptt. | Construction of Veterinary Institute (under Nabard RIDF-XXII) at Bejupada Distt. Dausa. | 18-08-2017 | 24.05 | 15.14 | 01-08-2018 | 31-07-2018 | 21.48 | Completed & Finalized |
| 38 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary, Deptt. | Construction of Veterinary Institute (under Nabard RIDF-XXII) at Alipur Distt. Dausa. | 18-08-2017 | 24.05 | 15.31 | 01-08-2018 | 31-07-2018 | 21.12 | Completed & Finalized |
| 39 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary, Deptt. | Construction of Veterinary Institute (under Nabard RIDF-XXII) at Pichupada Kalan Distt. Dausa. | 18-08-2017 | 24.05 | 17.00 | 01-08-2018 | 31-07-2018 | 21.98 | Completed & Finalized |
| Total RIDF-T-XXII | | | | | | | 96.20 | 62.78 | | | 85.91 | |
| RIDF-T-XXIV Deposit Work | | | | | | | | | | | | |
| 40 | Jaipur-II | Bassi | Deposit Work | Animal Husbandary, Deptt. | Const. of Veterinary Sub center at Padasoli in Bassi (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 5.00 | 08-09-2019 | 07-01-2020 | 11.16 | Work Completed & Finalized |
| 41 | Jaipur-II | Bassi | Deposit Work | Animal Husbandary Deptt. | Const. of Veterinary Sub center at Danaukala in Bassi (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 3.80 | 08-09-2019 | 07-01-2020 | 10.09 | Work Completed & Finalized |
| 42 | Jaipur-II | Bassi | Deposit Work | Animal Husbandary Deptt. | Const. of Veterinary Sub center at Dudhli in Bassi (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 3.90 | 08-09-2019 | 07-01-2020 | 10.17 | Work Completed & Finalized |
| 43 | Jaipur-II | Bassi | Deposit Work | Animal Husbandary Deptt. | Const. of Veterinary Sub center at Bhudla in Bassi (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 3.80 | 08-09-2019 | 07-01-2020 | 10.32 | Work Completed & Finalized |
| 44 | Jaipur-II | Bassi | Deposit Work | Animal Husbandary Deptt. | Const. of Veterinary Sub center at Palawalajatan in Bassi (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 10.50 | 08-09-2019 | 07-01-2020 | 10.31 | Work Completed & Finalized |
| 45 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary Deptt. | Const. of Veterinary Sub center at Dehlala in Chaksu (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 11.86 | 16-01-2020 | 15-01-2020 | 11.86 | Completed & Finalized |
| 46 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary Deptt. | Const. of Veterinary Sub center at Chhandel Kalan in Chaksu (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 4.32 | 16-01-2020 | 15-01-2020 | 11.97 | Completed & Finalized |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|-----------|----------|--------------|---|--|---------------|--------|--------------|---------------------|-----------------------|----------------|---|
| | | | | | | Date | Amount | | | | | |
| 47 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary Deptt. | Const. of Veterinary Sub center at Ajmeripura in Chaksu (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 7.82 | 16-01-2020 | | 0.00 | Land not availabe hance work withdrawn under CI-32 |
| 48 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary Deptt. | Const. of Veterinary Sub center at Aakodiya in Chaksu (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 3.59 | 16-01-2020 | 15-01-2020 | 11.58 | Completed & Finalized |
| 49 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary Deptt. | Const. of Veterinary Sub center (VD) at Bhojyada in Chaksu (under RIDF T-24) Distt.- Jaipur. | 20-08-2018 | 12.00 | 8.30 | 16-01-2020 | 15-01-2020 | 11.35 | Completed & Finalized |
| 50 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary Deptt. | Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Kotkhawada (Garkha Bas) in Chaksu Distt. Jaipur. | 20-08-2018 | 30.00 | 0.01 | 16-01-2020 | | 0.00 | Land not feasible hance work withdrawn under Cl.-32. Work replace at Kotputali. |
| 51 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary Deptt. | Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Chandlai in Chaksu Distt. Jaipur. | 20-08-2018 | 30.00 | 10.80 | 16-01-2020 | 15-01-2020 | 29.78 | Completed & Finalized |
| 52 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Bhagthal ki Dhani in Bandikui, Distt. Dausa. | 20-08-2018 | 12.00 | 5.50 | 09-01-2020 | 08-01-2020 | 11.31 | Completed & Finalized |
| 53 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Kolana in Bandikui, Distt. Dausa. | 20-08-2018 | 12.00 | 8.50 | 09-01-2020 | 08-01-2020 | 11.12 | Completed & Finalized |
| 54 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Khedi in Bandikui, Distt. Dausa. | 20-08-2018 | 12.00 | 8.00 | 09-01-2020 | | 0.00 | Land not availabe hance work withdrawn under CI-32 |
| 55 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Bhavta in Bandikui, Distt. Dausa. | 20-08-2018 | 12.00 | 5.50 | 09-01-2020 | 08-01-2020 | 10.44 | Completed & Finalized |
| 56 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Pundarpara in Bandikui, Distt. Dausa. | 20-08-2018 | 12.00 | 11.00 | 09-01-2020 | 08-01-2020 | 10.98 | Completed & Finalized |
| 57 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Kalota in Dausa, Distt. Dausa. | 20-08-2018 | 12.00 | 0.03 | 08-11-2019 | 08-11-2019 | 11.94 | Completed & Finalized |
| 58 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dhigariya in Dausa, Distt. Dausa. | 20-08-2018 | 12.00 | 0.00 | 08-11-2019 | 08-11-2019 | 11.32 | Completed & Finalized |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|-----------|----------|--------------|---|--|---------------|--------|--------------|---------------------|-----------------------|----------------|--|
| | | | | | | Date | Amount | | | | | |
| 59 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Chudiyawas in Dausa, Distt. Dausa. | 20-08-2018 | 12.00 | 0.00 | 08-11-2019 | 08-11-2019 | 10.57 | Completed & Finalized |
| 60 | Jaipur-II | Mahuwa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Salimpur in Mahuwa, Distt. Dausa. | 20-08-2018 | 12.00 | 2.00 | 14-01-2020 | 09-01-2020 | 11.76 | Completed & Finalized |
| 61 | Jaipur-II | Mahuwa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Khavda in Mahuwa, Distt. Dausa. | 20-08-2018 | 12.00 | 2.32 | 14-01-2020 | 09-01-2020 | 11.69 | Completed & Finalized |
| 62 | Jaipur-II | Mahuwa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Pakhar in Mahuwa, Distt. Dausa. | 20-08-2018 | 12.00 | 1.00 | 14-01-2020 | 09-01-2020 | 11.87 | Completed & Finalized |
| 63 | Jaipur-II | Mahuwa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dholkheda in Mahuwa, Distt. Dausa. | 20-08-2018 | 12.00 | 0.85 | 14-01-2020 | 09-01-2020 | 11.58 | Completed & Finalized |
| 64 | Jaipur-II | Mahuwa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Gangvana in Mahuwa, Distt. Dausa. | 20-08-2018 | 12.00 | 5.00 | 14-01-2020 | | 0.00 | Due to land not available. Hance work to be withdrawn under Cl.-32 |
| 65 | Jaipur-II | Mahuwa | Deposit Work | Animal Husbandary Deptt. | Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Mahuwa Distt. Dausa. | 20-08-2018 | 30.00 | 4.12 | 14-01-2020 | 09-01-2020 | 29.87 | Completed & Finalized |
| 66 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Jodhya in Sikrai, Distt. Dausa. | 20-08-2018 | 12.00 | 6.56 | 09-01-2020 | 08-01-2020 | 11.72 | Completed & Finalized |
| 67 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Ghumna in Sikrai, Distt. Dausa. | 20-08-2018 | 12.00 | 7.27 | 09-01-2020 | 08-01-2020 | 11.99 | Completed & Finalized |
| 68 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Pilodi in Sikrai, Distt. Dausa. | 20-08-2018 | 12.00 | 6.80 | 09-01-2020 | 08-01-2020 | 12.00 | Completed & Finalized |
| 69 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dolika in Sikrai, Distt. Dausa. | 20-08-2018 | 12.00 | 5.00 | 09-01-2020 | 08-01-2020 | 11.97 | Completed & Finalized |
| 70 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Garh in Sikrai, Distt. Dausa. | 20-08-2018 | 12.00 | 12.00 | 09-01-2020 | 08-01-2020 | 11.81 | Completed & Finalized |
| 71 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Kalakho Ambadi in Sikrai, Distt. Dausa. | 20-08-2018 | 12.00 | 4.97 | 09-01-2020 | 08-01-2020 | 11.59 | Completed & Finalized |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|---------------------------------|-----------|-----------|--------------|---|---|---------------|---------------|---------------|---------------------|-----------------------|----------------|--|
| | | | | | | Date | Amount | | | | | |
| 72 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Danda Basedi in Sikrai, Distt. Dausa. | 20-08-2018 | 12.00 | 5.18 | 09-01-2020 | 08-01-2020 | 11.56 | Completed & Finalized |
| 73 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Namner in Sikrai, Distt. Dausa. | 20-08-2018 | 12.00 | 5.55 | 09-01-2020 | 08-01-2020 | 11.94 | Completed & Finalized |
| 74 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Sikrai Distt. Dausa. | 20-08-2018 | 30.00 | 6.60 | | | | NIT to be invite (This work replace VH Basawa.) |
| 75 | Jaipur-II | Mahuwa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Gohandi in Mahuwa, Distt. Dausa. | 20-08-2018 | 12.00 | 5.00 | | | | Land Dispute (This work replace from Nandera) |
| 76 | Jaipur-II | Mandawari | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Bagdi, Lalsot, Distt. Dausa. | 20-08-2018 | 12.00 | 5.00 | | | | NIT to be invite (This work replace from SC Dharpura.) |
| 77 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Manota in Bandikui, Distt. Dausa. | 20-08-2018 | 12.00 | 5.00 | | | | NIT to be invite (This work replace from Bhankari) |
| 78 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Badagaon in Dausa, Distt. Dausa. | 20-08-2018 | 12.00 | 5.00 | | | | NIT to be invite (This work replace from Gajipur) |
| Total | | | | | | | 540.00 | 207.45 | | | 377.62 | |
| RIDF-T-XXIV Deposit Work | | | | | | | | | | | | |
| 79 | Jaipur-II | Mahuwa | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Ront in Mahuwa Distt. Dausa | 03-03-2021 | 18.90 | 0.00 | | | | NIT to be invite |
| 80 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Malwas in Dausa Distt. Dausa | 03-03-2021 | 35.90 | 0.00 | | | | NIT to be invite |
| 81 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Kableshwar Distt. Dausa | 03-03-2021 | 35.90 | 0.00 | | | | NIT to be invite |
| 82 | Jaipur-II | Dausa | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Paprda in Sikrai Distt. Dausa. | 03-03-2021 | 35.90 | 0.00 | | | | NIT to be invite |
| 83 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Abhaneri in Bandikui Distt. Dausa. | 03-03-2021 | 18.90 | 0.00 | | | | NIT to be invite |
| 84 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Oon Badagaon in Bandikui Distt. Dausa. | 03-03-2021 | 18.90 | 0.00 | | | | NIT to be invite |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|---|-----------|--------------|--------------|---|---|---------------|---------------|--------------|---------------------|-----------------------|----------------|----------------------------|
| | | | | | | Date | Amount | | | | | |
| 85 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Ralawta in Bandikui Distt. Dausa. | 03-03-2021 | 35.90 | 0.00 | | | | NIT to be invite |
| 86 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Sikandra in Sikrai Distt. Dausa. | 03-03-2021 | 35.90 | 0.00 | | | | NIT to be invite |
| 87 | Jaipur-II | Bandikui | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Kundera Dungar in Sikrai Distt. Dausa. | 03-03-2021 | 18.90 | 0.00 | | | | NIT to be invite |
| 88 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Dosara in Chaksu Distt. Jaipur | 03-03-2021 | 18.90 | 0.00 | | | | NIT to be invite |
| 89 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Pipala in Chaksu Distt. Jaipur | 03-03-2021 | 18.90 | 0.00 | | | | NIT to be invite |
| 90 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Ballupura in Chaksu Distt. Jaipur | 03-03-2021 | 18.90 | 0.00 | | | | NIT to be invite |
| 91 | Jaipur-II | Chaksu | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Chandma Kalan in Chaksu Distt. Jaipur | 03-03-2021 | 18.90 | 0.00 | | | | NIT to be invite |
| 92 | Jaipur-II | Bassi | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Khatepura in Basi Distt. Jaipur | 03-03-2021 | 35.90 | 0.00 | | | | NIT to be invite |
| 93 | Jaipur-II | Bassi | Deposit Work | Animal Husbandary, Deptt. | Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Devgaon in Bassi Distt. Jaipur | 03-03-2021 | 35.90 | 0.00 | | | | NIT to be invite |
| Total | | | | | | | 402.50 | 0.00 | | | 0.00 | |
| 93 | Jaipur-II | Bassi | Deposit Work | Animal Husbandary Deptt. | Const. of tubewell & RCC water storage tank at veterinary training centre at Bassi Chak Distt. Jaipur | 22-07-2019 | 14.87 | 14.00 | 16-05-2020 | 23-10-2020 | 14.05 | Completed & Finalized |
| 94 | Jaipur-II | Bassi | Deposit Work | Ani. Hus. | Supplement Estimate of Additional Word in campus veterinary Training center Bassi chak | 22-07-2019 | 4.00 | 4.00 | | | 0.00 | Work in Progress |
| Total | | | | | | | 18.87 | 18.00 | | | 14.05 | |
| Horticulture, Ganeshpura, Dausa Work | | | | | | | | | | | | |
| 96 | Jaipur-II | Jaipur Grain | Deposit Work | Ani. Hus. | Cosnt. Pashu Dhan Arogya Chal Ekai at J.D. office campus Agra Road Jaipur | 23-12-2016 | 15.00 | 15.00 | 21-10-2020 | 21-10-2020 | 12.16 | Completed & Finalized |
| Total Chal Ekai | | | | | | | 15.00 | 15.00 | | | 12.16 | |
| 97 | Jaipur-II | Dausa | Deposit Work | Hort. Fund | Construction of Office Building & Store Room etc. at Rajhans Unit Ganeshpura, Dausa. | 15-03-2018 | 45.00 | 23.15 | 14-06-2019 | | 27.57 | Finishing work in Progress |
| 98 | Jaipur-II | Dausa | Deposit Work | Hort. Fund | Constt. Of Cement Concrete Road at Rajhans Unit Ganushpura Dausa. | 15-03-2018 | 26.03 | 0.00 | 14-06-2019 | | 0.00 | Fund not Available |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|---|-----------|--------------|--------------|---|--|---------------|----------------|----------------|---------------------|-----------------------|----------------|--|
| | | | | | | Date | Amount | | | | | |
| 99 | Jaipur-II | Dausa | Deposit Work | Hort. Fund | Construction of Land Leveling at Rajhans Unit Ganeshpura, Dausa. | 15-03-2018 | 35.21 | 20.00 | 14-06-2019 | | 0.00 | F.S. recently received. |
| 100 | Jaipur-II | Dausa | Deposit Work | Hort. Fund | Const. of New Borewall with Pump Fitting at Rajhans Unit Ganeshpura, Dausa. | 15-03-2018 | 14.50 | 14.50 | | | 0.00 | NIT not Invited due to Non availability of water by Hydrologist report |
| Total | | | | | | | 120.74 | 57.65 | | | 27.57 | |
| RUSA Work | | | | | | | | | | | | |
| 101 | Jaipur-II | Jaipur Grain | Deposit Work | RUSA | Architectural & Civil Engineering Consultancy for Construction of Project Office of Rashtriya Uchhatar Shiksha Abhiyan (RUSA) at Shiksha Sankul Jaipur | 24-05-2018 | 4.60 | 4.60 | 15-03-2020 | 15-03-2020 | 2.60 | Work completed & finilized |
| 102 | Jaipur-II | Jaipur Grain | Deposit Work | RUSA | Construction of Project Office of Rashtriya Uchhatar Shiksha Abhiyan (RUSA) at Shiksha Sankul Jaipur | 24-05-2018 | 245.40 | 51.00 | 15-03-2020 | 15-03-2020 | 226.28 | Work completed & finilized |
| Total | | | | | | | 250.00 | 55.60 | | | 228.88 | |
| RSLMTI, Jamdoli, Jaipur | | | | | | | | | | | | |
| 103 | Jaipur-II | | Deposit Work | Animal Husbandry | Const. of Officer Hostel & Other Development Works at RSLMTI, Jamdoli, Jaipur | 28-12-2018 | 611.00 | 278.35 | 18-12-2020 | | 355.19 | Finishing work in Progress |
| 104 | Jaipur-II | | Deposit Work | Animal Husbandry | Training center at Gram Adhar Yojana Block Under Strengthening of RSLMTI Phase-II, Agra Road, Jaipur | 13-03-2020 | 198.31 | 90.00 | 20-06-2021 | | 26.81 | 1st floor roof casted. |
| Total | | | | | | | 809.31 | 368.35 | | | 382.00 | |
| 105 | Jaipur-II | | Deposit Work | RICEM | Renovation work of Hostel Building at RICEM Jhalana Dungari, Jaipur. | 27-08-2020 | 73.27 | 30.00 | 04-08-2021 | | 14.51 | Work in Progress |
| Total | | | | | | | 73.27 | 30.00 | | | 14.51 | |
| 106 | Jaipur-II | | Deposit Work | TAD | Const. of office building of Tribal Area Development Dept. Jaipur | 02-03-2019 | 1794.00 | 540.00 | 18-01-2021 | | 687.36 | Finishing work in Progress |
| 107 | Jaipur-II | | Deposit Work | TAD | Architectural & Civil Engineering Consultancy for Const. of office building of Tribal Area Development Dept. Jaipur | 20-09-2019 | 5.60 | 4.50 | 18-01-2021 | | 4.37 | Work Completed. |
| Total | | | | | | | 1799.60 | 544.50 | | | 691.73 | |
| G. Total | | | | | | | 6296.55 | 2070.03 | | | 2796.23 | |
| 1 | Tonk | Newai | KUMS Yard | KUMS | Const. of Agro Trade Tower in Mandi Yard KUMS Newai | 21.02.2017 | 904.79 | 359.90 | 01.12.2019 | 15.12.2020 | 564.48 | comp |
| 2 | Tonk | Newai | KUMS Yard | KUMS | Const. of Boundary wall (Extension) between F & V and Grain mandi yard under kums Newai | 01.06.2020 | 10.75 | 6.45 | 06.12.2020 | 25.09.2020 | 6.45 | Final |
| 3 | Tonk | Uniyara | KUMS Yard | KUMS | Const. of Labour Shed Under KUMS Uniyara | 21.12.2017 | 25.02 | 25.02 | 04.03.2021 | 01.01.2021 | 24.98 | Final |
| 4 | Tonk | Uniyara | KUMS Yard | KUMS | extension of office building at kums uniyara | 22.02.2017 | 50.00 | 24.81 | 02.03.2019 | 28.10.2018 | 36.15 | final |
| 5 | Tonk | Uniyara | Agri. | RKVY | Extension of Agriculture College Uniyara | 02.08.2016 | 100.00 | 17.30 | 06.02.2018 | 30.07.2018 | 88.41 | final |
| Const. of Various Road under Packge Tonk/Deoli-Uniyara/ MDF-01/2018-19 | | | | | | | | | | | | |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|---------|-----------|---|--|---------------|---------------|---------------|---------------------|-----------------------|----------------|--------------------------|
| | | | | | | Date | Amount | | | | | |
| 6 | Tonk | Deoli | MDF Road | KUMS | 1-Const. of L/R Deoli Ajmer Road to kalabhata Under KUMS Deoli | 03.05.2018 | 98.00 | 97.56 | 11.08.2019 | | 0.44 | stop Due to land dispute |
| 7 | Tonk | Deoli | MDF Road | KUMS | 2-Const. of L/R N.H.-12 to Devnarayan ji ka Mandir Under KUMS Dooni | 03.05.2018 | 30.00 | 16.21 | 11.08.2019 | 10.08.2019 | 24.13 | Final |
| 8 | Tonk | Deoli | MDF Road | KUMS | 3-Const. of L/R Muglana to Daulatpura Under KUMS Dooni | 15.05.2018 | 120.00 | 26.80 | 11.08.2019 | 10.08.2019 | 112.87 | Final |
| | | | | | Total | | 248.00 | 140.57 | | | 137.44 | |
| 9 | Tonk | Malpura | MDF Road | KUMS | 1-Const. of L/R Barwas to Islampura under kums malpura | 03.03.2017 | 72.00 | 29.24 | 12.09.2018 | 11.09.2018 | 42.76 | Final |
| | | | | | Const. of Various works Under Package-01/2019-20 Sub-Yard Jhirana kums Tonk Under Package-01/2019-20 | | | | | | | |
| 10 | Tonk | Tonk | KUMS Yard | KUMS | 1-Repair of office Building at Sub-Yard Jhirana kums Tonk | 14.08.2019 | 3.78 | 3.78 | 20.08.2020 | 20.10.2020 | 3.78 | Final |
| 11 | Tonk | Tonk | KUMS Yard | KUMS | 2-Covering plate Existing open auction plate form at Sub-Yard Jhirana kums Tonk | 14.08.2019 | 36.90 | 36.54 | 20.08.2020 | 20.10.2020 | 33.92 | Final |
| 12 | Tonk | Tonk | KUMS Yard | KUMS | 3-Repair of Boundary wall and fencing at Sub-Yard Jhirana kums Tonk | 14.08.2019 | 9.23 | 9.21 | 20.08.2020 | 20.10.2020 | 8.68 | Final |
| | | | | | Total | | 49.91 | 49.53 | | | 46.38 | |
| 13 | Tonk | Tonk | KUMS Yard | KUMS | Upgradation and Extension of Existing Farmer rest house to E-Auction hall and Assaying lab at Mandi yard, Tonk | 19.02.2020 | 29.25 | 29.25 | 01.02.2021 | 31.01.2021 | 29.24 | Final |
| 14 | Tonk | Tonk | Other | Go-Shala Tonk | Const. of Cattel Shed at Bhakti Vedanta (Hare krishna) Comunnity, village Hathona Distt. Tonk | | 10.00 | 10.00 | 01.02.2021 | | 5.91 | comp |
| 15 | Tonk | Tonk | Agri. | Other | Repair of Residential Quarters of A.S. at Agri. Deptt. Deoli | 30.11.2015 | 12.77 | 12.77 | 13.05.2017 | 11.05.2017 | 9.62 | final |
| | | | | | Const. of Various Link Roads Under Package-02/2018-19 kums Gangapurcity | | | | | | | |
| 16 | Tonk | GGC | KUMS Road | KUMS | 1-L/R Astroli to Jalokhara via Brahamabad, Under KUMS - Gangapur City. | 06.08.2018 | 109.00 | 55.89 | 22.02.2020 | 10.12.2020 | 79.76 | comp |
| 17 | Tonk | GGC | KUMS Road | KUMS | 2-L/R Kotadi Road School to Badh Dhani, Under KUMS - Gangapur City. | 06.08.2018 | 48.00 | 24.97 | 22.02.2020 | 10.12.2020 | 19.37 | comp |
| 18 | Tonk | GGC | KUMS Road | KUMS | 3-L/R Tatawara to Bhoodan ki Dhani, Under KUMS - Gangapur City. | 06.08.2018 | 92.00 | 32.97 | 22.02.2020 | 10.12.2020 | 65.72 | comp |
| 19 | Tonk | GGC | KUMS Road | KUMS | 4-L/R Ganwadi Road to Purana Sahajpur, Under KUMS - Gangapur City. | 06.08.2018 | 54.00 | 15.55 | 22.02.2020 | 10.12.2020 | 32.40 | comp |
| 20 | Tonk | GGC | KUMS Road | KUMS | 5-L/R Ganwadi Safipura Road (Narsi ki Pator) to Kishanpur (Kookada), Under KUMS - Gangapur City. | 06.08.2018 | 36.00 | 10.62 | 22.02.2020 | 10.12.2020 | 27.53 | comp |
| 21 | Tonk | GGC | KUMS Road | KUMS | 6-L/R Nh-11 B to Motipura Road, Under KUMS - Gangapur City. | 06.08.2018 | 69.00 | 45.81 | 22.02.2020 | 10.12.2020 | 39.55 | comp |
| | | | | | Total | | 408.00 | 185.81 | | | 264.33 | |
| | | | | | Const. of Various Works Under Package-03/2018-19 in Mandi Yard Under kums Gangapurcity | | | | | | | |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|---------|-----------|---|--|---------------|---------------|---------------|---------------------|-----------------------|----------------|------------------------------|
| | | | | | | Date | Amount | | | | | |
| 22 | Tonk | GGC | KUMS Road | KUMS | 1-Covering of Auction Area in F&V Sub Yard, at KUMS, Gangapur City | 28.08.2018 | 115.50 | 62.36 | 05.06.2021 | | 61.91 | WIP |
| 23 | Tonk | GGC | KUMS Road | KUMS | 2-Const. of Cement Concrete Internal Road over Remeining Portion in New Mandi Yard, Under KUMS - Gangapur City. | 28.08.2018 | 720.00 | 158.50 | 23.10.2021 | | 56.96 | WIP |
| | | | | | Total | | 835.50 | 220.86 | | | 118.87 | |
| | | | | | Const. of Various Roads works Under Package-01/2020-21kums Gangapurcity | | | | | | | |
| 24 | Tonk | GGC | KUMS Road | KUMS | 1-Const. of L/R Piloda to SOP B.T. Road under KUMS Gangapur City | 13.08.2020 | 141.00 | 84.60 | 20.09.2021 | | 17.45 | W.B.M. Work is in Progress |
| 25 | Tonk | GGC | KUMS Road | KUMS | 2-Const. of C. C. Pavement work in Village Chandan Holi upto PHED Water Supply reserviour under KUMS Gangapur City | 13.08.2020 | 18.00 | 10.80 | 20.09.2021 | | 0.00 | formation work is in progres |
| | | | | | Total | | 159.00 | 95.40 | | | 17.45 | |
| | | | | | Construction of Various Roads under Package-01/2020-21 KUMS Sawaimadhpor | | | | | | | |
| 26 | Tonk | SWM | KUMS Road | MDF | 1-Const. of L/R Borada to Hekada under KUMS Sawaimadhpor | 17.08.2020 | 135.00 | 54.00 | 27.10.2021 | | 10.46 | W.B.M. work in is progress |
| 27 | Tonk | SWM | KUMS Road | MDF | 2-Const. of L/R Kawad to Ramdi under KUMS Sawaimadhpor | 17.08.2020 | 135.00 | 54.00 | 27.10.2021 | | 0.00 | formation work is in progres |
| | | | | | Total | | 270.00 | 108.00 | | | 10.46 | |
| 28 | Tonk | Tonk | Other | RKVY | CONSTRUCTION OF AUDITORIUM AT STATE INSTITUTE OF AGRICULTURAL MANAGEMENT AT TONK | 16.09.2015 | 760.00 | 37.33 | 29.01.2018 | 06.09.2019 | 722.67 | Comp |
| 29 | Tonk | Tonk | Other | RKVY | INTERIOR FURNISHING WORK OF AUDITORIUM AT STATE INSTITUTE OF AGRICULTURAL MANAGEMENT AT TONK | 15.05.2016 | 761.76 | 75.07 | 06.03.2019 | 06.09.2019 | 732.86 | Comp |
| | | | | | | | 1521.76 | 112.40 | | | 1455.53 | |
| 30 | Tonk | Tonk | Other | Fis | Construction of Bisalpur Fish Aquarium & Ornamental Fish Hatchery at Bisalpur Reservoir | 16.03.2018 | 565.00 | 160.12 | 25.07.2019 | 06.09.2019 | 538.35 | Final |
| 31 | Tonk | Malpura | Hort. | RKVY | Const. of Compound wall, at Center of Exellancy Thadoli Distt. Tonk | 26.10.2015 | 156.00 | 75.14 | 31.03.2021 | | 124.70 | Final |
| | | | | | Const. of Various works Center of excellence Thadoli Under Package Todaraisingh-01/2018-19 | | | | | | | |
| 32 | Tonk | Malpura | Hort. | RKVY | 1-Construction of Administrative Block at Center of Excellence Thadoli | 24.02.2018 | 70.00 | 70.00 | 18.10.2019 | 14.10.2019 | 54.57 | Comp |
| 33 | Tonk | Malpura | Hort. | RKVY | 2-Construction of Guest House at 1st Floor of Adminstrative Block Center of Excellance Thadoli | 24.02.2018 | 45.00 | 45.00 | 18.10.2019 | 14.10.2019 | 34.37 | Comp |
| 34 | Tonk | Malpura | Hort. | RKVY | 3-Const.of Guard Room at Center of Exceelence Thadoli Distt. Tonk | 24.02.2018 | 2.00 | 2.00 | 18.10.2020 | | 0.00 | NotStart due to land dispute |
| 35 | Tonk | Malpura | Hort. | RKVY | 4-Const.of Drip Automation Room at Center of Exceelence Thadoli Distt. Tonk | 24.02.2018 | 2.00 | 0.46 | 18.10.2019 | 14.10.2019 | 1.54 | Comp |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|---------|---------|---|---|---------------|---------------|---------------|---------------------|-----------------------|----------------|------------------------|
| | | | | | | Date | Amount | | | | | |
| 36 | Tonk | Malpura | Hort. | RKVY | 5-Const.of open plate form at Center of Exceelence Thaodi Distt. Tonk | 24.02.2018 | 5.60 | 1.98 | 18.10.2019 | 14.10.2019 | 3.62 | Comp |
| 37 | Tonk | Malpura | Hort. | RKVY | 6-Const of B.T. Road Thadoli to Center of Exceelence Thadoli | 24.02.2018 | 82.25 | 67.32 | 18.10.2020 | | 14.93 | WIP |
| 38 | Tonk | Malpura | Hort. | RKVY | 7-Const of C.C. Road at Center of Exceelence Thadoli | 24.02.2018 | 80.00 | 80.00 | 18.10.2020 | | 78.01 | WIP |
| | | | | | Total | | 286.85 | 266.76 | | | 187.04 | |
| 39 | Tonk | Malpura | Ani.Hus | Other | Const. of Veterinary institute Tordi | 03.05.2018 | 24.05 | 13.27 | 05.06.2019 | | 10.78 | finishing work |
| 40 | Tonk | Malpura | Ani.Hus | Other | Const. of Veterinary institute More | 18.08.2017 | 24.05 | 24.05 | 20.08.2018 | 20.08.2018 | 18.90 | Final |
| 41 | Tonk | GGC | Ani.Hus | Other | (2)Veterinary Institute at Ramgarh Murada | 18.08.2017 | 24.05 | 3.62 | 08.06.2018 | 30.05.2019 | 21.38 | Final |
| | | | | | Const. of Various Building works of Veterinary Sub Centers - Parana & Veterenary Hospital – Natwada Distt. Tonk under Package-02/2019-20 | | | | | | | |
| 42 | Tonk | Newai | Ani.Hus | Other | 1-VETERENARY HOSPITAL- Natwada | 20.08.2018 | 30.00 | 29.90 | 25.08.2020 | | 0.10 | Withdrw |
| 43 | Tonk | Newai | Ani.Hus | Other | 2-VETERENARY Sub Center-Parana | 20.08.2018 | 12.00 | 12.00 | 25.08.2020 | 10.11.2020 | 11.34 | final |
| | | | | | Total | | 42.00 | 41.90 | | | 11.44 | |
| | | | | | Const. of Various Building works of Veterinary Sub Centers - Palda & Veterenary Hospital – Darda hind Distt. Tonk under Package-03/2019-20 | | | | | | | |
| 44 | Tonk | Newai | Ani.Hus | Other | 1-VETERENARY HOSPITAL- Darda hind | 20.08.2018 | 30.00 | 30.00 | 25.08.2020 | 05.12.2020 | 21.20 | comp |
| 45 | Tonk | Newai | Ani.Hus | Other | 2-VETERENARY Sub Center-Palda | 20.08.2018 | 12.00 | 12.00 | 25.08.2020 | 05.12.2020 | 6.63 | comp |
| | | | | | Total | | 42.00 | 42.00 | | | 27.83 | |
| | | | | | Const. of Various Building works of Veterinary Sub Centers – Kunder, Balithal, Sureli Distt. Tonk under Package-05/2019-20 | | | | | | | |
| 46 | Tonk | Uniyara | Ani.Hus | Other | 1-VETERENARY Sub Center- Sureli | 20.08.2018 | 12.00 | 12.00 | 20.08.2020 | 20.11.2020 | 10.90 | comp |
| 47 | Tonk | Uniyara | Ani.Hus | Other | 2-VETERENARY Sub Center- Kunder | 20.08.2018 | 12.00 | 12.00 | 20.08.2020 | | 7.29 | finishing work |
| 48 | Tonk | Uniyara | Ani.Hus | Other | 3-VETERENARY Sub Center- Balithal | 20.08.2018 | 12.00 | 12.00 | 20.08.2020 | | 0.00 | Land dispute |
| | | | | | Total | | 36.00 | 36.00 | | | 18.19 | |
| | | | | | Const. of Various Building works of Veterinary Sub Centers – Choru, Haidaripura Distt. Tonk under Package-04/2019-20 | | | | | | | |
| 49 | Tonk | Uniyara | Ani.Hus | Other | 1-VETERENARY Sub Center- Choru | 20.08.2018 | 12.00 | 12.00 | 20.08.2020 | | 6.19 | finishing works |
| 50 | Tonk | Uniyara | Ani.Hus | Other | 2-VETERENARY Sub Center- Haidaripura | 20.08.2018 | 12.00 | 12.00 | 20.08.2020 | | 0.00 | foundation works |
| | | | | | Total | | 24.00 | 24.00 | | | 6.19 | |
| | | | | | Const. of Various Building Works Under pkg.01/Tonk/2019-20 Dist. Tonk | | | | | | | |
| 51 | Tonk | Malpura | Ani.Hus | Other | 1-VETERENARY Sub Center- Bhansu | 20.08.2018 | 12.00 | 12.00 | 29.08.2020 | | 7.85 | comp |
| 52 | Tonk | Malpura | Ani.Hus | Other | 2-VETERENARY Sub Center- Laxmipura | 20.08.2018 | 12.00 | 12.00 | 29.08.2020 | | 0.00 | land dispute |
| 53 | Tonk | Malpura | Ani.Hus | Other | 3-VETERENARY Sub Center- Bhanwata | 20.08.2018 | 12.00 | 12.00 | 29.08.2020 | | 7.52 | comp |
| | | | | | Total | | 36.00 | 36.00 | | | 15.37 | |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|---------|---------|---|--|---------------|--------------|--------------|---------------------|-----------------------|----------------|------------------------|
| | | | | | | Date | Amount | | | | | |
| | | | | | Const. of Various Building Works Under pkg.02/Tonk/2019-20 Dist. Tonk | | | | | | | |
| 54 | Tonk | Malpura | Ani.Hus | Other | 1-VETERENARY Sub Center- Khareda | 20.08.2018 | 12.00 | 12.00 | 11.08.2020 | | 8.52 | comp |
| 55 | Tonk | Malpura | Ani.Hus | Other | 2-VETERENARY Sub Center- Botunda | 20.08.2018 | 12.00 | 12.00 | 11.08.2020 | | 8.57 | comp |
| 56 | Tonk | Malpura | Ani.Hus | Other | 3-VETERENARY Sub Center- Banseda | 20.08.2018 | 12.00 | 12.00 | 11.08.2020 | | 8.69 | comp |
| 57 | Tonk | Malpura | Ani.Hus | Other | 4-VETERENARY Sub Center- Chhanwas surya | 20.08.2018 | 12.00 | 12.00 | 11.08.2020 | | 8.82 | comp |
| | | | | | Total | | 48.00 | 48.00 | | | 34.60 | |
| | | | | | Const. of Various Building Works Under pkg.03/Tonk/2019-20 Dist. Tonk | | | | | | | |
| 58 | Tonk | Malpura | Ani.Hus | Other | 1-VETERENARY Sub Center- Kuhadabujurg | 20.08.2018 | 12.00 | 12.00 | 29.08.2020 | | 0.00 | Withdrw |
| 59 | Tonk | Malpura | Ani.Hus | Other | 2-VETERENARY Sub Center- Mandolai | 20.08.2018 | 12.00 | 12.00 | 29.08.2020 | | 0.00 | Withdrw |
| 60 | Tonk | Malpura | Ani.Hus | Other | 3-VETERENARY Sub Center- Maghoganj | 20.08.2018 | 12.00 | 12.00 | 29.08.2020 | 02.11.2020 | 9.99 | Final |
| | | | | | Total | | 36.00 | 36.00 | | | 9.99 | |
| | | | | | Const. of Various Building Works Under pkg.04/Tonk/2019-20 Dist. Tonk | | | | | | | |
| 61 | Tonk | Malpura | Ani.Hus | Other | 1-VETERENARY HOSPITAL- Nagar | 20.08.2018 | 30.00 | 15.29 | 11.05.2020 | | 14.71 | finsing works |
| 62 | Tonk | Malpura | Ani.Hus | Other | 2-VETERENARY Sub Center- Navrangpura | 20.08.2018 | 12.00 | 12.00 | 11.05.2020 | | 0.00 | Withdrw |
| 63 | Tonk | Malpura | Ani.Hus | Other | 3-VETERENARY Sub Center- Chabrana | 20.08.2018 | 12.00 | 12.00 | 11.05.2020 | | 0.00 | land dispute |
| 64 | Tonk | Malpura | Ani.Hus | Other | 4-VETERENARY Sub Center- Deval | 20.08.2018 | 12.00 | 12.00 | 11.05.2020 | | 8.68 | Comp |
| | | | | | Total | | 66.00 | 51.29 | | | 23.39 | |
| | | | | | Const. of Various Building Works Under pkg.05/Tonk/2019-20 Dist. Tonk | | | | | | | |
| 65 | Tonk | Deoli | Ani.Hus | Other | 1-VETERENARY HOSPITAL- Rajkot | 20.08.2018 | 30.00 | 30.00 | 22.10.2020 | | 29.57 | Final |
| 66 | Tonk | Deoli | Ani.Hus | Other | 2-VETERENARY Sub Center- Khawaspura | 20.08.2018 | 12.00 | 12.00 | 22.10.2020 | | 11.76 | Final |
| 67 | Tonk | Deoli | Ani.Hus | Other | 3-VETERENARY Sub Center- Santhali | 20.08.2018 | 12.00 | 12.00 | 22.10.2020 | | 0.00 | Withdrw |
| | | | | | Total | | 54.00 | 54.00 | | | 41.33 | |
| | | | | | Const. of Various Building Works & Supply of Furniture Under Pkg.06/Tonk/2019-20Dist.Tonk | | | | | | | |
| 68 | Tonk | Deoli | Ani.Hus | Other | 1-VETERENARY Sub Center- Dabar kalan | 20.08.2018 | 12.00 | 12.00 | 30.08.2020 | | 7.35 | comp |
| 69 | Tonk | Deoli | Ani.Hus | Other | 2-VETERENARY Sub Center- Hisampur | 20.08.2018 | 12.00 | 12.00 | 30.08.2020 | | 5.96 | comp |
| 70 | Tonk | Deoli | Ani.Hus | Other | Supply of Furniture at veterenary hospital | 20.08.2018 | 4.00 | 4.00 | 06.08.2020 | 25.07.2020 | 3.94 | Comp |
| | | | | | Total | | 28.00 | 28.00 | | | 17.25 | |
| | | | | | Const. of Various Building Works Under pkg.07/Tonk/2019-20 Dist. Tonk | | | | | | | |
| 71 | Tonk | Deoli | Ani.Hus | Other | 1-VETERENARY Sub Center- Gurai | 20.08.2018 | 12.00 | 12.00 | 09.08.2020 | | 8.24 | comp |
| 72 | Tonk | Deoli | Ani.Hus | Other | 2-VETERENARY Sub Center- Dhuwa kalan | 20.08.2018 | 12.00 | 12.00 | 09.08.2020 | | 6.32 | comp |
| 73 | Tonk | Deoli | Ani.Hus | Other | 3-VETERENARY Sub Center- Charnet | 20.08.2018 | 12.00 | 12.00 | 09.08.2020 | | 7.00 | comp |
| 74 | Tonk | Deoli | Ani.Hus | Other | 4-VETERENARY Sub Center- Maharaj kanwarpura | 20.08.2018 | 12.00 | 12.00 | 09.08.2020 | | 0.00 | Withdrw |
| | | | | | Total | | 48.00 | 48.00 | | | 21.56 | |
| | | | | | Const. of Various Building Works Under pkg.08/Tonk/2019-20 Dist. Tonk | | | | | | | |
| 75 | Tonk | Deoli | Ani.Hus | Other | 1-VETERENARY Sub Center- Kanwada | 20.08.2018 | 12.00 | 5.72 | 30.08.2020 | | 6.28 | finsing works |
| 76 | Tonk | Deoli | Ani.Hus | Other | 2-VETERENARY Sub Center- badoli | 20.08.2018 | 12.00 | 12.00 | 30.08.2020 | | 0.00 | Withdrw |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|-------|-----------|---|---|---------------|---------------|---------------|---------------------|-----------------------|----------------|------------------------|
| | | | | | | Date | Amount | | | | | |
| 77 | Tonk | Deoli | Ani.Hus | Other | 3-VETERENARY Sub Center- Chandsinghpura | 20.08.2018 | 12.00 | 12.00 | 30.08.2020 | | 0.00 | Withdrw |
| 78 | Tonk | Deoli | Ani.Hus | Other | 4-VETERENARY Sub Center- Junia | 20.08.2018 | 12.00 | 12.00 | 30.08.2020 | | 0.00 | Withdrw |
| | | | | | Total | | 48.00 | 41.72 | | | 6.28 | |
| | | | | | Const. of Various Building Works Under Package-01/2018-19/ Sawaimadhopur | | | | | | | |
| 79 | Tonk | SWM | MDF Other | MDF | 1-Const. of L/R Khirmi Road to Gurjar ki dhani badagoan under kums Sawaimadhopur | 17.07.2018 | 30.00 | 6.81 | 15.02.2020 | 14.02.2020 | 23.19 | Comp |
| 80 | Tonk | SWM | MDF Other | MDF | 2-Const. of Boundary wall with gate & check post at sub yard bhadoti kums Sawaimadhopur | 28.05.2018 | 28.80 | 7.23 | 15.02.2020 | 14.02.2020 | 21.57 | Comp |
| 81 | Tonk | SWM | MDF Other | MDF | 3-Const. of office building with tube well sub yard bhadoti under kums sawaimadhopur | 28.05.2018 | 32.00 | 12.23 | 15.08.2020 | | 19.77 | Comp |
| 82 | Tonk | SWM | MDF Other | MDF | 4-const. of internal road sub yard bhadoti under kums sawai madhopur | 28.05.2018 | 97.20 | 14.37 | 15.02.2020 | 14.02.2020 | 82.83 | Comp |
| 83 | Tonk | SWM | Hort. | RKVY | 5-Construction of Boundary Wall for Rajhans Unit Malarna, (Dist. - Sawai Madhopur) | 18.06.2018 | 138.60 | 80.29 | 15.08.2020 | | 58.31 | WIP |
| 84 | Tonk | SWM | Hort. | RKVY | 8-Const. of Gaurd Room under R.K.V.Y. at Nursery, Malarna Dungar. | 28.05.2018 | 4.80 | 4.80 | 15.08.2020 | | 0.00 | WIP |
| 85 | Tonk | SWM | Hort. | RKVY | 10-Const. of Office Building under R.K.V.Y. at Nursery, Malarna Dungar. | 28.05.2018 | 32.00 | 20.13 | 15.08.2020 | | 11.87 | WIP |
| 86 | Tonk | SWM | Hort. | RKVY | 11-Const of New Bore Well with water supply line, at Malarna Dungar Nursary, Dist. Sawai Madhopur | 28.05.2018 | 16.00 | 11.13 | 15.08.2020 | | 4.87 | WIP |
| 87 | Tonk | SWM | Hort. | RKVY | 6-Const. of Internal C.C. Road for Centernal of Excellence at Sawai Madhopur. | 28.08.2018 | 67.44 | 67.44 | 15.02.2020 | 07.02.2020 | 58.44 | Comp |
| 88 | Tonk | SWM | Hort. | RKVY | 7-Const. of Internal Gravel Road for Centernal of Excellence at Sawai Madhopur. | 28.08.2018 | 6.72 | 6.72 | 15.02.2020 | 07.02.2020 | 5.81 | Comp |
| 89 | Tonk | SWM | Hort. | RKVY | 9-Const. of Labour Shed with Urinal at COE, Sawaimadhopur. | 28.08.2018 | 6.75 | 6.75 | 15.02.2020 | 07.02.2020 | 6.75 | Comp |
| 90 | Tonk | SWM | Hort. | RKVY | 12-Const. of Worm Compost Unite at C.O.E. Sawai Madhopur | 28.08.2018 | 2.80 | 2.80 | 15.02.2020 | 07.02.2020 | 2.19 | Comp |
| 91 | Tonk | SWM | Hort. | RKVY | 13-Const. of Rain Water Harvesting System, at COE, at Sawaimadhopur | 28.08.2018 | 22.78 | 22.78 | 15.02.2020 | 07.02.2020 | 22.78 | Comp |
| | | | | | Total | | 485.89 | 263.48 | | | 318.38 | |
| 92 | Tonk | SWM | Hort. | RKVY | Supply of Furniture at COE SWM | 28.08.2018 | 15.60 | 15.60 | 15.02.2020 | 07.02.2020 | 6.22 | Comp |
| | | | | | Repair and renovation of various building works under pkg.04/2019-20/SWM Dist. Sawaimadhopur | | | | | | | |
| 93 | Tonk | SWM | KUMS Yard | KUMS | 1-Special Repair of Office Building at KUMS Sawai Madhopur | 03.10.2018 | 25.27 | 21.39 | 11.08.2020 | | 22.60 | Final |
| 94 | Tonk | SWM | Agri. | Other | 2-RENOVATION WORK OF Old HALL AT D.D. EXTANTION OFFICE SAWAI MADHOPUR | 10.01.2018 | 26.41 | 19.77 | 11.08.2020 | | 26.40 | Final |
| | | | | | Total | | 51.68 | 41.16 | | | 49.00 | |
| | | | | | Various works of Agri. Deptt. Sawaimadhopur & Gangapurcity (Distt. Sawaimadhopur) | | | | | | | |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|------|---------|---|---|---------------|--------------|--------------|---------------------|-----------------------|----------------|------------------------|
| | | | | | | Date | Amount | | | | | |
| 95 | Tonk | SWM | Agri. | Other | 1.RENOVATION WORK OF Old HALL AT D.D. EXTANTION OFFICE SAWAI MADHOPUR | 10.01.2018 | 26.11 | 19.69 | 11.08.2020 | | 0.00 | Withdrw |
| 96 | Tonk | SWM | Agri. | Other | 2.RENOVATION OF THE OFFICE BUIDLDING OF ASST. DIRECTOR SAWAIMADHOPR | 10.01.2018 | 25.69 | 2.87 | 11.08.2020 | 14.04.2017 | 25.69 | Final |
| 97 | Tonk | SWM | Agri. | Other | 3.APPROCH ROAD IN ASST. AG.DIRECTOR OFFICE SAWAI MADHOPUR | 10.01.2018 | 9.60 | 0.16 | 11.08.2020 | 14.04.2017 | 9.60 | Final |
| 98 | Tonk | SWM | Agri. | Other | 4.CONSTRUCTION OF EXTENSION A.D.OFFICE BUILDING GANGAPURCITY | 10.01.2018 | 23.88 | 6.16 | 11.08.2020 | 14.04.2017 | 23.07 | Final |
| | | | | | Total | | 85.28 | 28.88 | | | 58.36 | |
| 99 | Tonk | SWM | Ani.Hus | Other | Const. of Veterinary Institute at shyampura | 18.08.2017 | 24.05 | 24.05 | 28.10.2018 | 20.11.2019 | 21.72 | Final |
| | | | | | Const. of Various Building Works & Supply of Furniture Under Pkg.01 /SWM/2019-20 Dist. Sawaimadhpor | | | | | | | |
| 100 | Tonk | GGC | Ani.Hus | Other | 1-VETERENARY HOSPITAL- Bamanwas | 20.08.2018 | 30.00 | 30.00 | 06.06.2020 | | 0.00 | Withdrw |
| 101 | Tonk | GGC | Ani.Hus | Other | 2-VETERENARY HOSPITAL- Barnala | 20.08.2018 | 30.00 | 30.00 | 06.06.2020 | | 21.36 | Comp |
| 102 | Tonk | GGC | Ani.Hus | Other | 3-VETERENARY Sub Center- Badh mohanpur | 20.08.2018 | 12.00 | 12.00 | 06.06.2020 | | 11.73 | Comp |
| 103 | Tonk | GGC | Ani.Hus | Other | 4-VETERENARY Sub Center- Jaktana | 20.08.2018 | 12.00 | 12.00 | 06.06.2020 | | 0.00 | Withdrw |
| 104 | Tonk | GGC | Ani.Hus | Other | Supply of Furniture at veterenary hospital | 20.08.2018 | 15.00 | 15.00 | 06.06.2020 | 05.06.2020 | 9.98 | Comp |
| | | | | | Total | | 99.00 | 84.00 | | | 43.07 | |
| | | | | | Const. of Various Building Works Under pakg.02/SWM/2019-20 Dist. Sawaimadhpor | | | | | | | |
| 105 | Tonk | GGC | Ani.Hus | Other | 1-VETERENARY HOSPITAL- Malarna Chor | 20.08.2018 | 30.00 | 30.00 | 30.06.2020 | | 0.00 | Withdrw |
| 106 | Tonk | GGC | Ani.Hus | Other | 2-VETERENARY Sub Center- Bhadoti | 20.08.2018 | 12.00 | 12.00 | 30.06.2020 | | 0.00 | Withdrw |
| 107 | Tonk | GGC | Ani.Hus | Other | 3-VETERENARY Sub Center- Bagdoli | 20.08.2018 | 12.00 | 8.80 | 30.06.2020 | | 3.20 | finsing works |
| 108 | Tonk | GGC | Ani.Hus | Other | 4-VETERENARY Sub Center- Lakhampur | 20.08.2018 | 12.00 | 6.55 | 30.06.2020 | | 5.45 | finsing works |
| 109 | Tonk | GGC | Ani.Hus | Other | 5-VETERENARY Sub Center- Jolanda | 20.08.2018 | 12.00 | 12.00 | 30.06.2020 | | 0.00 | land dispute |
| 110 | Tonk | GGC | Ani.Hus | Other | 6-VETERENARY Sub Center- Shripura | | 12.00 | 12.00 | 30.06.2020 | | 0.00 | Plinth level |
| | | | | | Total | | 90.00 | 81.35 | | | 8.65 | |
| | | | | | Const. of Various Building Works Under pakg.03/SWM/2019-20 Dist. Sawaimadhpor | | | | | | | |
| 111 | Tonk | GGC | Ani.Hus | Other | 1-VETERENARY Sub Center- Chakbiloli | 20.08.2018 | 12.00 | 12.00 | 09.08.2020 | | 0.00 | withdrw |
| 112 | Tonk | GGC | Ani.Hus | Other | 2-VETERENARY Sub Center- Bichchhidona | 20.08.2018 | 12.00 | 12.00 | 09.08.2020 | | 8.60 | Finishing works |
| 113 | Tonk | GGC | Ani.Hus | Other | 3-VETERENARY Sub Center- Sankra | 20.08.2018 | 12.00 | 9.27 | 09.08.2020 | | 2.73 | Roof Level |
| 114 | Tonk | GGC | Ani.Hus | Other | 4-VETERENARY Sub Center- Maksudanpura | 20.08.2018 | 12.00 | 9.24 | 09.08.2020 | | 2.76 | Roof Level |
| | | | | | Total | | 48.00 | 42.51 | | | 14.09 | |
| | | | | | Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.06/2018-19 Assembly Gangapurcity, Distt. Sawaimadhpor | | | | | | | |
| 115 | Tonk | GGC | Ani.Hus | Other | 1-VETERENARY HOSPITAL- Talawara | 20.08.2018 | 30.00 | 15.78 | 14.11.2019 | 12.11.2019 | 26.84 | Final |
| 116 | Tonk | GGC | Ani.Hus | Other | 2-VETERENARY Sub Center- Totolai | 20.08.2018 | 12.00 | 3.65 | 14.11.2019 | 30.09.2019 | 10.23 | Final |
| 117 | Tonk | GGC | Ani.Hus | Other | 3-VETERENARY Sub Center- Medi | 20.08.2018 | 12.00 | 12.00 | 14.11.2019 | | 0.00 | Withdrw |
| | | | | | Total | | 54.00 | 31.43 | | | 37.07 | |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|-------------|-----------|---|---|---------------|----------------|----------------|---------------------|-----------------------|----------------|--|
| | | | | | | Date | Amount | | | | | |
| | | | | | Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.07/2018-19 Assembly Khandar Distt.Sawaimadhopur | | | | | | | |
| 118 | Tonk | SWM | Ani.Hus | Other | 1-VETERENARY HOSPITAL- Isarda | 20.08.2018 | 30.00 | 30.00 | 16.06.2020 | | 25.03 | comp |
| 119 | Tonk | SWM | Ani.Hus | Other | 2-VETERENARY Sub Center- Rawanzna Chor | 20.08.2018 | 12.00 | 9.37 | 16.06.2020 | | 2.63 | Plinth level |
| 120 | Tonk | SWM | Ani.Hus | Other | 3-VETERENARY Sub Center- Girdharpura | 20.08.2018 | 12.00 | 8.29 | 16.06.2020 | | 3.71 | finishing work |
| 121 | Tonk | SWM | Ani.Hus | Other | 4-VETERENARY Sub Center- Sarsop | 20.08.2018 | 12.00 | 9.82 | 16.06.2020 | | 2.18 | Lintel Level |
| 122 | Tonk | SWM | Ani.Hus | Other | 5-VETERENARY Sub Center-Mahapura | 20.08.2018 | 12.00 | 9.29 | 16.06.2020 | | 2.71 | Lintel Level |
| 123 | Tonk | SWM | Ani.Hus | Other | 6-VETERENARY Sub Center-Todara | 20.08.2018 | 12.00 | 8.63 | 16.06.2020 | | 3.37 | Roof Level |
| 124 | Tonk | SWM | Ani.Hus | Other | 7-VETERENARY Sub Center-Chitara | 20.08.2018 | 12.00 | 9.42 | 16.06.2020 | | 2.58 | Roof Level |
| | | | | | Total | | 102.00 | 84.82 | | | 42.21 | |
| | | | | | Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.08/2018-19 Assembly Sawaimadhopur Distt. Sawaimadhopur | | | | | | | |
| 125 | Tonk | SWM | Ani.Hus | Other | 1-VETERENARY Sub Center- Ajnoti | 20.08.2018 | 12.00 | 6.46 | 16.06.2020 | | 5.54 | Finishing works |
| 126 | Tonk | SWM | Ani.Hus | Other | 2-VETERENARY Sub Center-Dhanoli | 20.08.2018 | 12.00 | 6.20 | 16.06.2020 | | 5.80 | Finishing works |
| 127 | Tonk | SWM | Ani.Hus | Other | 3-VETERENARY Sub Center-Shyampura | 20.08.2018 | 12.00 | 9.57 | 16.06.2020 | | 2.43 | land dispute |
| 128 | Tonk | SWM | Ani.Hus | Other | 4-VETERENARY Sub Center-Kundera | 20.08.2018 | 12.00 | 12.00 | 16.06.2020 | | 0.00 | land dispute |
| 129 | Tonk | SWM | Ani.Hus | Other | 5-VETERENARY Sub Center-Jatwara Kalan | 20.08.2018 | 12.00 | 6.18 | 16.06.2020 | | 5.82 | Finishing works |
| 130 | Tonk | SWM | Ani.Hus | Other | 6-VETERENARY Sub Center-Sunari | 20.08.2018 | 12.00 | 6.13 | 16.06.2020 | | 5.87 | Finishing works |
| | | | | | Total | | 72.00 | 46.54 | | | 25.46 | |
| | | | | | Grand Total | | 7422.25 | 3216.00 | | | 4617.26 | |
| 1 | Bhilwara | Begun | KUMS Yard | KUMS Yard | S/R of farmer rest house | 18-03-2016 | 7.92 | | 13-03-2017 | 28-02-2019 | 2.89 | Work complete & Final bil to be paid |
| 2 | Bhilwara | Begun | KUMS Yard | KUMS Yard | Const. of cow catcher | 18-03-2016 | 6.00 | | 13-03-2017 | 28-02-2019 | 1.89 | Work complete and final bill to be paid |
| 3 | Bhilwara | Begun | KUMS Yard | KUMS Yard | Const. of retro reflector board | 18-03-2016 | 4.00 | | 13-03-2017 | | 0.24 | New location of gate to be decided by Kums/MLA Committee work stoped by contractor |
| 4 | Bhilwara | Begun | KUMS YARD | KUMS YARD | Const. of check post Sub Yard Parsoli | 18-03-2016 | 6.12 | | 13-03-2017 | 28-02-2019 | 2.84 | Work complete & Final bil to be paid |
| 5 | Bhilwara | Begun | KUMS YARD | KUMS YARD | Const. of covered auction plat form Sub Yard Parsoli | 18-03-2016 | 42.90 | | 13-03-2017 | 15-03-2021 | 20.38 | Work complete & Final bil to be paid |
| 6 | Bhilwara | Chittorgarh | KUMS Yard | KUMS Yard | Specials Repair of Internal Road Form Main Gate to F&V Yard Chittorgarh | 01-09-2012 | 38.38 | | 29-05-2013 | | 2.92 | 50% Work Completed this case under A.C.D. |
| 7 | Bhilwara | Nimbahera | KUMS Yard | KUMS Yard | Construction of C.C. road Surrounding existing wheat Covered Auction Platfarm at KUMS Nimbahera | 13-12-2019 | 29.20 | 24.88 | 08-12-2020 | 15-07-2020 | 23.54 | Work completed & Final |
| 8 | Bhilwara | Nimbahera | KUMS Yard | KUMS Yard | Construction of new self supporting metal roofing dome in main mandi yard at KUMS Nimbahera | 13-12-2019 | 165.63 | 129.84 | 08-12-2020 | 17-08-2020 | 143.80 | Work completed & Final |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|-----------|-----------|---|--|---------------|--------|--------------|---------------------|-----------------------|----------------|---|
| | | | | | | Date | Amount | | | | | |
| 9 | Bhilwara | Nimbahera | KUMS Yard | KUMS Yard | construction of assaying/ grading lab at kums Nimbahera | 24-01-2020 | 22.30 | 22.30 | 19-01-2021 | 07-01-2021 | 15.20 | Work completed & Final |
| 10 | Bhilwara | Kapasan | KUMS Yard | KUMS Yard | Covering of existing open auction platform (Half Portion 100'x30') at Sub Yard Akola Kums Kapasan | 03-12-2019 | 27.87 | 27.87 | 30-11-2020 | 25-11-2020 | 21.88 | Work completed & Final |
| 11 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | S/R of office Building KUMS BHL | 17-09-2013 | 8.76 | | 15-10-2016 | 11-01-2019 | 6.00 | Work complete & Final bil to be paid with package |
| 12 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Const. Of compound wall with gate & check post at new mandi yard paldi kums Bhilwara | 30-08-2012 | 140.59 | | 15-10-2016 | | 27.78 | Land disputed so work delay and Work stoped by contractor and F.S. not received |
| 13 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Repair and renovation of existing boundary wall at Kums Bhilwara | 21-08-2018 | 54.41 | 7.80 | 13-07-2020 | 12-07-2020 | 54.33 | Work Complete & finalised |
| 14 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Repair of water hut at Kums Bhilwara | 21-08-2018 | 4.36 | 0.69 | 13-07-2020 | 12-07-2020 | 4.34 | Work Complete & finalised |
| 15 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Repair of existing covered auction platform at Kums Bhilwara | 21-08-2018 | 40.47 | 6.52 | 13-07-2020 | 12-07-2020 | 36.81 | Work Complete & finalised |
| 16 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Const. of decorative gate at Grain Mandi Yard Kums Bhilwara | 21-08-2018 | 43.57 | 26.32 | 13-07-2020 | 12-07-2020 | 41.23 | Work Complete & finalised |
| 17 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Repari of various building at Kums Bhilwara | 21-08-2018 | 54.33 | 30.28 | 13-07-2020 | 12-07-2020 | 51.39 | Work Complete & finalised |
| 18 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Const. of boundary wall between main mandi Yard and F&V Yard at Kums Bhilwara | 21-08-2018 | 15.24 | 11.68 | 13-07-2020 | 12-07-2020 | 15.01 | Work Complete & finalised |
| 19 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Const. of Nali and water drainage system at sub yard F&V at Kums Bhilwara | 21-08-2018 | 29.84 | 19.38 | 13-07-2020 | 12-07-2020 | 22.27 | Work Complete & finalised |
| 20 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Repair of existing covered auction platform at F&V yard Kums Bhilwara | 21-08-2018 | 34.41 | 22.99 | 13-07-2020 | 12-07-2020 | 34.35 | Work Complete & finalised |
| 21 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Repair of existing shop at Sub yard Kotri Kums Bhilwara | 21-08-2018 | 16.67 | 6.52 | 13-07-2020 | 12-07-2020 | 16.64 | Work Complete & finalised |
| 22 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Const. of internal C.C. road and Drainage work at Sub yard Cotton yard Kums Bhilwara | 21-08-2018 | 399.63 | 202.51 | 27-12-2020 | 21-09-2020 | 290.94 | Work Complete & finalised |
| 23 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Repair and renovation of office building at Sub yard Asind Kums Bhilwara | 21-08-2018 | 17.02 | 8.78 | 13-07-2020 | 12-07-2020 | 16.08 | Work Complete & finalised |
| 24 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Const. of raising and fixing of raling at existing front boundary wall at Sub Yard Asind Kums Bhilwara | 21-08-2018 | 18.39 | 13.01 | 13-07-2020 | 12-07-2020 | 18.38 | Work Complete & finalised |
| 25 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Const. of remaining boundary wall & raising of existing boundary wall sub yard Kotri Kums Bhilwara | 24-07-2020 | 23.05 | 13.83 | 23-06-2021 | | 12.30 | Masonry and Plaster work in progress |
| 26 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Const. of farmer rest house sub yard Kotri Kums Bhilwara | 24-07-2020 | 41.25 | 24.75 | 23-06-2021 | | 7.89 | Work upto roof level completed |
| 27 | Bhilwara | Bhilwara | KUMS Yard | KUMS Yard | Const. decorative gate at sub yard kotri kums Bhilwara | 24-07-2020 | 30.00 | 18.00 | 23-06-2021 | | 2.31 | Column casting work in progress |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|------------|-----------|---|---|---------------|--------|--------------|---------------------|-----------------------|----------------|--|
| | | | | | | Date | Amount | | | | | |
| 28 | Bhilwara | Pratapgarh | kums yard | kums yard | S/R of internal Road at Kums Pratapgarh | 07-06-2017 | 124.31 | 30.00 | 06-10-2018 | 06-10-2018 | 95.16 | Work completed and Final |
| 29 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of CC pavement over existing road in Kums Chhotisadri | 07-06-2017 | 79.81 | | 31-10-2018 | 17-12-2018 | 77.00 | Work completed and Final bill to paid due to F.S. not received |
| 30 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of CC pavement front side of shop cum godown upto Tree in Kums Chhotisadri | 07-06-2017 | 79.87 | | 31-10-2018 | 17-12-2018 | 52.43 | Work completed and Final bill to paid & FS not received |
| 31 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of Drainage System at Kums Chhoti sadri | 07-06-2017 | 38.80 | | 31-10-2018 | 17-12-2018 | 4.12 | Work completed and Final bill to paid FS not received |
| 32 | Bhilwara | Pratapgarh | kums yard | kums yard | Extension of office building at Kums Chhotisadri | 07-06-2017 | 60.89 | | 08-07-2018 | | 0.00 | Work Not started & contractor died |
| 33 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of toilet in various places (04) in kums Chhoti sadri | 07-06-2017 | 18.06 | | 08-07-2018 | 25-02-2019 | 2.96 | work complete & contractor died |
| 34 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of kisok (02) Nos and water hut at kums Chhoti sadri | 07-06-2017 | 10.15 | | 08-07-2018 | | 0.11 | Work Not started & contractor died |
| 35 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of water supply and tubewell at Kums Chhoti sadri | 07-06-2017 | 6.84 | | 08-07-2018 | 15-01-2019 | 3.71 | work completed & contractor died |
| 36 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of Self Supporting Metel Spider Type Roofing Dom Without, Truss, Purlins etc. On existing C.C. Roads in Grain Yards Kums Chhoti Sadri | 13-07-2018 | 82.82 | | 08-10-2019 | | 0.00 | 11 000 KV line to be shifted |
| 37 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of decorative gate with check post at Kums Chhoti Sadri | 13-07-2018 | 22.00 | | 08-10-2019 | | 0.08 | Work stoped by contractor |
| 38 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of over head tank with pipe fittings Kums Chhoti sadri | 13-07-2018 | 2.80 | | 08-10-2019 | | 0.00 | Work stoped by contractor |
| 39 | Bhilwara | Pratapgarh | kums yard | kums yard | S/R of Internal road in Sub-yard Arnod under KUMS, Pratapgarh Distt. Pratapgarh | 21-08-2017 | 31.71 | 11.83 | 06-06-2018 | 06-06-2018 | 20.04 | Work completed and Final |
| 40 | Bhilwara | Pratapgarh | kums yard | kums yard | S/R of Covered auction Teen Shade plateform (1 no) at sub yard Arnod under KUMS, Pratapgarh Distt. Pratapgarh | 21-08-2017 | 6.24 | 2.29 | 06-06-2018 | 06-06-2018 | 5.08 | Work completed and Final |
| 41 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of C.C. pavement in F&V Under Kums Pratapgarh | 03-11-2017 | 320.86 | 6.45 | 16-11-2019 | 25-02-2019 | 273.28 | Work completed and Final |
| 42 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of Covered Auction platfarm with DOM (02 Nos) Size 200x80 ft. by self supporting metel roofing without truss, purlins on ancillary support and C.C. at F&V under Kums Pratapgarh | 03-11-2017 | 302.78 | 4.80 | 16-11-2019 | 25-02-2019 | 256.78 | Work completed and Final |
| 43 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of tube well and water supply line at F&V Under Kums Pratapgarh | 03-11-2017 | 10.00 | 4.63 | 09-12-2018 | 12-07-2019 | 4.82 | Work complete & Final bil to be paid after FS available |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|------------|-----------|---|---|---------------|--------|--------------|---------------------|-----------------------|----------------|---|
| | | | | | | Date | Amount | | | | | |
| 44 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of Drainage system at F&V Under Kums Pratapgarh | 03-11-2017 | 50.87 | 3.50 | 09-12-2018 | 12-07-2019 | 31.85 | Work complete & Final bil to be paid after FS available |
| 45 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of over head tank with pipe fittings at F&V Under Kums Pratapgarh | 03-11-2017 | 25.50 | 0.43 | 09-12-2018 | 25-02-2019 | 18.98 | Work complete & Final bil to be paid after FS available |
| 46 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of water huts building (03 Nos) at F&V under Kums Pratapgarh | 03-11-2017 | 8.73 | 0.14 | 21-04-2019 | 19-04-2019 | 8.73 | Work completed and Final |
| 47 | Bhilwara | Pratapgarh | kums yard | kums yard | Cosnt. Of Toilet Block (02 Nos) at F&V Under Kums Pratapgarh | 03-11-2017 | 9.20 | 0.84 | 21-04-2019 | 19-04-2019 | 9.20 | Work completed and Final |
| 48 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of office building at F&V Under Kums Pratapgarh | 03-11-2017 | 102.34 | | 21-04-2019 | 19-04-2019 | 95.85 | Work completed and Final |
| 49 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of Canteen Building at F&V Under Kums Pratapgarh | 03-11-2017 | 40.21 | 0.81 | 21-04-2019 | 19-04-2019 | 38.28 | Work completed and Final |
| 50 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of decorative gate 01 Nos with check post at F&V at Under Kums Pratapgarh | 03-11-2017 | 22.00 | 0.01 | 21-04-2019 | 19-04-2019 | 18.12 | Work completed and Final |
| 51 | Bhilwara | Pratapgarh | kums yard | kums yard | Cosnt. Of Labour shed at F&V under Kums Pratapgarh | 03-11-2017 | 27.80 | 1.03 | 21-04-2019 | 19-04-2019 | 27.80 | Work completed and Final |
| 52 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of Kisok (02 Nos.) at F&V under Kums Pratapgarh | 03-11-2017 | 3.72 | | 21-04-2019 | 19-04-2019 | 0.00 | Work completed and Final |
| 53 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of office building in Sub Yard Arnod under KUMS Pratapgarh | 10-08-2018 | 60.89 | 9.24 | 13-02-2020 | 07-02-2020 | 53.68 | Work completed and Final |
| 54 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of C.C. Pavement in Sub Yard Arnod under KUMS Pratapgarh | 10-08-2018 | 99.73 | 11.61 | 13-02-2020 | 07-02-2020 | 90.25 | Work completed and Final |
| 55 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of Covered auction platform (02 Nos. Size 140x30 ft. & 100x30 ft) by Self supporting Metal Roofing Without Truss, Purlins on Ancilliary Support & CC in Sub & Yard Arnod under KUMS Pratapgarh | 10-08-2018 | 69.04 | 5.66 | 13-02-2020 | 07-02-2020 | 61.67 | Work completed and Final |
| 56 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of Tube well & water supply line in Sub & Yard Arnod under KUMS Pratapgarh | 10-08-2018 | 6.00 | 0.23 | 13-02-2020 | 07-02-2020 | 5.68 | Work completed and Final |
| 57 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of Check Post and Repairing / Raising of Boundary wall in Sub & Yard Arnod under KUMS Pratapgarh | 10-08-2018 | 12.96 | 1.66 | 13-02-2020 | 07-02-2020 | 12.26 | Work completed and Final |
| 58 | Bhilwara | Pratapgarh | kums yard | kums yard | Const. of toilet block and wter huts 2 Nos. at Sub yard Arnod Kums Pratapgarh | 10-08-2018 | 16.44 | 7.63 | 13-02-2020 | 07-02-2020 | 14.59 | Work completed and Final |
| 59 | Bhilwara | Pratapgarh | kums yard | kums yard | Earth filling and Construction C.C. raod at F&V Bagwas Kums Pratapgarh | 18-02-2020 | 229.18 | 137.50 | 26-04-2021 | | 105.74 | C.C. M-30 work completed |
| 60 | Bhilwara | Pratapgarh | kums yard | kums yard | M/L Road Raipur Kangarh road to Parnala under kums Pratapgarh | 18-03-2020 | 96.10 | 38.44 | 09-04-2021 | | 31.71 | B.T. work completed |
| 61 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of vaterinary Hospital/ Dispensary) at Sevanagar Distt. Pratapgarh | 18-08-2017 | 24.05 | 24.05 | 07-06-2018 | 05-01-2020 | 21.48 | Work complete and final |
| 62 | Bhilwara | Kapasan | Ani Hus | Ani Hus | Const. of vaterinary Hospital/ Dispensary) at Dindoli Distt. Chittorgarh | 18-08-2017 | 24.05 | 24.05 | 06-08-2018 | 29-11-2019 | 22.60 | Work complete and final |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|----------------|---------|---|---|---------------|--------|--------------|---------------------|-----------------------|----------------|-------------------------|
| | | | | | | Date | Amount | | | | | |
| 63 | Bhilwara | Begun | Ani Hus | Ani Hus | Const.of veterinary Hospital/ Dispensary) at Bhaisroadgarh Distt. Chittorgarh | 18-08-2017 | 24.05 | 24.05 | 06-08-2018 | 05-01-2020 | 23.65 | Work complete and final |
| 64 | Bhilwara | Begun | Ani Hus | Ani Hus | Const.of veterinary Hospital/ Dispensary) at Borav Distt. Chittorgarh | 18-08-2017 | 24.05 | 24.05 | 06-08-2018 | 29-11-2019 | 23.15 | Work complete and final |
| 65 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of Mukhya Mantri Tehsil Level Mobile Clinic (New Name : Pashudhan Arogya Chal Ekai) Hamirgarh | 23-12-2016 | 15.00 | 15.00 | 08-07-2018 | 11-02-2019 | 14.03 | Work complete and final |
| 66 | Bhilwara | Shahpura (BHL) | Ani Hus | Ani Hus | Const. of new / strengthening of veterinary institutions dispensary / Sub centre at Megrass (Banera) | 23-12-2016 | 8.00 | 8.00 | 24-08-2018 | 21-10-2018 | 8.00 | Work complete and final |
| 67 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of new / strengthening of veterinary institutions dispensary / Sub centre at Haripura (Mandal) | 23-12-2016 | 8.00 | 8.00 | 24-08-2018 | 27-02-2019 | 7.74 | Work complete and final |
| 68 | Bhilwara | Shahpura (BHL) | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at Khamor (Shahpura) | 18-08-2017 | 24.05 | 24.05 | 24-08-2018 | 26-02-2019 | 22.49 | Work complete and final |
| 69 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at paroli | 18-08-2017 | 24.05 | 24.05 | 27-08-2019 | 16-11-2019 | 23.31 | Work complete and final |
| 70 | Bhilwara | Bijolia | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at Chand ji ke kheri | 18-08-2017 | 24.05 | 24.05 | 07-06-2018 | 28-03-2019 | 23.88 | Work complete and final |
| 71 | Bhilwara | Gangapur (BHL) | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at Soniyana | 18-08-2017 | 24.05 | 24.05 | 15-06-2018 | 15-03-2019 | 21.69 | Work complete and final |
| 72 | Bhilwara | Shahpura (BHL) | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at Kothiya | 18-08-2017 | 24.05 | 24.05 | 24-08-2018 | 02-11-2018 | 22.80 | Work complete and final |
| 73 | Bhilwara | bhilwara | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at Luhariya | 18-08-2017 | 24.05 | 24.05 | 24-08-2018 | 27-02-2019 | 24.05 | Work complete and final |
| 74 | Bhilwara | Shahpura (BHL) | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at Raila | 18-08-2017 | 24.05 | 24.05 | 24-08-2018 | 25-02-2019 | 22.56 | Work complete and final |
| 75 | Bhilwara | Shahpura (BHL) | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at Dhikola | 18-08-2017 | 24.05 | 24.05 | 24-08-2018 | 26-02-2019 | 23.04 | Work complete and final |
| 76 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at Keriya | 18-08-2017 | 24.05 | 24.05 | 24-08-2018 | 02-12-2019 | 22.83 | Work complete and final |
| 77 | Bhilwara | Gangapur (BHL) | Ani Hus | Ani Hus | Veterinary institution dispensary / Sub centre at Jadol | 18-08-2017 | 24.05 | 24.05 | 04-04-2020 | 18-06-2020 | 21.02 | Work complete and final |
| 78 | Bhilwara | Mandalgarh | Ani Hus | Ani Hus | Const. of veterinary sub center at Suras constituency Mandalgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 23-01-2020 | 11.74 | Work complete and final |
| 79 | Bhilwara | Mandalgarh | Ani Hus | Ani Hus | Const. of veterinary sub center at Sarana constituency Mandalgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 23-01-2020 | 11.68 | Work complete and final |
| 80 | Bhilwara | Mandalgarh | Ani Hus | Ani Hus | Const. of veterinary sub center at Bikran constituency Mandalgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 23-01-2020 | 11.16 | Work complete and final |
| 81 | Bhilwara | Mandalgarh | Ani Hus | Ani Hus | Const. of veterinary sub center at Mohanpura constituency Mandalgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 23-01-2020 | 11.59 | Work complete and final |
| 82 | Bhilwara | Mandalgarh | Ani Hus | Ani Hus | Const. of veterinary sub center at Makredi constituency Mandalgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 23-01-2020 | 11.32 | Work complete and final |
| 83 | Bhilwara | Mandalgarh | Ani Hus | Ani Hus | Const. of veterinary sub center at Mangtala constituency Mandalgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 23-01-2020 | 11.62 | Work complete and final |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|----------------|---------|---|---|---------------|--------|--------------|---------------------|-----------------------|----------------|---|
| | | | | | | Date | Amount | | | | | |
| 84 | Bhilwara | Mandalgarh | Ani Hus | Ani Hus | Const. of veterinary sub center at Chhoti Bijolia (Bijolia Khurd) constituency Mandalgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 23-01-2020 | 11.42 | Work complete and final |
| 85 | Bhilwara | Deoli | Ani Hus | Ani Hus | Const. of veterinary Hospital at Ropan constituency Jahajpur | 20-08-2018 | 30.00 | 30.00 | 07-01-2020 | | 11.87 | Work upto roof level completed |
| 86 | Bhilwara | Deoli | Ani Hus | Ani Hus | Const. of veterinary Sub center at Bharni kalan constituency Jahajpur | 20-08-2018 | 12.00 | 12.00 | 07-01-2020 | 27-02-2020 | 11.62 | Work complete and final bill to be paid |
| 87 | Bhilwara | Deoli | Ani Hus | Ani Hus | Const. of veterinary Sub center at Taloda constituency Jahajpur | 20-08-2018 | 12.00 | 12.00 | 07-01-2020 | 27-02-2020 | 11.33 | Work complete and final bill to be paid |
| 88 | Bhilwara | Deoli | Ani Hus | Ani Hus | Const. of veterinary Sub center at Ulela constituency Jahajpur | 20-08-2018 | 12.00 | 12.00 | 07-01-2020 | 27-02-2020 | 11.44 | Work complete and final bill to be paid |
| 89 | Bhilwara | Deoli | Ani Hus | Ani Hus | Const. of veterinary Sub center at Phalasiya constituency Jahajpur | 20-08-2018 | 12.00 | 12.00 | 07-01-2020 | 27-02-2020 | 11.67 | Work complete and final bill to be paid |
| 90 | Bhilwara | Deoli | Ani Hus | Ani Hus | Const. of veterinary Sub center at Dhaud constituency Jahajpur | 20-08-2018 | 12.00 | 12.00 | 07-01-2020 | 27-02-2020 | 11.32 | Work complete and final bill to be paid |
| 91 | Bhilwara | Deoli | Ani Hus | Ani Hus | Const. of veterinary Sub center at Kothaj constituency Jahajpur | 20-08-2018 | 12.00 | 12.00 | 07-01-2020 | 27-02-2020 | 11.78 | Work complete and final bill to be paid after funds available |
| 92 | Bhilwara | Gangapur (BHL) | Ani Hus | Ani Hus | Const. of veterinary sub center at Mahendragarh constituency Sahara | 20-08-2018 | 12.00 | 12.00 | 15-03-2020 | 12-03-2020 | 11.92 | Work complete and final |
| 93 | Bhilwara | Gangapur (BHL) | Ani Hus | Ani Hus | Const. of veterinary sub center at Khankhala constituency Sahara | 20-08-2018 | 12.00 | 12.00 | 15-03-2020 | 12-03-2020 | 11.96 | Work complete and final |
| 94 | Bhilwara | Gangapur (BHL) | Ani Hus | Ani Hus | Const. of veterinary sub center at Mazawas constituency Sahara | 20-08-2018 | 12.00 | 12.00 | 15-03-2020 | 12-03-2020 | 11.98 | Work complete and final |
| 95 | Bhilwara | Gangapur (BHL) | Ani Hus | Ani Hus | Const. of veterinary sub center at Bharak constituency Sahara | 20-08-2018 | 12.00 | 12.00 | 15-03-2020 | 12-03-2020 | 12.00 | Work complete and final |
| 96 | Bhilwara | Gangapur (BHL) | Ani Hus | Ani Hus | Const. of veterinary sub center at Galwa constituency Sahara | 20-08-2018 | 12.00 | 12.00 | 15-03-2020 | 12-03-2020 | 11.72 | Work complete and final |
| 97 | Bhilwara | Gangapur (BHL) | Ani Hus | Ani Hus | Const. of veterinary sub center at Nathdiyaas constituency Sahara | 20-08-2018 | 12.00 | 12.00 | 15-03-2020 | 12-03-2020 | 11.60 | Work complete and final |
| 98 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of veterinary Hospital at Hamirgarh constituency Mandal | 20-08-2018 | 30.00 | 30.00 | 15-03-2020 | 12-03-2020 | 29.39 | Work complete and final |
| 99 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of veterinary Sub center at Suraas constituency Mandal | 20-08-2018 | 12.00 | 12.00 | 15-03-2020 | 12-03-2020 | 11.44 | Work complete and final |
| 100 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of veterinary Sub center at Kalukhera constituency Mandal | 20-08-2018 | 12.00 | 12.00 | 15-03-2020 | 12-03-2020 | 12.00 | Work complete and final |
| 101 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of veterinary Sub center at Aamaligarh constituency Mandal | 20-08-2018 | 12.00 | 12.00 | 15-03-2020 | 12-03-2020 | 11.56 | Work complete and final |
| 102 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of veterinary Hospital at Pratappura constituency Asind | 20-08-2018 | 30.00 | 30.00 | 15-01-2020 | 05-01-2020 | 28.59 | Work complete final bill to be paid |
| 103 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of veterinary Sub center at Thal Kalna constituency Madalgarh | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | | 0.00 | Place replacement recently |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|----------------|---------|---|---|---------------|--------|--------------|---------------------|-----------------------|----------------|-------------------------------------|
| | | | | | | Date | Amount | | | | | |
| 104 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of veterinary Sub center at Barsani constituency Asind | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | | 6.98 | Finishing work in progress |
| 105 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of veterinary Sub center at Suraaj constituency Asind | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 13-03-2020 | 11.99 | Work complete final bill to be paid |
| 106 | Bhilwara | Bhilwara | Ani Hus | Ani Hus | Const. of veterinary Sub center at Beyei constituency Jahajpur | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | | 0.00 | Place replacement recently |
| 107 | Bhilwara | Shahpura (BHL) | Ani Hus | Ani Hus | Const. of veterinary Sub center at Rehad constituency Shahpura | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | | 4.48 | Work upto roof level completed |
| 108 | Bhilwara | Shahpura (BHL) | Ani Hus | Ani Hus | Const. of veterinary Sub center at Lulaas constituency Shahpura | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 12-01-2020 | 11.99 | Work complete final bill to be paid |
| 109 | Bhilwara | Shahpura (BHL) | Ani Hus | Ani Hus | Const. of veterinary Sub center at Bhojpur constituency Shahpura | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 13-03-2020 | 11.55 | Work complete final bill to be paid |
| 110 | Bhilwara | Chittorgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Rewliya Khurd constituency Chittorgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 02-01-2020 | 10.92 | Work complete and final |
| 111 | Bhilwara | Chittorgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Samari constituency Chittorgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 05-11-2019 | 6.89 | Work complete and final |
| 112 | Bhilwara | Chittorgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Kuthna constituency Chittorgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 05-11-2019 | 10.60 | Work complete and final |
| 113 | Bhilwara | Chittorgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Aawalheda constituency Chittorgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 05-11-2019 | 11.13 | Work complete and final |
| 114 | Bhilwara | Chittorgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Bhalundi constituency Chittorgarh | 20-08-2018 | 12.00 | 12.00 | 07-11-2019 | 05-11-2019 | 10.81 | Work complete and final |
| 115 | Bhilwara | Kapasan | Ani Hus | Ani Hus | Const. of veterinary Sub center at Lunera constituency Kapasan | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 20-10-2019 | 10.63 | Work complete and final |
| 116 | Bhilwara | Kapasan | Ani Hus | Ani Hus | Const. of veterinary Sub center at Unchha constituency Kapasan | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 07-01-2020 | 11.48 | Work complete and final |
| 117 | Bhilwara | Kapasan | Ani Hus | Ani Hus | Const. of veterinary Sub center at Chittoria constituency Kapasan | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 22-12-2019 | 10.91 | Work complete and final |
| 118 | Bhilwara | Kapasan | Ani Hus | Ani Hus | Const. of veterinary Sub center at kunwaliya constituency Kapasan | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 13-01-2020 | 11.22 | Work complete and final |
| 119 | Bhilwara | Kapasan | Ani Hus | Ani Hus | Const. of veterinary Sub center at Jadana constituency Kapasan | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 10-10-2019 | 11.22 | Work complete and final |
| 120 | Bhilwara | Kapasan | Ani Hus | Ani Hus | Const. of veterinary Hospital at Kanwarpura constituency Kapasan | 20-08-2018 | 30.00 | 30.00 | 15-01-2020 | 10-10-2019 | 25.76 | Work complete and final |
| 121 | Bhilwara | Nimbahera | Ani Hus | Ani Hus | Const. of veterinary Sub center at Kelhi constituency Nimbahera | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 11-01-2020 | 11.77 | Work complete and final |
| 122 | Bhilwara | Nimbahera | Ani Hus | Ani Hus | Const. of veterinary Sub center at Minana/Mindana constituency Nimbahera | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 14-01-2020 | 11.88 | Work complete and final |
| 123 | Bhilwara | Nimbahera | Ani Hus | Ani Hus | Const. of veterinary Sub center at Khodip constituency Chittorgarh | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 11-01-2020 | 11.91 | Work complete and final |
| 124 | Bhilwara | Nimbahera | Ani Hus | Ani Hus | Const. of veterinary Sub center at Ranikhera constituency Nimbahera | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 11-01-2020 | 11.89 | Work complete and final |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|------------|---------|---|--|---------------|--------|--------------|---------------------|-----------------------|----------------|---|
| | | | | | | Date | Amount | | | | | |
| 125 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Badwai constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 03-01-2020 | 11.91 | Work complete and final |
| 126 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Nadakhera constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 12-01-2020 | 11.91 | Work complete and final |
| 127 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Negdiya constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 03-01-2020 | 11.69 | Work complete and final |
| 128 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Alood constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 11-01-2020 | 11.73 | Work complete and final |
| 129 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Delwaas constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 11-01-2020 | 11.78 | Work complete and final |
| 130 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Bilot constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 11-01-2020 | 11.91 | Work complete and final |
| 131 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Karasana constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 15-01-2020 | 11-01-2020 | 11.94 | Work complete and final |
| 132 | Bhilwara | Begun | Ani Hus | Ani Hus | Const. of veterinary Sub center at Gopalpura constituency Begun. | 20-08-2018 | 12.00 | 12.00 | 17-01-2020 | 19-09-2020 | 11.11 | Work complete and final |
| 133 | Bhilwara | Begun | Ani Hus | Ani Hus | Const. of veterinary Sub center at Samri Kalan constituency Begun. | 20-08-2018 | 12.00 | 12.00 | 17-01-2020 | 19-09-2020 | 11.36 | Work complete and final |
| 134 | Bhilwara | Begun | Ani Hus | Ani Hus | Const. of veterinary Hospital at Eklingpura constituency Begun. | 20-08-2018 | 30.00 | 30.00 | 17-01-2020 | 19-09-2020 | 25.88 | Work complete and final |
| 135 | Bhilwara | Begun | Ani Hus | Ani Hus | Const. of veterinary Hospital at Nandwai constituency Begun. | 20-08-2018 | 30.00 | 30.00 | 17-01-2020 | 19-09-2020 | 25.82 | Work complete and final |
| 136 | Bhilwara | Begun | Ani Hus | Ani Hus | Const. of veterinary Sub center at Lalaas constituency Begun | 20-08-2018 | 12.00 | 12.00 | 17-01-2020 | 19-09-2020 | 10.72 | Work complete and final |
| 137 | Bhilwara | Begun | Ani Hus | Ani Hus | Const. of veterinary Sub center at Borda constituency Begun. | 20-08-2018 | 12.00 | 12.00 | 17-01-2020 | | 0.00 | Land recently available but Contractor not interested to work |
| 138 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Hospital at Mokhampura Constituency Pratapgarh | 20-08-2018 | 30.00 | 30.00 | 17-03-2020 | 03-09-2020 | 20.93 | Work complete |
| 139 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at varmandal Constituency Pratapgarh | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 03-03-2020 | 9.95 | Work complete final bill to be paid |
| 140 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Pratappura Durgam Constituency Pratapgarh | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 08-03-2020 | 9.83 | Work complete final bill to be paid |
| 141 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Achalpur Constituency Pratapgarh | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 07-03-2020 | 10.01 | Work complete final bill to be paid |
| 142 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Jasdi Constituency Pratapgarh | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 13-03-2020 | 9.63 | Work complete final bill to be paid |
| 143 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Gopalpura Constituency Pratapgarh | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 07-03-2020 | 10.69 | Work complete final bill to be paid |
| 144 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Jajli Constituency Pratapgarh | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 03-09-2020 | 9.59 | Work complete |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|----------------|---------|---|--|---------------|--------|--------------|---------------------|-----------------------|----------------|---------------------------------------|
| | | | | | | Date | Amount | | | | | |
| 145 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Sakthli Khurd Constituency Pratapgarh | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 07-09-2020 | 4.07 | Work complete |
| 146 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Hospital at Devgarh Constituency Badisadri | 20-08-2018 | 30.00 | 30.00 | 17-03-2020 | 13-03-2020 | 20.59 | Work complete final bill to be paid |
| 147 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Bardiya Constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 07-09-2020 | 4.43 | Work complete |
| 148 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at paal Constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 03-03-2020 | 9.83 | Work complete final bill to be paid |
| 149 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Narayan Khera Constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 13-03-2020 | 8.77 | Work complete final bill to be paid |
| 150 | Bhilwara | BarisadrI | Ani Hus | Ani Hus | Const. of veterinary Sub center at Panmodi Constituency Badisadri | 20-08-2018 | 12.00 | 12.00 | 17-03-2020 | 13-03-2020 | 9.81 | Work complete final bill to be paid |
| 151 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Kesarpura Constituency Gatol | 20-08-2018 | 12.00 | 12.00 | 17-11-2019 | 02-09-2020 | 8.85 | Work complete |
| 152 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of veterinary Sub center at Gagrol Constituency Gatol | 20-08-2018 | 12.00 | 12.00 | 17-11-2019 | 18-03-2020 | 10.33 | Work complete final bill to be paid |
| 153 | Bhilwara | Dhariawad | Ani Hus | Ani Hus | Const. of veterinary Sub center at Naya Boria Constituency Dhariyawad | 20-08-2018 | 12.00 | 12.00 | 17-11-2019 | 18-03-2020 | 10.41 | Work complete final bill to be paid |
| 154 | Bhilwara | Dhariawad | Ani Hus | Ani Hus | Const. of veterinary Sub center at Gothra Constituency Dhariyawad | 20-08-2018 | 12.00 | 12.00 | 17-11-2019 | 18-03-2020 | 10.77 | Work complete final bill to be paid |
| 155 | Bhilwara | Dhariawad | Ani Hus | Ani Hus | Const. of veterinary Sub center at Aanat Constituency Dhariyawad | 20-08-2018 | 12.00 | 12.00 | 17-11-2019 | 02-03-2020 | 11.18 | Work complete final bill to be paid |
| 156 | Bhilwara | Dhariawad | Ani Hus | Ani Hus | Const. of veterinary Sub center at Ghadriyavas Constituency Dhariyawad | 20-08-2018 | 12.00 | 12.00 | 17-11-2019 | | 0.00 | Place replacement recently |
| 157 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of various veterinary sub center at Pepliya, | 20-12-2017 | 8.00 | 8.00 | 02-04-2020 | 17-03-2020 | 7.74 | Work completed and Final |
| 158 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of various veterinary sub center at Jadoli | 20-12-2017 | 8.00 | 8.00 | 02-04-2020 | 21-03-2020 | 7.35 | Work completed and Final |
| 159 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of various veterinary sub center at Chittordia | 20-12-2017 | 8.00 | 8.00 | 02-04-2020 | 17-03-2020 | 7.15 | Work completed and Final |
| 160 | Bhilwara | Pratapgarh | Ani Hus | Ani Hus | Const. of various veterinary sub center at Bhojpur | 20-12-2017 | 8.00 | 8.00 | 02-04-2020 | 17-03-2020 | 7.20 | Work completed and Final |
| 161 | Bhilwara | Shahpura (BHL) | other | other | Const. of meeting hall at Govt. College at Shahpura (under RUSA) | 29-06-2017 | 38.00 | 38.00 | 08-07-2018 | 22-12-2020 | 37.70 | Work completed and Final |
| 162 | Bhilwara | Bhilwara | hort. | hort. | Rep. of office building assi. Dir. Hori. Bhilwara | 17-12-2014 | 9.00 | 9.00 | 15-10-2016 | 31-03-2017 | 5.31 | Work completed & Final bil to be paid |
| 163 | Bhilwara | Chittorgarh | Other | Other | Const. of Main Brood Bank Tanks (with poly lining) | 02-06-2017 | 104.34 | 52.17 | 30-11-2019 | 24-12-2019 | 91.46 | Work complete final bill to be paid |
| 164 | Bhilwara | Chittorgarh | Other | Other | Const. of Rearing Tanks | 02-06-2017 | 32.49 | 16.25 | 30-11-2019 | 24-12-2019 | 26.80 | Work complete final bill to be paid |
| 165 | Bhilwara | Chittorgarh | Other | Other | Const. of Nursery Ponds | 02-06-2017 | 22.80 | 16.40 | 30-11-2019 | 24-12-2019 | 12.08 | Work complete final bill to be paid |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|-------------|-------|---|---|---------------|--------|--------------|---------------------|-----------------------|----------------|-------------------------------------|
| | | | | | | Date | Amount | | | | | |
| 166 | Bhilwara | Chittorgarh | Other | Other | Const. of Circular hatchery | 02-06-2017 | 32.54 | 16.27 | 30-11-2019 | 26-03-2019 | 11.92 | Work complete final bill to be paid |
| 167 | Bhilwara | Chittorgarh | Other | Other | Const. of Cemented Acclimatization Tank | 02-06-2017 | 4.80 | 2.40 | 30-11-2019 | 26-03-2019 | 2.06 | Work complete final bill to be paid |
| 168 | Bhilwara | Chittorgarh | Other | Other | Const. of Water Disease Lab | 02-06-2017 | 18.60 | 9.30 | 30-11-2019 | 26-03-2019 | 7.90 | Work complete final bill to be paid |
| 169 | Bhilwara | Chittorgarh | Other | Other | Const. of Office Building | 02-06-2017 | 35.80 | 17.90 | 30-11-2019 | 26-03-2019 | 19.26 | Work complete final bill to be paid |
| 170 | Bhilwara | Chittorgarh | Other | Other | Const. of Staff Quarter 2 Nos G. Floor | 02-06-2017 | 27.02 | 13.51 | 30-11-2019 | 27-06-2019 | 14.63 | Work complete final bill to be paid |
| 171 | Bhilwara | Chittorgarh | Other | Other | Const. of 2 Nos Chowkidar huts | 02-06-2017 | 13.38 | 6.69 | 30-11-2019 | 24-12-2019 | 10.82 | Work complete final bill to be paid |
| 172 | Bhilwara | Chittorgarh | Other | Other | Const. of Fish Feed Storage House (New) | 02-06-2017 | 23.33 | 11.67 | 30-11-2019 | 26-03-2019 | 10.81 | Work complete final bill to be paid |
| 173 | Bhilwara | Chittorgarh | Other | Other | Repair of existing fish feed storage house. | 02-06-2017 | 9.64 | 4.82 | 30-11-2019 | 26-03-2019 | 5.56 | Work complete final bill to be paid |
| 174 | Bhilwara | Chittorgarh | Other | Other | Const. of Brooder Farm Protection wall | 02-06-2017 | 47.72 | 23.86 | 30-11-2019 | 24-12-2019 | 36.07 | Work complete final bill to be paid |
| 175 | Bhilwara | Chittorgarh | Other | Other | Repair of existing tank | 02-06-2017 | 31.85 | 15.93 | 30-11-2019 | 24-12-2019 | 14.51 | Work complete final bill to be paid |
| 176 | Bhilwara | Chittorgarh | Other | Other | Const. of Tube well | 02-06-2017 | 12.00 | 6.00 | 15-11-2018 | 08-09-2018 | 8.74 | Work complete final bill to be paid |
| 177 | Bhilwara | Chittorgarh | Other | Other | Const. of Over Head Tank | 02-06-2017 | 20.00 | 20.00 | 15-11-2018 | 08-09-2018 | 15.43 | Work complete final bill to be paid |
| 178 | Bhilwara | Chittorgarh | Other | Other | Water supply, Drainage and electrification Work | 02-06-2017 | 13.00 | 6.50 | 15-11-2018 | 24-12-2019 | 4.76 | Work complete final bill to be paid |
| 179 | Bhilwara | Chittorgarh | Other | Other | Const. of Approach WBM Road | 02-06-2017 | 5.00 | 2.50 | 15-11-2018 | 26-03-2019 | 0.00 | Work complete final bill to be paid |
| 180 | Bhilwara | Chittorgarh | Other | Other | Construction of retaining wall at Brood Bank Ghambhiri DAM Distt. Chittorgarh | 04-02-2020 | 68.93 | 68.93 | 25-03-2021 | | 30.06 | Finishing work in progress |
| 181 | Bhilwara | Chittorgarh | Other | Other | Repairing and deepning of Open Well at Brood Bank Ghambhiri DAM Distt. Chittorgarh | 04-02-2020 | 6.74 | 6.74 | 25-03-2021 | | 0.00 | Excavation work completed |
| 182 | Bhilwara | Chittorgarh | Other | Other | Construction of remaining of boundary wall at Brood Bank Ghambhiri DAM Distt. Chittorgarh | 04-02-2020 | 9.77 | 9.77 | 25-03-2021 | | 3.06 | Finishing work in progress |
| 183 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of Main Gate at Centre of Excellency at Chittorgarh | 07-02-2018 | 25.00 | 25.00 | 05-10-2019 | 03-10-2019 | 24.96 | Work complete and final |
| 184 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of Platfarm at Centre of Excellency at Chittorgarh | 07-02-2018 | 3.36 | 3.36 | 05-10-2019 | 03-10-2019 | 3.30 | Work complete and final |
| 185 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of Tube well at Centre of Excellency at Chittorgarh | 07-02-2018 | 6.00 | 6.00 | 05-10-2019 | 26-03-2019 | 5.90 | Work complete and final |
| 186 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of Staff Qtr. 2 No. at Centre of Excellency at Chittorgarh | 07-02-2018 | 44.00 | 44.00 | 05-10-2019 | 03-10-2019 | 43.99 | Work complete and final |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|-------------|-------|---|---|---------------|--------|--------------|---------------------|-----------------------|----------------|---|
| | | | | | | Date | Amount | | | | | |
| 187 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of C.C. Road at Centre of Excellency at Chittorgarh | 07-02-2018 | 45.00 | 45.00 | 05-10-2019 | 03-10-2019 | 44.99 | Work complete and final |
| 188 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of Drip Automation room at Centre of Excellency at Chittorgarh | 07-02-2018 | 2.03 | 2.03 | 05-10-2019 | 26-03-2019 | 2.02 | Work complete and final |
| 189 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of Guard Room at Centre of Excellency at Chittorgarh | 07-02-2018 | 2.02 | 2.02 | 05-10-2019 | 26-03-2019 | 2.01 | Work complete and final |
| 190 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of Parking at Centre of Excellency at Chittorgarh | 07-02-2018 | 3.35 | 3.35 | 05-10-2019 | 03-10-2019 | 3.34 | Work complete and final |
| 191 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of Administrative block At Centre of Excellency at Chittorgarh | 07-02-2018 | 281.40 | 281.40 | 05-10-2019 | 03-10-2019 | 277.31 | Work complete and final |
| 192 | Bhilwara | Chittorgarh | Hort. | Hort. | Construction of Tubewell at Center of Excellency Chittorgarh | 22-10-2020 | 3.00 | 3.00 | 31-03-2021 | 05-03-2021 | 2.41 | Work Completed and finalised |
| 193 | Bhilwara | Chittorgarh | Hort. | Hort. | Const. of vermi compost unit at Center of Excellency Chittorgarh | 22-10-2020 | 4.45 | 4.45 | 31-03-2021 | 23-12-2020 | 3.31 | Work Completed and finalised |
| 194 | Bhilwara | Chittorgarh | Hort. | Hort. | Construction of Bank Building of Central Co-operative Bank Limited Chittorgarh (Raj.) | 13-08-2020 | 37.00 | 37.00 | 25-03-2021 | | 13.26 | Finishing work in progress |
| 195 | Bhilwara | Chittorgarh | TAD | TAD | Const. of Girls Ashram hostel (50 beded) at Bijaipur P.S. Chittorgarh Distt. Chittorgarh | 26-06-2018 | 260.00 | 260.00 | 16-03-2020 | | 178.85 | Finishing work in progress |
| 196 | Bhilwara | Pratapgarh | TAD | TAD | Const of Boundary wall at Sports Complex Pratapgarh | 14-08-2018 | 150.00 | 150.00 | 16-06-2020 | 02-07-2020 | 131.34 | Work completed |
| 197 | Bhilwara | Pratapgarh | TAD | TAD | Construction of Additional Dormitories in existing 30 Ashram Hostel in Accomodate 25 more students than the present strength under the scheme of hostel of ST girls & boys at Gothda | 13-01-2017 | 77.25 | 77.25 | 02-12-2017 | 07-01-2019 | 69.20 | Work completed & Final |
| 198 | Bhilwara | Pratapgarh | TAD | TAD | Construction of Additional Dormitories in existing 30 Ashram Hostel in Accomodate 25 more students than the present strength under the scheme of hostel of ST girls & boys at Ghanthali | 13-01-2017 | 77.46 | 77.46 | 02-12-2017 | 28-02-2019 | 34.75 | Work completed & Final bil to be paid and time extension to santion |
| 199 | Bhilwara | Pratapgarh | TAD | TAD | Repair & Const. of boundary wall at residential school at Pratapgarh. | 15-09-2017 | 11.56 | 11.56 | 15-08-2018 | 12-07-2018 | 0.00 | Work completed & Final |
| 200 | Bhilwara | Pratapgarh | TAD | TAD | Construction of 4 Doormatory with hall and toilet block at Girls hostel Kulthana Distt. Pratapgarh | 15-09-2017 | 63.03 | 57.55 | 04-11-2018 | 30-05-2019 | 50.56 | Work complete and final |
| 201 | Bhilwara | Pratapgarh | TAD | TAD | Additional Alteration of Anvetion Bhawan at Distt. Pratapgarh | 26-02-2018 | 23.37 | 23.37 | 11-11-2018 | 15-12-2018 | 23.37 | Work complete and final |
| 202 | Bhilwara | Pratapgarh | TAD | TAD | Additional Alteration of Anvetion Bhawan at Pratapgarh | 28-06-2019 | 10.00 | 10.00 | 02-01-2020 | 15-12-2019 | 10.00 | Work complete and final |
| 203 | Bhilwara | Pratapgarh | TAD | TAD | Const. of Submersible bridge on Araav river at Suhagpur veerpur road Distt. Pratapgarh | 01-08-2018 | 358.68 | 358.68 | 16-03-2020 | 12-03-2020 | 309.28 | Work complete and final |
| 204 | Bhilwara | Pratapgarh | TAD | TAD | Const. of two rooms with verandah and development of sports ground at Upper primery School Bamotar, Distt. Pratapgarh | 03-04-2018 | 12.00 | 12.00 | 16-03-2020 | 12-03-2020 | 9.90 | Work complete & final |
| 205 | Bhilwara | Pratapgarh | TAD | TAD | Construction of BT Road from Kotari to Jeerawata | 23-02-2019 | 119.54 | | | | 0.00 | F.S. awaited, Work order to be issued |

| S. No. | Division | KUMS | Head | Funded by (KUMS/ MDF/ NABARD/ Project/ Other) | Name of Work | Adm. Sanction | | F.S. 2020-21 | Stp. Date of compl. | Actual date of compl. | Exp. Upto date | Satge of Work/ Remarks |
|--------|----------|------------|------|---|--|---------------|-----------------|-----------------|---------------------|-----------------------|-----------------|------------------------------------|
| | | | | | | Date | Amount | | | | | |
| 206 | Bhilwara | Pratapgarh | TAD | TAD | Construction of Eklavya Model Day Boarding School at Peepalkhunt District Pratapgarh | 02-03-2019 | 1798.00 | 1798.00 | 06-12-2021 | | 972.45 | Work in progress |
| 207 | Bhilwara | Pratapgarh | TAD | TAD | Construction of boundary wall behind the Collector residence in new civil line at Pratapgarh | 25-09-2020 | 4.99 | 4.99 | 06-02-2021 | 25-01-2021 | 0.00 | Work Completed and to be finalised |
| 208 | Bhilwara | Pratapgarh | TAD | TAD | Const. of Multipurpose Girls Hostel TAD at Pratapgarh | 14-08-2018 | 532.83 | 532.83 | 16-06-2020 | | 98.09 | Ground floor 25% roof casted |
| | | | | | Total | | 9434.73 | 6593.29 | | | 6284.04 | |
| | | | | | | | | | | | | |
| | | | | | Circle (P&M) Total | | 27631.93 | 14709.27 | | | 15574.47 | |