

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, JAIPUR
Physical & Financial Progress of Construction works

Month :- March. 2021

Amt in Lacs

Circle-Jodhpur

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Supply of Furniture and AC with fitting in office of Joint Director Agriculture Marketing Department Division Jodhpur	14.08.19	14.17			14.17	0.00	0.00	Estimation work in progress
2	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Buitification of Divider portion from Check Post 2 to Sulabh Complex at Main mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	49.74	09-11-2020	18-01-2021	40.82	1.12	47.12	Finalised
3	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Tube well and laying of Pipe line at main mandi yard Mandore at Back side Rest House Under R.V.R.S. KUMS Jodhour (G)	14.08.19	18.96	09-11-2020	09-11-2020	17.62	1.16	4.52	Finalised
4	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Tube well and laying of Pipe line at main mandi yard Mandore at Back side mandi house (Staff Colony) Rest House Under R.V.R.S. KUMS Jodhour (G)	14.08.19	12.72	09-11-2020	03-12-2020	11.66	0.16	4.38	Finalised
5	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	RCC Boundary wall at Different Plases in Main mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	141.21	09-11-2020	18-01-2021	80.18	2.77	80.39	Finalised
6	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Water Tank Near Samudayak Bhawan in Main mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	4.00	09-11-2020	09-11-2020	3.55	0.00	3.07	Finalised
7	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Providing and Fixing of Angle on R.C.C. Pillar of seif support roof at Jeera Mandi Under R.V.R.S. KUMS Jodhour (G)	14.08.19	9.30	09-11-2020	09-11-2020	3.14	0.96	6.70	Finalised
8	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Covering of shop No. 24 to 36 & Various places from self support roof at Jeera Mandi Under R.V.R.S. KUMS Jodhour (G)	14.08.19	2.88	09-11-2020	09-11-2020	1.59	0.02	1.63	Finalised
9	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Covering of Open area back side shop No. 24 to 36 by self supported dome to godown at Jeera Mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	35.58	09-11-2020	09-11-2020	26.77	0.86	31.44	Finalised
10	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Sulabh Complex in front Agmark Laboratory at Jeera Mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	19.54	09-11-2020	09-11-2020	14.79	2.50	16.53	Finalised
11	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of 2 Nos. Urinal Block in front at Jeera Mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	4.60	09-11-2020	03-12-2020	2.62	0.47	4.04	Finalised
12	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Reparing of Various Urinal Block at Main mandi yard Mandore Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	12.60	09-11-2020	18-01-2021	11.65	0.92	9.58	Finalised
13	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Reparing of existing of 3 Gate Main mandi yard Mandore Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	9.00	09-11-2020	18-01-2021	8.25	2.23	6.54	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
14	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Repairing of Park Between Block C & D at Main mandi yard Mandore Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	10.00	09-11-2020	18-12-2020	9.17	0.60	8.33	Finalised
15	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Special Repair of Agmark Laboratory at Jeera Mandi yard Mandore Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	7.85	09-11-2020	09-11-2020	2.90	1.61	6.80	Finalised
16	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of E-Weight Bridge and room at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	25.00	03-11-2020	09-11-2020	22.32	3.62	21.71	Finalised
17	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of E-Weight Bridge and room at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	15.00	15-04-2020	13-10-2020	13.88	6.94	13.88	Finalised
18	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Kishan Kaleva Building at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	42.30	03-11-2020	03-11-2020	30.16	4.26	37.28	Finalised
19	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Parking area at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	63.95	03-11-2020			0.00	36.24	Finalised
20	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Bank Building at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	47.63	03-11-2020	03-11-2020	35.13	5.15	42.88	Finalised
21	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Sulabh Complex at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	19.54	03-11-2020	03-11-2020	13.25	0.38	16.95	Finalised
22	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Specail Repair B.T. Rpad back side ware house to 10 bigha F&V yard under RVRS KUMS Jodhpur (G)	14.08.19	12.80	24-03-2020	20-06-2020	11.10	0.00	9.38	Finalised
23	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Covering of parking area near Samudayak Bhawan in Main Mandi Yard Under RVRS KUMS Jodhpur (Grain).	30.10.19	32.60	22-05-2020	12-11-2020	27.80	5.00	31.03	Finalised
24	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Fluse causeway on approach road Gopasariya Under RVRS KUMS Jodhpur (Grain).	30.10.19	7.50	24-05-2020		5.96	1.56	1.56	Work in progress
25	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Replace sewerline back side Block E-II in Main Mandi Yard Under RVRS KUMS Jodhpur (Grain).	30.10.19	5.61	22-05-2020	12-11-2020	5.15	2.21	5.16	Finalised
26	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Rain Water Harvesting Structure at Sub Yard Office Building Osian Under RVRS KUMS Jodhpur (Grain).	02.07.19	5.00	24-06-2020	24-07-2020	4.84	0.00	4.28	Finalised
27	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Rain Water Harvesting Structure at Sub Yard Office Building Mathaniya Under RVRS KUMS Jodhpur (Grain).	02.07.19	5.00	24-06-2020	24-06-2020	4.88	0.00	4.43	Finalised
28	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	S&F Hand Wash Sainetization System in Main mandi yard Mandore		1.00		30-04-2020	1.00	0.00	1.00	Finalised
29	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	S & F Sainetization Box in Main mandi yard Mandore		0.90		30-04-2020	0.90	0.00	0.89	Finalised
30	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	S & F Sainetization Box in Jeera mandi & Mathanita Mandi		0.60		30-04-2020	0.60	0.00	0.59	Finalised
31	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	S & F 2 Nos. Vehicle Sainetization System in Main mandi yard Mandore		1.00		30-04-2020	0.90	0.00	0.99	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
32	Jodhpur-I	Jodhpur (G)	KUMS Road	KUMS	Construction of Link Road Muslim Basti to Gulab Gausala via Mali Samaj Kutiya Under KUMS Jodhpur (Grain)	10.02.20	89.20	19-03-2021		53.52	7.46	16.97	W.B.M. Work in progress
33	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	S&F Hand Wash Stand 6 Nos.	04.06.20	1.00	13-07-2020	13-07-2020	1.00	0.00	1.00	Finalised
34	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	S&F Hand Wash Stand 4 Nos.	04.06.21	0.67	13-07-2020	13-07-2020	0.67	0.00	0.67	Finalised
35	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Repairing of Toilet & Fixing of tiles in Secretary Office Building at Main mandi yard RVRS KUMS Jodhpur (Grain)		1.00	11-04-2021	30-03-2021	1.00	0.90	0.90	Finalised
36	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Repairing of Secretary Residential quarter No. 1 at Main mandi yard RVRS KUMS Jodhpur (Grain)		1.00	11-04-2021	30-03-2021	1.00	0.97	0.97	Finalised
37	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Repairing of Assigning lab. In (Canteen Building) Jeera mandi Under RVRS KUMS Jodhpur (Grain)		1.00	11-04-2021	30-03-2021	1.00	0.99	0.99	Finalised
38	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Fixing of Motor for Hand Pump at Traders Association Building & Finishing work in Check post Near Maderna Colony Gate at Main mandi yard RVRS KUMS Jodhpur (Grain)		0.80	11-04-2021	30-03-2021	0.80	0.60	0.60	Finalised
39	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Check post Near Maderna Colony Gate Under RVRS KUMS Jodhpur (Grain)		1.00	11-04-2021	30-03-2021	1.00	0.99	0.99	Finalised
40	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Preparation of 3D View Survey Plan for Krishi Upaj Mandi Yard Aaganwa		0.20	30-03-2021	30-03-2021	0.20	0.20	0.20	Finalised
41	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Rain Water Harvesting Structure at Sub Yard Office Building Bhagat Ki Kothi Under RVRS KUMS Jodhpur (Grain).	02.07.19	5.00	26-05-2020	25-06-2020	5.00	0.00	4.54	Finalised
42	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Various Sanitizes Work in Mandi Yard Bhagat Ki Kothi Under KUMS BKT (G) Jodhpur	10.04.20	1.00	30-04-2020	30-04-2020	1.00	0.00	0.99	Finalised
43	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Replacement of sewerage in front Block 'H' at KUMS(Grain). BKT Jodhpur	03.07.2020	0.93	08-01-2021	08-01-2021	0.93	0.34	0.34	Finalised
44	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Repairing of Drainage Line of Urinal near Block G-III and water supply line near ladies labour shed under KUMS (Grain), BKT Jodhpur	03.07.2020	1.00	08-01-2021	08-01-2021	1.00	0.00	0.58	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
45	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Repair of Two Toilet at Office Building at KUMS (Grain). BKT Jodhpur	03.07.2020	0.79	08-01-2021	08-01-2021	0.79	0.00	0.64	Finalised
46	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Repair VIP Room with Toilet at Farmer Rest House at KUMS(Grain). BKT Jodhpur	03.07.2020	1.00	08-01-2021	08-01-2021	1.00	0.45	0.45	Finalised
47	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Repair of Kabutar Chabutara & Cement Concrete Road Cutting near plate form NO.2 at KUMS(Grain). BKT Jodhpur	03.07.2020	0.56	08-01-2021	08-01-2021	0.56	0.00	0.36	Finalised
48	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Repairing of CC Cutting During Replacement of Sewerline Connect from Sulabh Complex to Main hole in front Rest House at under at KUMS(Grain). BKT Jodhpur	03.07.2020	1.00	08-01-2021	08-01-2021	1.00	0.00	1.00	Finalised
49	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Repair of check post Room at gate No. 1 &2 under at KUMS(Grain). BKT Jodhpur	03.07.2020	0.79	08-01-2021	08-01-2021	0.79	0.00	0.76	Finalised
50	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	const. of Toilet block attached Sec. Chamber at office Building at KUMS(Grain). BKT Jodhpur	03.07.2020	0.98	08-01-2021	08-01-2021	0.98	0.00	0.98	Finalised
51	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Cement Concrete pavement at Main mandi yard Bhadwasiya (F&V) Jodhpur	14.08.19	297.50	14-01-2021		118.46	9.24	42.25	Work in progress
52	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Providing & Laying of New Sewer Line replacing of old damaged sewer line at existing Main mandi Yard Bhadwasiya (F&V) Jodhpur	14.08.19	55.13	14-01-2021		21.82	0.00	4.75	Work in progress
53	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Providing & Laying of New Water Supply Line of old drainage Line at existing Main mandi Yard Bhadwasiya (F&V) Jodhpur	14.08.19	30.00	14-01-2021		19.28	0.00	1.59	Work in progress
54	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Cement Concrete pavement between existing cement concrete pavement & New Boundary wall at Main mandi yard Bhadwasiya (F&V) Jodhpur	14.08.19	20.00	14-01-2021		13.16	0.00	13.13	Work in progress
55	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Special Repair of Kissan Bhawan Paota Under KUMS Bhadwasiya (F&V) Jodhpur	14.08.19	42.33	26-09-2020		25.40	0.50	25.94	Completed & to be finalised
56	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Dismantling of old existing Boundary wall & re-construction of New Boundary wall at Main mandi Yard Bhadwasiya (F&V) Jodhpur	14.08.19	15.36	17-10-2020	10-12-2020	5.25	1.01	12.60	Finalised
57	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Nallah crossing existing C.C. Road at New F&V yard Bhadwasiya (F&V) Jodhpur	14.08.19	20.00	17-10-2020	15-10-2020	15.58	1.35	9.41	Finalised
58	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Tube well at Main mandi Yard Bhadwasiya (F&V) Jodhpur	14.08.19	10.00			8.05	0.00	0.22	Work Physibility & Demarktion by GWD is pending & work withdraw
59	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Canteen Building in Bhdawasiya 20 Bigha Mandi yard near Jeera Mandi Under KUMS (F&V) Jodhpur	14.08.19	34.84	17-10-2020	10-12-2020	20.32	5.51	22.61	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
60	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Farmer Rest House at New Bhadwasiya (20+10) Bigha Mandi yard Under KUMS (F&V) Jodhpur	14.08.19	49.39	04-08-2021		30.59	7.43	39.83	Finalised
61	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Canteen Building in Bhdawasiya (20+10) Bigha Mandi yard Under KUMS (F&V) Jodhpur	14.08.19	21.63	17-10-2020	15-10-2020	17.20	2.33	2.79	E/W foundation in progress
62	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Hitech Water Hut (2No) in 20 Bigha near Jeera Mandi KUMS Jodhpur (F & V)	09.12.2016	12.60	04-08-2021		9.61	0.00	2.99	Layout given
63	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Gate and Check Post (1 No) in existing 20 Bigha and Addition 10 Bigha Land KUMS Jodhpur (F & V)	09.12.16	15.00	04-08-2021		14.55	0.20	0.93	Layout given
64	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Hitech Water Hut (1 No) in existing 20 Bigha and Addition 10 Bigha Land KUMS Jodhpur (F & V)	09.12.16	6.30	04-08-2021		4.69	0.00	1.61	Layout given
65	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const.of Drainage of (Toilet & Urinal) work of Retail mandi paota KUMS F&V Jodhpur	05.01.2021	0.88	24-02-2021	24-02-2021	0.88	0.00	0.83	Finalised
66	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	S&F Hand Wash Sainetization System in Main mandi yard Mandore		1.00			1.00	0.00	0.83	Finalised
67	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Lineing Work of Social Destancing		1.00		26-06-2020	1.00	0.00	0.99	Finalised
68	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Minar work of supply, install, & comm.of IP.C.C.T.V. Camera	10.07.20			13-07-2020		0.00	0.79	Finalised
69	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Rep.of 120w LED light etc.		0.98	06-11-2020	06-11-2020	0.98	0.00	0.98	Finalised
70	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Const. of Boundary Wall With Wire Fencung Gate and Check Post S/Y Lohawat Under kums Phalodi	25.10.17	99.79	12-11-2018	20-12-2020	19.48	11.88	80.51	Finalised
71	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Remaining work of Boundary wall with wire Fencung Gate and Check Post S/Y Aau Under kums Phalodi	23.08.18	167.19	04-06-2021		16.53	2.08	130.82	Finalised
72	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Remaining work of Modern Check Post (in RIIMS Project at Main Mandi yard KUMS Phalodi	23.08.18	18.93	04-06-2021		13.69	1.96	9.63	Finalised
73	Jodhpur-I	Phalodi	KUMS Road	KUMS	Construction B.T. Road Jaisala to Bhojasar (M/L) Under KUMS Phalodi	10.02.20	62.00	16-03-2021		37.20	22.43	37.10	Completed & to be finalised
74	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Construction B.T. Road Jaislu S/O Chothiua Katan mary	19.08.20	75.00	07-06-2021		45.00	27.17	27.52	WBM work in progress
75	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Special Repair of Covered Auction Platform Constructed between Block-A&B Main Mandi Yard KUMS Phalodi.	19.11.19	19.65	22-05-2020	02-09-2020	19.42	0.00	16.35	Finalised
76	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Gracal Road in Sub yard Lohawat	25.02.20	80.65	16-03-2021		48.39	0.00	18.15	uravel in progress
77	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Office Building at sub yard Lohawat	25.02.20	15.17	16-01-2021		15.17	1.57	1.57	Upto D.P.C Level Complete

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
78	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Kiosk (1 Nos.) at Sub yard Lohawat	25.02.20	2.04	16-01-2021		2.04	0.31	0.31	Upto D.P.C Level Complete
79	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Toilet Block (2 Nos.) at Sub yard Lohawat	25.02.20	4.02	16-01-2021		4.02	0.58	0.58	Upto D.P.C Level Complete
80	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Tube Well with Pump Room & GLR (1.00 Lacs Ltr. Capacity) at Sub yard Lohawat	25.02.20	23.35	16-01-2021		23.35	5.53	6.21	Drilling of Tubewell Complete
81	Jodhpur-I	Jodhpur (G)	Horti.		Const. of Hall and Under ground water Tank at office of Joint Director Horticulture Paota Jodhpur		19.01	26-05-2020	15-09-2020	12.86	0.28	14.88	Finalised
82	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil Balesar)	23.12.16	15.00	27-12-2017	09-05-2019	1.95	0.00	13.06	Finalised
83	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-02 (Tehsil Jodhpur)	23.12.16	15.00	06-01-2018	03-09-2017	0.86	0.00	14.14	Finalised
84	Jodhpur-I	Jodhpur (F&V)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-02 (Tehsil Luni)	23.12.16	15.00	06-01-2018	03-09-2017	3.31	0.00	11.70	Finalised
85	Jodhpur-I	Jodhpur (F&V)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-02 (Tehsil Baori)	23.12.16	15.00	06-01-2018	03-09-2017	3.00	0.00	11.98	Finalised
86	Jodhpur-I	Jodhpur	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil HQ Shargarh)	23.12.16	15.00	27-12-2017	01-02-2019	2.95	0.00	12.05	Finalised
87	Jodhpur-I	Phalodi	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil Osian)	23.12.16	15.00	27-12-2017	01-02-2019	3.44	0.00	11.55	Finalised
88	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur Tinwri	23.12.16	15.00	06-05-2018	02-08-2018	3.61	0.00	11.35	Finalised
89	Jodhpur-I	Phalodi	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil Phalodi)	23.12.16	15.00	27-12-2017	01-02-2019	1.76	0.00	13.29	Finalised
90	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil Bap)	27.09.17	15.00	27-12-2017	01-02-2019	3.62	0.00	11.37	Finalised
91	Jodhpur-I	Phalodi	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur Lohawat	27.09.17	15.00	12-05-2018	05-02-2020	8.27	0.00	11.60	Finalised
92	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Const.of Const.of V.H.at at Tehsil Level District Jodhpur RJ/JU/VET Tapu	18.08.17	24.05	06-07-2018	02-08-2020	8.51	0.00	20.91	Finalised
93	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Const.of V.H.at Tehsil Level District Jodhpur RJ/JU/VET Bawri Kalla	18.08.17	24.05	24-06-2020	02-09-2020	12.49	0.00	22.43	Finalised
94	Jodhpur-I	Phalodi	Ani. Hus.	RKVY	FMD CP Cold storage at Lohawat	01.02.17	2.80	12-05-2018	10-05-2018	0.10	0.00	2.72	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
95	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Hospital at Gagadi Osian	20.08.18	30.00	08-03-2020	05-11-2019	3.70	0.00	29.91	Finalised
96	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Bhawad	20.08.18	12.00	08-03-2020	05-11-2019	0.77	0.00	11.91	Finalised
97	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Dhanari kuurd	20.08.18	12.00	08-03-2020	05-11-2019	1.17	0.00	12.00	Finalised
98	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Bhed	20.08.18	12.00	08-03-2020	05-11-2019	0.00	0.00	12.00	Finalised
99	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Newara	20.08.18	12.00	08-03-2020	05-11-2019	5.67	0.00	11.97	Finalised
100	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Bassi Nagar	20.08.18	12.00	08-03-2020	05-11-2019	0.00	0.00	12.00	Finalised
101	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Rampura	20.08.18	12.00			12.00	0.00	0.00	Site not Cleared by Concern Deptt. & Work withdraw
102	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Ghewra	20.08.18	12.00	08-03-2020	05-11-2019	0.00	0.00	12.00	Finalised
103	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Umaid Nagar	20.08.18	12.00	08-03-2020	05-11-2019	0.57	0.00	11.98	Finalised
104	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Badla Bansi	20.08.18	12.00			12.00	0.00	0.00	Site not cleared by Concern Deptt. & Work withdraw
105	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Gopalsar	20.08.18	12.00	08-11-2019		8.18	0.00	7.05	Lintel Level Completed & work Stopped by confracor
106	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Thadiya	20.08.18	12.00	08-11-2019		8.98	0.00	3.04	Sill level complete & work Stopped by confracor
107	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Bana ka Bass	20.08.18	12.00	08-11-2019		8.25	0.00	3.73	Lintel level complete & work Stopped by confracor
108	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center khet nagar	20.08.18	12.00	08-11-2019		11.96	0.00	3.48	Foundation Masonary in Progress & work Stopped by confracor
109	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Raysar	20.08.18	12.00			11.96	0.00	0.04	Site not cleared by Concern Deptt. & Work withdraw

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
110	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Chaba	20.08.18	12.00	08-11-2019		7.16	0.00	7.03	RCC Roof Completed & work Stopped by confractor
111	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Padam Garh	20.08.18	12.00	08-11-2019		5.39	0.00	7.90	RCC Roof Completed & work Stopped by confractor
112	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Janadesar	20.08.18	12.00	20-04-2020	02-08-2020	5.27	0.00	11.43	Finalised
113	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Daipada khichiyan	20.08.18	12.00			11.87	0.00	0.14	layout given work in Pkg Site not cleare by cocrence Detp. & Work With withdrawn
114	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Bhandu kalan	20.08.18	12.00			12.00	0.00	0.00	layout given work in Pkg Site not cleare by cocrence Detp. & Work With withdrawn
115	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Narnadi	20.08.18	12.00			12.00	0.00	0.00	layout given work in Pkg Site not cleare by cocrence Detp. & Work With withdrawn
116	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Khudala	20.08.18	12.00			12.00	0.00	0.00	layout given work in Pkg Site not cleare by cocrence Detp. & Work With withdrawn
117	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Ghantiyala	20.08.18	12.00			12.00	0.00	0.00	layout given work in Pkg Site not cleare by cocrence Detp. & Work With withdrawn
118	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Karani	20.08.18	12.00			12.00	0.00	0.10	layout given work in Pkg Site not cleare by cocrence Detp. & Work With withdrawn

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
119	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Popawas	20.08.18	12.00			12.00	0.00	0.00	layout given work in Pkg Site not cleared by cocrence Detp. & Work With withdrawn
120	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Kakelaw	20.08.18	12.00			12.00	0.00	0.00	layout given work in Pkg Site not cleared by cocrence Detp. & Work With withdrawn
121	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Shikarpur	20.08.18	12.00			12.00	0.00	0.00	layout given work in Pkg Site not cleared by cocrence Detp. & Work With withdrawn
122	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Kankani	20.08.18	12.00	23-04-2020		9.42	4.35	7.33	Finishing work in progress
123	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Lolavas	20.08.18	12.00			11.87	0.00	0.13	layout given work in Pkg Site not cleared by cocrence Detp. & Work With withdrawn
124	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Dudiya	20.08.18	12.00	23-04-2020		8.90	3.56	7.04	Finishing work in progress
125	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Khara Bera Purohitan	20.08.18	12.00			12.00	0.00	0.00	layout given work in Pkg Site not cleared by cocrence Detp. & Work With withdrawn
126	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Narwa	20.08.18	12.00			12.00	0.00	0.00	layout given work in Pkg Site not cleared by cocrence Detp. & Work With withdrawn
127	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Balarawa	20.08.18	12.00			11.90	0.00	0.10	layout given work in Pkg Site not cleared by cocrence Detp. & Work With withdrawn
128	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Veterinary Hospital at Tepu	20.08.18	30.00	08-01-2020	02-06-2020	8.49	0.00	28.29	Finalised
129	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Veterinary Sub Centar at Sihada	20.08.18	12.00	08-01-2020	03-02-2020	3.09	0.00	10.65	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
130	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Veterinary Sub Centar at Shekhasar	20.08.18	12.00			12.00	0.00	0.00	Site not cleared by Department & Work withdrawn
131	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Veterinary Sub Centar at Champasar	20.08.18	12.00	08-01-2020	20-03-2020	3.75	0.00	10.38	Finalised
132	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Veterinary Sub Centar at Kanasar	20.08.18	12.00			12.00	0.00	0.00	Site not cleared by Department & Work withdrawn
133	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Veterinary Sub Centar at Bangti khurd	20.08.18	12.00	08-01-2020	03-02-2020	2.24	0.00	11.04	Finalised
134	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Hospital at Palli	20.08.18	30.00	03-11-2019	30-12-2019	17.12	0.00	25.44	Finalised
135	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Jakharn	20.08.18	12.00	03-11-2019	02-08-2020	8.79	0.00	12.00	Finalised
136	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center kushlaw	20.08.18	12.00	03-11-2019	02-07-2020	4.68	0.00	11.87	Finalised
137	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Dholasar	20.08.18	12.00	03-11-2019	02-07-2020	6.23	0.00	12.00	Finalised
138	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Indo ki Dhani	20.08.18	12.00	03-11-2019	29-11-2019	5.04	0.00	11.96	Finalised
139	Jodhpur-I	Jodhpur (G)	MDF		Construction, Maintance of Office Building RSAMB Jodhpur.		5.00	16-11-2020	18-01-2021	5.00	2.26	4.49	Finalised
140	Jodhpur-I	Jodhpur (G)	Other		Cont.two hall at first floor of regional office of polution control board Basni,Jodhpur	25-09-2020	26.73	17-05-2021		26.73	0.00	5.70	Work stopped by Cocrence Detp.
141	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Re-Construction of shabby buliding of vetrinary hospital Ratanada Jodhpur	24-09-2020	100.00			20.00	1.46	2.13	Work in progress
					Total		2881.87			1550.98	170.39	1508.36	
142	Jodhpur II	Bilara	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Udailiyawas	20.01.18	12.00	05.11.19	17.12.2020	3.22	2.33	11.11	Finalised
143	Jodhpur II	Bilara	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Boyal	20.01.18	12.00	05.11.19	17.12.2020	3.38	2.52	11.14	Finalised
144	Jodhpur II	Bilara	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Madaliya	20.01.18	12.00	05.11.19	19.01.2021	9.41	9.10	11.69	Finalised
145	Jodhpur II	Balotra	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Moolji ki Dhani	20.01.18	12.00	10.11.19	06.01.2020	4.21	0.00	10.98	Finalised
146	Jodhpur II	Balotra	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Sarana	20.01.18	12.00	10.11.19	09.11.19	2.01	0.00	11.40	Finalised
147	Jodhpur II	Balotra	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Rodava Khurd	20.01.18	12.00	10.11.19	09.11.19	2.23	0.00	11.16	Finalised
148	Jodhpur II	Balotra	Deposit work	Veterenary Hospital	Const. of Veterinary Hospital at Thob	20.01.18	30.00	10.11.19	09.11.19	6.81	0.00	26.59	Finalised
149	Jodhpur II	Barmer	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Gangasara	20.01.18	12.00	23.02.20	23.02.20	11.95	0.00	0.05	Land not available

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
150	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Paradiya	20.01.18	12.00	23.02.20	23.02.20	11.97	0.00	0.03	Land not available
151	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Dharasar	20.01.18	12.00	23.02.20	20.02.21	5.78	2.61	10.39	Completed
152	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kharva	20.01.18	12.00	23.02.20		8.36	0.09	6.01	Finishing Under Progress
153	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Bisukhurd	20.01.18	12.00	10.11.19		9.03	0.41	6.28	Plaster work in progress
154	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Negarada	20.01.18	12.00	10.11.19		5.93	0.92	8.87	Finishing work in progress
155	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kotara	20.01.18	12.00	10.11.19		10.37	0.00	1.63	DPC Level
156	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Hadava	20.01.18	12.00	10.11.19		5.27	0.39	9.15	Finishing work in progress
157	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Fogera	20.01.18	12.00	10.11.19		7.32	0.00	4.71	Roof Level
158	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Asadi	20.01.18	12.00	10.11.19		10.12	0.00	1.88	DPC Level
159	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Aaskanda	20.01.18	12.00	27.05.20	27.05.20	11.80	0.00	0.20	Land not Cleared
160	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Tadana	20.01.18	12.00	27.05.20	27.05.20	11.81	0.00	0.19	Land not Cleared
161	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kathori	20.01.18	12.00	27.05.20		11.81	0.00	4.95	Almost Completed
162	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Rayamalla	20.01.18	12.00	27.05.20		11.82	0.00	2.55	Almost completed
163	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Chelak	20.01.18	12.00	27.05.20	27.05.20	11.84	0.00	0.16	Land dispute
164	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Riwadi	20.01.18	12.00	27.05.20		11.84	0.00	0.16	Finishing Roof in progress
165	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kapuriya	20.01.18	12.00	27.05.20		11.85	0.00	0.15	Almost completed
166	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Modha	20.01.18	12.00	27.05.20	27.05.20	11.83	0.00	0.17	Land dispute
167	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre Tejrava	20.01.18	12.00	27.05.20		11.84	0.00	0.16	Almost completed
168	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kunda	20.01.18	12.00	27.05.20		11.84	0.00	0.16	Finishing in progress
169	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Rajgarh	20.01.18	12.00	14.11.19	14.11.19	11.96	0.00	0.04	withdraw under clause 32 vide letter no. 1977-81 dated 23.01.2020

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
170	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Jaimla	20.01.18	12.00	14.11.19		6.99	0.00	5.01	Finishing Work in progress
171	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Padampura	20.01.18	12.00	14.11.19	19.12.20	2.32	0.00	9.88	Completed
172	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Barat Ka Gav	20.01.18	12.00	14.11.19	14.11.19	11.96	0.00	0.04	withdraw under clause 32 vide letter no. 1977-81 dated 23.01.2020
173	Jodhpur II	Jaisalmer	Deposit work	Veterinary Hospital	Const. of Veterinary Hospital at Sankada	20.01.18	30.00	14.11.19	19.12.20	12.15	0.00	21.96	Completed
174	Jodhpur II	Jaisalmer	Deposit work	Veterinary Hospital	Const. of Govt. Model Degree Collage Under RUSA Pokaran	14.06.20	1000.00	14.11.19	05.03.21	586.07	0.00	797.55	Completed
175	Jodhpur II	Jaisalmer	Deposit work	Agri.	Const. of C.C. Road at Office Premises at Dy. Dag. (Ext.) Jaisalmer	01.02.19	22.50	15.02.20	15.03.20	8.74	0.00	17.98	Completed & Finalised
176	Jodhpur II	Jaisalmer	Deposit work	Horti.	Construction of Boundary Wall with Opening (Large Jali) at Khajoor Farm Sagra Bhojka Distt. Jaisalmer.	12.02.21	29.56			29.56	0.00	0.00	Work order recently issued
177	Jodhpur II	Jodhpur	Deposit work	Agri.	Construction of Kissan Complex Main Mandi Mandore Road Jodhpur	18.03.21	1928.47			500.00	0.00	0.00	NIT Flooded
178	Jodhpur II	Jaisalmer	KUMS Yard		Construction of Boundary wall with Gate & Check Post at Sub yard Chandhan Under KUMS Jaisalmer	19.02.20	216.00	20.06.21		86.4	65.69	67.18	Superstructure work in progress
179	Jodhpur II	Jaisalmer	KUMS Road		Construction of B.T. Road Delasar B.T. Road to Dhanianada Choraha (3 Km.) Under KUMS Jaisalmer	19.02.20	93.75	30.01.21	25.11.20	37.5	24.92	62.40	Finalised
180	Jodhpur II	Bilara	KUMS Yard		Strengthening of Approach Near Gate at KUMS Bilara	09.07.20	0.50	13.10.20	06.01.21	0	0.50	0.50	Finalised
181	Jodhpur II	Bilara	KUMS Yard		Replacement of Door, Water Hut, Pump Room, Weight bridge & Meeting Hall at KUMS Bilara	09.07.20	0.50	13.10.20	06.01.21	0	0.40	0.40	Finalised
					Total		3711.28			1529.30	109.88	1134.86	
182	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Compound wall at office Building at main mandi yard Sumerpur.	29-08-2018	13.75	25.10.19	17.07.20	10.60		7.91	Finalised
183	Sumerpur	Sumerpur	Yard Work	KUMS	Providing water supply pipe line from proposed water Tank to over head Tank KUMS Sumerpur Under KUMS Sumerpur.	29-08-2018	7.00	25.10.19	14.08.20	6.97		6.02	Finalised
184	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Toilet block (Ladies and Gents) at KUMS Sumerpur Under KUMS Sumerpur.	29-08-2018	2.25	25.10.19	17.07.20	2.23		2.22	Finalised
185	Sumerpur	Sumerpur	Yard Work	KUMS	Providing MS Gate at Cotton yard (2 Nos) KUMS Sumerpur Under KUMS Sumerpur.(Pkg-01)	29-08-2018	4.50	25.10.19	27.04.20	0.88		4.11	Finalised
186	Sumerpur	Sumerpur	Yard Work	KUMS	Covering of open auction platform near water hut (50 ft) with RCC KUMS Sumerpur Under KUMS Sumerpur.(Pkg-1)	29-08-2018	15.33	25.10.19	14.08.20	6.76		15.01	Finalised
187	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of MS staircase in Both side of block (7 Nos) KUMS Sumerpur Under KUMS Sumerpur.(Pkg-01)	29-08-2018	15.40	25.10.19	15.01.20	1.48		14.82	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
188	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Cow Catcher at F & V Yard Sub yard Sheoganj Under KUMS Sumerpur.(Pkg-01)	29-08-2018	4.00	25.10.19	27.04.20	1.77		3.91	Finalised
189	Sumerpur	Sumerpur	Yard Work	KUMS	Providing and Fixing of Mahatma Jyoti Ba Fule Statues (Murti) at Sub Yard F & V Yard Sheoganj Under KUMS Sumerpur. (Pkg-01)	29-08-2018	12.00	25.10.19		0.00		0.00	withdrwn
190	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Water Hut 1 Nos at Sub Yard Sheoganj Under KUMS Sumerpur. (Pkg-01)	29-08-2018	3.55	25.10.19	17.07.20	3.09		3.37	Finalised
191	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Pump room at tube well and aproch road & GI pipe line Sub Yard Sheoganj under KUMS Sumerpur. (Pkg-01)	29-08-2018	5.00	25.10.19	17.07.20	4.59		4.89	Finalised
192	Sumerpur	Sumerpur	Yard Work	KUMS	Remaining work of Const. Of Boundary wall with Gate and Check Post at Sub Yard Sirohi Under KUMS Sumerpur.	29-08-2018	87.80	21.12.20	20.12.20	14.61		75.54	Finalised
193	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Cement concrete Flooring at rest land side of 4th type Quater and raising of Boundary wall in Minor Work under KUMS Sumerpur.	19-02-2020	1.00	02.07.20	28.06.20	1.00		0.96	Finalised
194	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Cement concrete Flooring behind rendential Quater 5th 1 to 7 & Repair of Boundary wall Minor Work under KUMS Sumerpur.	19-02-2020	1.00	02.07.20	01.07.20	1.00		0.97	Finalised
195	Sumerpur	Sumerpur	Yard Work	KUMS	Providing and Fixing PVC water Tank at 4th type Quarter 1 to 8 & Cement concrete Flooring side of 4th type Quater in Minor Work under KUMS Sumerpur.	19-02-2020	0.97	02.07.20	25.06.20	0.97		0.95	Finalised
196	Sumerpur	Sumerpur	Yard Work	KUMS	Repair of front chajja shop cum godawn No-155 in Minor Work under KUMS Sumerpur.	19-02-2020	1.00	02.07.20	02.07.20	1.00		0.99	Finalised
197	Sumerpur	Sumerpur	Yard Work	KUMS	Lining work under covid-19 KUMS Sumerpur.	24-04-2020	0.33		25.04.20	0.33		0.33	Finalied
198	Sumerpur	Sumerpur	Yard Work	KUMS	Construction of Office Building at F&V Yard Sirohi Under KUMS Sumerpur.	24-08-2020	11.75	24.06.21		7.05	2.32	5.31	Finishing is in progress
199	Sumerpur	Sumerpur	Yard Work	KUMS	Construction of Covered Auction Platform at F&V Yard Sirohi Under KUMS Sumerpur.	24-08-2020	49.99	24.06.21		29.99	2.81	7.94	DPC complete
200	Sumerpur	Sumerpur	Yard Work	KUMS	Land Levelling and rock cutting at Sub yard Sirohi Under KUMS Sumerpur.	24-08-2020	12.60	24.06.21	28.12.20	7.56		8.97	Complete
201	Sumerpur	Sumerpur	Yard Work	KUMS	Repair of boundary wall behind shop cum godown No. 1 to 31 KUMS Sumerpur in Minor Work under KUMS Sumerpur.	16-03-2021	0.58			0.58	0.57	0.57	Finalised
202	Sumerpur	Rani	Yard Work	KUMS	Special Repair of Toilet block consturcted between shops in mandi yard Rani under KUMS Rani. (Pkg-01)	07-09-2018	9.96	02.11.19	06.02.20	4.70		7.59	Finalised
203	Sumerpur	Rani	Yard Work	KUMS	Dovelopment of park (Garden) in mandi yard Rani under KUMS Rani.(Pkg-01)	07-09-2018	20.58	02.11.19	05.12.19	3.29		17.74	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
204	Sumerpur	Rani	Yard Work	KUMS	Const. of Meeting Hall in Office campus in Mandi Yard Rani Under KUMS Rani. (Pkg-01)	07-09-2018	16.91	02.11.19	07.01.20	6.52		14.64	Finalised
205	Sumerpur	Rani	Yard Work	KUMS	Const. of Check Post second gate at main mandi yard Rani under KUMS Rani. (Pkg-01)	07-09-2018	6.04	02.11.19	07.01.20	1.44		4.88	Finalised
206	Sumerpur	Rani	Yard Work	KUMS	Providing 600mm dia NP3 Pipe for Road crossing KUMS Gate No 01 to Nallah at Main Mandi Yard Rani in Minor work.	19-02-2020	0.75	02.07.20	27.06.20	0.75		0.74	Finalised
207	Sumerpur	Rani	Yard Work	KUMS	Lining work under covid-19 KUMS Rani.	24-04-2020	0.36		25.04.20	0.36		0.36	Finalised
208	Sumerpur	Rani	Yard Work	KUMS	Construction of E-Bidding hall with Laboratory & RCC Shed at Main mandi yard Rani Under KUMS Rani.	17-03-2020	27.18	03.06.21		10.87	2.15	2.45	Upto lintel level
209	Sumerpur	Rani	Yard Work	KUMS	Repair of Covered Auction Platform (CGI) No. 1 and No. 2 at Main mandi yard KUMS Rani.	17-03-2020	14.72	03.06.21		5.89	2.69	2.85	CC repair is in progress
210	Sumerpur	Rani	Yard Work	KUMS	Repair of Kiosk & Construction of CGI Sheet at Main mandi yard Rani under KUMS Rani.	17-03-2020	1.55	03.06.21		0.62			Workstopped by contractor
211	Sumerpur	Rani	Yard Work	KUMS	Repair of Office Building and Const. of RCC porch, Stair & Water tank at office Building at Main mandi yard Rani Under KUMS Rani.	17-03-2020	28.64	03.06.21		11.46		0.31	Workstopped by contractor
212	Sumerpur	Rani	Yard Work	KUMS	Providing 25mm Dia G.I. Pipe Line from main gate No. 1 to Water hut & Const. of water tank at Main mandi yard KUMS Rani.	17-03-2020	1.58	03.06.21		0.63			Workstopped by contractor
213	Sumerpur	Rani	Yard Work	KUMS	Const. of Farmer Open platform near Check post upto Toilet block at Main mandi yard KUMS Rani.	17-03-2020	10.80	03.06.21		4.32		0.12	Side clearance is in progress
214	Sumerpur	Pali	Yard Work	KUMS	S/R of water Hut at main mandi yard Pali Under KUMS Pali.	09-12-2016	5.35	19.1.18	29.11.20	4.17		0.42	Complete
215	Sumerpur	Pali	Yard Work	KUMS	S/R of staircase cum Toilet Block 2 nos at main mandi yard Pali Under KUMS Pali	09-12-2016	22.30	19.1.18	29.11.20	17.11		1.09	Complete
216	Sumerpur	Pali	Yard Work	KUMS	S/R of water Hut 2 nos at F & V Yard Pali Under KUMS Pali.	09-12-2016	5.35	19.1.18	29.11.20	4.17		0.06	Complete
217	Sumerpur	Pali	Yard Work	KUMS	S/R of gate & check post 2 nos at main mandi yard Pali Under KUMS Pali.	09-12-2016	2.25	19.1.18	29.11.20	1.46		0.08	Complete
218	Sumerpur	Pali	Yard Work	KUMS	S/R of Boundary Wall (Front Side) at main mandi yard pali KUMS Pali.	09-12-2016	4.72	19.1.18	24.12.19	1.19		3.29	Complete
219	Sumerpur	Pali	Yard Work	KUMS	S/R of 1000 MT Capacity rural godown with darianage work at main mandi yard Pali Under KUMS Pali	09-12-2016	16.02	19.1.18	29.11.20	10.53		9.81	Complete
220	Sumerpur	Pali	Yard Work	KUMS	S/R of covered auction platform 2 nos at main mandi yard Pali Under KUMS Pali.	09-12-2016	26.34	19.1.18	24.12.19	4.68		16.46	Complete
221	Sumerpur	Pali	Yard Work	KUMS	S/R of 5th type quarter 2 nos at main mandi Yard Pali Under KUMS Pali	09-12-2016	11.25	19.1.18	29.11.20	5.39		3.50	Complete

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
222	Sumerpur	Pali	Yard Work	KUMS	Providing Interlocking Tiles at side of Internal Road at Main Mandi yard Pali Under KUMS Pali.	09-12-2016	29.60	19.1.18	29.11.20	9.93		21.44	Complete
223	Sumerpur	Pali	Yard Work	KUMS	Providing interlocking Tiles at Kissan Bhawan F & V Yard Pali Under KUMS Pali.	09-12-2016	20.00	19.1.18	29.11.20	6.50		10.44	Complete
224	Sumerpur	Pali	Yard	KUMS	Const.of Compound Wall around office building and farmer rest house at main mandi Yard Pali Under KUMS Pali.	09-12-2016	11.04	19.1.18	24.12.19	0.84		7.85	Complete
225	Sumerpur	Pali	Yard	KUMS	Lining work under covid-19 KUMS Pali.	27-04-2020	0.67		29.04.20	0.67		0.39	Finalied
226	Sumerpur	Sojat	Yard Work	KUMS	Const. of Water Hut between Block "B" & "C" at sub yard Sojatcity Under KUMS Sojatroad.	27-08-2019	4.22	11.10.20	05.10.20	3.37		3.00	Finalied
227	Sumerpur	Sojat	Yard Work	KUMS	Raising of floor of CGI Platform No.1 at Sub yard Sojatcity under KUMS Sojatroad.	27-08-2019	12.56	11.10.20	05.10.20	5.12		9.08	Finalied
228	Sumerpur	Sojat	Yard Work	KUMS	Providing Hanging shed on CGI covered Auction Platform at sub yard Sojatcity under KUMS Sojatroad.	27-08-2019	43.25	11.10.20	05.10.20	35.33		34.73	Finalied
229	Sumerpur	Sojat	Yard Work	KUMS	Raising & covering of open nallah (Drain) at sub yard Sojatcity under KUMS Sojatroad.	27-08-2019	22.36	11.10.20	05.10.20	9.49		13.91	Finalied
230	Sumerpur	Sojat	Yard Work	KUMS	Const. of Speed Brecker at sub yard Sojatcity under KUMS Sojatroad.	27-08-2019	11.40	11.10.20	24.07.20	9.54		9.70	Finalied
231	Sumerpur	Sojat	Yard Work	KUMS	Const. of Boundary wall F & V sub yard Sojatcity under KUMS Sojatroad.	27-08-2019	2.00	11.10.20	24.07.20	0.57		1.28	Finalied
232	Sumerpur	Sojat	Yard Work	KUMS	Const. of stone Chair 30 Nos. for seating near Boundary wall at sub yard Sojatcity under KUMS Sojatroad.	27-08-2019	5.40	11.10.20	05.10.20	4.17		3.93	Finalied
233	Sumerpur	Sojat	Yard Work	KUMS	Repairing of Water Hut at Main Mandi Yard Sojat road Under KUMS Sojatroad.	27-08-2019	1.95	11.10.20	05.10.20	1.65		1.42	Finalied
234	Sumerpur	Sojat	Yard Work	KUMS	Repairing of Toilet Block at Main Mandi Yard Sojat road Under KUMS Sojatroad.	27-08-2019	1.85	11.10.20	05.10.20	1.00		0.95	Finalied
235	Sumerpur	Sojat	Yard Work	KUMS	Lining work under covid-19 KUMS Sojat.	24-04-2020	1.40		28.04.20	1.40		0.34	Finalied
236	Sumerpur	Jaitaran	Yard Work	KUMS	Lining work under covid-19 KUMS Jaitaran.	24-04-2020	0.25		28.04.20	0.25		0.23	Finalied
237	Sumerpur	Jaitaran	Yard Work	KUMS	Const. of Cow Catcher at main mandi yard KUMS Jaitaran.	19-03-2020	5.00	14.04.21	28.01.21	5.00	0.38	4.40	Finalied
238	Sumerpur	Jaitaran	Yard Work	KUMS	Repair of Covered Auction Platform at Main mandi Yard Jaitaran & Sub yard Raipur Under KUMS Jaitaran.	19-03-2020	2.51	14.04.21	28.01.21	2.51	0.03	2.16	Finalied
239	Sumerpur	Jaitaran	Yard Work	KUMS	Special Repair of Toilet Block at main mandi yard Jaitaran under KUMS Jaitaran.	19-03-2020	4.58	14.04.21	28.01.21	4.58	0.22	3.48	Finalied
240	Sumerpur	Jaitaran	Yard Work	KUMS	Const. of Cow Catcher at sub yard Raipur under KUMS Jaitaran.	19-03-2020	5.00	14.04.21	28.01.21	5.00		4.86	Finalied

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
241	Sumerpur	Jaitaran	Yard Work	KUMS	Repairing of Water Hut at Sub Yard Raipur under KUMS Jaitaran.	19-03-2020	2.43	14.04.21	25.02.21	2.43	1.09	2.15	Finalied
242	Sumerpur	Jaitaran	Yard Work	KUMS	Const. Of Toilet Block at Sub Yard Raipur under KUMS Jaitaran.	19-03-2020	4.58	14.04.21	25.02.21	4.58	0.16	3.04	Finalied
243	Sumerpur	Jalore	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Sayla	23-12-2016	15.00	08.12.17	06.04.18	3.43		12.56	Finalied
244	Sumerpur	Jalore	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Ahore	23-12-2016	15.00	08.12.17	06.04.18	2.05		13.94	Finalised
245	Sumerpur	Jalore	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Bagora	23-12-2016	15.00	08.12.17	06.04.18	4.36		11.63	Finalised
246	Sumerpur	Jalore	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Bhinmal	23-12-2016	15.00	10.12.17	04.04.18	3.38		12.62	Finalised
247	Sumerpur	Sirohi	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Raniwara	23-12-2016	15.00	10.12.17	04.04.18	3.61		12.39	Finalised
248	Sumerpur	Sirohi	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Chitalwana	23-12-2016	15.00	10.12.17	04.04.18	3.03		12.97	Finalised
249	Sumerpur	Sirohi	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Jaswantpura	23-12-2016	15.00	10.12.17	04.04.18	3.67		12.33	Finalised
250	Sumerpur	Pali	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Rohat	23-12-2016	15.00	17.11.17	09.11.17	2.90		13.09	Finalised
251	Sumerpur	Pali	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Sumerpur	23-12-2016	15.00	17.11.17	09.11.17	1.83		14.15	Finalised
252	Sumerpur	Pali	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Desuri	23-12-2016	15.00	17.11.17	09.11.17	2.49		13.49	Finalised
253	Sumerpur	Pali	Ani Hus	RKVY	Pashudian Arogya Chal Ekai sojat	23-12-2016	15.00	17.11.17	09.11.17	2.55		13.44	Finalised
254	Sumerpur	Pali	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Marwar Junction	23-12-2016	15.00	17.11.17	09.11.17	3.38		12.61	Finalised
255	Sumerpur	Pali	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Rani	23-12-2016	15.00	17.11.17	09.11.17	1.95		14.03	Finalised
256	Sumerpur	Sirohi	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Sirohi	23-12-2016	15.00	17.11.17	17.11.17	4.18		11.81	Finalised
257	Sumerpur	Sirohi	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Sheoganj	23-12-2016	15.00	17.11.17	17.11.17	3.45		12.52	Finalised
258	Sumerpur	Sirohi	Ani Hus	RKVY	Pashudian Arogya Chal Ekai Pindwara	23-12-2016	15.00	17.11.17	10.09.18	3.12		12.06	Finalised
259	Sumerpur	Jaitaran	Ani Hus	RIDF-T-24	Const. of Veterinary Hospital (Under RIDF-T-XXIV) at Village Balunda Jaitaran Distt. Pali	20-08-2018	30.00	09.11.19	08.11.19	1.00		30.00	Finalised
260	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Raniwal Distt. Pali.	20-08-2018	12.00	09.11.19	08.11.19	0.36		11.99	Finalised
261	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bagtawarpura Distt. Pali.	20-08-2018	12.00	09.11.19	08.11.19	0.22		11.89	Finalised
262	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Rabdiyavas Distt. Pali.	20-08-2018	12.00	09.11.19	08.11.19	0.05		11.95	Finalised
263	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Aasarlai Distt. Pali.	20-08-2018	12.00	09.11.19		12.00		0.14	Withdrw under Cl.32
264	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bhitwara Distt. Pali. (Bali / Package-01)	20-08-2018	12.00	28.02.20		12.00		0.08	Layout given but not started by contractor
265	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bhatund Distt. Pali. (Bali / Package-01)	20-08-2018	12.00	28.02.20		12.00	2.52	2.60	DPC level complete
266	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kothar Distt. Pali. (Bali / Package-01)	20-08-2018	12.00	28.02.20		12.00		0.08	Layout given but not started by contractor
267	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Chamunderi ranavatan Distt. Pali. (Bali / Package-01)	20-08-2018	12.00	28.02.20		12.00	2.98	3.06	Sill level complete

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
268	Sumerpur	Jaitaran	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Juna Distt. Pali. (Bali / Package- 01)	20-08-2018	12.00	28.02.20		12.00		0.08	Withdrw under CI. 32
269	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kayalwaw Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20		4.39		7.72	Finishing is in progress
270	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Goriya Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20		12.00		0.08	Withdrw under CI. 32
271	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Pipala Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20		12.00		0.08	Withdrw under CI. 32
272	Sumerpur	Jaitaran	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kankrari Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20		7.32		4.79	Finishing is in progress
273	Sumerpur	Jaitaran	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Aamliya (Bali) Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20		12.00		0.08	Withdrw under CI. 32
274	Sumerpur	Jaitaran	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kishanpura Distt. Pali.	20-08-2018	12.00	05.11.19	30.10.19			12.00	Finalsd
275	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Chanchauri Distt. Pali.	20-08-2018	12.00	05.11.19		12.00		0.14	Withdrw under CI.32
276	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kesuli Distt. Pali.	20-08-2018	12.00	05.11.19	10.01.20			12.00	Finalsd
277	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Dhamali Distt. Pali.	20-08-2018	12.00	05.11.19	30.10.19			12.00	Finalsd
278	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Neembli manda Distt. Pali.	20-08-2018	12.00	05.11.19		12.00		0.15	Withdrw under CI.32
279	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Banta Distt. Pali.	20-08-2018	12.00	05.11.19	15.12.19			12.00	Finalised
280	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bhanwari Distt. Pali.	20-08-2018	12.00	25.08.19		4.57		7.50	Work stopped by contractor
281	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Lapod Distt. Pali.	20-08-2018	12.00	25.08.19		3.54		8.53	Finishing is in progress
282	Sumerpur	Pali	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Balarai Distt. Pali.	20-08-2018	12.00	25.08.19		3.61		8.46	Finishing is in progress
283	Sumerpur	Pali	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Khundawas Distt. Pali.	20-08-2018	12.00	27.10.19	21.10.19	0.55		11.65	Finalised
284	Sumerpur	Pali	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Gelawas Distt. Pali.	20-08-2018	12.00	27.10.19	21.10.19	0.02		11.98	Finalised
285	Sumerpur	Pali	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kulthana Distt. Pali.	20-08-2018	12.00	27.10.19	21.10.19	0.40		11.80	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
286	Sumerpur	Sojat Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Peepliya ki Dhani Distt. Pali.	20-08-2018	12.00	27.10.19	21.10.19	0.08		11.98	Finalised
287	Sumerpur	Sojat Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Gudakalan Distt. Pali.	20-08-2018	12.00	05.09.19	02.12.19	0.74		11.33	Finalised
288	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Mandala Distt. Pali.	20-08-2018	12.00	05.09.19	30.10.19	0.60		11.40	Finalised
289	Sumerpur	Jalore	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Rodala Distt. Jalore.	20-08-2018	12.00	05.09.19	19.03.20	1.17		11.99	Finalised
290	Sumerpur	Bhinmal	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Doodsi Distt. Jalore.	20-08-2018	12.00	05.09.19		11.99		0.01	Withdrw under Cl.32
291	Sumerpur	Bhinmal	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Akoli Distt. Jalore.	20-08-2018	12.00	05.09.19		11.99		0.01	Withdrw under Cl.33
292	Sumerpur	Jalore	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Chooraa Distt. Jalore.	20-08-2018	12.00	05.09.19	25.06.20	1.64		12.00	Finalised
293	Sumerpur	Jalore	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Komta Distt. Jalore.	20-08-2018	12.00	05.09.19	15.10.19	2.01		11.99	Finalised
294	Sumerpur	Jalore	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Pantheri Distt. Jalore.	20-08-2018	12.00	05.09.19	15.10.19	0.62		11.99	Finalised
295	Sumerpur	Raniwara	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sirana Distt. Jalore.	20-08-2018	12.00	05.09.19	15.10.19	1.57		12.00	Finalised
296	Sumerpur	Raniwara	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Nimbawas Distt. Jalore.	20-08-2018	12.00	21.12.19	20.12.19	0.72		11.28	Finalised
297	Sumerpur	Raniwara	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Dantiwas Distt. Jalore.	20-08-2018	12.00	21.12.19	20.12.19	0.47		11.53	Finalised
298	Sumerpur	Raniwara	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sawidar Distt. Jalore.	20-08-2018	12.00	27.10.19	26.10.19	3.03	0.70	9.67	Finalised
299	Sumerpur	Raniwara	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Gajipura Distt. Jalore.	20-08-2018	12.00	27.10.19	26.10.19	0.42	0.42	12.00	Finalised
300	Sumerpur	Raniwara	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Raniwara khurd Distt. Jalore.	20-08-2018	12.00	27.10.19	25.02.21	6.88	4.00	10.69	Finalised
301	Sumerpur	Jalore	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Ratanpur Distt. Jalore.	20-08-2018	12.00	27.10.19		7.09	0.86	10.63	Finalised
302	Sumerpur	Jalore	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Lakhawas Distt. Jalore.	20-08-2018	12.00	27.10.19	26.10.19	1.60	0.52	10.92	Finalised
303	Sumerpur	Jalore	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sewara Distt. Jalore.	20-08-2018	12.00	27.10.19	26.10.19	0.11	0.10	12.00	Finalised
304	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Dari Distt. Sirohi.	20-08-2018	12.00	05.11.19		12.00		0.00	Withdrw under Cl.32
305	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Nichalagarh Distt. Sirohi.	20-08-2018	12.00	05.11.19		12.00		0.00	Withdrw under Cl.32

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
306	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Azari Distt. Sirohi.	20-08-2018	12.00	05.11.19		9.28		3.30	Upto roof level
307	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Veerwada Distt. Sirohi.	20-08-2018	12.00	05.11.19		6.85		8.57	Finishin is in progress
308	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sivera Distt. Sirohi.	20-08-2018	12.00	05.11.19		5.49		8.61	Finishin is in progress
309	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Badechi Distt. Sirohi.	20-08-2018	12.00	18.05.21		9.81	4.15	6.34	Finishin is in progress
310	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Jirawal Distt. Sirohi.	20-08-2018	12.00	25.08.19		12.00			Withdrw under Cl.32
311	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Oda Distt. Sirohi.	20-08-2018	12.00	05.09.19		12.00			Withdrw under Cl.32
312	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Andor Distt. Sirohi.	20-08-2018	12.00	05.09.19	04.09.19			12.00	Finalised
313	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Uthaman (Sirohi.)	20-08-2018	12.00	05.09.19		12.00			Withdrw under Cl.32
314	Sumerpur	Pali	Deposit work	AGRI.	Repair and Const. of Pacca floor, Parking, Toilet Duply Director Agri. (Ext.) Residence Pali.	04-02-2020	11.14	21.10.20	20.10.20	11.14		8.59	Finalised
315	Sumerpur	Sumerpur	Deposit work	AGRI.	Repair and Extension of Agriculture Training Hall A.D. office Bali.	04-02-2020	11.55	21.10.20	20.10.20	11.55	3.12	10.02	Finalised
316	Sumerpur	Sumerpur	Deposit work	AGRI.	Const. Of Toilet Block at A.D. Office Bali.	04-02-2020	3.84	21.10.20	20.10.20	3.84	1.49	3.26	Finalised
317	Sumerpur	Pali	Deposit work	RKVY	Upgradation work of Agriculture Technology knowledge Resource center at Distt.Pali	09-01-2017	18.46			15.40		3.94	Complete
318	Sumerpur	Jalore	Deposit work	RKVY	Upgradation work of Agriculture Technology knowledge Resource center at Distt.Jalore	09-01-2017	18.46			15.40	1.13	5.26	Complete
319	Sumerpur	Aburoad	Deposit work	RKVY	Upgradation work of Agriculture Technology knowledge Resource center at Distt Sirohi	09-01-2017	18.46			14.29	0.60	6.51	Complete
320	Sumerpur	Aburoad	Horti. work		Various work under Package-01/2019-20 at Rajhans Nursary Mount Abu Distt. Sirohi.	28-01-2020	64.60	21.02.21		64.60		14.76	Wire fencing is in progress
321	Sumerpur	Aburoad	Deposit work	RSGSM	Const. of various building work package-01/2020-21 at RSGSM Ltd. Sirohi.	17-07-2020	40.00	24.04.21		40.00	7.03	20.55	Finishing is in progress
322	Sumerpur	Raniwara	Deposit work	SPMRM Phase-II	Establishment of agriculture Innovation & Incubation Center at cluster level Gram Panchayat Raniwara Kallan Distt. Jalore. (Rajasthan)	07-09-2020	264.00			184.80	0.52	4.39	Tender Under Process
323	Sumerpur	Aburoad	Deposit work	RUSA	Construction of Modal Government College at Reodar under RUSA District Sirohi	26-12-2018	1000.00	13.06.20	12.12.20	703.83	97.49	724.13	Complete
					Total		3043.01			1732.36	140.05	1812.08	
	G. TOTAL						9636.16			4812.64	420.32	4455.30	