

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, JAIPUR

Physical & Financial Progress of Construction works

Month :- August 2019

Amt in Lacs

Circle Jodhpur

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Boundary wall with wire fencing Gate and Check Post for Sub Yard Dechu Under R.V.R.S. KUMS Jodhpur (G)	05.10.18	136.71	18.12.19		92.06	0.00	74.08	Boundary wall completed gate & Check post work in progress
2	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Approach Road National Highway to sub yard Dechu Under R.V.R.S. KUMS Jodhpur (G)	05.10.18	43.75	09.08.19		38.34	0.07	0.21	W.B.M. Under Layer completed
3	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Replace of Damaged turbo fan in Jeera Mandi	31.05.19	1.00	15.07.19	21.06.19	1.00	0.00	0.93	Minor work completeed & Finalised
4	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Various Repair and water supply	31.05.19	4.62	21.08.19	08.08.18	4.62	1.69	4.37	Minor work completeed & Finalised
5	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Supply of Furniture and AC with fitting in office of Joint Director Agriculture Marketing Department Division Jodhpur	14.08.19	14.17			8.50	0.00	0.00	Estimation work in progress
6	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Buitification of Divider portion from Check Post 2 to Sulabh Complex at Main mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	49.74			29.84	0.00	0.00	Estimation work in progress
7	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Tube well and laying of Pipe line at main mandi yard Mandore at Back side Rest House Under R.V.R.S. KUMS Jodhour (G)	14.08.19	18.96			11.38	0.00	0.00	Estimation work in progress
8	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Tube well and laying of Pipe line at main mandi yard Mandore at Back side mandi house (Staff Colony) Rest House Under R.V.R.S. KUMS Jodhour (G)	14.08.19	12.72			7.63	0.00	0.00	Estimation work in progress
9	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	RCC Boundary wall at Different Plases in Main mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	141.21			84.73	0.00	0.00	Estimation work in progress
10	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Water Tank Near Samudayak Bhawan in Main mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	4.00			2.40	0.00	0.00	Estimation work in progress
11	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Providing and Fixing of Angle on R.C.C. Pillar of seif support roof at Jeera Mandi Under R.V.R.S. KUMS Jodhour (G)	14.08.19	9.30			5.58	0.00	0.00	Estimation work in progress
12	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Covering of shop No. 24 to 36 & Various plases from self support roof at Jeera Mandi Under R.V.R.S. KUMS Jodhour (G)	14.08.19	2.88			1.73	0.00	0.00	Estimation work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
13	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Covering of Open area back side shop No. 24 to 36 by self supported dome to godown at Jeera Mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	35.58			21.35	0.00	0.00	Estimation work in progress
14	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Sulabh Complex infront Agmark Laboratory at Jeera Mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	19.54			11.72	0.00	0.00	Estimation work in progress
15	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of 2 Nos. Urinal Block infront at Jeera Mandi yard Under R.V.R.S. KUMS Jodhour (G)	14.08.19	4.60			2.76	0.00	0.00	Estimation work in progress
16	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of E-Weight Bridge and room at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	40.00			24.00	0.00	0.00	Estimation work in progress
17	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Kishan Kaleva Building at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	42.30			25.38	0.00	0.00	Estimation work in progress
18	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Parking area at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	63.95			38.37	0.00	0.00	Estimation work in progress
19	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Bank Building at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	47.63			28.58	0.00	0.00	Estimation work in progress
20	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Sulabh Complex at Sub yard Osian Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	19.54			11.72	0.00	0.00	Estimation work in progress
21	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Reparing of Various Urinal Block at Main mandi yard Mandore Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	12.60			7.56	0.00	0.00	Estimation work in progress
22	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Reparing of existing of 3 Gate Main mandi yard Mandore Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	9.00			5.40	0.00	0.00	Estimation work in progress
23	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Reparing of Park Between Block C & D at Main mandi yard Mandore Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	10.00			6.00	0.00	0.00	Estimation work in progress
24	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Special Repair B.T. Road from back side were house to 10 Bigha F&V yard Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	12.80			7.68	0.00	0.00	Estimation work in progress
25	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Special Repair of Agmark Laboratory at Jeera Mandi yard Mandore Under R.V.R.S. KUMS Jodhpur (G)	14.08.19	0.85			4.71	0.00	0.00	Estimation work in progress
26	Jodhpur-I	Jodhpur (G)	RSSOPCA	RKVY	Const. of Office Bilding for Seed & Orgainc Certification Jodhpur	29.11.16	55.00	01.07.17	15.01.18	17.90	1.59	39.90	Furniture Supply completed
27	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil HQ Balesar)	23.12.16	15.00	27.12.17	09.05.19	7.80	0.00	7.22	Complete to be finalised
28	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-02 (Tehsil Jodhpur)	23.12.16	15.00	06.01.18	03.09.17	0.86	0.00	14.14	Finlised & Furniture Suppily under process
29	Jodhpur-I	Jodhpur (F&V)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-02 (Tehsil Luni)	23.12.16	15.00	06.01.18	03.09.17	3.31	0.00	11.69	Finlised & Furniture Suppily under process

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
30	Jodhpur-I	Jodhpur (F&V)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-02 (Tehsil Baori)	23.12.16	15.00	06.01.18	03.09.17	3.00	0.00	12.00	Finlised & Furniture Supply under progress
31	Jodhpur-I	Jodhpur (F&V)	Agri.	RKVY	Furniture Supply for Technology Knowladge Resource Center (Atma)Jodhpur	24.01.19	10.00	06.01.18	16.03.18	4.26	0.65	5.98	Complete Furniture to be Supplied except curtain
32	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Hospital at Gagadi Osian	20.08.18	30.00	08.03.20		24.05	8.79	17.02	Finishing work in progress
33	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Bhawad	20.08.18	12.00	08.03.20		12.00	6.47	6.47	Finishing work in progress
34	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Dhanari kuurd	20.08.18	12.00	08.03.20		12.00	5.33	5.33	Finishing work in progress
35	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Bhed	20.08.18	12.00	08.03.20		12.00	2.60	7.41	Finishing work in progress
36	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Newara	20.08.18	12.00	08.03.20		12.00	0.00	0.00	Foundation work in progress
37	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Bassi Nagar	20.08.18	12.00	08.03.20		8.63	3.34	8.57	Finishing work in progress
38	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Rampur	20.08.18	12.00	08.03.20		12.00	0.00	0.00	Sute not Cleared by Concern Deptt.
39	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Ghewra	20.08.18	12.00	08.03.20		9.69	2.87	7.00	Finishing work in progress
40	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Umaid Nagar	20.08.18	12.00	08.03.20		12.00	6.92	6.92	Finishing work in progress
41	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Badla Bansi	20.08.18	12.00	08.03.20		12.00	0.00	0.00	Site not cleared by Concern Deptt.
42	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Gopalsar	20.08.18	12.00	08.11.19		11.98	3.60	3.66	D.P.C. Level completed
43	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Thadiya	20.08.18	12.00	08.11.19		11.98	0.00	0.06	Foundation Masonry complete
44	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Bana ka Bass	20.08.18	12.00	08.11.19		12.00	2.55	2.59	D.P.C. level complete
45	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center khet nagar	20.08.18	12.00	08.11.19		12.00	0.00	0.04	Site not cleared by Concern Deptt.
46	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Raysar	20.08.18	12.00	08.11.19		12.00	0.00	0.04	Site not cleared by Concern Deptt.
47	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Chaba	20.08.18	12.00	08.11.19		12.00	2.29	2.33	Lintel Level Completed
48	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Padam Garh	20.08.18	12.00	08.11.19		12.00	3.46	3.50	Lintel Level Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
49	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Janadesar	20.08.18	12.00	20.04.20		12.00	0.14	0.14	D.P.C. Level Completed
50	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Daipada khichiyan	20.08.18	12.00	20.04.20		11.97	0.10	0.13	layout given work in Pkg Site not clear by cocrence Detp.
51	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Bhandu kalan	20.08.18	12.00	20.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.
52	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Narnadi	20.08.18	12.00	20.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.
53	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Khudala	20.08.18	12.00	20.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.
54	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Kakelaw	20.08.18	12.00	20.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.
55	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Shikarpur	20.08.18	12.00	20.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.
56	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Kankani	20.08.18	12.00	20.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.
57	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Lolavas	20.08.18	12.00	23.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.
58	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Dudiya	20.08.18	12.00	23.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.
59	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Khara Bera Purohitan	20.08.18	12.00	23.04.20		12.00	0.10	0.10	layout given work in Pkg Site not clear by cocrence Detp.
60	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Ghantiyala	20.08.18	12.00	23.04.20		12.00	0.13	0.13	layout given work in Pkg Site not clear by cocrence Detp.
61	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Narwa	20.08.18	12.00	23.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.
62	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Karani	20.08.18	12.00	23.04.20		12.00	0.00	0.00	layout given work in Pkg Site not clear by cocrence Detp.

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
63	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Popawas	20.08.18	12.00	23.04.20		12.00	0.00	0.00	layout given work in Pkg Site not cleare by cocrence Detp.
64	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Balarawa	20.08.18	12.00	12.07.18		12.00	0.10	0.10	layout given work in Pkg Site not cleare by cocrence Detp.
65	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Const.of Const.of V.H.at at Tehsil Level District Jodhpur RJ/JU/VET Aagolai	18.08.17	24.05	25.01.18	23.08.18	2.18	0.00	21.91	finalised
66	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const.of Nalla & Footpath in k-1,k-ii,k-iii,kiv at M.M.yard	09.12.16	34.38	25.01.18	16.03.18	0.45	0.00	26.21	Finalised
67	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Repair & Closing of Staircase in k-1,k-ii,k-iii,kiv and all Blocks at M.M. yard	09.12.16	32.31	25.01.18	16.03.18	0.42	0.00	15.47	Finalised
68	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Footpath & Step in fornt of block Veer Durgadas & Closing of old Nallah at mm yard	09.12.16	8.11	25.01.18	16.03.18	0.11	0.00	7.36	Finalised
69	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Development area near Block-O New allotted Plot shops cum godown at M.M. yard	09.12.16	25.11	25.01.18	16.03.18	0.32	0.00	20.76	Finalised
70	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Sliding gate both side Block-B,C,D,E in MM yard	09.12.16	44.80	25.01.18	16.03.18	0.58	0.00	33.55	Finalised
71	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	P&F Turbo fen Jeera Mandi (Minor work)	21.05.19	0.99	19.06.19	19.06.19	0.99	0.00	0.93	Finalised
72	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Const. Of Boundary Wall with Wire Fencing Gate and Check Post for s/y Lohawat under kums Phalodi	25.10.17	99.79	12.11.18		28.28	3.54	55.81	Super Structure Masonary work in progress Gate and Checkpost Marking is done by D.T.P. Jaipur on 05.07..19
73	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Const. of B.T.Road NH-15 Bhikji ki Hotel to Govt.Upper Primary School Daya Sagar	10.05.18	65.00	06.04.19	06.04.19	10.78	0.00	50.92	Finalised
74	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Const. of B.T. Road Khara Daya Sagar Road to Ghora Khandi to Mantingo ki Dhani	10.05.18	50.00	06.04.19	06.04.19	8.08	0.00	40.89	Finalised
75	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Const. of Boundary wall with wire Fencung Gate and Check Post S/Y Aau Under kums Phalodi	23.08.18	167.19	08.09.19		94.18	8.50	98.02	Boundary wall completed gate & Check post work in progress
76	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Const. of Modern Check Post (in RIIMS Project at Main Mandi yard KUMS Phalodi	23.08.18	18.93	08.09.19		15.98	0.00	0.00	E/W in Foundation in Progress.
77	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Renovation ,ModificATIOn & Extension of office Building at Main Mandi Yard Bhadwasiya F & V Jodhpur	09.12.16	124.47	20.08.18		66.03	0.00	38.45	Finishing Work in progress
78	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Labour Shed (1 No.) in 20 Bigha near Jeera Mandi KUMS Jodhpur (F & V)	09.12.16	34.85	20.08.18		11.26	0.00	23.34	Finishing Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
79	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Gate and Check Post (2 No) in 20 Bigha near Jeera Mandi KUMS Jodhpur (F & V)	09.12.16	30.00	20.08.18		24.63	0.00	2.41	To be withdraw under Cl. 32
80	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Hitech Water Hut (2No) in 20 Bigha near Jeera Mandi KUMS Jodhpur (F & V)	09.12.16	12.60	20.08.18		10.25	0.41	0.90	To be withdraw under Cl. 32
81	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Labour Shed (1 No.) in existing 20 Bigha and Addition 10 Bigha Land KUMS Jodhpur (F & V)	09.12.16	34.85	20.08.18		16.85	0.00	25.39	Finishing Work in progress
82	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Gate and Check Post (1 No) in existing 20 Bigha and Addition 10 Bigha Land KUMS Jodhpur (F & V)	09.12.16	15.00	20.08.18		13.03	0.00	0.45	To be withdraw under Cl. 32
83	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Hitech Water Hut (1 No) in existing 20 Bigha and Addition 10 Bigha Land KUMS Jodhpur (F & V)	09.12.16	6.30	20.08.18		4.79	0.41	0.86	To be withdraw under Cl. 32
84	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Toilet Block (3 No) in 20 Bigha near Jeera Mandi KUMS Jodhpur (F & V)	09.12.16	8.28	20.08.18		3.83	0.00	2.73	Finishing Work in progress
85	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Toilet Block (2 No) in existing 20 Bigha and Addition 10 Bigha Land KUMS Jodhpur (F & V)	09.12.16	5.52	20.08.18		4.38	0.00	0.12	Lay out given to contractor but work in package.
86	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Repairing Kissan Bhawan Pauta K.U.M.S. F&V	25.01.17	10.03	27.06.18	02.07.19	3.90	0.00	6.13	Completed & to be finalised
87	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Supply of feeder Panal Board 30 Bigha & 11 Bigha	27.06.19	0.50	08.07.19	03.07.19	0.50	0.09	0.39	Minor work completed
88	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Carriage of Building material rubbis Various places on C.C. Road 11 Bigha F&V	27.06.19	1.00	27.07.19	05.07.19	1.00	0.00	1.00	Minor work completed
89	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Carriage of Building material rubbis Various places on C.C. Road 30 Bigha F&V	27.06.19	0.98	27.07.19	05.07.19	0.98	0.00	0.98	Minor work completed
90	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Various Minor Work F&V	27.06.19	3.98	29.08.19	05.07.19	3.98	3.58	3.58	Minor work in progress
91	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Dismantling of Block O,P,R Syb yard Paota	29.07.19	1.00	05.08.19	05.18.19	1.00	0.99	0.99	Minor work Finalised
92	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	S & F Jodhpur Stone Patty Part-A	31.07.19	1.00	09.08.19	05.08.19	1.00	1.00	1.00	Minor work Finalised
93	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	S & F Jodhpur Stone Patty Part-B	31.07.19	1.00	09.08.19	05.08.19	1.00	1.00	1.00	Minor work Finalised
95	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Cement Concrete pavement at Main mandi yard Bhadwasiya (F&V) Jodhpur	14.08.19	297.50			178.50	0.00	0.00	Estimation work in progress
96	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Providing & Laying of New Sewer Line replacing of old damaged sewer line at existing Main mandi Yard Bhadwasiya (F&V) Jodhpur	14.08.19	55.13			33.08	0.00	0.00	Estimation work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
97	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Providing & Laying of New Water Supply Line of old drainage Line at existing Main mandi Yard Bhadwasiya (F&V) Jodhpur	14.08.19	30.00			18.00	0.00	0.00	Estimation work in progress
98	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Dismantling of old existing Boundary wall & re-construction of New Boundary wall at Main mandi Yard Bhadwasiya (F&V) Jodhpur	14.08.19	15.36			9.22	0.00	0.00	Estimation work in progress
99	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Nallah crossing existing C.C. Road at New F&V yard Bhadwasiya (F&V) Jodhpur		20.00			12.00	0.00	0.00	Estimation work in progress
100	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Cement Concrete pavement between existing cement concrete pavement & New Boundary wall at Main mandi yard Bhadwasiya (F&V) Jodhpur		20.00			12.00	0.00	0.00	Estimation work in progress
101	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Special Repair of Kissan Bhawan Paota Under KUMS Bhadwasiya (F&V) Jodhpur		42.33			25.40	0.00	0.00	Estimation work in progress
102	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Tube well at Main mandi Yard Bhadwasiya (F&V) Jodhpur		10.00			6.00	0.00	0.00	Estimation work in progress
103	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Canteen Building in Bhdawasiya (20+10) Bigha Mandi yard Under KUMS (F&V) Jodhpur		21.63			12.98	0.00	0.00	Estimation work in progress
104	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Canteen Building in Bhdawasiya 20 Bigha Mandi yard near Jeera Mandi Under KUMS (F&V) Jodhpur		34.84			20.90	0.00	0.00	Estimation work in progress
105	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Farmer Rest House at New Bhadwasiya (20+10) Bigha Mandi yard Under KUMS (F&V) Jodhpur		49.39			29.63	0.00	0.00	Estimation work in progress
106	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil HQ Shergarh)	23.12.16	15.00	27.07.19	01.02.19	3.89	0.00	11.13	Work Completed & to be Finalised due to work in Package
107	Jodhpur-I	Phalodi	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil HQ Phalodi)	23.12.16	15.00	27.07.19	01.02.19	1.74	0.00	13.28	Work Completed & to be Finalised due to work in Package
108	Jodhpur-I	Phalodi	Ani. Hus.	RKVY	FMD CP Cold storage at Lohawat	01.02.17	2.80	12.05.18	10.05.18	0.10	0.00	2.70	Work Completed & to be Finalised due to work in Package
109	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil HQ Osian)	23.12.16	15.00	27.12.17	01.02.19	3.93	0.00	11.07	Work Completed & to be Finalised due to work in Package
110	Jodhpur-I	Phalodi	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur RJ/JU/VET /Package-01 (Tehsil HQ Bap)	23.12.16	15.00	27.12.17	01.02.19	3.81	0.00	11.22	Work Completed & to be Finalised due to work in Package
111	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur (Tehsil HQ Tinwri)	27.09.17	15.00	06.05.18	02.08.18	3.61	0.00	11.39	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
112	Jodhpur-I	Phalodi	Ani. Hus.	RKVY	Const.of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Jodhpur (Tehsil HQ Lohawat)	27.09.17	15.00	12.05.18		8.27	0.00	6.73	Finishing Work in Progress
113	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Const.of Const.of V.H.at at Tehsil Level District Jodhpur RJ/JU/VET Tapu	18.08.17	24.05	06.07.18		1.12	4.61	15.54	Finishing work almost completed
114	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Const.of Const.of V.H.at at Tehsil Level District Jodhpur RJ/JU/VET Baori Kallan	18.08.17	24.05	06.07.18		13.23	0.00	10.82	Structural work completed & Stopped by Contractor
115	Jodhpur-I	Phalodi	Ani. Hus.	RKVY	Const. of Bondary Wall with Fencing, Tubewell with pump room and addtion rain soil tesing Lab Phalodi	13.11.18	46.32	08.11.19		45.77	16.01	16.56	Masonru work in progress
116	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Vetonay Hospital at Tepu	20.08.18	30.00	08.01.20		29.95	7.16	7.21	Lintel level completed
117	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Vetonay Sub Centar at Sihada	20.08.18	12.00	08.01.20		12.00	4.12	4.12	Roof level completed
118	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Vetonay Sub Centar at Shekhasar	20.08.18	12.00	08.01.20		12.00	0.00	0.00	Layout given to Contractor but work in pacakeg site not cleared by Department
119	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Vetonay Sub Centar at Champasar	20.08.18	12.00	08.01.20		12.00	3.15	3.15	Lintel Level Completed
120	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Vetonay Sub Centar at Kanasar	20.08.18	12.00	08.01.20		12.00	0.00	0.00	Layout given to Contractor but work in pacakeg site not cleared by Department
121	Jodhpur-I	Phalodi	Ani. Hus.	RIDF-T	Vetonay Sub Centar at Bangti khurd	20.08.18	12.00	08.01.20		12.00	4.59	4.59	Roof level completed
122	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Hospital at Palli	20.08.18	30.00	03.11.19		29.97	9.23	9.26	Roof level completed
123	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Jakharn	20.08.18	12.00	03.11.19		11.98	0.00	0.02	Earth work in progress
124	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center kushlawa	20.08.18	12.00	03.11.19		12.00	4.18	4.18	Lintel level completed
125	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Dholasar	20.08.18	12.00	03.11.19		11.98	0.00	0.02	D.P.C. Level Completed
126	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Vetonay Sub Center Indo ki Dhani	20.08.18	12.00	03.11.19		12.00	5.79	5.79	Structure Completed
					Total		3109.87			1864.29	131.15	872.39	
127	Jodhpur II	Barmer	Mandi work	KUMS	Const. of Labour Shed at Jeera Madi KUMS Barmer	27.12.17	37.80	19.11.18		17.44	1.01	16.19	Almost Complete, minor work due
128	Jodhpur II	Barmer	Mandi work	KUMS	Const. of Vehicle Parking at Jeera Madi KUMS Barmer	27.12.17	20.00	19.11.18		12.16	1.01	7.87	Almost Comp except minor works
129	Jodhpur II	Barmer	Mandi work	KUMS	Const. of Toilet Block (2 Nos.) at Jeera Madi KUMS Barmer	27.12.17	7.00	19.11.18		4.52	0.00	2.13	Final Finishing work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
130	Jodhpur II	Barmer	Mandi work	KUMS	Const. of Canteen Building at Jeera mandi Barmer	15.02.18	49.97	30.03.19		34.49	0.00	24.91	Joinary & Aluminiumwork to be done
131	Jodhpur II	Barmer	Mandi work	KUMS	Construction of Modern Toilet with Under Ground water tank at sub yard Sindhari Under KUMS Barmer.	25.07.18	11.06	25.06.19	10.08.19	9.92	0.00	6.11	Completed
132	Jodhpur II	Barmer	Mandi work	KUMS	Construction of Modern Toilet with Under Ground water tank at sub yard Dhorimanna Under KUMS Barmer.	25.07.18	11.06	25.06.19	10.08.19	9.15	0.00	6.66	Completed
133	Jodhpur II	Barmer	Mandi work	KUMS	Construction of Modern Toilet with Under Ground water tank at sub yard Gudamalani Under KUMS Barmer.	25.07.18	11.06	25.06.19	10.08.19	8.58	0.00	6.44	Completed
134	Jodhpur II	Barmer	Mandi work	KUMS	Construction of Nallah at main mandi yard Under KUMS Barmer.	25.07.18	50.00	31.03.19	25.07.19	6.45	0.00	38.20	Completed
135	Jodhpur II	Barmer	Mandi work	KUMS	Providing and Laying Water Supply Line in Main mandi yard	25.07.18	14.50	31.03.19	30.08.19	10.53	0.00	1.90	Completed
136	Jodhpur II	Jaisalmer	Mandi work	KUMS	Covering of Existing Auction Platform Infront of Block-B at Sub Yard Ramgarh Under KUMS Jaisalmer	06.07.18	58.06	27.05.19	05.04.19	0.00	0.00	46.84	Work Completed Final bill to be paid.
137	Jodhpur II	Jaisalmer	Mandi work	KUMS	Raising of Boundary Wall at Sub Yard Ramgarh Under KUMS Jaisalmer	06.07.18	48.50	31.05.19		47.09	0.00	21.00	Almost Completed
138	Jodhpur II	Jaisalmer	Mandi work	KUMS	Construction of Water Supply Arrangement at Sub Yard Ramgarh Under KUMS Jaisalmer	06.07.18	25.50	25.03.19	04.06.19	23.55	0.00	0.00	Work completed
139	Jodhpur II	Jaisalmer	Mandi work	KUMS	Raising of Front Boundary wall at F&V Jaisalmer	06.07.18	15.00	31.05.19	05.04.19	9.95	0.00	7.72	Work completed
140	Jodhpur II	Jaisalmer	Mandi work	KUMS	Construction of Toilet Block (1 Nos) at F&V Sub yard Jaisalmer Under KUMS Jaisalmer	06.07.18	3.50	31.05.19	05.04.19	2.02	0.00	1.90	Work completed
141	Jodhpur II	Jaisalmer	Mandi work	KUMS	Construction of Covered Auction Platform Infront of Block-F at Sub Yard Mohangarh Under KUMS Jaisalmer	06.07.18	78.56	27.05.19	05.04.19	0.00	0.00	60.55	Work completed
142	Jodhpur II	Jaisalmer	Mandi work	KUMS	Construction of Covered Auction Platform Infront of Block-G at Sub Yard Mohangarh Under KUMS Jaisalmer	06.07.18	78.56	27.05.19	05.04.19	0.00	0.00	60.79	Work completed
143	Jodhpur II	Jaisalmer	Mandi work	KUMS	Construction of Internal B/T Road in Block-F, G, H & I Sub Yard Mohangarh Under KUMS Jaisalmer	06.07.18	99.12	31.03.19		0.00	0.00	32.69	B.T. to be done
144	Jodhpur II	Jaisalmer	Mandi work	KUMS	Construction of Water Supply Arrangement in Block-F, G, H & I Sub Yard Mohangarh Under KUMS Jaisalmer	06.07.18	4.63	25.03.19	04.06.19	0.00	0.00	0.00	Work completed.
145	Jodhpur II	Jaisalmer	Link Road	KUMS	Const. of B.T. Road Mehrajot to Bhesard Road 3.00 Km.	08.02.18	75.00	17.01.19	25.12.18	0.00	3.54	54.96	Finalised
146	Jodhpur II	Jaisalmer	Link Road	KUMS	Const. of B.T. Road Choriya Bhikhsar Road to Dangari Village 3.00 Km.	08.02.18	75.00	17.01.19	25.12.18	0.00	3.33	53.77	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
147	Jodhpur II	Jaisalmer	Link Road	KUMS	Const. of B.T. Road Mohangarh village west area to Mohangarh Nachna Road 2.00 Km.	08.02.18	50.00	17.01.19	02.01.19	0.00	3.42	39.13	Finalised
148	Jodhpur II	Jaisalmer	Link Road	KUMS	Const. of B.T. Road Ashayach Village to Shukh singh nagar 3.00 Km.	08.02.18	75.00	17.01.19	02.01.19	0.00	5.03	58.79	Finalised
149	Jodhpur II	Jaisalmer	Link Road	KUMS	Const. of B.T. Road From Parabatsar (Bhurjgarh) to Ganeshpura Via Achalsingh ki Dhani Under KUMS Jaisalmer 3 Km.	06.07.18	75.00	31.05.19		0.00	0.00	0.08	As land not clear for Road construction despite all efforts, KUMS withdrew the work vide Letter No. 318 dated 07-08-19
150	Jodhpur II	Jaisalmer	Link Road	KUMS	Const. of B.T. Road From Mandva Goan to Barath Ka Gaon Via Darjio Ki Dhani Under KUMS Jaisalmer 3 Km.	06.07.18	75.00	31.05.19		0.00	0.00	19.77	B.T. to be done
151	Jodhpur II	Jaisalmer	Link Road	KUMS	Const. of B.T. Road From Ramdevara RCP Godown to Phalodi Road Railway Gate Under KUMS Jaisalmer 3 Km.	06.07.18	75.00	02.04.19	02.06.19	0.00	1.16	46.15	Work completed
152	Jodhpur II	Jaisalmer	Link Road	KUMS	Const. of B.T. Road From Kamewala to 24 JWD Arjunram Godara Ki Dhani Under KUMS Jaisalmer 1.75 Km.	06.07.18	43.75	02.04.19		25.16	16.10	26.14	B.T. work to be done
153	Jodhpur II	Piparcity	Mandi work	KUMS	Renovation of Office Building Main Mandi Yard Pipar city	06.07.18	15.09	26.05.19	03.05.19	2.26	0.00	11.90	Finalised
154	Jodhpur II	Piparcity	Mandi work	KUMS	Construction of C.C. road & Paving block around commercial shop at main yard Pipar City	06.07.18	46.00	02.04.19	02.04.19	5.89	0.00	32.59	Finalised
155	Jodhpur II	Piparcity	Mandi work	KUMS	Construction of office Building with boundary wall at Sub yard Aasop Under KUMS Pipar City	06.07.18	20.29	26.05.19	03.05.19	11.29	0.00	16.18	Finalised
156	Jodhpur II	Piparcity	Mandi work	KUMS	Raising of Boundary wall with wire fencing at sub yard Aasop under KUMS Pipar City	06.07.18	36.08	26.05.19	03.05.19	5.58	0.00	29.81	Finalised
157	Jodhpur II	Piparcity	Mandi work	KUMS	Construction of Pucca auction area in front of block "C" & "D" at sub yard Aasop Under KUMS Pipar City	06.07.18	20.16	02.04.19	02.04.19	14.41	0.00	14.39	Finalised
158	Jodhpur II	Piparcity	Mandi work	KUMS	Construction of (1 Lac. Ltr.) R.C.C. GLR at sub yard Aasop Under KUMS Pipar City	06.07.18	12.00	25.03.19	02.04.19	4.86	3.08	10.76	Finalised
159	Jodhpur II	Bilara	Mandi work	KUMS	Construction of B/T Road Harsha Deval to Barna Upto Municipal Border Under KUMS Bilara.	06.07.18	75.00	23.03.19	06.04.19	30.27	0.00	53.44	Finalised
160	Jodhpur II	Bilara	Mandi work	KUMS	Covering of Existing Covered auction platform with self supporting sheet at main mandi yard Bilara	10.08.18	38.35	25.08.19		26.74	16.28	27.00	Work completed.
161	Jodhpur II	Bilara	Mandi work	KUMS	Covering of Existing open auction platform with self supporting sheet at main mandi yard Bilara (Cotton yard)	10.08.18	38.35	25.08.19		26.98	16.28	25.70	Work completed.
162	Jodhpur II	Bilara	Mandi work	KUMS	Repair of Boundary wall with gate & Check post at main mandi yard Bilara	10.08.18	12.00	25.08.19		3.94	0.00	6.45	Work completed.

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
163	Jodhpur II	Barmer	Deposit work	RSSC Ltd.	Construction of Plant shed at Seed extention center Gudamalani Distt. Barmer of Raj. State Seed Corporation Ltd.	06.09.16	113.10	21.11.17	01.04.19	41.94	0.00	71.36	Work completed.
164	Jodhpur II	Barmer	Deposit work	RSSC Ltd.	Construction of 10000 Qtl. (1000 MT) Godown at Seed extention center Gudamalani Distt. Barmer of Raj. State Seed Corporation Ltd.	06.09.16	109.20	21.11.17	26.09.18	44.18	0.00	64.52	Work completed
165	Jodhpur II	Barmer	Deposit work	RSSC Ltd.	Construction of Shop Cum Godown at Seed extention center Gudamalani Distt. Barmer of Raj. State Seed Corporation Ltd.	06.09.16	10.87	21.11.17	26.09.18	2.41	0.00	8.46	Work completed
166	Jodhpur II	Barmer	Deposit work	RSSC Ltd.	Construction of C/wall with & Check post etc. at Seed extention center Gudamalani Distt. Barmer of Raj. State Seed Corporation Ltd.	06.09.16	43.35	21.11.17	26.09.18	9.17	0.00	34.18	Work completed
167	Jodhpur II	Barmer	Deposit work	RSSC Ltd.	Construction of Labour Toilet at Seed extention center Gudamalani Distt. Barmer of Raj. State Seed Corporation Ltd.	06.09.16	3.00	21.11.17	26.09.18	0.66	0.00	2.34	Work completed
168	Jodhpur II	Barmer	Deposit work	RSSC Ltd.	Construction of Electric Room at Seed extention center Gudamalani Distt. Barmer of Raj. State Seed Corporation Ltd.	06.09.16	1.67	21.11.17	26.09.18	0.13	0.00	1.54	Work completed
169	Jodhpur II	Barmer	Deposit work	RSSC Ltd.	Construction of Internal Road at Seed extention center Gudamalani Distt. Barmer of Raj. State Seed Corporation Ltd.	06.09.16	20.00	14.06.17	07.09.18	11.70	0.00	8.30	Work completed
170	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level District Barmer	23.12.16	15.00	15.11.17	13.11.17	3.82	0.08	11.26	Finalised
171	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Ramsar	23.12.16	15.00	15.11.17	13.11.17	2.64	0.08	12.44	Finalised
172	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Chohtan	23.12.16	15.00	15.11.17	13.11.17	2.64	0.08	12.44	Finalised
173	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Sedawa	23.12.16	15.00	15.11.17	13.11.17	2.15	0.08	12.93	Finalised
174	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Shiv	23.12.16	15.00	15.11.17	13.11.17	1.60	0.08	13.48	Finalised
175	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Sub Health Centre Lalson Ki Dhani	23.12.16	7.50	15.11.17	13.11.17	0.48	0.03	7.05	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
176	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Sindhari	23.12.16	15.00	26.11.17	18.07.19	6.70	0.08	8.38	Completed
177	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Gudamalani	23.12.16	15.00	26.11.17	18.07.19	7.35	0.08	7.73	Completed
178	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Siwana,	23.12.16	15.00	26.11.17	18.07.19	7.90	0.07	7.17	Completed
179	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Pachpadara	23.12.16	15.00	26.11.17	18.07.19	8.46	0.07	6.61	Completed
180	Jodhpur II	Barmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Baitu	23.12.16	15.00	26.11.17	18.07.19	10.12	0.08	4.96	Completed
181	Jodhpur II	Jaisalmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Level District Jaisalmer	23.12.16	15.00	14.11.17	13.11.17	4.66	0.08	10.42	Finalised
182	Jodhpur II	Jaisalmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Fatehgarh	23.12.16	15.00	14.11.17	13.11.17	2.20	0.08	12.88	Finalised
183	Jodhpur II	Jaisalmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Pokaran	23.12.16	15.00	14.11.17	13.11.17	1.25	0.08	13.83	Finalised
184	Jodhpur II	Jaisalmer	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Tehsil Level Bhaniyana	23.12.16	15.00	14.11.17	13.11.17	1.32	0.07	13.75	Finalised
185	Jodhpur II	Jodhpur	Deposit work	Pashudhan Arogya Chal Ekai	Construction of Pashudhan Arogya Chal Ekai (Mobile Clinic) at Pichyak	27.09.17	15.00	23.05.18	23.05.18	3.24	0.08	11.84	Finalised
186	Jodhpur II	Piparcity	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Kherapa	20.01.18	12.00	04.11.19		12.00	0.00	0.04	Work not started due to unsuitable land, Given reminders to Jt Dir AH for withdrawl.
187	Jodhpur II	Piparcity	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Melana	20.01.18	12.00	04.11.19		12.00	0.00	4.96	Roof Casted
188	Jodhpur II	Piparcity	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Garasani	20.01.18	12.00	04.11.19		12.00	0.00	2.84	Roof Level
189	Jodhpur II	Piparcity	Deposit work	Veterenary Sub Center	Const. of Veterinary Sub centre at Palri Ranawata	20.01.18	12.00	04.11.19		12.00	0.00	4.88	Roof Casted

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
190	Jodhpur II	Bilara	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Udailiyawas	20.01.18	12.00	05.11.19		12.00	3.43	3.48	Roof Level
191	Jodhpur II	Bilara	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Boyal	20.01.18	12.00	05.11.19		12.00	-0.14	3.31	Roof Level
192	Jodhpur II	Bilara	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Madaliya	20.01.18	12.00	05.11.19		12.00	2.46	2.50	DPC Completed
193	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Juna patrasar	20.01.18	12.00	14.09.19		12.00	0.00	0.05	Excavation started but dispute regarding land created (Re Award of Tender)
194	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Murtala gala	20.01.18	12.00	14.09.19		12.00	0.00	0.06	WIP (Re Award of Tender)
195	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Khokhasar Dakshin	20.01.18	12.00	10.11.19		12.00	0.00	0.04	Land issue not cleared by Client
196	Jodhpur II	Balotra	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Moojji ki Dhani	20.01.18	12.00	10.11.19		12.00	0.00	2.83	Roof Level
197	Jodhpur II	Balotra	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Sarana	20.01.18	12.00	10.11.19		12.00	0.00	1.98	Roof Level
198	Jodhpur II	Balotra	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Rodava Khurd	20.01.18	12.00	10.11.19		12.00	0.00	1.78	Roof Level
199	Jodhpur II	Balotra	Deposit work	Veterinary Hospital	Const. of Veterinary Hospital at Thob	20.01.18	30.00	10.11.19		30.00	0.00	8.88	Roof Casted
200	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Gangasara	20.01.18	12.00	23.02.20		12.00	0.00	0.05	Paper for Land yet not available by client
201	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Paradiya	20.01.18	12.00	23.02.20		12.00	0.00	0.03	Paper for Land yet not available by client
202	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Dharasar	20.01.18	12.00	23.02.20		12.00	0.00	0.03	Foundation Masonary in progress.
203	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kharva	20.01.18	12.00	23.02.20		12.00	0.00	0.03	Due to river flow approaches obstructe
204	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Bisukhurd	20.01.18	12.00	10.11.19		12.00	0.00	0.03	Foundation Excavation work in progress
205	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Negarada	20.01.18	12.00	10.11.19		12.00	0.00	0.03	DPC level
206	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kotara	20.01.18	12.00	10.11.19		12.00	0.00	0.04	DPC level
207	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Hadava	20.01.18	12.00	10.11.19		12.00	0.00	0.04	DPC level
208	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Fogera	20.01.18	12.00	10.11.19		12.00	0.00	0.04	Foundation PCC done

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
209	Jodhpur II	Barmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Asadi	20.01.18	12.00	10.11.19		12.00	0.00	0.06	DPC level
210	Jodhpur II	Balotra	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Karmavas	20.01.18	12.00	10.11.19		12.00	0.00	6.59	Roof Slab Casted
211	Jodhpur II	Balotra	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Majal	20.01.18	12.00	10.11.19		12.00	0.00	0.04	Roof Slab Casted
212	Jodhpur II	Balotra	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Joona Meetha Kheda	20.01.18	12.00	10.11.19		12.00	0.00	4.00	Roof Casted Ppt work in progress.
213	Jodhpur II	Balotra	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Thapan	20.01.18	12.00	10.11.19		12.00	0.00	4.64	Encroachment not Cleared by client
214	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Aaskanda	20.01.18	12.00			12.00	0.06	0.12	Layout given work to be started
215	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kathori	20.01.18	12.00			12.00	0.05	0.11	Layout given work to be started
216	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Chelak	20.01.18	12.00			12.00	0.05	0.08	Layout given work to be started
217	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Tadana	20.01.18	12.00			12.00	0.05	0.11	Layout given work to be started
218	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Modha	20.01.18	12.00			12.00	0.05	0.09	Layout given work to be started
219	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Rayamalla	20.01.18	12.00			12.00	0.05	0.10	Layout given work to be started
220	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Riwadi	20.01.18	12.00			12.00	0.05	0.08	Layout given work to be started
221	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre Tejrava	20.01.18	12.00			12.00	0.05	0.08	Layout given work to be started
222	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kunda	20.01.18	12.00			12.00	0.05	0.09	Layout given work to be started
223	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Kapuriya	20.01.18	12.00			12.00	0.05	0.09	Layout given work to be started
224	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Rajgarh	20.01.18	12.00	14.11.19		12.00	0.00	0.04	Land issue yet not cleared by client.
225	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Jaimla	20.01.18	12.00	14.11.19		12.00	2.04	2.08	DPC Completed
226	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Padampura	20.01.18	12.00	14.11.19		12.00	2.76	3.00	Roof Level
227	Jodhpur II	Jaisalmer	Deposit work	Veterinary Sub Center	Const. of Veterinary Sub centre at Barat Ka Gav	20.01.18	12.00	14.11.19		12.00	0.00	0.04	Land Encroachment, not cleared by client.
228	Jodhpur II	Jaisalmer	Deposit work	Veterinary Hospital	Const. of Veterinary Hospital at Sankada	20.01.18	30.00	14.11.19		30.00	3.97	4.07	Super Str masonry in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
229	Jodhpur II	Jaisalmer	Deposit work	Veterenary Hospital	Const. of Govt. Model Degree Collage Under RUSA Pokaran	14.06.20	1000.00	14.11.19		600.00	110.06	156.86	Science block Column up to Plinth level & foundation masonry up to plinth. BWall masonry in progress , ADM block foundation fabrication done.
230	Jodhpur II	Jaisalmer	Deposit work	Agri.	Const. of C.C. Road at Office Premises at Dy. Dag. (Ext.) Jaisalmer	01.02.19	22.50			22.50	0.17	0.17	Lay out given and Surway work in progress
					Total		3589.14			1704.45	196.70	1447.27	
231	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Four Lane BT Road From Rajguru Circle to shri Maharaja Umed Singh Krishi Upaj Mandi smiti sumerpur under K.U.M.S. Sumerpur(2.00 K.M.)	17-01-2017	286.00	28.4.18		89.17		192.21	BC Completed in 2.00 Km length
232	Sumerpur	Sumerpur	Yard Work	KUMS	Const. Of Boundary wall with Gate and Check Post at Sub Yard Sirohi Under KUMS Sumerpur.	29-08-2018	87.80	25.10.19		54.50		54.67	Finishing work is in progress
233	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Compound wall at office Building at main mandi yard Sumerpur.	29-08-2018	13.75	25.10.19		13.75			Material supplied & dismantling work is in progress
234	Sumerpur	Sumerpur	Yard Work	KUMS	Providing water supply pipe line from proposed water Tank to over head Tank KUMS Sumerpur Under KUMS Sumerpur.	29-08-2018	7.00	25.10.19		6.97			Lay out given work stopped by contractor
235	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Toilet block (Ladies and Gents) at KUMS Sumerpur Under KUMS Sumerpur.	29-08-2018	2.25	25.10.19		2.24			Lay out given work stopped by contractor
236	Sumerpur	Sumerpur	Yard Work	KUMS	Providing MS Gate at Cotton yard (2 Nos) KUMS Sumerpur Under KUMS Sumerpur.(Pkg-01)	29-08-2018	4.50	25.10.19		4.48			Lay out given work stopped by contractor
237	Sumerpur	Sumerpur	Yard Work	KUMS	Covering of open auction platform near water hut (50 ft) with RCC KUMS Sumerpur Under KUMS Sumerpur.(Pkg-01)	29-08-2018	15.33	25.10.19		15.33			Lay out given work stopped by contractor
238	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of MS staircase in Both side of block (7 Nos) KUMS Sumerpur Under KUMS Sumerpur.(Pkg-01)	29-08-2018	15.40	25.10.19		15.40			Lay out given work stopped by contractor
239	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Cow Catcher at F & V Yard Sub yard Sheoganj Under KUMS Sumerpur.(Pkg-01)	29-08-2018	4.00	25.10.19		4.00			Lay out given work stopped by contractor
240	Sumerpur	Sumerpur	Yard Work	KUMS	Providing and Fixing of Mahatma Jyoti Ba Fule Statues (Murti) at Sub Yard F & V Yard Sheoganj Under KUMS Sumerpur. (Pkg-01)	29-08-2018	12.00	25.10.19		12.00			Lay out given work stopped by contractor
241	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Water Hut 1 Nos at Sub Yard Sheoganj Under KUMS Sumerpur. (Pkg-01)	29-08-2018	3.55	25.10.19		3.54			Lay out given work stopped by contractor

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
242	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of Pump room at tube well and aproch road & GI pipe line Sub Yard Sheoganj under KUMS Sumerpur. (Pkg-01)	29-08-2018	5.00	25.10.19		5.00			Lay out given work stopped by contractor
243	Sumerpur	Sumerpur	Yard Work	KUMS	Repair of farmer rest house roof, floor and common hall KUMS Sumerpur Under KUMS Sumerpur. (Pkg-2)	29-08-2018	9.00	09.10.19		4.20		4.75	Floor & roof work completed
244	Sumerpur	Sumerpur	Yard Work	KUMS	Repir of Bank Building (The Pali Central Co-Oprative Bank) at Main Mandi Yard Sumerpur (Pkg-2)	29-08-2018	20.98	09.10.19		20.86			Due to bank building not vacated
245	Sumerpur	Sumerpur	Yard Work	KUMS	Repair of retail shops (structural) Sub Yard Sheoganj Under KUMS Sumerpur. (Pkg-2)	29-08-2018	18.55	09.10.19		8.69		4.90	Finshing & Light Fitting is to be done
246	Sumerpur	Sumerpur	Yard Work	KUMS	Repair and Raising of old check post (RCC slab) Sub Yard Sheoganj under KUMS Sumerpur. (Pkg-2)	29-08-2018	1.84	09.10.19		0.92		0.97	Light Fitting & Painting is to be done
247	Sumerpur	Sumerpur	Yard Work	KUMS	Repair of Boundary wall arround bank building, Post office and Garden Sub Yard Sheoganj under KUMS Sumerpur. (Pkg-2)	29-08-2018	6.00	09.10.19		2.40		5.84	Painting work is to be done
248	Sumerpur	Sumerpur	Yard Work	KUMS	Repair of both Gate (2 No.) Sub Yard Sheoganj under KUMS Sumerpur. (Pkg-2)	29-08-2018	1.50	09.10.19		0.66		0.84	Painting work is to be done
249	Sumerpur	Rani	Yard Work	KUMS	Const. of remaining Internal Cement Concrete Road in mandi yard Rani under KUMS Rani.	07-09-2018	69.31	25.10.19	09.05.19	24.73		46.47	Complete
250	Sumerpur	Rani	Yard Work	KUMS	Special Repair of Toilet block consturcted between shops in mandi yard Rani under KUMS Rani. (Pkg-01)	07-09-2018	9.96	02.11.19		9.70		0.62	Plaster work is in progress
251	Sumerpur	Rani	Yard Work	KUMS	Dovelopment of park (Garden) in mandi yard Rani under KUMS Rani.(Pkg-01)	07-09-2018	20.58	02.11.19		19.43		12.30	Railling is in progress
252	Sumerpur	Rani	Yard Work	KUMS	Const. of Meeting Hall in Office campus in Mandi Yard Rani Under KUMS Rani. (Pkg-01)	07-09-2018	16.91	02.11.19		16.61		3.54	S/S is in progress
253	Sumerpur	Rani	Yard Work	KUMS	Const. of Check Post second gate at main mandi yard Rani under KUMS Rani. (Pkg-01)	07-09-2018	6.04	02.11.19		5.56		1.27	S/S is in progress
254	Sumerpur	Pali	Yard Work	KUMS	S/R of water Hut at main mandi yard Pali Under KUMS Pali.	09-12-2016	5.35	19.1.18		4.17		0.06	work stopped by contractor
255	Sumerpur	Pali	Yard Work	KUMS	S/R of staircase cum Toilet Block 2 nos at main mandi yard Pali Under KUMS Pali	09-12-2016	22.30	19.1.18		17.11		0.51	work stopped by contractor
256	Sumerpur	Pali	Yard Work	KUMS	S/R of water Hut 2 nos at F & V Yard Pali Under KUMS Pali.	09-12-2016	5.35	19.1.18		4.17		0.06	work stopped by contractor
257	Sumerpur	Pali	Yard Work	KUMS	S/R of gate & check post 2 nos at main mandi yard Pali Under KUMS Pali.	09-12-2016	2.25	19.1.18		1.46		0.05	work stopped by contractor
258	Sumerpur	Pali	Yard Work	KUMS	S/R of Boundary Wall (Front Side) at main mandi yard pali KUMS Pali.	09-12-2016	4.72	19.1.18		2.59		1.15	work stopped by contractor
259	Sumerpur	Pali	Yard Work	KUMS	S/R of 1000 MT Capasity rural godown with darianage work at main mandi yard Pali Under KUMS Pali	09-12-2016	16.02	19.1.18		10.53		2.13	work stopped by contractor
260	Sumerpur	Pali	Yard Work	KUMS	S/R of covered auction platform 2 nos at main mandi yard Pali Under KUMS Pali.	09-12-2016	26.34	19.1.18		6.09		14.96	Almost complete

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
261	Sumerpur	Pali	Yard Work	KUMS	S/R of 5th type quarter 2 nos at main mandi Yard Pali Under KUMS Pali	09-12-2016	11.25	19.1.18		7.95		0.94	Tile work is in progress
262	Sumerpur	Pali	Yard Work	KUMS	Providing Interlocking Tiles at side of Internal Road at Main Mandi yard Pali Under KUMS Pali.	09-12-2016	29.60	19.1.18		19.64		7.93	Interlocking Tile work is in progress
263	Sumerpur	Pali	Yard Work	KUMS	Providing interlocking Tiles at Kissan Bhawan F & V Yard Pali Under KUMS Pali.	09-12-2016	20.00	19.1.18		9.04		5.43	work stopped by contractor
264	Sumerpur	Pali	Yard	KUMS	Const.of Compound Wall around office building and farmer rest house at main mandi Yard Pali Under KUMS Pali.	09-12-2016	11.04	19.1.18		4.39		4.34	work stopped by contractor
265	Sumerpur	Jalore	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Sayla	23-12-2016	15.00	8.12.17	06.04.18	3.43		11.64	Finalised
266	Sumerpur	Jalore	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Ahore	23-12-2016	15.00	8.12.17	06.04.18	2.05		13.02	Finalised
267	Sumerpur	Jalore	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Bagora	23-12-2016	15.00	8.12.17	06.04.18	4.36		10.71	Finalised
268	Sumerpur	Jalore	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Bhinmal	23-12-2016	15.00	10.12.17	04.04.18	3.38		11.69	Finalised
269	Sumerpur	Sirohi	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Raniwara	23-12-2016	15.00	10.12.17	04.04.18	3.61		11.46	Finalised
270	Sumerpur	Sirohi	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Chitalwana	23-12-2016	15.00	10.12.17	04.04.18	3.03		12.04	Finalised
271	Sumerpur	Sirohi	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Jaswantpura	23-12-2016	15.00	10.12.17	04.04.18	3.67		11.41	Finalised
272	Sumerpur	Pali	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Rohat	23-12-2016	15.00	17.11.17	09.11.17	2.90		12.17	Finalised
273	Sumerpur	Pali	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Sumerpur	23-12-2016	15.00	17.11.17	09.11.17	1.83		13.24	Finalised
274	Sumerpur	Pali	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Desuri	23-12-2016	15.00	17.11.17	09.11.17	2.49		12.58	Finalised
275	Sumerpur	Pali	Deposit work	AGRI.	Pashudian Arogya Chal Ekai sojat	23-12-2016	15.00	17.11.17	09.11.17	2.55		12.52	Finalised
276	Sumerpur	Pali	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Marwar Junction	23-12-2016	15.00	17.11.17	09.11.17	3.38		11.69	Finalised
277	Sumerpur	Pali	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Rani	23-12-2016	15.00	17.11.17	09.11.17	1.95		13.12	Finalised
278	Sumerpur	Sirohi	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Sirohi	23-12-2016	15.00	17.11.17	17.11.17	4.18		10.88	Finalised
279	Sumerpur	Sirohi	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Sheoganj	23-12-2016	15.00	17.11.17	17.11.17	3.45		11.61	Finalised
280	Sumerpur	Sirohi	Deposit work	AGRI.	Pashudian Arogya Chal Ekai Pindwara	23-12-2016	15.00	17.11.17	10.09.18	3.12		11.94	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
281	Sumerpur	Jaitaran	Ani Hus	RIDF-T-XXIV	Const. of Veterinary Hospital (Under RIDF-T-XXIV) at Village Balunda Jaitaran Distt. Pali	20-08-2018	30.00	09.11.19		30.00		8.08	Roof slab completed
282	Sumerpur	Rani	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Raniwal Distt. Pali.	20-08-2018	12.00	09.11.19		12.00		2.50	Masonry upto roof level
283	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bagtawarpura Distt. Pali.	20-08-2018	12.00	09.11.19		12.00		2.41	S/S masonry upto roof level
284	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Rabdiyavas Distt. Pali.	20-08-2018	12.00	09.11.19		12.00		2.50	Masonry upto Roof level
285	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Asarlai Distt. Pali.	20-08-2018	12.00	09.11.19		12.00			Land dispute
286	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bhitwara Distt. Pali. (Bali / Package-01)	20-08-2018	12.00	28.02.20		12.00			Layout given but not started by contractor
287	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bhatund Distt. Pali. (Bali / Package-01)	20-08-2018	12.00	28.02.20		12.00			Land dispute
288	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kothar Distt. Pali. (Bali / Package- 01)	20-08-2018	12.00	28.02.20		12.00			Layout given but not started by contractor
289	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Chamunderi ranavatan Distt. Pali. (Bali / Package- 01)	20-08-2018	12.00	28.02.20		12.00			Foundation work is in progress
290	Sumerpur	Jaitaran	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Juna Distt. Pali. (Bali / Package- 01)	20-08-2018	12.00	28.02.20		12.00			Land dispute
291	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kayalwav Distt. Pali. (Bali / Package-02)	20-08-2018	12.00	28.02.20		12.00			Completed upto DPC Level
292	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Goriya Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20		12.00			Land dispute
293	Sumerpur	Rani	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Pipala Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20		12.00			Land dispute
294	Sumerpur	Jaitaran	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kankrari Distt. Pali. (Bali / Package-02)	20-08-2018	12.00	28.02.20		12.00			Completed upto DPC Level
295	Sumerpur	Jaitaran	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Aamliya (Bali) Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20		12.00			Land dispute

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
296	Sumerpur	Jaitaran	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kishanpura Distt. Pali.	20-08-2018	12.00	05.11.19		12.00	6.44	6.44	Roof slab completed
297	Sumerpur	Rani	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Chanchauri Distt. Pali.	20-08-2018	12.00	05.11.19		12.00			work started by contractor but stopped by villagers
298	Sumerpur	Rani	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kesuli Distt. Pali.	20-08-2018	12.00	05.11.19		12.00			Layout given yet not started by cont. Under package
299	Sumerpur	Rani	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Dhamali Distt. Pali.	20-08-2018	12.00	05.11.19		12.00	4.90	4.90	Masonary upto roof Level
300	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Neembli manda Distt. Pali.	20-08-2018	12.00	05.11.19		12.00			Work not started due to land encroachment
301	Sumerpur	Rani	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Banta Distt. Pali.	20-08-2018	12.00	05.11.19		12.00	1.81	1.81	Masonary upto Lintel Level
302	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bhanwari Distt. Pali.	20-08-2018	12.00	25.08.19		12.00	3.26	3.26	Masonary upto Lintel Level
303	Sumerpur	Rani	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Lapod Distt. Pali.	20-08-2018	12.00	25.08.19		12.00	1.38	3.55	Masonary upto Lintel Level
304	Sumerpur	Pali	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Balarai Distt. Pali.	20-08-2018	12.00	25.08.19		12.00	0.23	2.39	Masonary upto Lintel Level
305	Sumerpur	Pali	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Khundawas Distt. Pali.	20-08-2018	12.00	27.10.19		9.98		9.06	Painting work & doors is to be excute
306	Sumerpur	Pali	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Gelawas Distt. Pali.	20-08-2018	12.00	27.10.19		8.00		9.91	Painting work & doors is to be excute
307	Sumerpur	Pali	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kulthana Distt. Pali.	20-08-2018	12.00	27.10.19		12.00		8.77	Painting work & doors is to be excute
308	Sumerpur	Sojat Road	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Peepliya ki Dhani Distt. Pali.	20-08-2018	12.00	27.10.19		12.00		8.02	Painting work & doors is to be excute
309	Sumerpur	Sojat Road	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Gudakalan Distt. Pali.	20-08-2018	12.00	05.09.19		12.00	1.71	3.40	Masonary upto Lintel level
310	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Mandala Distt. Pali.	20-08-2018	12.00	05.09.19		12.00	3.23	6.65	Roof Slab completed
311	Sumerpur	Jalore	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Rodala Distt. Jalore.	20-08-2018	12.00	05.09.19		12.00			Material supplied by contractor
312	Sumerpur	Bhinmal	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Doodsi Distt. Jalore.	20-08-2018	12.00	05.09.19		11.99		0.01	Land not available
313	Sumerpur	Bhinmal	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Akoli Distt. Jalore.	20-08-2018	12.00	05.09.19		11.99		0.01	Land not available

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
314	Sumerpur	Jalore	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Chooru Distt. Jalore.	20-08-2018	12.00	05.09.19		11.99		0.01	Layout given work to be started due to shifting of pipe line
315	Sumerpur	Jalore	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Komta Distt. Jalore.	20-08-2018	12.00	05.09.19		11.99	2.07	7.58	Finishing work is in progress
316	Sumerpur	Jalore	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Pantheri Distt. Jalore.	20-08-2018	12.00	05.09.19		12.00	2.22	8.97	Finishing work is in progress
317	Sumerpur	Raniwara	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sirana Distt. Jalore.	20-08-2018	12.00	05.09.19		12.00	6.29	6.29	Finishing work is in progress
318	Sumerpur	Raniwara	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Nimbawas Distt. Jalore.	20-08-2018	12.00			12.00			Work upto roof Level
319	Sumerpur	Raniwara	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Dantiwas Distt. Jalore.	20-08-2018	12.00			12.00			Work upto Lintel level
320	Sumerpur	Raniwara	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sawidar Distt. Jalore.	20-08-2018	12.00	27.10.19		12.00		2.58	Roof level completed
321	Sumerpur	Raniwara	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Gajipura Distt. Jalore.	20-08-2018	12.00	27.10.19		12.00		2.61	Masonry upto roof Level
322	Sumerpur	Raniwara	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Raniwara khurd Distt. Jalore.	20-08-2018	12.00	27.10.19		12.00			Foundation work is in progress
323	Sumerpur	Jalore	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Ratanpur Distt. Jalore.	20-08-2018	12.00	27.10.19		12.00			Foundation work is in progress
324	Sumerpur	Jalore	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Lakhawas Distt. Jalore.	20-08-2018	12.00	27.10.19		12.00		2.58	Roof level completed
325	Sumerpur	Jalore	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sewara Distt. Jalore.	20-08-2018	12.00	27.10.19		12.00		2.58	Roof level completed
326	Sumerpur	Abu Road	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Dari Distt. Sirohi.	20-08-2018	12.00	05.11.19		12.00			Not sarterd due to land not demarcated by revenue deptt.
327	Sumerpur	Abu Road	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Nichalagarh Distt. Sirohi.	20-08-2018	12.00	05.11.19		12.00			Not sarterd due to land not demarcated by revenue deptt.
328	Sumerpur	Abu Road	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Azari Distt. Sirohi.	20-08-2018	12.00	05.11.19		12.00			DPC Completed
329	Sumerpur	Abu Road	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Veerwada Distt. Sirohi.	20-08-2018	12.00	05.11.19		12.00	2.26	2.26	Masonry completed upto Lintel level
330	Sumerpur	Abu Road	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sivera Distt. Sirohi.	20-08-2018	12.00	05.11.19		12.00	2.31	2.31	DPC Completed
331	Sumerpur	Abu Road	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Badechi Distt. Sirohi.	20-08-2018	12.00	25.08.19		12.00	2.19	2.19	Masonry completed upto Lintel level

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2019-20	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
332	Sumerpur	Abu Road	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Jirawal Distt. Sirohi.	20-08-2018	12.00	25.08.19		12.00			Layout given not started due to site is on the bank of river
333	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Oda Distt. Sirohi.	20-08-2018	12.00	05.09.19		12.00			Work stopped due to land dispute
334	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Andor Distt. Sirohi.	20-08-2018	12.00	05.09.19		12.00	2.89	7.55	Finishing work is in progress
335	Sumerpur	Sumerpur	Ani Hus		Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Uthaman Distt. Sirohi.	20-08-2018	12.00	05.09.19		12.00			Land not handed over by Gram Panchayat
336	Sumerpur	Pali	Deposit work	RKVY	Upgradation work of Agriculture Technology knowledge Resource center at Distt.Pali	09-01-2017	18.46			15.40		3.06	Electric work and furniture is being supply
337	Sumerpur	Jalore	Deposit work	RKVY	Upgradation work of Agriculture Technology knowledge Resource center at Distt.Jalore	09-01-2017	18.46			15.40		3.06	Electric work and furniture is being supply
338	Sumerpur	Aburoad	Deposit work	RKVY	Upgradation work of Agriculture Technology knowledge Resource center at Distt Sirohi	09-01-2017	18.46			14.62		3.84	Electric work and furniture is being supply
339	Sumerpur	Aburoad	Deposit work		Additional work (Meeting Hall) at New Soil Testing Laboratory at Assistant Director (Extension) Office Reodar Sirohi	04-01-2019	11.71	09.07.19		11.71	1.87	1.87	Masonry completed upto Lintel level
340	Sumerpur	Jalore	Deposit work		Re-const. of CC road Dy. Director Agri. (Ext.) Z.P Jalore	01-02-2019	4.99			4.99			NIT is to be floated after concent of DD (agri) Ext. JLR
341	Sumerpur	Aburoad	Deposit work		Construction of Modal Government College at Reodar under RUSA District Sirohi	26-12-2018	1000.00	13.06.20		999.83	0.06	100.44	DPC of Science block Library, Canteen & Confrnce Hall is in progress & S/S Masonary of BW completed
					Total		2781.55			2210.55	45.12	801.11	
	G. TOTAL						9480.56			5779.29	372.97	3120.77	