

RAJASTHAN STATE AGRICULTURAL MARKETING BOARD
Physical & Financial Progress of Construction works

Month : March 2021
(Amt. in Lac)

CIRCLE : KOTA

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
Deposit Work												
1	Kota	Kota (G)	Agri	RKVY	SIAM (Auditorium) Strengthening & Modernisation of Training Infrastructure Facilities	02.08.2016	1625.40	529.16	24.12.2018		1414.98	Interior Work in Progress
2	Kota	Kota (G)	Agri	RKVY	Remaining Work Confrence Hall (SIAM)	19.04.2018	55.25	18.36	22.05.2020	31.07.2020	48.53	Final
3	Kota	Kota (G)	Agri	RKVY	Extension of Govt. Ferlizer Pesticide Testing Lab Nanta Kota	12.01.2018	75.33	0.33	06.01.2019	25.01.19	75.00	Work Comp. Additional fund is requied to finalised the work.
4	Kota	Kota (G)	Agri	RKVY	Pesticide tasting laboratory, Nanta farm Kota	14.08.2008	15.90	7.94	12.06.2009	10.05.2009	15.01	Civil work compeleted, Amt sent to EE Electric
5	Kota	Kota (G)	Agri	RKVY	Renovation and Altration of Pesticides Testing Lab Nanta Kota	10.03.2016	12.15	12.15	25.03.2017	24.03.2014	11.96	Civil work compeleted, Amt sent to EE Electric
6	Kota	Kota (G)	Agri	RKVY	Supply of Furniture at ATMA Kota	26.12.2018	10.00	2.79	16.04.2020	22.02.2020	8.16	Work finalised
7	Kota	Bundi	Agri	RKVY	Supply of Furniture at ATMA Bundi	26.12.2018	10.00	10.00	16.04.2020	30.06.2020	8.98	Work finalised
8	Kota	Bundi	Agri	RKVY	Construction of varius building works at DD agriculture(Ext.) Bundi	02.09.2019	32.84	32.84	16.05.2020	13.11.2020	19.97	Final Bill Paid
9	Kota	Bundi	Agri	RKVY	Repair of Siol Testing lab Approach Road& Boundary Wall	20.12.2019	18.41	18.41	03.03.2021	05.02.2021	13.96	Final Bill Paid
					Agri.		1855.28	631.98			1616.55	
10	Kota	Kota (G)	Ani. Hus.	RKVY	Construction of Pashudhan Arogya Chal Ikai at Ladpura, Kota	10.01.2017	15.00	6.50	24.10.2020	10.12.2020	13.58	Final Bill Paid
11	Kota	K. Patan	Ani. Hus.	RKVY	Construction of Pashudhan Arogya Chal Ikai at K.Patan, Bundi	10.01.2017	15.00	2.62	30.09.2017	09.11.2020	12.38	Final Bill Paid
12	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinay Instrute at Bapawarkalan	18.08.2017	24.05	1.30	15.06.2018	28.02.2020	23.95	Finalised
13	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinay Instrute at Budadeet	18.08.2017	24.05	7.38	15.06.2018		16.67	Work in Progress
14	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinay Instrute at Sawanbhadu	18.08.2017	24.05	10.01	15.06.2018	14.06.2020	24.02	Finalised
15	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital at Alod	20.01.2020	24.05	24.05	03.03.2021	02.03.2021	12.86	Completed
16	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital at Bassi	20.01.2020	24.05	24.05	03.03.2021	02.03.2021	13.14	Completed
17	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bambori	28.12.2018	12.00	11.91	04.12.2019		0.09	Work stopped land dispute.
18	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Anthra	28.12.2018	12.00	11.91	04.12.2019		0.09	Work stopped land dispute.
19	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Jakhana	28.12.2018	12.00	6.14	04.12.2019		5.86	Work in Progress
20	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Rihana	28.12.2018	12.00	9.84	04.12.2019		2.16	Work in Progress
21	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khavayda	28.12.2018	12.00	0.10	04.12.2019		0.09	Work stopped land dispute.
22	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gudhanathavatan	28.12.2018	12.00	9.16	09.11.2020		2.84	Work in Progress
23	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Hattipura	28.12.2018	12.00	0.10	09.11.2020		0.08	Land distpute
24	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gopal niwas	28.12.2018	12.00	0.10	09.11.2020		0.08	Land distpute

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
25	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kuwarti	28.12.2018	12.00	0.10	09.05.2020		0.08	Work Withdraw
26	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Matunda	28.12.2018	12.00	7.31	09.05.2020	16.08.2020	11.58	Final Bill Paid
27	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bharta bawari	28.12.2018	12.00	11.94	09.05.2020	16.08.2020	11.11	Final Bill Paid
28	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dolara	28.12.2018	12.00	7.26	09.05.2020	16.08.2020	11.67	Final Bill Paid
29	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kachola	28.12.2018	12.00	0.10	09.05.2020		0.08	Work Withdraw
30	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Chhabdiyo ka nayagaon	28.12.2018	12.00	8.40	09.05.2020	30.09.2020	11.35	Finalised
31	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Babaji ka khera	28.12.2018	12.00	8.39	09.05.2020	30.09.2020	11.27	Finalised
32	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dhowra	28.12.2018	12.00	8.40	09.05.2020	30.09.2020	11.23	Finalised
33	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital at Barundhan	28.12.2018	30.00	29.96	27.04.2020		0.04	Work in Progress
34	Kota	K. Patan	Ani Hus	RKVY	Construction of Veterinary Sub Center at Maija	28.12.2018	12.00	11.96	27.04.2020	30.10.2020	10.40	Completed
35	Kota	K. Patan	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mohanpura	28.12.2018	12.00	11.99	27.04.2020	30.10.2020	9.66	Completed
36	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Suwasa	28.12.2018	12.00	0.10	27.04.2020		0.03	Land Dispute
37	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Ladpur	28.12.2018	12.00	0.10	27.04.2020		0.03	Land Dispute
38	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khadipur	28.12.2018	12.00	0.10	27.04.2020		0.03	Land Dispute
39	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mara	28.12.2018	12.00	0.10	25.12.2020		2.58	Work to be started notice issued
40	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bachola	28.12.2018	12.00	0.10	25.12.2020		0.08	Land Dispute
41	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Piplya	28.12.2018	12.00	0.10	25.12.2020		0.08	Land Dispute
42	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Hospital at Dugari	28.12.2018	30.00	14.00	25.12.2020		5.64	Work inProgress
43	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bamangaon	28.12.2018	12.00	5.61	15.11.2020		6.39	Work in progress
44	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bijalwa	28.12.2018	12.00	0.10	15.11.2020		0.08	Land Dispute
45	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gambheera	28.12.2018	12.00	0.10	15.11.2020		0.08	Land Dispute
46	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kolana	28.12.2018	12.00	0.10	03-10-2020		0.08	Notice Issued
47	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dayra	28.12.2018	12.00	0.10	03-10-2020		0.07	Notice Issued
48	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Rangpur	28.12.2018	12.00	0.10	03-10-2020		0.07	Notice Issued
49	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Doti	28.12.2018	12.00	0.10	10.10.2020		0.07	Notice Issued
50	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mamor	28.12.2018	12.00	0.10	10.10.2020		0.07	Notice Issued
51	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mandita	28.12.2018	12.00	0.10	10.10.2020		0.07	Notice Issued
52	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Borina kalan	28.12.2018	12.00	0.10	10.10.2020		0.07	Notice Issued
53	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khadia	28.12.2018	12.00	0.10	10.10.2020		0.07	Notice Issued
54	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bhandaheda	28.12.2018	12.00	8.53	05.07.2020	30.12.2020	11.23	Complete
55	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Padasaliya	28.12.2018	12.00	0.10	05.07.2020		0.02	Land Dispute
56	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Madanpura	28.12.2018	12.00	0.10	05.07.2020		0.02	Land Not Available
57	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kherli tavan	28.12.2018	12.00	6.30	05.07.2020	31.01.2021	10.69	Work Complete
58	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Chauma maliyan	28.12.2018	12.00	7.09	05.07.2020	30.12.2020	10.90	Completed
59	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Takarwada	28.12.2018	12.00	0.10	05.07.2020		0.02	Land Not Available
60	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dungarjya	28.12.2018	12.00	2.81	05.07.2020	30.12.2020	9.19	Completed
61	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khairula	28.12.2018	12.00	4.50	05.07.2020		7.50	Finishing work in Progress
62	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mandawara	28.12.2018	12.00	5.97	05.07.2020		8.81	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
63	Kota	Kota (G)	RSGSM	RKVY	Various Works of of RSGSM at RIICO Industrial area Ranpur Road Kota Godown-I (118.25 Lacs) Godown-II (92.95 Lacs) Office Block (G+1) (66.00 Lacs) Boundary Wall (13.60 Lacs) Internal Roads, & development of Parking Area (57.76 Lacs) P/F street light (14.00 Lacs) Total 6 No. Works AS 362.56 Lacs	17.12.2020	362.56					Estimate
					Total Animal Husb.		1100.81	287.69			290.33	
64	Kota	Bundi	Hort.	RKVY	Various works at centre of Excellency Bundi, Adm. Block cum Hostel, Pack House & sell counter.	21.02.2017	277.21	11.21	01.08.2018	30.08.2018	276.09	Completed & Finalised
65	Kota	Bundi	Hort.	RKVY	Various works Pump room, Tube well, Pipe line, Street light, Gravel cum interlocking road Patch at COE Bundi	21.02.2017	69.05		17.12.2017	17.12.2017	69.05	Finalised
66	Kota	Bundi	Hort.	RKVY	Remaining work COE Bundi	21.02.2017	9.95	4.52	20.01.2019	24.12.2018	9.79	Completed & Finalised
67	Kota	Bundi	Hort.	RKVY	Electrification Work in permises of COE Bundi	21.02.2017	14.92	14.92			7.39	Finalised
68	Kota	Bundi	Hort.	RKVY	Const. of Shed and Platform for Media Mixing at COE Bundi	22.10.2020	9.98	9.98	06.09.2021		0.11	Work in Progress
69	Kota	Bundi	Hort.	RKVY	Repair of Boundary wall at COE Bundi	22.10.2020	7.61	7.61	06.09.2021		0.05	Work in Progress
70	Kota	Bundi	Hort.	RKVY	Supply of Furniture at COE Bundi	22.10.2020	23.74	23.74				NIT to be invited
71	Kota	Kota (G)	Hort.	RKVY	Rajhans Unit Reni Bag Kota Hightech Nursery Shed Net	24.10.2016	50.00	30.48	15.06.2018	27.07.2020	19.52	Work Completed
72	Kota	Kota (G)	Hort.	RKVY	Strengthening of ATC and Rajhans Nursery, Nanta Kota	25.03.2016	106.61	38.68	15.08.2017	02.05.2018	84.56	Finalised
73	Kota	Kota (G)	Hort.	RKVY	Repair Maintenance & Updation of Various building Works at Reni Bag kota	02.12.2019	8.50	8.50	30.04.2020	15.07.2020	4.87	Finalised
74	Kota	Bundi	Hort.	RKVY	Const. of Vermi Compost Unitat Center of Excellence for Citrus Nanta kota	03.09.2020	10.00	10.00	09.06.2021	07.01.2021	9.67	Work Completed & FB Paid.
75	Kota	Bundi	Hort.	RKVY	Repair of Office Building ATC Nanta Kota	02.09.2020	7.20	7.20	09.04.2021		0.67	Work in Progress
					Total Horti		594.77	166.84			481.77	
76	Kota	Bundi	RSSC	RKVY	Const. Of 10000Qtl Capacity Godown	24.04.2018	124.80	2.93	13.01.20	20.12.2019	121.87	Work Completed , Revised A.S. Awaited
77	Kota	Bundi	RSSC	RKVY	Const. Of Plant Shed	24.04.2018	128.70	3.17	13.01.2020	20.12.2019	125.53	Work Completed , Revised A.S. Awaited
78	Kota	Bundi	RSSC	RKVY	Const. Of Internal Road (WBM Only)	24.04.2018	19.88	0.43	13.01.2020	20.12.2019	19.45	Work Completed , Revised A.S. Awaited
79	Kota	Bundi	RSSC	RKVY	Const. Of Electric & Guard Room	24.04.2018	5.04	0.62	13.01.2020	20.12.2019	4.42	Work Completed , Revised A.S. Awaited
80	Kota	Bundi	RSSC	RKVY	Const. Of Shop Cum Godown	24.04.2018	15.80	2.65	13.01.2020	20.12.2019	13.15	Work Completed , Revised A.S. Awaited
81	Kota	Bundi	RSSC	RKVY	Const. Of Boundary Wall & Check Post	24.04.2018	58.40	6.46	13.01.2020	20.12.2019	51.94	Work Completed , Revised A.S. Awaited

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
82	Kota	Bundi	RSSC	RKVY	Const. Labour Toilet	24.04.2018	3.00	0.07	13.01.2020	20.12.2019	2.93	Work Completed , Revised A.S. Awaited
83	Kota	Bundi	Other	RKVY	Construction of Tin shed at Gayatri goshala village Banda (Dharamshala) Kota	24.04.2018	10.00	8.20	29.09.2020	20.03.2021	5.58	Work in Progress
					Total Bundi Seed Corporation		365.62	24.53			344.87	
					Kota Deposit Work		3916.48	1111.04			2733.52	
84	Jhalawar	J.Patan	Ani. Hus.	R. Mandi	Construction of Veterinary Institute at Ramganjmandi	18.08.2017	24.05	19.75	15.06.2018		4.30	2 & 3 "C" Proposed
85	Jhalawar	J.Patan	Ani. Hus.	R. Mandi	Construction of Veterinary Institute at Undawa	18.08.2017	24.05	17.00	15.06.2018		7.05	2 & 3 "C" Proposed
86	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Panwasa under Package RIDF T-XXIV Khanpur 03 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.70	Woork in Progress
87	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Rijhon under Package RIDF T-XXIV Khanpur 03 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	Land Dispute
88	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Hospital (Under RIDF T-XXIV) at Sarola Kalan under Package RIDF T-XXIV Khanpur 02 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00	31.12.2020		3.20	Woork in Progress
89	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Sojpur under Package RIDF T-XXIV Khanpur 02 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	Work not Started by Contractor
90	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Akawad Khurd under Package RIDF T-XXIV Khanpur 02 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	Work not Started by Contractor
91	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Marayata under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		1.82	Woork in Progress
92	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Bhagwanpura under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	Work not Started by Contractor
93	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Jolpa under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	Work not Started by Contractor
94	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Layphal under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	Land Dispute
95	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Akodiya under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	Work not Started by Contractor

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
96	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Hospital (Under RIDF T-XXIV) at Chandipur under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	30.00	15.23	31.12.2020	05.02.2021	24.53	Work Completed
97	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Moreli under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019		0.00	31.12.2020		0.00	Work Withdraw by AHD Jaipur
98	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Ametha under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020	05.02.2021	11.40	Work Completed
99	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Devri Chanchal under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	2.23	31.12.2020	05.02.2021	10.98	Work Completed
100	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Banskhera under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	6.79	31.12.2020	05.02.2021	11.17	Work Completed
101	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Borband under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020	05.02.2021	11.69	Work Completed
102	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Badodiya under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	0.84	31.12.2020	05.02.2021	11.87	Work Completed
103	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Kamkheda under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020	05.02.2021	10.65	Work Completed
104	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Shorti under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	2.48	31.12.2020	05.02.2021	11.19	Work Completed
105	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Kherkheda under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020	05.02.2021	9.99	Work Completed
106	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Ramaidalpat under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	5.85	31.12.2020		8.19	Finishing work in Progress
107	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Kharpakala under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		9.03	Finishing work in Progress
108	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Sangriya under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	8.60	31.12.2020		8.70	Finishing work in Progress
109	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Dola under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	6.66	31.12.2020		7.37	Finishing work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
110	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Dharoniya under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	4.52	31.12.2020		8.87	Finishing work in Progress
111	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Semli Kham under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	Land Dispute
112	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Chachhalav under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	Land Dispute
113	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Kalitalai under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	Work not Started by Contractor
114	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Osav under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	Work not Started by Contractor
115	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Hospital (Under RIDF T-XXIV) at Garnawad under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00	31.08.2021		0.02	Work not Started by Contractor
116	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Hospital (Under RIDF T-XXIV) at Pipliya under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00	31.08.2021		0.01	Work not Started by Contractor
117	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Ghudha under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		1.96	Work in Progress
118	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Pachpahad under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		2.61	Work in Progress
119	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Kumthiya under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		0.02	Work not Started by Contractor
120	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Dobda under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		0.02	Work not Started by Contractor
121	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Bedla under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		5.68	Work in Progress
122	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Para Pipli under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		0.02	Work not Started by Contractor
123	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Luhariya under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		0.02	Work not Started by Contractor

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
124	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Madanpura under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	9.43	31.12.2020		3.02	Work in Progress
125	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Dharnawad under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	9.44	31.12.2020		10.90	Work Almost Completed
126	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Khukrakhurd under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	3.99	31.12.2020		10.66	Work Almost Completed
127	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Alod under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	7.03	31.12.2020		4.98	Work in Progress
128	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Arniya Kalan under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	4.40	31.12.2020		8.33	Finishing work in Progress
129	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Santalkheri under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	3.75	31.12.2020		10.64	Work Almost Completed
130	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Badodiya Kalan under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	10.36	31.12.2020		10.40	Work in Progress
131	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Piplada under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	3.90	31.12.2020		10.37	Work Almost Completed
132	Jhalawar		Agri		Repiar of Assistant Director Agriculture office Building District Jhalawar	02.09.2019	12.00	12.00	11.02.2021		8.48	Finishing work in Progress
133	Jhalawar	J.Patan	Agri	J.Patan	Construction Toilet Block at Center of Excellence For Orgnic Farming	26.02.2019	5.00	5.00	11.02.2021		2.88	Work in Progress
134	Jhalawar	J.Patan	Agri	J.Patan	Construction of Farm Pond at Center of Excellance for Orgnic Farming Jhalawar	26.02.2019	17.00	17.00	11.02.2021		0.00	Work Stop by Contractor
135	Jhalawar	J.Patan	Agri	J.Patan	Construction of Raw Reservoir, Laying of DI Pipe Line (From RWR of Center of Excellence fro maindarin & instation of Pipe Line for Irrigation at Center of Excellence for organic farming Jhalawar	23.01.2020	100.00	100.00	11.02.2021		81.20	Work in Progress
136	Jhalawar		Agri		Constructon of Vermi Compost Unit at Center of Excellance for organic Farming	18.01.2019	2.40	2.40	08.08.20	01.06.2020	1.11	Work Completed & Finalised
137	Jhalawar	Deposit Works	Agri	Other	Const. of District Level Agriculture Technology Knowledge Resource Center at Jhalawar	22.01.2015	85.40	0.21	09.03.16	29.09.2017	85.27	Finalised
138	Jhalawar		Agri		Construction of Veterinary Institute (under Nabard RIDF-T-XXII) at Hemda Distt. Jhalawar.	20.01.2020	24.05	24.05	25.03.21		1.78	Work in Progress
139	Jhalawar		Agri		Connstruction of Veterinary Institute (under Nabard RIDF-T-XXII) at Kalmandi Kalan Distt. Jhalawar.	20.01.2020	24.05	24.05	25.03.21		5.85	Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
140	Jhalawar		Agri		Construction of Veterinary Institute (under Nabard RIDF-T-XXII) at Modak Distt. Kota.	20.01.2020	24.05	24.05	25.03.21		8.23	Work in Progress
141	Jhalawar		Agri		Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Rundlav District Jhalawar	25.09.2020	12.00	12.00	08.10.21			Work Order Issued
142	Jhalawar		Agri		Construction of Primary Hi-Tech Nursery at Center of Excellance Jhalrapatan for santra (Mandarin) Dist. Jhalawar	25.08.2020	43.10	43.10				Tender Under Process
143	Jhalawar		Agri		Construction of Secondary Nursery Sturcture at Center of Excellane Jhalrapatan for Santra (Mandarin). Dist. Jhalawar	25.08.2020	31.90	31.90				Tender Under Process
144	Jhalawar	J.Patan	RSSC		Construction of Various Work of Raj. State Seeds Corporation Limited B. Mandi	20.04.2018	375.80	359.10	10.01.2020	05.01.2020	370.80	Work Completed & Finalised
					Deposit Works Total		1416.85	1187.11			818.12	
					M.L.A. Fund							
136	Baran	Deposite work	Other	MLA Fund	S/R of Liabrary of Senior Citizen in Anta Nagar MLA Fund)	23.09.2017	5.00	4.00	10.06.2018		0.00	Work Withdraw
137	Baran	Deposite work	Other	MLA Fund	Const. of Boundary wall of Govt. Senior Secondar School Pachelkalan, G.P. Pachelkalan (MLA Fund)	23.09.2017	5.00	0.00	10.06.2018	26.02.2018	4.50	Work Completed & Finalised
138	Baran	Deposite work	Other	MLA Fund	Const. of C.C. Road in village Pachelkalan from Atal Seve Kendra to Govt. Senior Secoanry School (MLA Fund)	23.09.2017	5.00	0.00	10.06.2018	26.02.2018	4.82	Work Completed & Finalised
139	Baran	Deposite work	Other	MLA Fund	Const. of 2 No. Class Room in Govt. Senior Secondary School, Bamborikalan	30.04.2018	10.00	5.59	14.04.2019		2.39	Superstructure work in progress.
140	Baran	Deposite work	Other	MLA Fund	Const. Of Community bhawan in village Malbamori (MLA fund)	30.04.2018	8.00	0.80	14.04.2019		5.58	Roof Level work in Progress.
141	Baran	Deposite work	Other	MLA Fund	Const. of Community bhawan near Hanuman ji temple in village Bhatwara	25.09.2018	6.00	4.80	21.01.2020	20.07.2020	5.93	Work Completed & Finalised
142	Baran	Deposite work	Other	MLA Fund	Const. of Community bhawan in village Kewda, G.P. Khajurnakalan.	25.09.2018	5.00	4.00	21.01.2020	25.12.2020	4.82	Work Completed & Finalised
143	Baran	Deposite work	Other	MLA Fund	Const. of Community bhawan in village Jhopariya, G.P. Sorsan		5.00	1.07	02.09.2019	29.09.2019	4.79	Work Completed & Finalised
144	Baran	Deposite work	Other	MLA Fund	Const. of Community bhawan Near Brahmani Mataji Temple parisar in village Sorsan G.P. Sorsan		10.00	1.93	02.09.2019	29.09.2019	9.77	Work Completed & Finalised
145	Baran	Deposite work	Other	MLA Fund	Const. of Community Bhawan in Village Bijora G.P. Bijora	25.09.2018	6.00	5.63	21.01.2020	21.01.2020	5.63	Work Completed & Finalised
					Total MLA Fund		65.00	27.82			48.23	
146	Baran	Deposite work	Other	Dang Yojna	Const. of Boundary wall of Shamshan ghat in village Bamborikalan G.P. Bamborikalan	10.11.2017	10.00	0.39	31.08.2018		7.61	Action Taken Inder Clause 2 & 3 (C)
147	Baran	Deposite work	Other	Dang Yojna	Const. of Boundary wall of Shamshan ghat platform with Teen shade in village Patonda G.P. Patonda	10.05.2018	14.44	0.64	12.04.2019	20.03.2020	12.69	Work Completed & Finalised
148	Baran	Deposite work	Other	Dang Yojna	Const. of Additional Class Room in in Govt. Primary School Old Mundiya in village Mundiya	10.05.2018	8.00	1.09	12.04.2018	20.03.2020	7.50	Work Completed & Finalised
					Total Dang Yogna		32.44	2.12			27.80	
149	Baran	Deposite work	Ani. Hus.	RKVY	Construction of Veterinary Hospital at PALI Distt. Baran	18.08.2017	24.05	14.73	03.08.2018	09.03.2021	20.47	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
150	Baran	Deposite work	Ani. Hus.	RKVY	Construction of Veterinary Hospital at AATON Distt. Baran	18.08.2017	24.05	24.02	31.03.2020		0.03	Land Dispute. Work to be Withdraw.
					Total Pashudhan Chal Ikai		48.10	38.75			20.50	
151	Baran	Deposite work	Agri	RKVY	Furniture Supply at Agricultural Technology Resource Centre at Baran	09.01.2017	10.00	2.66	30.06.2018	30.06.2018	10.00	Work Completed & Finalised
152	Baran	Deposite work	Agri	RKVY	S/R Meeting Hall with Furniture at D. Dag. Office at Baran	30-11-2015	6.20	2.32	18.01.2021	07.01.2021	5.84	Work Completed & Finalised
					Total RKVY		16.20	4.98			15.84	
153	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Kachri	28.12.2018	30.00	29.86	27.05.2020		5.06	Work in Progress
154	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Bohat	28.12.2018	30.00	29.92	27.05.2020		0.46	Work not Started by Contractor
155	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Pachelkalan	28.12.2018	12.00	11.97	27.05.2020		2.09	Work in Progress
156	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Bijora	28.12.2018	12.00	11.97	27.05.2020		2.38	Work in Progress
157	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Palsawa	28.12.2018	12.00	11.97	27.05.2020		0.10	Work in Progress
158	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Bamborikalan	28.12.2018	30.00	30.00	27.05.2020		2.71	Work in Progress
159	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Tisaya	28.12.2018	12.00	11.97	27.05.2020		0.03	Work not Started by Contractor
160	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Mal Bambori	28.12.2018	12.00	11.97	27.05.2020		0.03	Work not Started by Contractor
161	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Bhatwara	28.12.2018	12.00	11.97	27.05.2020		0.18	Work in Progress
162	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Mau	28.12.2018	12.00	11.97	27.05.2020		0.03	Work not start due to land dispute
163	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Jaloda Tejaji	28.12.2018	12.00	11.97	27.05.2020		0.03	Work not start due to land dispute
164	Baran	Anta	Ani. Hus.		Const. of Vatenary Hospital in Village Siswli	28.12.2018	30.00	29.93	27.05.2020		5.12	Work in Progress
165	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Amalsara	28.12.2018	12.00	11.97	27.05.2020		1.26	Work in Progress
166	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Badgaon	28.12.2018	12.00	11.97	27.05.2020		0.03	Work not start due to land dispute
167	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Sindhpuri	28.12.2018	12.00	11.97	27.05.2020		2.69	Work inProgress
168	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Sorsan	28.12.2018	12.00	11.97	27.05.2020		0.03	Land dispute
169	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Bambuliya Mataji	28.12.2018	12.00	11.97	27.05.2020		0.10	Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
170	Baran	Baran	Ani. Hus.		Const. of Vatenary Hospital in villages Kawai	28.12.2018	30.00	29.96	20.09.2021		15.34	Work in Progress
171	Baran	Baran	Ani. Hus.		Const. of Vatenary Hospital in villages Mothpur	28.12.2018	30.00	29.96	20.09.2021		11.70	Work in Progress
172	Baran	Baran	Ani. Hus.		Const. of Vatenary Hospital in villages Chhajawa	28.12.2018	30.00	29.96	20.09.2021		0.04	Land dispute
173	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Lisadiya	28.12.2018	12.00	11.98	20.09.2021		0.02	Land dispute
174	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kherali	28.12.2018	12.00	11.98	20.09.2021		0.02	Land Dispute
175	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Ratawad	28.12.2018	12.00	11.98	20.09.2021		0.02	Land under submergence
176	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Batwara	28.12.2018	12.00	11.98	20.09.2021		0.09	Work in Progress
177	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Funsra	28.12.2018	12.00	11.98	20.09.2021		0.02	Land Dispute
178	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Nareda	28.12.2018	12.00	11.98	20.09.2021		0.02	Due to land marked.
179	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Sundlak	28.12.2018	12.00	11.98	20.09.2021		0.09	Work in Progress
180	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kotri Sunda	28.12.2018	12.00	11.98	20.09.2021		0.02	Land Dispute
181	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Miyada	28.12.2018	12.00	11.98	20.09.2021		0.02	Land Dispute
182	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Karnaheda	28.12.2018	12.00	11.98	20.09.2021		0.02	Land Dispute
183	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Antana	28.12.2018	12.00	11.98	20.09.2021		6.96	Work in Progress
184	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Thamli	28.12.2018	12.00	11.98	20.09.2021		2.26	Work in Progress
185	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kishanpura	28.12.2018	12.00	11.98	20.09.2021		0.02	Land Dispute
186	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Mussain Gujran	28.12.2018	12.00	11.98	20.09.2021		4.54	Work in Progress
187	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Richanda	28.12.2018	12.00	11.98	20.09.2021		0.02	Land Dispute
188	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Ardand	28.12.2018	12.00	11.98	20.09.2021		0.02	Road Block by PWD. So no. way to site
189	Baran	Chabra	Ani. Hus.		Const. of Vatenary Hospital in villages Faliya	28.12.2018	30.00	29.95	27.05.2020		0.12	Work not Started by Contractor
190	Baran	Chabra	Ani. Hus.		Const. of Vetenary Sub Center in villages Semli	28.12.2018	12.00	11.98	27.05.2020		0.09	Work not Started by Contractor

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
191	Baran	Chabra	Ani. Hus.		Const. of Vetenary Sub Center in villages Bapcha	28.12.2018	12.00	11.98	27.05.2020		0.09	Work not Started by Contractor
192	Baran	Chabra	Ani. Hus.		Const. of Vatenary Hospital in villages Harnawda Shahji	28.12.2018	30.00	29.84	27.05.2020		22.71	Work in progress
193	Baran	Chabra	Ani. Hus.		Const. of Vatenary Hospital in villages Chhipabarod	28.12.2018	30.00	29.95	27.05.2020		20.81	Work completed
194	Baran	Chabra	Ani. Hus.		Const. of Vetenary Sub Center in villages Ajnawar	28.12.2018	12.00	11.98	27.05.2020		1.94	Work in Progress
195	Baran	Chabra	Ani. Hus.		Const. of Vatenary Hospital in villages Relavan	28.12.2018	30.00	29.97	27.05.2020		0.10	Work in Progress
196	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Ramgarh	28.12.2018	12.00	11.98	27.05.2020		0.09	Work in Progress
197	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kakarda	28.12.2018	12.00	11.98	27.05.2020		0.09	Work in Progress
198	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Brij Nagar	28.12.2018	12.00	11.98	27.05.2020		0.09	Work not Started by Contractor
199	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Karwar Kalan	28.12.2018	12.00	11.98	27.05.2020		0.09	Work not Started by Contractor
200	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Sanwas	28.12.2018	12.00	11.98	27.05.2020		0.09	Work not Started by Contractor
201	Baran	Chabra	Ani. Hus.		Const. of Vetenary Sub Center in villages Devri	28.12.2018	12.00	11.97	30.07.2020		0.10	Work not Started by Contractor
202	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kundi	28.12.2018	12.00	11.98	30.07.2020		0.09	Work not Started by Contractor
203	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Khandela	28.12.2018	12.00	11.98	30.07.2020		0.09	Work not Started by Contractor
204	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Paraniya	28.12.2018	12.00	11.98	30.07.2020		0.09	Work in Progress
205	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Simlod	28.12.2018	12.00	11.98	30.07.2020		0.09	Work not Started by Contractor
206	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Pachlawda	28.12.2018	12.00	11.98	30.07.2020		0.09	Work not Started by Contractor
207	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Chatarganj	28.12.2018	12.00	11.98	30.07.2020		0.09	Work in Progress
208	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Baman gawan	28.12.2018	12.00	11.98	30.07.2020		0.09	Work not Started by Contractor
					Total Animal Husb.		870.00	868.26			110.61	
209	Baran	Baran	Other	Govt. College Mangrol	Construction of Model Degree College at Mangrol Distt. Baran Under RUSA Distt. Baran	11.12.2018	1000.00	650.00	16.06.2020		689.14	Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
210	Baran	Baran	Other	Govt. College Baran	Const. of 2 No. Class Room (30' X 25') with 8'9" wide Verandah at Govt. College Baran	28-09-2020	45.90	45.90	28.05.2021		16.56	Work in Progress
211	Baran	Baran	Other	RSGSM	Cosnt. Of Joint Depotfor RSGML and RSBCL at RIICO Industrial Area Baran Distt. Baran (Raj.)	10-02-2020	411.60	20.00	20.11.2021		79.12	Work in Progress
					Govt. College Total		1457.50	715.90			784.82	
					Total Baran Deposit Works		2489.24	1657.83			1007.80	
210	Kota	Kota (G)	KUMS Road	KUMS	Const. of L/R Badgaon to Delunda upto Kota District Boundary Under KUMS Kota (Grain)	06.04.2016	106.00	30.18	22.02.2017		41.94	NIT invited for Remaining Work
211	Kota	Kota (G)	KUMS Yard	KUMS	Const. Of 5.00 Lacs Liter Capacity GLR at KUMS Kota (Grain)	01.10.2018	30.00	8.05	27.10.2020	02.03.2020	26.61	Work finalised
212	Kota	Kota (G)	KUMS Road	KUMS	Construction of L/R Nalodi Road Tehsil Kanwas Main Road to Amara Chawada Ka Taanda side Under KUMS Kota (Grain)-02	02.05.2017	68.50	2.00	24.07.2018	22.03.2019	31.14	Final Bill Paid
213	Kota	Kota (G)	KUMS Road	KUMS	Construction of M/L Bacchiheda to Sarola Teh. Kanwas Under KUMS Kota (Grain)-02	02.05.2017	98.50	24.25	24.07.2018	22.03.2019	78.14	Final Bill Paid
214	Kota	Kota (G)	KUMS Road	KUMS	Construction of Interlocking Block Pavement From Barkheda Main Road to Barkheda Village Side Under KUMS Kota (Grain)-02	02.05.2017	19.50	1.00	24.07.2018	22.03.2019	14.35	Final Bill Paid
215	Kota	Kota (G)	KUMS Road	KUMS	Construction of L/R Balita to Tearath Side (Upto District Kota Boundary) Under KUMS Kota (Grain) Kota N-01	02.05.2017	68.00	37.57	27.06.2018		19.25	BT to be done, Notice issued
216	Kota	Kota (G)	KUMS Road	KUMS	Construction M/LDoongarjya to Udpuriya under Kums (Kota Grain)	31.05.2018	148.00	5.47	05.10.2019	24.12.2019	141.87	Work Completed F.B Paid
217	Kota	Kota (G)	KUMS Road	KUMS	Construction M/LMandola to Karadiya under Kums (Kota Grain)	31.05.2018	112.00	19.34	05.10.2019	24.12.2019	98.32	Work Completed F.B Paid
218	Kota	Kota (G)	KUMS Road	KUMS	Construction M/L Manasgaon to Nayagaon Ahiraan under Kums (Kota Grain)	31.05.2018	144.00	57.67	05.10.2019	24.12.2019	127.02	Work Completed F.B Paid
219	Kota	Kota (G)	KUMS Road	KUMS	Remaining Work of Link Road Morpa to Chamakheda Under KUMS Kota (Grain)	31.05.2018	65.00	2.80	27.07.2020	25.07.2020	57.07	Work Completed F.B Paid
220	Kota	Kota (G)	KUMS Road	KUMS	Construction M/L Mandaliya Bypass to ward Mandirgarh under Kums (Kota Grain)	31.05.2018	55.90	14.22	16.05.2019	15.07.2019	31.02	Compleat Package Work
221	Kota	Kota (G)	KUMS Road	KUMS	Construction M/L Jhalipura to Bhojpura (Minor) under Kums (Kota Grain)	31.05.2018	80.00	67.66	16.05.2019		0.25	Work Withdraw
222	Kota	Kota (G)	KUMS Yard	KUMS	Construction of Toilet Block in sub Yard Sultanpur Under KUMS Kota (Grain)	31.05.2018	11.61	8.27	03.05.2020	30.12.2020	11.29	Final Bill Paid
223	Kota	Kota (G)	KUMS Yard	KUMS	S/R of Office Building of IInd floor under KUMS Kota Grain	24.01.2020	21.95	21.95	11.02.2021	31.03.2021	7.54	Work Completed
224	Kota	Kota (G)	KUMS Yard	KUMS	S/R of Kisan Bhawan under KUMS Kota Grain	24.01.2020	34.76	34.76	11.02.2021	31.01.2021	18.99	Work Completed
225	Kota	Kota (G)	KUMS Yard	KUMS	S/R of Existing Drains / Foot Paths under KUMS Kota Grain	24.01.2020	35.00	35.00	11.02.2021		10.33	Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
226	Kota	Kota (G)	KUMS Yard	KUMS	Development of Park Near Gate No.1 at main mandi yard under KUMS Kota (Grain)	01.12.2016	35.00	28.32	11.02.2021		6.68	Work in Progress
227	Kota	Kota (G)	KUMS Yard	KUMS	Raising Existing auction area back side of KUMS Office near compund wall	24.01.2020	30.00	30.00	11.02.2021	30.01.2021	23.08	Work Completed
228	Kota	Kota (G)	KUMS Yard	KUMS	Construction of Bore well with submersible Pump set at sub yard Sangod	24.01.2020	4.88	4.88	27.07.2020	20.11.2020	3.48	Finalised
229	Kota	Kota (G)	KUMS Yard	KUMS	Construction of Barbed wire fencing at sub yard Sultanpur KUMS Kota (Grain	04.02.2020	2.80	2.80	27.07.2020		0.00	Land Dispute
230	Kota	Kota (G)	KUMS Yard	KUMS	Construction of Bore well with submersible Pump set at sub yard Sultanpur	04.02.2020	4.88	4.88	27.07.2020	20.11.2020	3.91	Work finalised
					KUMS Kota		1176.28	441.07			752.28	
KUMS : Bundi												
231	Kota	Bundi	KUMS Yard	KUMS	Construction of Boundary wall for 3 Nos. Park with Railing at New Mandi Yard Kunwarati KUMS Bundi	06.01.2016	115.29	28.18	15.08.2018	28.03.2020	83.60	Work finalised
232	Kota	Bundi	KUMS Yard	KUMS	Const. Of Sewer Line & drainage System First Phase at New Mandi Yard Kunwarti Under KUMS Bundi	03.10.2018	398.48	261.23	05.12.2020	30.03.2021	289.10	Work Completed
233	Kota	Bundi	KUMS Yard	KUMS	Construction of Office Building at sub yard Hindoli under KUMS Bundi	19.08.2019	32.32	30.16	20.12.2020	30.10.2020	29.94	Final Bill Paid
234	Kota	Bundi	KUMS Yard	KUMS	Construction of Water Hut (2 Nos.) at sub yard Hindoli under KUMS Bundi	19.08.2019	5.00	3.19	20.12.2020	30.10.2020	4.81	Final Bill Paid
235	Kota	Bundi	KUMS Yard	KUMS	Construction of Park (1 No) at sub yard Hindoli under KUMS Bundi	19.08.2019	18.59	16.51	20.12.2020	30.10.2020	18.54	Final Bill Paid
236	Kota	Bundi	KUMS Yard	KUMS	Construction of OHSR (100 KL) CWR (200 KL) Tube well & Water supply line at sub yard Hindoli under KUMS Bundi	19.08.2019	43.00	42.85	20.12.2020	15.12.2020	42.62	Final Bill Paid
237	Kota	Bundi	KUMS Yard	KUMS	Construction of 2 No. Gate and Check Post at sub yard Hindoli under KUMS Bundi	19.08.2019	39.58	23.57	20.12.2020	30.10.2020	39.47	Final Bill Paid
238	Kota	Bundi	KUMS Yard	KUMS	Construction of Rain Water Harvesting (2 Nos.) at sub yard Hindoli under KUMS Bundi	19.08.2019	10.00	9.91	20.12.2020	30.10.2020	9.71	Final Bill Paid
239	Kota	Bundi	KUMS Yard	KUMS	Construction of Boundary Wall & Repair of Existing Boundary Wall at sub yard Hindoli under KUMS Bundi	19.08.2019	67.60	26.32	20.12.2020	15.12.2020	66.72	Final Bill Paid
240	Kota	Bundi	KUMS Yard	KUMS	Construction of Gravel Road at sub yard Hindoli under KUMS Bundi	19.08.2019	49.82	39.75	20.12.2020	30.10.2020	49.03	Final Bill Paid
241	Kota	Bundi	KUMS Yard	KUMS	Construction of Covered Self Supported Roof Auction Platform size (110'x200') at sub yard Hindoli under KUMS Bundi	19.08.2019	183.00	130.82	20.12.2020	30.10.2020	181.70	Final Bill Paid
242	Kota	Bundi	KUMS Yard	KUMS	Const. of B.T. Road at New Mandi Yard Kunwarti KUMS Bundi	08.11.2019	648.88	506.25	29.06.2021		375.50	Work in Progress
243	Kota	Bundi	KUMS Yard	KUMS	Providing Laying and Commisionning of Pipe Line for Water Supply at New Mandi Yard Kunwarti KUMS Bundi	08.11.2019	126.93	101.32	29.06.2021	30.03.2021	77.18	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
244	Kota	Bundi	KUMS Road	KUMS	Remaining Work Construction of B.T. Road from Dolada Canal Road (Near Railway Crossing) to NH-12 Mandi Approach Road towards Nanakpuria via Ramkaran Gurjar House Under KUMS Bundi.	16.01.2017	113.00	31.94	29.06.2021		47.94	Work in Progress
245	Kota	Bundi	KUMS Yard	KUMS	Remaining Normal Earth filling for shops block at new mandi Kunwarati Bundi	20.06.2016	56.37	16.43	29.06.2021		20.02	Work in Progress
246	Kota	Bundi	KUMS Yard	KUMS	Const. of tube well at New Mandi Yard Kunwarti Bundi	08.11.2019	5.66	5.65	25.06.2020	25.07.2020	4.77	Work in Progress
					KUMS Bundi		1913.52	1274.08			1340.65	
KUMS : K.Patan												
247	Kota	K. Patan	KUMS Yard	KUMS	Additional Work Extension of Office Building K.Patan Under KUMS K.Patan	22.02.2017	33.86	4.33	28.12.2020	26.10.2020	33.72	Work finalised
248	Kota	K. Patan	KUMS Yard	KUMS	Cosnt. Of Labour Shed Kapren Under KUMS k.Patan	12.02.2018	20.00	4.65	15.04.2020	30.03.2020	19.05	Work finalised
249	Kota	K. Patan	KUMS Yard	KUMS	Const. of C.C. in Open Area 1 No. Gate at Sub yard Kapren KUMS K. Patan	21.08.2020	25.92	15.55	21.06.2021		13.87	Work in Progress
250	Kota	K. Patan	KUMS Yard	KUMS	Const. of C.C. Pavement back side coverd platform & Shop Cum Godown with Gate at Sub yard Kapren KUMS K. Patan	21.08.2020	46.41	27.85	21.06.2021		26.73	Work in Progress
251	Kota	K. Patan	KUMS Yard	KUMS	C.C. Pavement at Existing Damaged Plat form Const. of Toilet Block & Gate at Sub yard lakheri KUMS K. Patan	21.08.2020	20.25	12.15	21.06.2021		7.40	Work in Progress
252	Kota	K. Patan	KUMS Yard	KUMS	Speecial Repair of Existing Coverd Platform, Office Building & Fencing Work at Sub yard lakheri KUMS K. Patan	21.08.2020	15.95	9.57	21.06.2021		5.83	Work in Progress
					KUMS K.Patan		162.39	74.10			106.60	
KUMS : Dei												
253	Kota	K. Patan	KUMS Yard	KUMS	Const. of Office Building (Ext.) KUMS Dei	21.08.2020	58.00	34.80	21.07.2021		6.38	Work in Progress
254	Kota	K. Patan	KUMS Yard	KUMS	Const. of C.C. Road Behind Office Building KUMS Dei	21.08.2020	52.79	36.81	10.04.2021		33.09	Work in Progress
					KUMS Dei		110.79	71.61			39.47	
					Total Yard Work Kota		3362.98	1860.86			2239.00	
KUMS : Atru												
249	Baran	Atru	KUMS Yard	KUMS	Const. of C.C. pavement of covered auction platform (300'X30') at main mandi yard, Atru, Under KUMS Atru	16.12.2019	31.28	27.03	21.09.2020	06.11.2020	25.06	Work Completed & Finalised
250	Baran	Atru	KUMS Yard	KUMS	Const. of Compound wall around office at Sub yard Kawai, Under KUMS Atru	16.12.2019	8.51	7.59	21.09.2020	06.11.2020	5.01	Work Completed & Finalised
					Atru Total		39.79	34.62			30.07	
KUMS : Baran												
251	Baran	Baran	KUMS Road	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Rijhiya from Ganesh ji Chabutra to Shamshan, Under KUMS Baran	28.09.2018	35.00	0.34	27.09.2019	14.12.2019	29.50	Work Completed & Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
252	Baran	Baran	KUMS Road	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Pakalkheda from Khal culvert ,Under KUMS Baran	28.09.2018	21.00	0.34	27.09.2019	14.12.2019	17.70	Work Completed & Finalised
253	Baran	Baran	KUMS Road	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Koyla from Ward No. 7 Mekhli Miliyon ka Tapra to Govt. Tube well ,Under KUMS Baran	28.09.2018	21.00	0.34	27.09.2019	14.12.2019	17.70	Work Completed & Finalised
254	Baran	Baran	KUMS Road	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Bhagwanpura from Temple, Under KUMS Baran	28.09.2018	21.00	0.34	27.09.2019	14.12.2019	17.74	Work Completed & Finalised
255	Baran	Baran	KUMS Yard	KUMS	Const. of Drain and Remaining work of Nalah with repair work at Various places in main mandi yard, Under KUMS Baran	09-12-2019	20.70	18.45	16.03.2021		3.44	Work in Progress
256	Baran	Baran	KUMS Yard	KUMS	Const. of Widening and modification of gates (2 No.) at main mandi yard, Under KUMS Baran	09-12-2019	20.00	17.84	16.03.2021		0.06	Work in Progress
257	Baran	Baran	KUMS Yard	KUMS	Levelling and Development of green belt at Various places in main mandi yard, Under KUMS Baran	09-12-2019	32.10	28.62	16.03.2021		16.77	Work in Progress
258	Baran	Baran	KUMS Yard	KUMS	Const. of Kisan Kalewa Building at Main mandi yard, Under KUMS Baran.	16-01-2020	41.58	37.04	16.03.2021		27.55	Work in Progress
259	Baran	Baran	KUMS Yard	KUMS	Construction of Office Water Hut with R.O. and water coller unit at main mandi yard, Under KUMS Baran.	16-01-2020	13.64	12.74	21.09.2020		9.07	Work in Progress
260	Baran	Baran	KUMS Yard	KUMS	Construction of C.C. approach road with Gate and Check post, Divider and Nallah at Main mandi yard Baran to Melkhedi Baran road , Under KUMS Baran	11-08-2020	287.00	172.20	28.09.2021		115.10	Work in Progress
					Baran Total		513.02	288.25			254.63	
261	Baran	Chhabra	Yard work	KUMS	Const. of Sulab Complex at Sub Yard Chhipabarod (Garlic), Under KUMS Chhabra	17.05.2017	33.60	15.16	21.08.2018		19.40	2 & 3 (C) Imposed
262	Baran	Chhabra	Yard work	KUMS	Const. of New gate and Check post with approach road at sub yard Chhipabarod (Grain) Under KUMS Chhabra.	17.05.2017	24.71	10.81	21.08.2018		14.57	2 & 3 (C) Imposed
263	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village KHEJDA from Community tube well to Interlocking tile toward Chhabra road Under KUMS Chhabra.	12.01.2018	23.03	4.86	20.12.2018	03.01.2020	16.16	Work Completed & Finalised
264	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village BARODIYA from Goa to Interlocking tile toward Chhabra road,Under KUMS Chhabra	12.01.2018	22.41	5.30	20.12.2018	03.01.2020	16.40	Work Completed & Finalised
265	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village SEMLA from Ghata khedi road to Ganesh vidhya mandir School, Under KUMS Chhabra.	12.01.2018	18.68	4.02	20.12.2018	03.01.2020	14.07	Work Completed & Finalised
266	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village PATAN from Hanuman mandir to river, Under KUMS Chhabra	12.01.2018	21.17	16.51	20.12.2018	03.01.2020	11.67	Work Completed & Finalised
267	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village GHATTI from Mand kho road to Inside of village, Under KUMS Chhabra	12.01.2018	22.41	5.19	20.12.2018	03.01.2020	16.43	Work Completed & Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
268	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village MOTIPURA KALAN from Village to gufan ka rasta and damadged culvert to gali ka rasta, Under KUMS Chhabra	12.01.2018	21.79	0.00	20.12.2018		0.02	Case sent to Mandi Samiti for Work Withdraw
269	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village UMARIYA from Mandir wale pure to toward main road, old C.C. to Peepal tree and School to toward main road, Under KUMS Chhabra	12.01.2018	22.41	0.00	20.12.2018		0.02	Case sent to Mandi Samiti for Work Withdraw
270	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village SURAJPURA from Hand pump to Out side of village, Under KUMS Chhabra	12.01.2018	22.41	6.14	20.12.2018	03.01.2020	13.46	Work Completed
271	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village PEEPLIYA AKHERAJ from Peepaliya Laxmpura road to towards aghedi, Under KUMS Chhabra	12.01.2018	24.90	2.31	20.12.2018	03.01.2020	17.36	Work Completed
272	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village LAXMIPURA from Main road to towards Anikat, Under KUMS Chhabra.	12.01.2018	22.41	2.15	20.12.2018	03.01.2020	17.58	Work Completed
273	Baran	Chhabra	Yard work	KUMS	Const. of Earth filling in proposed land for future extension in front of Office building for auction work in main mandi yard Chhabra, Under KUMS Chhabra	01.02.2018	75.75	0.00	24.04.2019		0.25	Work Stopped due to Covid-19
274	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Road from main gate to back side and back side of shop cum godown in sub yard Chhipabarod (Grain) Under KUMS Chhabra	01.02.2018	83.15	0.00	24.04.2019	31.03.2019	77.77	Work Completed
275	Baran	Chhabra	Yard work	KUMS	S/R of Staff quarters 2 no. IVth type and 2 no. Vth type with compound wall in main mandi yard Chhabra, Under KUMS Chhabra	01.02.2018	28.50	16.78	10.11.2018		13.29	2 & 3 (C) Imposed
276	Baran	Chhabra	Yard work	KUMS	S/R of Rural godown in main mandi yard Chhabra, Under KUMS Chhabra	01.02.2018	8.10	3.58	10.11.2018	20.03.2020	5.39	Work Completed
277	Baran	Chhabra	Yard work	KUMS	S/R of Sulabh Complex in sub yard Chhipabarod (Grain), Under KUMS Chhabra	01.02.2018	14.96	11.66	10.11.2018		9.02	Stop
278	Baran	Chhabra	Yard work	KUMS	Const. of Compound wall with land leveling of green belt in front of Office building, in main mandi yard, Under KUMS Chhabra	01.02.2018	15.68	4.34	23.11.2018	06.01.2020	10.78	Work Completed
279	Baran	Chhabra	Yard work	KUMS	Const. of Nalah in main mandi yard, Under KUMS Chhabra	01.02.2018	38.50	10.45	23.11.2018	06.01.2020	30.66	Work Completed
280	Baran	Chhabra	Road Work	KUMS	Const. of B.T. Road from Chhipabarod to Balapura (Bhatfoda basti) G.P. Digod khalsa, Under KUMS Chhabra	12.07.2018	35.00	32.74	27.03.2019	30.12.2019	25.74	Work Completed & Finalised
					Chhabra Total		579.57	152.00			330.04	
					Total Yard Work Baran		1132.38	474.87			614.74	
KUMS : Jhalrapatan												
281	Jhalawar	J.Patan	Yard	KUMS	Construction of Cement Concrete Pavement at Main Mandi Yard Jhalrapatan under KUMS Jhalrapatan	28.08.2018	58.90	2.24	03.05.2020	03.08.2020	58.77	Work Completed & Final Bill to be Paid.

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
282	Jhalawar	J.Patan	Yard	KUMS	Wire Fencing & Raising of Compound Wall at F & V Yard Jhalrapatan under KUMS Jhalrapatan	28.08.2018	14.80	7.34	03.05.2020	03.08.2020	11.21	Work Completed & Final Bill to be Paid.
283	Jhalawar	J.Patan	Yard	KUMS	Construction of Compound Wall ,Gate & Approach Road at Sub Yard Jhalawar under KUMS Jhalrapatan	28.08.2018	18.60	8.95	03.05.2020	03.08.2020	18.39	Work Completed & Final Bill to be Paid.
284	Jhalawar	J.Patan	Yard	KUMS	Construction of Water Hut with Under Ground Water Tank at Main Mandi Yard Jhalrapatan under KUMS Jhalrapatan	28.08.2018	4.60	4.58	03.05.2020	03.08.2020	3.26	Work Completed & Final Bill to be Paid.
285	Jhalawar	J.Patan	Yard	KUMS	Special Repair of Flood Damaged Boundary Wall at Sub Yard Jhalawar Under KUMS Jhalrapatan	23.01.2020	8.93	8.35	30.11.2020	30.11.2020	7.72	Work Completed & Final Bill to be Paid.
286	Jhalawar	J.Patan	Yard	KUMS	Additional work of Special Repair of Six Nos (6 No) Staff Quarter at Main Mandi Yard Jhalrapatan Under KUMS Jhalrapatan	24.01.2020	31.50	3.81	08.08.2020	07.08.2020	29.82	Work Completed & Final Bill to be Paid.
287	Jhalawar	J.Patan	Yard	KUMS	Construction of Covered shade with self supporting roofing work at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	90.58	54.35			49.41	Work in Progress
288	Jhalawar	J.Patan	Yard	KUMS	Construction of Boundary wall arround office Building at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	6.80	6.70			4.18	Work Almost Completed
289	Jhalawar	J.Patan	Yard	KUMS	Construction of Boundary wall at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	17.50	17.19			13.56	Work Almost Completed
290	Jhalawar	J.Patan	Yard	KUMS	Construction of Kiosk at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	2.50	2.46			0.71	Work in Progress
291	Jhalawar	J.Patan	Yard	KUMS	Construction of Toilet at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	3.50	3.47			1.19	Work in Progress
					Jhalrapatan Total		258.21	119.44			198.22	
KUMS : Iklera												
292	Jhalawar	Iklera	Yard	KUMS	Const. of Sulabh Sochalaya at main mandi yard Aklera Under KUMS Aklera Phase -II Construction of Tube Well with Pump Set at Main Mandi Yard Aklera Under KUMS Aklera	24.11.2017	38.70	4.83	05.07.2020	11.08.2020	31.51	Work completed & Finalised
293	Jhalawar	Iklera	Yard	KUMS	Special Repair of well with development of water supply scheme at main mandi yard aklera under KUMS Aklera	31.08.2020	6.00	3.60				Tender Under Process
294	Jhalawar	Iklera	Yard	KUMS	Construcion of water Hut at main mandi yard aklera under KUMS Aklera	31.08.2020	6.50	3.90				Tender Under Process
295	Jhalawar	Iklera	Yard	KUMS	Construcion of Cement Concrete Auction Area at main mandi yard aklera under KUMS Aklera	31.08.2020	93.31	55.99				Tender Under Process
296	Jhalawar	Iklera	Yard	KUMS	Rausubg if Compound wall with fencing at main mandi yard aklera under KUMS Aklera	31.08.2020	47.28	28.37				Tender Under Process
297	Jhalawar	Iklera	Yard	KUMS	Constructjon of RCC Retaining wall at Sub yard Manohar Thana under KUMS Aklera	31.08.2020	99.00	59.40				Tender Under Process
298	Jhalawar	Iklera	Yard	KUMS	Constructjon of Cement concrete internal Road at Sub yard Manohar Thana under KUMS Aklera	31.08.2020	58.93	35.36				Tender Under Process
					Jhalrapatan Total		349.72	191.45			31.51	
KUMS : Chaumehla												

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
293	Jhalawar	Choumehal	Yard	KUMS	Special Repair of Flood Damaged Boundary Wall at Sub Yard Dug Under KUMS Chaumehla	05.02.2020	7.44	7.20	08.10.2020	13.08.20	7.16	Work Completed & Finalised
					Chaumehla Total		7.44	7.20			7.16	
KUMS : Khanpur												
294	Jhalawar	Khanpur	Yard	KUMS	Construction of Covered Auction Platform at Sub Yard Dug Under KUMS Khanpur	10.08.2018	75.35	0.60	03.05.2020	03.08.2020	74.70	Work Completed & Final Bill to be Paid.
295	Jhalawar	Khanpur	Yard	KUMS	Construction of Cement Concrete Pavement Around Covered Auction Platform at Main Mandi Yard Under KUMS Khanpur.	10.08.2018	46.20	5.24	03.05.2020	03.08.2020	40.95	Work Completed & Final Bill to be Paid.
296	Jhalawar	Khanpur	Yard	KUMS	Construction of Sulabh Sochalaya at Main Mandi Yard Khanpur under KUMS Khanpur	10.08.2018	31.10	22.57	03.05.2020	03.08.2020	26.29	Work Completed & Final Bill to be Paid.
297	Jhalawar	Khanpur	Yard	KUMS	Construction of Canteen Building for Kisan Klewa Scheme at Main Mandi Yard Khanpur Under KUMS Khanpur.	10.08.2018	33.80	25.36	03.05.2020	03.08.2020	26.91	Work Completed & Final Bill to be Paid.
298	Jhalawar	Khanpur	Yard	KUMS	Construction of Water Hut with Under Ground Water Tank at Main Mandi Yard Khanpur under KUMS Khanpur	10.08.2018	7.00	5.14	03.05.2020	03.08.2020	6.44	Work Completed & Final Bill to be Paid.
299	Jhalawar	Khanpur	Yard	KUMS	Laying of Pipe Line from Main Road to Proposed Water Hut Near Farmer Rest House at main mandi yard Khanpur under KUMS Khanpur.	10.08.2018	1.10	1.10	03.05.2020	03.08.2020	0.35	Work Completed & Final Bill to be Paid.
300	Jhalawar	Khanpur	Yard	KUMS	Construction of Cement Concrete Pavement at Sub Yard Sarolakalan Under KUMS Khanpur.	10.08.2018	25.20	0.39	03.05.2020	03.08.2020	25.17	Work Completed & Final Bill to be Paid.
301	Jhalawar	Khanpur	Yard	KUMS	Construction of Canteen Building at Main Mandi Yard Khanpur Under KUMS Khanpur.	10.08.2018	30.20	25.43	03.05.2020	03.08.2020	24.46	Work Completed & Final Bill to be Paid.
302	Jhalawar	Khanpur	Yard	KUMS	Development of Park at Main Mandi Yard Khanpur Under KUMS Khanpur.	10.08.2018	5.00	5.00	03.05.2020	03.08.2020	2.66	Work Completed & Final Bill to be Paid.
					Khanpur Total		254.95	90.83			227.93	
KUMS Ramganjmandi												
303	Jhalawar	Ramganj Mandi	Road Work	KUMS	Construction of L/R Pipakhedi to Umedpura under KUMS Ramganjmandi	22.02.2017	32.00	1.73	05.03.2018	28.02.2018	27.17	Completed
304	Jhalawar	Ramganj Mandi	Road Work	KUMS	Construction of L/R Arniya to Gola under KUMS Ramganjmandi	22.02.2017	53.75		05.03.2018	28.02.18	45.59	Completed
305	Jhalawar	Ramganj Mandi	Road Work	KUMS	Construction of L/R Nh-12 to Khimach under KUMS Ramganjmandi	22.02.2017	42.50	1.83	05.03.2018	28.02.18	41.52	Completed
306	Jhalawar	Ramganj Mandi	Road Work	KUMS	Construction of L/R Sureda under KUMS Ramganjmandi	22.02.2017	17.00	2.12	05.03.2018	28.02.18	15.47	Completed
307	Jhalawar	Ramganj Mandi	Road Work	KUMS	Construction of L/R Zulmi- Suket Road to Lakhariya under KUMS Ramganjmandi	03.01.2017	77.00		05.03.2018		58.47	B.T. Work done except disputed portion
308	Jhalawar	Ramganj Mandi	Yard	KUMS Road	Upgradation of office Building & Special Repair of Main Gate at Main Mandi Yard Ramganjmandi Under KUMS Ramganjmandi	25.05.2020	12.00	10.45	29.11.2020	29.11.2020	8.55	Work Completed
309	Jhalawar	Ramganj Mandi	Yard	KUMS Road	Raising of Compound wall at Main Mandi Yard Ramganjmandi Under KUMS Ramganjmandi	25.05.2020	9.00	7.82	29.11.2020	29.11.2020	6.91	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018.19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
310	Jhalawar	Ramganj Mandi	Yard	KUMS Road	Construction of C.C. Pavement on Internal Road at Main Mandi Yard Ramganjmandi Under KUMS Ramganjmandi.	25.05.2020	13.20	11.48	29.11.2020	29.11.2020	7.88	Work Completed
311	Jhalawar	Ramganj Mandi	Yard	KUMS Road	Providing & Fixing of Coloured Sheet Chajja at Various Opening of Building at Main Mandi Yard Under KUMS Ramganjmandi	25.05.2020	11.31	9.84	29.11.2020	29.11.2020	7.75	Work Completed
312	Jhalawar	Ramganj Mandi	Yard	KUMS Road	Construction of Tubewell with Pump set at Main Mandi Yard Ramganjmandi Under KUMS Ramganjmandi	25.05.2020	6.00	5.21	29.11.2020	29.11.2020	3.23	Work Completed
					Total KUMS Ramganjmandi		273.76	50.48			222.54	
					Total Yard Work Jhalawar		1144.08	459.40			687.36	
					Total Division Kota		7279.46	2971.90			4972.52	
					Total Division Baran		3621.62	2132.70			1622.54	
					Total Division Jhalawar		2560.93	1646.51			1505.48	
					Grand Total of Kota Circle		13462.01	6751.11			8100.54	