

RAJASTHAN STATE AGRICULTURAL MARKETING BOARD
Physical & Financial Progress of Construction works

Month : August 2019

(Amt. in Lac)

CIRCLE : KOTA

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
Deposit Work												
1	Kota	Kota (G)	Other	Agri	SIAM (Auditorium) Strengthening & Modernisation of Training Infrastructure Facilities	02-08-2016	1625.40	712.30	24.12.2018		624.37	Roofing, B Masonry & Plaster Work in Progress
2	Kota	Kota (G)	Other	Agri	Remaining Work Confrence Hall (SIAM)	19-04-2018	55.25	32.03			23.22	Partly Furniture supplied by Godrej & work in Progress
3	Kota	Kota (G)	Other	Agri	Extension of Govt. Ferlizer Pesticide Testing Lab Nanta Kota	12-01-2018	75.33	0.36	06.01.2019	25.01.19	74.97	Work Comp. Additional find is required to finalised the work.
				Agri.			1755.98	744.69			722.56	
4	Kota	Kota (G)	Ani. Hus.	RKVY	Construction of Pashudhan Arogya Chal Ikai at Ladpura, Kota	10-01-2017	15.00	2.43	09-12-2017		5.00	Roof Level Completed.
5	Kota	Kota (G)	Ani. Hus.	RKVY	Construction of Pashudhan Arogya Chal Ikai at Sangod, Kota	10-01-2017	15.00	0.94	15-10-2017	02-08-2018	8.79	Completed
6	Kota	Kota (G)	Ani. Hus.	RKVY	Construction of Pashudhan Arogya Chal Ikai at Kanwas, Kota	10-01-2017	15.00	3.00	15-10-2017	02-08-2018	7.49	Completed
7	Kota	Kota (G)	Ani. Hus.	RKVY	Construction of Pashudhan Arogya Chal Ikai at Borkhandi, Kota	10-01-2017	8.00	1.00	30-09-2017		0.03	Available Land in deep portion, So water filled
8	Kota	K. Patan	Ani. Hus.	RKVY	Construction of Pashudhan Arogya Chal Ikai at K.Patan, Bundi	10-01-2017	15.00	1.00	30-09-2017		5.29	Work in Progress
9	Kota	K. Patan	Ani Hus	RKVY	Construction of Veterinay Instrute at Jhaliji Ka Barana	18-08-2017	24.05	5.80	15-06-2018		0.07	Land insufficient
10	Kota	K. Patan	Ani Hus	RKVY	Construction of Veterinay Instrute at Arnetha	18-08-2017	24.05	6.00	15-06-2018	06-05-2019	11.89	Completed
11	Kota	K. Patan	Ani Hus	RKVY	Construction of Veterinay Instrute at Gamach	18-08-2017	24.05	0.00	15-06-2018		0.07	Land insufficient
12	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinay Instrute at Gothra	18-08-2017	24.05	0.20	07-09-2018		0.23	Land Not Available
13	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinay Instrute at Badanayagaon	18-08-2017	24.05	0.07			0.08	Stoped by Department
14	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinay Instrute at Bapawarkalan	18-08-2017	24.05	0.00	15-06-2018		9.39	Roofing Work in Progress
15	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinay Instrute at Budadeet	18-08-2017	24.05	0.00	15-06-2018		9.92	Lintel Work in progress.
16	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinay Instrute at Kewal Nagar	18-08-2017	24.05	0.00	29-06-2018		0.07	Land Not Available
17	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinay Instrute at Sawanbhadu	18-08-2017	24.05	0.00	15-06-2018		13.74	Roofing Work in Progress
18	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Hospital at Dugari	28-12-2018	30.00	9.54	27-04-2020		0.02	Work Order Issued
19	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital at Barundhan	28-12-2018	30.00	0.02			0.02	Tender Under Process

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
20	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bambori	28-12-2018	12.00	0.01			0.01	Tender Under Process
21	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Anthra	28-12-2018	12.00	0.01			0.01	Tender Under Process
22	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bharta bawari	28-12-2018	12.00	0.01			0.01	Tender Under Process
23	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gudhanathavatan	28-12-2018	12.00	0.01			0.01	Tender Under Process
24	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Hattipura	28-12-2018	12.00	0.01			0.01	Tender Under Process
25	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khavayda	28-12-2018	12.00	0.01			0.01	Tender Under Process
26	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dolara	28-12-2018	12.00	0.01			0.01	Tender Under Process
27	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Jakhana	28-12-2018	12.00	0.01			0.01	Tender Under Process
28	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kuwari	28-12-2018	12.00	0.01			0.01	Tender Under Process
29	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Matunda	28-12-2018	12.00	0.01			0.01	Tender Under Process
30	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gopal niwas	28-12-2018	12.00	0.01			0.01	Tender Under Process
31	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Rihana	28-12-2018	12.00	0.01			0.01	Tender Under Process
32	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Chhabdiyo ka nayagaon	28-12-2018	12.00	0.01			0.01	Tender Under Process
33	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kachola	28-12-2018	12.00	0.01			0.01	Tender Under Process
34	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Babaji ka khera	28-12-2018	12.00	0.01			0.01	Tender Under Process
35	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dhowra	28-12-2018	12.00	0.01			0.01	Tender Under Process
36	Kota	K. Patan	Ani Hus	RKVY	Construction of Veterinary Sub Center at Maija	28-12-2018	12.00	0.01	27-04-2020		0.01	Work Order Issued
37	Kota	K. Patan	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mohanpura	28-12-2018	12.00	0.01	27-04-2020		0.01	Work Order Issued
38	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Suwasa	28-12-2018	12.00	0.01	27-04-2020		0.01	Work Order Issued
39	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Ladpur	28-12-2018	12.00	0.01	27-04-2020		0.01	Work Order Issued
40	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khadipur	28-12-2018	12.00	0.01	27-04-2020		0.01	Work Order Issued
41	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mara	28-12-2018	12.00	0.01			0.01	Tender Under Process
42	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bachola	28-12-2018	12.00	0.01			0.01	Tender Under Process

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
43	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Piplya	28-12-2018	12.00	0.01			0.01	Tender Under Process
44	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bamangaon	28-12-2018	12.00	0.01			0.01	Tender Under Process
45	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bijalwa	28-12-2018	12.00	0.01			0.01	Tender Under Process
46	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gambheera	28-12-2018	12.00	0.01			0.01	Tender Under Process
47	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kolana	28-12-2018	12.00	0.01			0.01	NIT to be reinvited
48	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dayra	28-12-2018	12.00	0.01			0.01	NIT to be reinvited
49	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Rangpur	28-12-2018	12.00	0.01			0.01	NIT to be reinvited
50	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Doti	28-12-2018	12.00	0.01			0.01	NIT to be reinvited
51	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mamor	28-12-2018	12.00	0.01			0.01	NIT to be reinvited
52	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mandita	28-12-2018	12.00	0.01			0.01	NIT to be reinvited
53	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Borina kalan	28-12-2018	12.00	0.01			0.01	NIT to be reinvited
54	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khadia	28-12-2018	12.00	0.01			0.01	NIT to be reinvited
55	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bhandaheda	28-12-2018	12.00	0.01	05-07-2020		0.01	Work Order Issued
56	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Padasaliya	28-12-2018	12.00	0.01	05-07-2020		0.01	Work Order Issued
57	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Madanpura	28-12-2018	12.00	0.01	05-07-2020		0.01	Work Order Issued
58	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kherli tavan	28-12-2018	12.00	0.01	05-07-2020		0.01	Work Order Issued
59	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Chauma maliyan	28-12-2018	12.00	0.01	05-07-2020		0.01	Work Order Issued
60	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Takarwada	28-12-2018	12.00	0.01	05-07-2020		0.01	Work Order Issued
61	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dungarjya	28-12-2018	12.00	0.01	05-07-2020		0.01	Work Order Issued
62	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khairula	28-12-2018	12.00	0.01	05-07-2020		0.01	Work Order Issued
63	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mandawara	28-12-2018	12.00	0.01	05-07-2020		0.01	Work Order Issued
					Total Animal Husb.		872.45	30.44			72.54	
64	Kota	Bundi	Hort.	RKVY	Various works at centre of Excellency Bundi, Adm. Block cum Hostel, Pack House & sell counter.	21-02-2017	277.21	107.18	01.08.18	30.08.18	215.81	Due to non availability of fund part payment relese
65	Kota	Bundi	Hort.	RKVY	Remaining Work COE Bundi	21-02-2017	9.95	9.95	20.01.19	24.12.18	5.43	completed but not finalised due to non availabilty of fund part payment relese
66	Kota	Kota (G)	Hort.	RKVY	Rajhans Unit Reni Bag Kota Hightech Nursary Shed Net	24-10-2016	50.00	8.66	15.06.18	06.06.19	17.89	completed
67	Kota	Kota (G)	Hort.	RKVY	Rajhans Unit Reni Bag Kota Interlocking, Pump Room Store, Ext. Jr. Dr. Building	24-10-2016	58.45	0.96	28.11.17	28.11.17	39.12	completed
68	Kota	Kota (G)	Hort.	RKVY	Strengthening of ATC and Rajhans Nursery Nanta Kota	25-03-2016	106.61	38.68	15.05.17	02.05.18	83.36	finalised
					Total Horti		502.22	165.43			361.61	
69	Kota	Bundi	RSSC	RKVY	Shifting of Existing 33kb Line	24.04.2018	17.10				15.39	Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
70	Kota	Bundi	RSSC	RKVY	Const. Of 10000Qtl Capacity Godown	24.04.2018	124.80	124.80	13.01.20		108.83	Work in Progress
71	Kota	Bundi	RSSC	RKVY	Const. Of Plant Shed	24.04.2018	128.70	128.70	13.01.20		111.85	Work in Progress
72	Kota	Bundi	RSSC	RKVY	Const. Of Internal Road (WBM Only)	24.04.2018	19.88	19.88	13.01.20		18.11	Work in Progress
73	Kota	Bundi	RSSC	RKVY	Const. Of Electric & Guard Room	24.04.2018	5.04	5.04	13.01.20		3.02	Work in Progress
74	Kota	Bundi	RSSC	RKVY	Const. Of Shop Cum Godown	24.04.2018	15.80	15.80	13.01.20		10.03	Work in Progress
75	Kota	Bundi	RSSC	RKVY	Const. Of Boundary Wall & Check Post	24.04.2018	58.40	58.40	13.01.20		44.63	Work in Progress
76	Kota	Bundi	RSSC	RKVY	Const. Labour Toilet	24.04.2018	3.00	3.00	13.01.20		2.39	Work in Progress
					Total Bundi Seed Corporation		372.72	355.62			314.25	
					Kota Deposit Work		3503.37	1296.18			1470.96	
77	Jhalawar	J.Patan	Agri	J. Pattan	Construction of Verious Work Center of Excellence for Organic Farming in Jhalawar	18.12.2017	898.90	221.80	05.07.19	15.05.19	892.20	finalised
78	Jhalawar	J.Patan	Ani.hus	B.Mandi	Construction of Various Work of Raj. State Seeds Corporation Limited B. Mandi	20.04.2018	365.80	323.53	10.01.20		250.45	Work in Progress
79	Jhalawar	J.Patan	Ani.hus	R. Mandi	Construction of Veterinary Institute at Ramganjmandi	18.08.2017	24.05	10.00	15.06.18		4.30	Notice Issued to contractor
80	Jhalawar	J.Patan	Ani.hus	R. Mandi	Construction of Veterinary Institute at Undawa	18.08.2017	24.05	7.00	15.06.18		7.05	Notice Issued to contractor
81	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Hospital (Under RIDF T-XXIV) at Sarola Kalan under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00				NIT
82	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Panwasa under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				NIT
83	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Sojpur under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				NIT
84	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Marayata under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				NIT
85	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Bhagwanpura under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				NIT
86	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Jolpa under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				NIT
87	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Layphal under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				NIT
88	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Akodiya under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				NIT

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
89	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Rijhon under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				NIT
90	Jhalawar	Khanpur	Ani.hus	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Akawad Khurd under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				NIT
91	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Hospital (Under RIDF T-XXIV) at Chandipur under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00	18.06.20			Work in Progress
92	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Moreli under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	18.06.20			Work in Progress
93	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Ametha under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	18.06.20			Land Problem
94	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Devri Chanchal under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	18.06.20			Land Problem
95	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Banskhera under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	18.06.20			Land Problem
96	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Borband under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	18.06.20			Land Problem
97	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Badodiya under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	18.06.20			Land Problem
98	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Kamkheda under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	18.06.20			Land Problem
99	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Shorti under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	18.06.20			Land Problem
100	Jhalawar	Iklera	Ani.hus	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Kherkheda under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	18.06.20			Land Problem
101	Jhalawar	J. Pattan	Ani.hus	J. Pattan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Ramaidalpat under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
102	Jhalawar	J. Pattan	Ani.hus	J. Pattan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Kharpakala under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
103	Jhalawar	J. Pattan	Ani.hus	J. Pattan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Sangriya under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
104	Jhalawar	J. Pattan	Ani.hus	J. Pattan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Dola under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
105	Jhalawar	J. Pattan	Ani.hus	J. Pattan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Dharoniya under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
106	Jhalawar	J. Pattan	Ani.hus	J. Pattan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Semli Kham under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
107	Jhalawar	J. Pattan	Ani.hus	J. Pattan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Chachhalav under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
108	Jhalawar	J. Pattan	Ani.hus	J. Pattan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Kalitalai under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
109	Jhalawar	J. Pattan	Ani.hus	J. Pattan	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Osav under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
110	Jhalawar	B. Mandi	Ani.hus	B. Mandi	Construction of Vetenary Hospital (Under RIDF T-XXIV) at Garnawad under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00				Tender Under Process
111	Jhalawar	B. Mandi	Ani.hus	B. Mandi	Construction of Vetenary Hospital (Under RIDF T-XXIV) at Pipliya under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00				Tender Under Process
112	Jhalawar	B. Mandi	Ani.hus	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Ghudha under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
113	Jhalawar	B. Mandi	Ani.hus	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Pachpahad under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
114	Jhalawar	B. Mandi	Ani.hus	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Kumthiya under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
115	Jhalawar	B. Mandi	Ani.hus	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Dobda under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
116	Jhalawar	B. Mandi	Ani.hus	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Bedla under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
117	Jhalawar	B. Mandi	Ani.hus	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Para Pipli under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
118	Jhalawar	B. Mandi	Ani.hus	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Luhariya under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00				Tender Under Process
119	Jhalawar	R. Mandi	Ani.hus	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Madanpura under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	12.00	18.06.20		1.76	Work in Progress
120	Jhalawar	R. Mandi	Ani.hus	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Dharnawad under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	12.00	18.06.20			Work in Progress
121	Jhalawar	R. Mandi	Ani.hus	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Khukrakhurd under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	12.00	18.06.20			Work in Progress
122	Jhalawar	R. Mandi	Ani.hus	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Alod under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	12.00	18.06.20		2.26	Work in Progress
123	Jhalawar	R. Mandi	Ani.hus	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Arniya Kalan under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	12.00	18.06.20			Work in Progress
124	Jhalawar	R. Mandi	Ani.hus	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Santalkheri under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	12.00	18.06.20			Work in Progress
125	Jhalawar	R. Mandi	Ani.hus	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Badodiya Kalan under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	12.00	18.06.20		0.18	Work in Progress
126	Jhalawar	R. Mandi	Ani.hus	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Piplada under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	12.00	18.06.20			Work in Progress
					Deposit Works Total		1936.80	1186.33			1158.20	
					M,L.A. Fund							

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
127	Baran	Deposit work	Other	MLA Fund	S/R of Liabrary of Senior Citizen in Anta Nagar MLA Fund)	23-09-2017	5.00	4.00	10.06.2018		0.00	Land dispute, Letter issued to CEO , JP, Baran for Withdraw.
128	Baran	Deposit work	Other	MLA Fund	Const. of Boundary wall of Govt. Senior Secondar School Pachelkalan, G.P. Pachelkalan (MLA Fund)	23-09-2017	5.00	0.00	10.06.2018	26.02.2018	4.50	Work Completed, Package Work.
129	Baran	Deposit work	Other	MLA Fund	Const. of C.C. Road in village Pachelkalan from Atal Seve Kendra to Govt. Senior Secoanry School (MLA Fund)	23-09-2017	5.00	0.00	10.06.2018	26.02.2018	4.82	Work Completed, Package Work.
130	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan near Devnarayan Temple Road, Mangrol	11-10-2017	8.00	1.52	28.08.2018	15.10.2018	7.92	Work Completed & Finalised
131	Baran	Deposit work	Other	MLA Fund	Const. of Class Room in Aadharsh Senior Secondary School, Jaloda Tejaji	13-10-2017	10.00	1.73	28.08.2018	15.10.2018	9.73	Work Completed & Finalised
132	Baran	Deposit work	Other	MLA Fund	Const. of Various Snan ghat at village Harsoli Talab, G.P. Hingoniya (MLA Fund)	10-11-2017	5.00	2.21	16.08.2018	06.11.2018	4.00	Work Completed & Finalised
133	Baran	Deposit work	Other	MLA Fund	Fencing at govt. higher secondary school ground, Baran Distt. Baran	13-12-2017	9.00	2.07	16.08.2018	06.11.2018	7.20	Work Completed & Finalised
134	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan Near Hanuman ji temple in village Badwa G.P. Badwa	30-03-2018	10.00	7.99	25.11.2018		0.01	Land dispute.Letter issued to CEO, J.P. Baran for withdraw
135	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan near Govt. Middle School in village Dabri Nakki ji, G.P. Mirjapur	30-04-2018	5.50	1.71	03.02.2019	28.02.2019	5.42	Work Completed & Finalised
136	Baran	Deposit work	Other	MLA Fund	Const. of 2 No. Class Room in Govt. Senior Secondary School, Bamborikalan	30-04-2018	10.00	7.98	14.04.2019		2.09	Superstructure work in progress
137	Baran	Deposit work	Other	MLA Fund	Const. Of Community bhawan in village Malbamori (MLA fund)	30-04-2018	8.00	6.38	14.04.2019		1.05	Roof Level work in Progress
138	Baran	Deposit work	Other	MLA Fund	Const. of Communtiny Bhawan near Ward No. 1 Meghwal Samaj Chatrawas land.	30-04-2018	10.00	3.79	24.12.2018	02.02.2019	9.38	Work Completed & Finalised
139	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan behind maliyan tample in village Tamkheda, G.P. Palsawa	30-04-2018	6.00	1.16	20.12.2018	20.12.2018	5.96	Work Completed & Finalised
140	Baran	Deposit work	Other	MLA Fund	Development of Public Children garden at mela ground in village Mau	01-06-2018	5.00	4.00	28.10.2018			Work in progress
141	Baran	Deposit work	Other	MLA Fund	Const. of Boundary wall of Govt. Ayurvedik Aushdhalaya in village Bhojyakhedi (MLA Fund)	11-04-2018	2.00	1.60	28.10.2018			Land Disputed, Letter issued to CEO J.P. For withdraw
142	Baran	Deposit work	Other	MLA Fund	Const. Of Comman Hall in Aadarsh Vidhya Mandir (Gram Barkheda)	27-07-2018	14.00	5.31	16.03.2019	16.03.2019	13.13	Work Completed & Finalised
143	Baran	Deposit work	Other	MLA Fund	Const. of Community Cultural Bhawan in village Siswali	09-08-2018	10.00	2.02	14.06.2019	30.04.2019	7.98	Work Completed final bill to be paid after handed over

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
144	Baran	Deposit work	Other	MLA Fund	Const. of Community Bhawan Near Mahatma Jyotiba phule parisar in village Siswali	24-08-2018	15.00	3.01	14.06.2019	30.04.2019	11.99	Work Completed final bill to be paid after handed over
145	Baran	Deposit work	Other	MLA Fund	Const. of Shamshan ghat chabutra with Teen shed Gram Devpura Banjara G.P. Khajurna kalan		5.00	4.51	02.09.19	15.06.2019	4.51	Work Completed & Finalised
146	Baran	Deposit work	Other	MLA Fund	Const. of Shamshan ghat chabutra with Teen shed Gopalpura G.P. Ishwarpura		5.00	4.67	02.09.19	15.06.2019	4.67	Work Completed & Finalised
147	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan in village Jhopariya, G.P. Sorsan		5.00	4.00	02.09.19		3.06	Finishing work in Progress
148	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan Near Brahmani Mataji Temple parisar in village Sorsan G.P. Sorsan		10.00	8.00	02.09.19			Work in Progress
149	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan in village Bijora G.P. Bijora,	25-09-2018	6.00	4.80	21.08.20			Work in Progress
150	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan near Hanuman ji temple in village Bhatwara	25-09-2018	6.00	4.80	21.08.20			Work in Progress
151	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan development near Ajitpura Balaji in Anta Nagar	25-09-2018	7.00	6.50	21.08.20			Work in Progress
152	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan in village Kewda, G.P. Khajurnakalan.	25-09-2018	5.00	4.00	21.08.20			Work in Progress
153	Baran	Deposit work	Other	MLA Fund	Const. of Shamshan ghat chabutra with Teen shed and Boundary wall in village Bundi G.P. Bijora	04-10-2018	10.00	8.00	08.08.19	08.08.19	5.08	Work Completed
154	Baran	Deposit work	Other	MLA Fund	Const. of Pipe Culvert on Shamshan rasta in village Tardikheda G.P. Sorkhand Kalan	04-10-2018	6.00	4.80	08.08.19			Land Disputed. Letter issued to CEO J.P. Baran
155	Baran	Deposit work	Other	MLA Fund	Const. Of Boundary wall of Kabristhan in Villge Patonda G.P. Patonda (MLA Fund)		7.00	5.60	20.08.19		2.48	Work in progress
156	Baran	Deposit work	Other	MLA Fund	Const. Of Class Hall Shri Brijmohan Secndry School, Mangrol	14-08-2017	7.50	0.72	29.03.2018	13.09.2018	6.72	Work Completed & Finalised
157	Baran	Deposit work	Other	MLA Fund	Const. of 2 No. Class Room in Govt. Senior Secondary School, Bhatwara	30-04-2019	10.00	1.53	20.12.2018	20.12.2018	9.52	Work Completed & Finalised
158	Baran	Deposit work	Other	MLA Fund	Const. of Community bhawan near hanuman ji temple community place in village Bhojyakhedi G.P. Bhojyakhedi	28-06-2017	6.00	0.20	12.04.2018	12.04.2018	5.36	Work Completed & Finalised
159	Baran	Deposit work	Other	MLA Fund	Const. of Changing Room in Shiv mandir Snan ghat in village Nagda G.P. Thikariya	28-06-2017	4.00	0.13	12.04.2018	12.04.2018	3.46	Work Completed & Finalised
160	Baran	Deposit work	Other	MLA Fund	Const. of Commnunity Near Shivaji chawk Snan ghar for main and female in Anta Nagar (MLA Fund)	30-04-2018	10.00	1.17	24.12.2018	20.12.2018	9.17	Work completed. Final bill sent to J.P CEO Baran
161	Baran	Deposit work	Other	Dang Yojna	Const. of Interlocking tiles with drain in village Balunda G.P. Jarela	10-11-2017	10.00	3.96	11.07.19	25.04.2019	9.00	Work Completed & Finalised
162	Baran	Deposit work	Other	Dang Yojna	Const. of Boundary wall of Shamshan ghat in village Bamborikalan G.P. Bamborikalan	10-11-2017	10.00	0.39	31.08.2018		7.61	Action Taken Inder Clause 2 & 3 (C)

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
163	Baran	Deposit work	Other	Dang Yojna	Const. of Boundary wall of Shamshan ghat platform with Teen shade in village Patonda G.P. Patonda	10-05-2018	14.44	9.57	12.04.2018		1.98	work in Progress
164	Baran	Deposit work	Other	Dang Yojna	Const. of Additional Class Room in in Govt. Primary School Old Mundiya in village Mundiya	10-05-2018	8.00	6.37	12.04.2018		0.03	Superstructure work in progress
165	Baran	Deposit work	Other	Dang Yojna	Const. of Boundary wall and Community park in school ground in vilge Ishwarpura.	24-07-2018	20.00	5.81	06.04.19	06.04.2019	13.98	Work Completed & Finalised
166	Baran	Deposit work	Other	Dang Yojna	Const. of Boundary wall with Teen shed in shamshan village Bhojyakhedi	24-07-2018	8.00	6.40	06.04.19		0.00	Land Disputed, Letter issued to CEO J.P. For withdraw
					Total MLA Fund		322.44	152.41			181.81	
167	Baran	Deposit work	Other	RKVY	Construction of Veterinary Hospital at PALI Distt. Baran	18-08-2017	24.05	18.10	03.08.2018		5.95	2 & 3 C Imposed
168	Baran	Deposit work	Other	RKVY	Construction of Veterinary Hospital at AATON Distt. Baran	18-08-2017	24.05	24.02	31.03.2020		0.03	Work stop due to rainy season
169	Baran	Deposit work	Other	RKVY	Construction of Veterinary Hospital at SHERGARH Distt. Baran	18-08-2017	24.05	24.02	03.08.2018		0.03	Work withdraw Under Clause 32
170	Baran	Deposit work	Other	RKVY	Construction of Veterinary Hospital at NAHARGARH Distt. Baran	18-08-2017	24.05	0.59	03.08.2018	03.08.2018	23.46	Work Completed and Finalised
					Total Pashudhan Chal Ikai		96.20	66.73			29.47	
171	Baran	Deposit work	Other	RKVY	Furniture Supply at Agricultural Technology Resource Centre at Baran	09-01-2017	10.00	2.66			7.34	Procured through GEM Portal.
172	Baran	Deposit work	Other	Govt. Colle. Kelwara	Const. of New Class Rooms at first floor in Govt. College Kelwara, Distt. Baran	22-12-2017	70.00	9.38	25.01.2019	24.01.19	69.95	Work Completed and Finalised
173	Baran	Deposit work	Other	Govt. Colle. Kelwara	Renovation and Other development works in Govt. College Building, Kelwara Distt. Baran	22-12-2017	30.00	5.24	25.01.2019	24.01.19	29.70	Work Completed and Finalised
					Total Govt. College		110.00	17.28			106.99	
174	Baran	Deposit work		Seeds Baran	Const. of C.C. Roads in City Campus of Rajasthan State Seed Corporation, Baran	19-06-2018	55.00	55.00	07.06.2019	05.06.2019	49.04	Work Completed and Finalised
175	Baran	Deposit work		Seeds Baran	Construction Boundary wall in RIICO Campus in Rajasthan State Seeds corporation Ltd, Baran	19-06-2018	65.00	43.32	06.06.19	23.05.2019	39.26	Final bill received pending due to fund not available
176	Baran	Deposit work	Other	Seeds Baran	Construction of Toilet in City Campus of Rajasthan State Seeds corporation Ltd, Baran	19-06-2018	6.00	6.00	06.06.19	06.06.19	1.67	Final bill received pending due to fund not available
					Total		126.00	104.32			89.97	
177	Baran	Anta	Ani. Hus.		Const. of Vatenary Hospital in villages Kachri	18-08-2017	30.00	30.00			0.04	Tender not recived, NIT to be reinvited

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
178	Baran	Anta	Ani. Hus.		Const. of Vatenary Hospital in villages Bamborikalan	18-08-2017	30.00	30.00			0.04	Tender not recived, NIT to be reinvited
179	Baran	Anta	Ani. Hus.		Const. of Vatenary Hospital in villages Bohat	18-08-2017	30.00	30.00			0.04	Tender not recived, NIT to be reinvited
180	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Tisaya	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
181	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Pachelkalan	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
182	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Amalsara	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
183	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Mal Bambori	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
184	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Bhatwara	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
185	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Mau	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
186	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Bijora	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
187	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Badgaon	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
188	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Sindhपुरi	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
189	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Palsawa	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
190	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Sorsan	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
191	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Bambuliya Mataji	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
192	Baran	Anta	Ani. Hus.		Const. of Vetenary Sub Center in villages Jaloda Tejaji	18-08-2017	12.00	12.00			0.02	Tender not recived, NIT to be reinvited
193	Baran	Baran	Ani. Hus.		Const. of Vatenary Hospital in villages Kawai	18-08-2017	30.00	30.00			0.04	Tender Under Process
194	Baran	Baran	Ani. Hus.		Const. of Vatenary Hospital in villages Mothpur	18-08-2017	30.00	30.00			0.04	Tender Under Process
195	Baran	Baran	Ani. Hus.		Const. of Vatenary Hospital in villages Chhajawa	18-08-2017	30.00	30.00			0.04	Tender Under Process
196	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Lisadiya	18-08-2017	12.00	12.00			0.02	Tender Under Process
197	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kherali	18-08-2017	12.00	12.00			0.02	Tender Under Process

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
198	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Ratawad	18-08-2017	12.00	12.00			0.02	Tender Under Process
199	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Batwara	18-08-2017	12.00	12.00			0.02	Tender Under Process
200	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Funsra	18-08-2017	12.00	12.00			0.02	Tender Under Process
201	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Nareda	18-08-2017	12.00	12.00			0.02	Tender Under Process
202	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Sundlak	18-08-2017	12.00	12.00			0.02	Tender Under Process
203	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kotri Sunda	18-08-2017	12.00	12.00			0.02	Tender Under Process
204	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Miyada	18-08-2017	12.00	12.00			0.02	Tender Under Process
205	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Karnaheda	18-08-2017	12.00	12.00			0.02	Tender Under Process
206	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Antana	18-08-2017	12.00	12.00			0.02	Tender Under Process
207	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Thamli	18-08-2017	12.00	12.00			0.02	Tender Under Process
208	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kishanpura	18-08-2017	12.00	12.00			0.02	Tender Under Process
209	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Mussain Gujran	18-08-2017	12.00	12.00			0.02	Tender Under Process
210	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Richanda	18-08-2017	12.00	12.00			0.02	Tender Under Process
211	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Ardand	18-08-2017	12.00	12.00			0.02	Tender Under Process
212	Baran	Chabra	Ani. Hus.		Const. of Vatenary Hospital in villages Harnawda Shahji	18-08-2017	30.00	30.00			0.02	Tender cancell , NIT to be reinvited
213	Baran	Chabra	Ani. Hus.		Const. of Vatenary Hospital in villages Faliya	18-08-2017	30.00	30.00			0.02	Tender cancell , NIT to be reinvited
214	Baran	Chabra	Ani. Hus.		Const. of Vatenary Hospital in villages Chhipabarod	18-08-2017	30.00	30.00			0.02	Tender cancell , NIT to be reinvited
215	Baran	Chabra	Ani. Hus.		Const. of Vetenary Sub Center in villages Semli	18-08-2017	12.00	12.00			0.01	Tender cancell , NIT to be reinvited
216	Baran	Chabra	Ani. Hus.		Const. of Vetenary Sub Center in villages Bapcha	18-08-2017	12.00	12.00			0.01	Tender cancell , NIT to be reinvited
217	Baran	Chabra	Ani. Hus.		Const. of Vetenary Sub Center in villages Ajnawar	18-08-2017	12.00	12.00			0.01	Tender cancell , NIT to be reinvited
218	Baran	Chabra	Ani. Hus.		Const. of Vatenary Hospital in villages Relavan	30-01-1900	30.00	30.00			0.02	NIT to be reinvited

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
219	Baran	Chabra	Ani. Hus.		Const. of Vetenary Sub Center in villages Devri	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
220	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Ramgarh	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
221	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kundi	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
222	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Khandela	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
223	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Paraniya	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
224	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Kakarda	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
225	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Simlod	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
226	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Pachlawda	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
227	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Brij Nagar	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
228	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Karwar Kalan	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
229	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Chatarganj	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
230	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Baman gawan	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
231	Baran	Baran	Ani. Hus.		Const. of Vetenary Sub Center in villages Sanwas	12-01-1900	12.00	12.00			0.01	NIT to be reinvited
					Total Animal Husb.		840.00	840.00			1.06	
232	Baran	Baran		Govt. College Mangrol	Construction of Model Degree College at Mangrol Distt. Baran Under RUSA Distt. Baran	11-12-2018	1000.00	300.00	16.06.20		176.52	Work in Progress
233	Baran	Baran		Govt. College Kelwara	Renovation and Other development works (Phase II) in Govt. College Building, Kelwara Distt. Baran	08-03-2019	40.00	40.00	17.03.2020		3.09	Work in Progress
					Govt. College Total		1040.00	340.00			179.61	
					Total Baran Deposit Works		2534.64	1520.74			588.91	
234	Kota	Kota (G)	Kums Road	KUMS	Construction of M/L Aamli Secondary School to Aanwa-Baniyani Main Road Under KUMS Kota (Grain)	06-04-2016	165.00	36.68	09.05.17	22.03.19	87.20	Completed
235	Kota	Kota (G)	Kums Road	KUMS	Construction of Interlocking Concrete Block Pavement From Kanwas-Jagdishpura Road to Bishanpura-Jagdishpura Road Under KUMS Kota (Grain)	06-04-2016	32.50	12.73	09.05.17	22.03.19	11.48	Completed Package work
236	Kota	Kota (G)	Kums Road	KUMS	Construction of Interlocking Concrete Block Pavement in Village Aanwa Teh. Kanwas Main Road From Harijan Basti to Hanumanji towards Sawanbhado Main Road Under KUMS Kota (Grain)	06-04-2016	51.00	7.14	09.05.17	22.03.19	30.76	Complete Package work
237	Kota	Kota (G)	Kums Road	KUMS	Const. of L/R Badgaon to Delunda upto Kota District Boundary Under KUMS Kota (Grain)	06-04-2016	106.00	30.81	22.02.17		41.59	B.T. work Completed
238	Kota	Kota (G)	Kums Yard	KUMS	Development of Park Near Gate No.1 at main mandi yard under KUMS Kota (Grain)	01-12-2016	35.00	32.29	31.10.2018		6.17	Work in Progress
239	Kota	Kota (G)	Kums Yard	KUMS	Const. Of 5.00 Lacs Liter Capacity GLR at KUMS Kota (Grain)	01-10-2018	30.00	29.11	02.09.2019		21.95	Work in Progress
240	Kota	Kota (G)	Kums Yard	KUMS	Const. Of Covered Shed on Road Between Yard No. 5 & office Building Side Under KUMS Kota (Grain)	01-10-2018	396.00	237.60	19.06.2020		74.61	Erectiion work in progress
241	Kota	Kota (G)	Kums Yard	KUMS	Repair of Compundwall Sub Yard Mandana Under KUMS Kota (Grain)	01-10-2018	4.17	1.66	17.07.2019	28.03.19	3.35	finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
242	Kota	Kota (G)	Kums Yard	KUMS	Construction of L/R Nalodi Road Tehsil Kanwas Main Road to Amara Chawada Ka Taanda side Under KUMS Kota (Grain)-02	02-05-2017	68.50	31.40	24.07.18	22.03.19	30.03	Completed
243	Kota	Kota (G)	Kums Yard	KUMS	Construction of M/L Bacchiheda to Sarola Teh. Kanwas Under KUMS Kota (Grain)-02	02-05-2017	98.50	14.09	24.07.18	22.03.19	74.25	Completed
244	Kota	Kota (G)	Kums Yard	KUMS	Construction of Interlocking Block Pavement From Barkheda Main Road to Barkheda Village Side Under KUMS Kota (Grain)-02	02-05-2017	19.50	3.73	24.07.18	22.03.19	13.78	Completed Package work
245	Kota	Kota (G)	Kums Yard	KUMS	Construction of L/R Balita to Tearath Side (Upto District Kota Boundary) Under KUMS Kota (Grain) Kota N-01	02-05-2017	68.00	37.57	27.06.18		19.25	B.T. To be done.
246	Kota	Kota (G)	Kums Yard	KUMS	Cosnt. Of Covering of Remaining Open Auction Area Back Side Office Building Under KUMS Kota (Grain.)	12-01-2018	234.00	23.67	04.03.2019	28.02.2019	220.25	finalised
247	Kota	Kota (G)	Kums Yard	KUMS	Construction L/RSangod main road to Alyahedi under Kums (Kota Grain	31-05-2018	88.00	33.71	05.08.2019	12.07.19	58.99	Completed
248	Kota	Kota (G)	Kums Yard	KUMS	Construction M/LPeetampura to Jalimpura under Kums (Kota Grain)	31-05-2018	104.00	29.98	05.08.19	12.07.19	87.18	Completed
249	Kota	Kota (G)	Kums Yard	KUMS	Construction Of Nallah along kisan path Peesaheda(Khajuri) to khandgaon under Kums (Kota Grain)	31-05-2018	54.00	17.03	05.08.2019	12-07-2019	36.23	Almost Completed
250	Kota	Kota (G)	Kums Yard	KUMS	Construction M/LDoongarjya to Udpuriya under Kums (Kota Grain)	31-05-2018	148.00	134.31	05.10.19		80.73	Work in Progress
251	Kota	Kota (G)	Kums Yard	KUMS	Construction M/LMandola to Karadiya under Kums (Kota Grain)	31-05-2018	112.00	30.34	05.10.18		80.48	BT work comp.
252	Kota	Kota (G)	Kums Yard	KUMS	Construction M/L Manasgaon to Nayagaon Ahiraan under Kums (Kota Grain)	31-05-2018	144.00	86.40	05.10.19		60.65	Work in Progress
253	Kota	Kota (G)	Kums Yard	KUMS	Construction M/LShyampur to Naharia under Kums (Kota Grain)	31-05-2018	96.00	7.97	13.10.19		88.03	Complete Package work
254	Kota	Kota (G)	Kums Yard	KUMS	Construction L/R Borina kalan to vijayapura under Kums (Kota Grain)	31-05-2018	60.00	6.57	13.10.19		53.43	Complete Package work
255	Kota	Kota (G)	Kums Yard	KUMS	Construction M/L Gurayata to Ganeshpura upto Disst. Border under Kums (Kota Grain)	31-05-2018	16.00	3.42	13.10.19		10.26	Complete Package work
256	Kota	Kota (G)	Kums Yard	KUMS	Const. of Link Road Abra to Mangyahedi Under KUMS Kota (Grain)`	31-05-2018	96.00	31.44	16.07.19		76.36	B.T. work Completed
257	Kota	Kota (G)	Kums Yard	KUMS	Const. of Link Road Morpa to Champakheda Under KUMS Kota (Grain)	31-05-2018	65.00	38.12	16.07.2019		37.44	B.T. work Completed
258	Kota	Kota (G)	Kums Yard	KUMS	Construction CC Pavment Bandha main road Ranpur chauraya to Naharsinghi mataji mandir Bye pass KUMS kota (grain)	31-05-2018	85.62	51.37	09.04.19	31.05.2019	51.59	completed
259	Kota	Kota (G)	Kums Yard	KUMS	Construction M/L Mandaliya Bypass to ward Mandirgarh under Kums (Kota Grain)	31-05-2018	55.90	32.99	16.05.2019		31.02	Work in Progress
260	Kota	Kota (G)	Kums Yard	KUMS	Construction M/L Jhalipura to Bhojpura (Minor) under Kums (Kota Grain)	31-05-2018	80.00	48.00	16.05.2019		0.25	Work in Progress
261	Kota	Kota (G)	Kums Yard	KUMS	Construction of Toilet Block in sub Yard Sultanpur Under KUMS Kota (Grain)	31-05-2018	11.61				0.03	NIT
					KUMS Kota		2524.30	1050.13			1387.34	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
KUMS : F & V Kota												
262	Kota	Kota (F&V)	Kums Road	KUMS	Specical Repair of Office Building Boundry wall at KUMS (F&V)	28.08.2018	75.64				0.00	Estimate
263	Kota	Kota (F&V)	Kums Road	KUMS	Link Road Dasalana to Jhalipura Under KUMS Kota (F&V)	13.08.2018	75.50	64.76	13.8.19		11.07	Work in Progress
264	Kota	Kota (F&V)	Kums Road	KUMS	Missing Link Thala to Toomada Under KUMS Kota (F&V)	13.08.2018	128.00	82.78	6.5.20		108.46	B.T. Work comp.
265	Kota	Kota (F&V)	Kums Road	KUMS	Missing Link Basar to Kishanpura Under KUMS Kota (F&V)	13.08.2018	66.00	65.96	6.5.20		55.92	WMM work in Progress
266	Kota	Kota (F&V)	Kums Road	KUMS	Missing Link Nachanbawri to Charchoma Under KUMS Kota (F&V)	13.08.2018	112.00	61.22	6.5.20		105.83	B.T. Work comp.
					KUMS (F & V) Kota		457.14	274.72			281.28	
KUMS : Itawa												
267	Kota	Itawa	Kums Road	KUMS	L/R Banjari road to Sabjipura KUMS Itawa	13-04-2017	60.50	25.99	3.4.18	24.07.2019	44.00	Completed
268	Kota	Itawa	Kums Road	KUMS	Const. Of L/R Laxmipura Karwar Under KUMS Itawa	10-08-2018	115.00	69.00	01.11.19		68.80	BT.work completed
					KUMS Itawa Total		175.50	94.99			112.80	
KUMS : Bundi												
269	Kota	Bundi	Kums Yard	KUMS	Construction of Boundary wall for 3 Nos. Park with Railing at New Mandi Yard Kunwarati KUMS Bundi	06-01-2016	115.29	69.09	15.08.2018		57.60	Work in Progress
270	Kota	Bundi	Kums Road	KUMS	Construction of B.T. Road from Dolada Canal Road (Near Railway Crossing) to NH-12 Mandi Approach Road towards Nanakpuria via Ramkaran Gurjar House Under KUMS Bundi.	16-01-2017	113.00	31.94	27.03.2018		37.56	B.T to be done
271	Kota	Bundi	Kums Yard	KUMS	Cosnt. Of B.T. Road on Existing WBM (Right Side) From NH-12 to New Mandi Yard Kunwarti Under KUMS Bundi	31-01-2018	613.34	109.56	09.03.2019	09.03.2019	425.35	finalised
272	Kota	Bundi	Kums Yard	KUMS	Const. Of C.C. Pavement Road Along P/F No. 5 New Mandi Yard Kunwarti Under KUMS Bundi	03-10-2018	300.17	206.59	09.06.2020		146.46	Work in Progress
273	Kota	Bundi	Kums Yard	KUMS	Const. Of Sewer Line & drainage System First Phase at New Mandi Yard Kunwarti Under KUMS Bundi	03-10-2018	398.48	239.08			0.00	Tender due on 02.07.19
					KUMS Bundi		1540.28	656.26			666.97	
KUMS : K.Patan												
274	Kota	K. Patan	Kums Yard	KUMS	Extension of Office Building K.Patan Under KUMS K.Patan	22-02-2017	33.86		30.01.2018	24.12.2018	13.86	Completed
275	Kota	K. Patan	Kums Yard	KUMS	Cosnt. Of Labour Shed Kapren Under KUMS k.Patan	12-02-2018	20.00		06.11.2018		8.35	Finishing work in Progress
					KUMS K.Patan		53.86	0.00			22.21	
					Total Yard Work Kota		4751.08	2076.10			2470.60	
KUMS : Atru												

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
276	Baran	Atru	Yard work	KUMS	Const. of B.T. Road from Aamli Khalsa to Nayapura, Under KUMS Atru	10-08-2018	35.00	12.91	04.06.2019	04.06.2019	30.96	Work Completed & Finalised
277	Baran	Atru	Yard work	KUMS	Const. of G.I. Covered shed 200'X60' on existing c.c. platform at sub yard Kawai, KUMS Atru	09-10-2017	68.02	3.70	14.08.18	02.07.18	59.81	Work Completed & Finalised
					Atru Total		103.02	16.61			90.77	
KUMS : Baran												
277	Baran	Baran	Yard work	KUMS	Const. of B.T. road by pass of village Rakaspuriya, KUMS Baran	06-09-2017	35.00	32.65	16.08.2018		18.16	Work in Progress
278	Baran	Baran	Yard work	KUMS	Const. of B.T. Road from shahpura Raithal road to village Navalpura	06-09-2017	28.00	16.13	16.08.2018		18.51	Work in Progress
279	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Mau from main road to Sathi Chabutra and Tejaji Chabutra to main Chauraha (Shankarapur), Under KUMS Baran	06-09-2017	20.00	3.94	10.11.2018	03.04.19	15.32	Work Completed & Finalised
280	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking Tiles Kisan Path in village Koyla from Main Chouraha to Mali Samaj Temple, Under KUMS Baran	06-09-2017	24.80	8.85	10.11.2018	03.04.19	18.87	Work Completed & Finalised
281	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking Tiles Kisan Path in village Koyla from Main road to Kalla ji maharaj chabutra, Under KUMS Baran	06-09-2017	21.08	2.98	10.11.2018	03.04.19	15.32	Work Completed & Finalised
282	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking Tiles Kisan Path in village Bohat from Devnarayan Temple to main road via girls school, Under KUMS Baran	06-09-2017	23.25	7.34	10.11.2018	03.04.19	16.02	Work Completed & Finalised
283	Baran	Baran	Yard work	KUMS	Const. of Slab culvert in village Dhoomarkhedi , Under KUMS Baran	06-09-2017	18.55	3.30	10.11.2018	03.04.19	13.57	Work Completed & Finalised
284	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking Tiles Kisan Path in village Siswali Gurjar Basti to main road (Agriculture girls college), Under KUMS Baran	06-09-2017	30.00	15.46	10.11.2018	03.04.19	15.94	Work Completed & Finalised
285	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Thamli from mataji Chabutra to main road., Under KUMS Baran	06-09-2017	20.00	0.00	10.11.2018		0.03	Work done by another deptt. So Work to be withdraw . Letter issued to Mandi Samiti for withdraw
286	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Rengarh G.P. Mahalpur from Miner to Naiyon ka mohalla via School, Under KUMS Baran	06-09-2017	30.00	6.76	10.11.2018	03.04.19	21.46	Work Completed & Finalised
287	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Kishanganj from Futa kuwan to Charbhujia mandir, Under KUMS Baran	06-09-2017	29.00	6.32	10.11.2018	29.08.2019	21.19	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
288	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Bhanwargarh from Ward No. 12 Chandel Mohall to Shamshan, Under KUMS Baran	06-09-2017	19.50	5.17	10.11.2018	29.08.2019	12.89	Work Completed
289	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Amlawda from Rapta (Puliya) to Ramjanki Mandir, Under KUMS Baran	06-09-2017	29.00	7.21	10.11.2018	29.08.2019	19.53	Work Completed
290	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Thana from Thana road to End of village, Under KUMS Baran	06-09-2017	19.50	6.60	10.11.2018	29.08.2019	11.39	Work Completed
291	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Sodana from Ghanshyam House to Hanuman ji mandir, Under KUMS Baran	06-09-2017	12.00	2.77	10.11.2018	29.08.2019	8.31	Work completed
292	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Kaloni from Govt. School to Mandir Chowk via Hanuman ji, Under KUMS Baran	06-09-2017	29.00	7.39	10.11.2018	10.11.2018	19.27	C.C. Completed, rectification to be done
293	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Baman Gawan from Bheru Baba Chabutra via Old D.P., Under KUMS Baran	06-09-2017	29.00	26.62	10.11.2018		0.61	Rectification of C.C. Work to be done.
294	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Sirsod Khurd Near Hanuman mandir, Under KUMS Baran	06-09-2017	14.50	13.31	10.11.2018		8.72	C.C. Work in Progress
295	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Sahrol Talhati from Peela ghat to Mataji Chabutra via School, Under KUMS Baran	06-09-2017	29.00	10.35	10.11.2018	28.03.2019	18.75	Work completed
296	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village Kirad Pahadi from Jatav Basti toward School, Under KUMS Baran	06-09-2017	29.00	26.63	10.11.2018	02.06.2019	12.32	C.C. Completed
297	Baran	Baran	Yard work	KUMS	Const. of G.I. Cover shed (300'X'80) & Boundary wall Near Sabha Bhawan at main mandi yard, Under KUMS Baran	29-01-2018	138.15	5.22	29.04.2019	26.04.2019	136.18	Work Completed & Finalised
298	Baran	Baran	Yard work	KUMS	Const. of C.C. pavement and Boundary wall around Garlic yard , Under KUMS Baran	29-01-2018	193.80	0.08	29.04.2019	26.04.2019	190.23	Work Completed & Finalised
299	Baran	Baran	Yard work	KUMS	Const. of C.C. pavement in auction between both R.C.C. Cover shed,in main mandi yard, Under KUMS Baran	29-01-2018	256.89	10.21	20.04.2019	30.03.2019	237.85	Work Completed & Finalised
300	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement for Various places in main mandi yard, Under KUMS Baran	29-01-2018	122.57	12.94	20.04.2019	30.03.2019	110.62	Work Completed & Finalised
301	Baran	Baran	Yard work	KUMS	Const. of Internal Road at Sub yard Samraniya, Under KUMS Baran	29-01-2018	323.46	13.89	20.04.2019	18.04.2019	269.19	Work Completed & Finalised
302	Baran	Baran	Yard work	KUMS	Const. of 2 No. Open Auction area (95'X300") at Sub yard Samraniya, Under KUMS Baran	29-01-2018	176.36	7.21	20.04.2019	18.04.2019	143.89	Work Completed & Finalised
303	Baran	Baran	Yard work	KUMS	Const. of Toilet Block at Sub yard Samraniya, Under KUMS Baran	29-01-2018	7.83	1.62	13.02.2019	30.03.2019	6.21	Work completed
304	Baran	Baran	Yard work	KUMS	Const. of Water Hut at Sub yard Samraniya, Under KUMS Baran	29-01-2018	3.66	0.73	13.02.2019	30.03.2019	2.72	Work completed
305	Baran	Baran	Yard work	KUMS	Const. of Kiosk at Sub yard Samraniya, Under KUMS Baran	29-01-2018	2.61	0.93	13.02.2019	30.03.2019	1.59	Work completed
306	Baran	Baran	Yard work	KUMS	Const. of 4 No. Staff quarters at Sub yard Samraniya, Under KUMS Baran	29-01-2018	60.66	0.00	13.02.2019	30.03.2019	41.21	Work completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
307	Baran	Baran	Yard work	KUMS	Const. of Missing Link Road Mundiya road to Nand Ganwadi,, Under KUMS Baran	10-08-2018	35.00	34.92	12.04.2019	15.07.2019	21.56	Work completed
308	Baran	Baran	Yard work	KUMS	Const. of Missing Link Road from Nahargarh Pachlawda Road to Ganeshpura, Under KUMS Baran	10-08-2018	52.50	10.00	04.06.2019		0.11	Work withdraw Under Clause 32
309	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Bambuliya Jagir from Govt. culvert to Hanuman ji mandir, Under KUMS Baran	10-08-2018	18.68	0.99	14.08.2019	10.08.2019	14.86	Work Completed
310	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Bohat from Hingoniya road to River via Tejaji Chawk, Rangmanch, Under KUMS Baran	10-08-2018	21.00	1.78	14.08.2019	10.08.2019	16.02	Work Completed
311	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Miyada from Ud ji maharaj to Parik Mohalla, Under KUMS Baran	10-08-2018	12.45	4.71	14.08.2019	10.08.2019	5.81	Work Completed
312	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Papadli from Main road to Hanumanji Temple via School.,Under KUMS Baran	10-08-2018	28.00	7.94	14.08.2019	10.08.2019	15.77	Work Completed
313	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Raval Jawal from Main road to School,Under KUMS Baran	10-08-2018	40.00	8.34	14.08.2019	10.08.2019	25.50	Work completed
314	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Shahpura from Main road Govt. Senior Secondary School, Under KUMS Baran	10-08-2018	18.68	15.74	14.08.2019	10.08.2019	0.04	Work completed
315	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Chainpuriya from Water tank to Hanuman ji Temple via School, Under KUMS Baran	10-08-2018	37.35	8.74	14.06.2019	30.04.2019	22.41	Work Completed
316	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Durjanpura, Under KUMS Baran	10-08-2018	18.68	2.72	14.06.2019	28.12.2018	12.86	Work Completed
317	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Kotri Talsa from Main road to Mataji Temple, Under KUMS Baran	10-08-2018	16.00	1.82	14.06.2019	30.11.2018	11.52	Work Completed
318	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Mandoli from Main road to Takha ji Maharaj, Under KUMS Baran	10-08-2018	25.00	20.79	14.06.2019	14.06.2019	0.05	Work Completed
319	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Tisaya P.S. Baran from Govt. Hand pump to Shamshan ghat, Under KUMS Baran	10-08-2018	12.45	3.49	14.06.2019	30.11.18	6.99	Work Completed
320	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Tisaya P.S. Baran from Maliyon ka bagh to main road,Under KUMS Baran	10-08-2018	21.00	17.45	14.06.2019		0.00	Stop by irrigation department
321	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Bamanheda G.P. Karnaheda from Kasturba Gandhi school to S.C. Basti via village side, Under KUMS Baran	10-08-2018	24.13	3.53	12.06.2019	11.06.2019	20.49	Work Completed & Finalised
322	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Mandola G.P. Mandola from Main road Hinglaj mataji place to Akhada, Under KUMS Baran	10-08-2018	25.00	3.41	12.06.2019	11.06.2019	20.84	Work Completed & Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
323	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Samaspur from Main road to ghat, Under KUMS Baran.	10-08-2018	21.52	18.33	12.06.2019	11.06.2019	18.19	Work Completed & Finalised
324	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Thunsra G.P. Phoonsra from Ganesh ji temple to Thakur ji temple, Under KUMS Baran	10-08-2018	18.20	15.93	12.06.2019	11.06.2019	15.17	Work Completed & Finalised
325	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Ahmada G.P. Bajranjarh from main road to in village, Under KUMS Baran	10-08-2018	24.00	2.52	14.06.2019	08.06.2019	9.28	Work Completed & Finalised
326	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Ahmadi G.P. Bajrangarh from Devnarayan temple to Hanuman ji temple, Under KUMS Baran	10-08-2018	12.45	10.65	14.06.2019		0.02	Work withdraw recently
327	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Devri form Near Kankali Mataji, Under KUMS Baran	10-08-2018	17.43	2.28	14.06.2019	08.06.2019	14.25	Work Completed & Finalised
328	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Faldi G.P. Pinjana form Govt. Middle School to S.C. Basti, Under KUMS Baran	10-08-2018	18.68	0.58	14.06.2019	08.06.2019	15.93	Work Completed & Finalised
329	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Gobarcha G.P. Kakarda from Hanuman ji temple to Mali Basti, Under KUMS Baran	10-08-2018	11.21	9.58	14.06.2019		0.01	Work Completed by Gram Panchayat . So work to be withdraw
330	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Kharada G.P. Balda form C.C. Road to Mandir via Govt. tube well, Under KUMS Baran	10-08-2018	18.68	1.66	14.06.2019	08.06.2019	15.86	Work Completed & Finalised
331	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Kundi G.P. Sakrawda from main road to Khal, Under KUMS Baran	10-08-2018	18.68	1.48	14.06.2019	08.06.2019	15.91	Work Completed & Finalised
332	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Raroti G.P. Sambalpur from C.C. road to Bairwa basti, Under KUMS Baran	10-08-2018	11.33	0.72	14.06.2019	08.06.2019	9.19	Work Completed & Finalised
333	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Raroti G.P. Sambalpur from C.C. Road to Meena Basti, Under KUMS Baran	10-08-2018	11.33	0.30	14.06.2019	08.06.2019	9.66	Work Completed & Finalised
334	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Rijhiya from Ganesh ji Chabutra to Shamshan, Under KUMS Baran	28-09-2018	35.00	29.43	27.09.2019	31.07.2019	22.21	Work completed
335	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Pakalkheda from Khal culvert , Under KUMS Baran	28-09-2018	21.00	17.66	27.09.2019		0.05	Work in Progress
336	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Koyla from Ward No. 7 Mekhli Miliyon ka Tapra to Govt. Tube well , Under KUMS Baran	28-09-2018	21.00	9.32	27.09.2019	31.07.2019	14.28	Work completed
337	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Bhagwanpura from Temple, Under KUMS Baran	28-09-2018	21.00	11.38	27.09.2019	31.07.2019	11.18	Work completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
338	Baran	Baran	Yard work	KUMS	Const. of Sulabh Complex (2 No.) Main mandi yard , Under KUMS, Baran	28-08-2018	55.70	46.03	08.07.2019		27.65	Work in Progress
339	Baran	Baran	Yard work	KUMS	Const. of Room of Weigh bridge (4No.) in main mandi yard, Under KUMS Baran	28-08-2018	16.14	9.23	08.07.2019		10.08	Work in Progress
340	Baran	Baran	Yard work	KUMS	S/R of Sabha Bhawan at Main mandi yard, Baran Under KUMS Baran	28-08-2018	34.21	28.55	13.07.2019		0.08	Work in Progress
341	Baran	Baran	Yard work	KUMS	Ordinary Repair and Maintenance of Kisan Bhawan at main mandi yard, Under KUMS Baran	28-08-2018	13.91	12.99	13.07.2019		0.08	Work in Progress
342	Baran	Baran	Yard work	KUMS	Const. of C.C. Roads Behind of Block Shop, Sub Yard Mangrol, Under KUMS Baran	28-08-2018	62.20	37.32	14.04.2019	12.04.19	51.60	Work Completed & Finalised
343	Baran	Baran	Yard work	KUMS	Const. of Covering of Auction Area (340'X60') at sub yard Siswali, Under KUMS Baran.	28-08-2018	66.61	2.43	15.04.2019	15.02.19	61.59	Work Completed & Finalised
344	Baran	Baran	Yard work	KUMS	Const. of C.C. Auction area between R.C.C. Covered shed at main mandi yard, Under KUMS Baran	16-06-2016	235.37	1.47	12.08.2017	22.03.2017	179.24	Work Completed & Finalised
345	Baran	Baran	Yard work	KUMS	Const. of B.T. Road NAREDA By pass Under KUMS Baran	08-06-2016	70.00	2.55	17.05.2017	08.01.2018	61.94	Work Completed & Finalised
346	Baran	Baran	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Gordhanpura G.P. Barana from In village via S.C. Basti, Under KUMS Baran	06-09-2017	17.43	0.71	31.10.2018	30.10.2018	15.38	Work Completed & Finalised
					Baran Total		3035.17	682.08			2199.53	
347	Baran	Chhabra	Yard work	KUMS	Const. of Sulab Complex at Sub Yard Chhipabarod (Garlic), Under KUMS Chhabra	17-05-2017	33.60	19.49	21.08.2018		14.11	2 & 3 (C) Imposed
348	Baran	Chhabra	Yard work	KUMS	Const. of New gate and Check post with approach road at sub yard Chhipabarod (Grain) Under KUMS Chhabra.	17-05-2017	24.71	12.12	21.08.2018		12.59	2 & 3 (C) Imposed
349	Baran	Chhabra	Yard work	KUMS	Various Repair of B.T. works, under defect liability period at main mandi yard , Under KUMS Chhabra Package Chhabra-03/2017-18	10-08-2017	10.96	0.80	03.04.2018	25.03.2018	10.96	Work Completed & Finalised
350	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village KHEJDA from Community tube well to Interlocking tile toward Chhabra road Under KUMS Chhabra.	12-01-2018	23.03	4.87	20.12.2018	20.12.2018	15.94	Work Completed.
351	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village BARODIYA from Goa to Interlocking tile toward Chhabra road,Under KUMS Chhabra	12-01-2018	22.41	5.30	20.12.2018	20.12.2018	14.96	Work Completed.
352	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village SEMLA from Ghata khedi road to Ganesh vidhya mandir School, Under KUMS Chhabra.	12-01-2018	18.68	4.02	20.12.2018	20.12.2018	12.87	C.C. Completed
353	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village PATAN from Hanuman mandir to river, Under KUMS Chhabra	12-01-2018	21.17	16.52	20.12.2018		2.61	Stop by Agency due to rainy season
354	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village GHATTI from Mand kho road to Inside of village, Under KUMS Chhabra	12-01-2018	22.41	5.19	20.12.2018	20.12.2018	15.08	C.C. Completed
355	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village MOTIPURA KALAN from Village to gufan ka rasta and damadged culvert to gali ka rasta, Under KUMS Chhabra	12-01-2018	21.79	19.04	20.12.2018		0.02	Woro stop by agency.Notice Issued

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
356	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village UMARIYA from Mandir wale pure to toward main road, old C.C. to Peepal tree and School to toward main road, Under KUMS Chhabra	12-01-2018	22.41	19.59	20.12.2018		0.02	Woro stop by agency.Notice Issued
357	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village SURAJPURA from Hand pump to Out side of village, Under KUMS Chhabra	12-01-2018	22.41	19.58	20.12.2018		0.02	Woro stop by agency.Notice Issued
358	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village PEEPLIYA AKHERAJ from Peepaliya Laxmpura road to towards aghedi, Under KUMS Chhabra	12-01-2018	24.90	3.20	20.12.2018	20.12.18	16.48	Work Completed
359	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement Kisan Path in village LAXMIPURA from Main road to towards Anikat, Under KUMS Chhabra.	12-01-2018	22.41	3.02	20.12.2018	20.12.18	16.71	Work Completed
360	Baran	Chhabra	Yard work	KUMS	Const. of Earth filling in proposed land for future extension in front of Office building for auction work in main mandi yard Chhabra, Under KUMS Chhabra	01-02-2018	75.75	45.45	24.04.2019		0.25	2 & 3 "C" Imposed
361	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Road from main gate to back side and back side of shop cum godown in sub yard Chhipabarod (Grain) Under KUMS Chhabra	01-02-2018	83.15	3.44	24.04.2019	31.03.2019	77.77	2 & 3 "C" Imposed
362	Baran	Chhabra	Yard work	KUMS	S/R of Staff quarters 2 no. IVth type and 2 no. Vth type with compound wall in main mandi yard Chhabra, Under KUMS Chhabra	01-02-2018	28.50	22.56	10.11.2018		5.94	Work in Progress
363	Baran	Chhabra	Yard work	KUMS	S/R of Rural godown in main mandi yard Chhabra, Under KUMS Chhabra	01-02-2018	8.10	5.42	10.11.2018		2.68	Work in Progress
364	Baran	Chhabra	Yard work	KUMS	S/R of Sulabh Complex in sub yard Chhipabarod (Grain), Under KUMS Chhabra	01-02-2018	14.96	14.93	10.11.2018		0.03	Work in Progress
365	Baran	Chhabra	Yard work	KUMS	Const. of Compound wall with land leveling of green belt in front of Office building, in main mandi yard, Under KUMS Chhabra	01-02-2018	15.68	4.34	23.11.2018	30.03.2019	9.88	Work Completed
366	Baran	Chhabra	Yard work	KUMS	Const. of Nalah in main mandi yard, Under KUMS Chhabra	01-02-2018	38.50	10.45	23.11.2018		24.42	2 & 3 "C" Imposed
367	Baran	Chhabra	Yard work	KUMS	Const. of B.T. Road from Chhipabarod to Balapura (Bhatfoda basti) G.P. Digod khalsa, Under KUMS Chhabra	12-07-2018	35.00	32.74	27.03.2019		0.08	Due to Rainy Season
368	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Jhamariya G.P. Kalmodiya, Under KUMS Chhabra	12-07-2018	19.91	5.95	27.05.2019	25.05.2019	17.26	Work Completed & Finalised
369	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Banjari to towards Nayagaon G.P. Banjari, Under KUMS Chhabra	12-07-2018	23.23	6.92	27.05.2019	25.05.2019	18.85	Work Completed & Finalised
370	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Jai nagar G.P. Mokhampura Under KUMS Chhabra	12-07-2018	23.23	6.92	27.05.2019	25.05.2019	20.06	Work Completed & Finalised
371	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Barpada G.P. Pachpara, Under KUMS Chhabra	12-07-2018	19.91	17.48	12.06.2019	10.06.19	16.71	Work Completed & Finalised
372	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Khalakpura G.P. Pali from School to Toward govt. tube well, Under KUMS Chhabra	12-07-2018	23.23	6.52	12.06.2019	10.06.19	16.55	Work Completed & Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
373	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Khajuri G.P. Faliya from Village to Toward school, Under KUMS Chhabra.	12-07-2018	19.91	5.57	12.06.2019	10.06.19	14.75	Work Completed & Finalised
374	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Kherkheda bhura G.P. Kadasa hat, Under KUMS Chhabra.	12-07-2018	23.23	9.61	12.06.2019	10.06.19	17.97	Work Completed & Finalised
375	Baran	Chhabra	Yard work	KUMS	Const. of Covered auction platform (300' X 80') with C.C. Roads in sub yard Chhipabarod (Garlic), Under KUMS Chhabra	23-08-2018	292.22	206.81	10.02.2020		171.69	Due to Rainy Season
376	Baran	Chhabra	Yard work	KUMS	Const. of G.I. Covered Shade with tubler trusses and G.I. sheet 300' X 80' and C.C. road around platform at main mandi yard Chhabra, Under KUMS Chhabra	08-09-2015	285.00	3.68	25.12.2016	03.04.2017	198.66	Work Completed & Finalised
					Chhabra Total		1320.40	541.53			745.92	
					Total Yard Work Baran		4458.59	1240.22			3036.22	
377	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Badwa from Gaurav path to Bede wale hanuman ji temple, Under KUMS Anta	03-05-2018	31.50	31.41	16.05.19		0.14	Work in progress
378	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Sorsan from Anta Sangod road to Gaurav path, Under KUMS Anta	03-05-2018	35.00	34.82	16.05.19		1.54	Work in progress
379	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Bambuliya Mataji (By pass), Under KUMS Anta	03-05-2018	35.00	9.57	16.05.19	02.03.19	26.09	Work Completed
380	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Devpura from Bhagwan Temple to Shamshan and Ghas bheru to Interlocking tiles road, Under KUMS Anta	03-05-2018	28.00	27.86	16.05.19	30.06.19	19.68	Work Completed
381	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Ratadiya from Govt. Senior Secondary School Tiraha to Govt water trough, Under KUMS Anta	03-05-2018	21.00	5.81	16.05.19	15.05.19	18.07	Work Completed & Finalised
382	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Patunda, from Babron ki tek to Shamshan ghat via Aanganbari	03-05-2018	35.00	9.78	16.05.19	15.05.19	28.91	Work Completed & Finalised
383	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of Interlocking tiles work at public place near Lal ji Maharaj at village Tardikheda P.S. Sorkhan kalan, Under KUMS Anta	03-05-2018	15.00	2.96	16.05.19	15.05.19	3.84	Work Completed & Finalised
384	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of Interlocking tiles work in village Badgaon Near Bisoti Mata ji mandir parisar, Under KUMS Anta	03-05-2018	23.00	7.01	16.05.19	15.05.19	16.62	Work Completed & Finalised
385	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of Slab culvert in village Bambuliya Kalan, Under KUMS Anta	03-05-2018	15.00	10.02	16.05.19	15.05.19	13.11	Work Completed & Finalised
386	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of B.T Road in village Badahala kuwa G.P Sorkhand Khurd, Under KUMS Baran	12-09-2018	54.75	22.01	14.04.19	14.04.19	44.36	Work Completed & Finalised
387	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Kotri, Under KUMS Anta.	12-09-2018	15.75	5.52	15.04.19	12.04.19	10.87	Work Completed & Finalised
388	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement/Interlocking tiles Kisan Path from village to Shamshan ghat in village Devpura, Under KUMS Anta.	12-09-2018	15.75	6.71	15.04.19	12.04.19	9.46	Work Completed & Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
389	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement/Interlocking tiles Kisan Path in village Gopalpura from Hand pump to Shamshan ghat, Under KUMS Anta	12-09-2018	31.50	9.76	15.04.19	12.04.19	24.69	Work Completed & Finalised
					Total NEW MDF C.C. Road 2016-17		356.25	183.24			217.38	
390	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement Kisan Path in Village BAINGNI from Narsingh Bhagwan temple to Mataji Temple via Baldavji Temple	17-11-2016	35.00	0.09	09.02.2018	09.02.2018	24.26	Work Completed & Finalised
391	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement Kisan Path in Village GOPAL PURA from Shamshan to Tejaji Place	17-11-2016	35.00	0.09	09.02.2018	09.02.2018	20.52	Work Completed & Finalised
392	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement Kisan Path in Village ISHWAR PURA from Gurjar Basti to Hiranman ji Chabuttra via Rundi site	17-11-2016	35.00	0.09	09.02.2018	09.02.2018	20.55	Work Completed & Finalised
393	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement Kisan Path in Village MAJRAWTA from Main road to Jat kheda via Sahriya Basti	17-11-2016	21.00	0.09	09.02.2018	09.02.2018	13.54	Work Completed & Finalised
394	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of C.C. Pavement Kisan Path in Village TUMRA from Hiranmanji to Hanuman ji mandir	17-11-2016	35.00	0.09	09.02.2018	09.02.2018	23.86	Work Completed & Finalised
395	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of Missing Link B.T. Road Bohat-Bhagwanpura road to Miyada road via Motipura, Under KUMS Baran.	03-03-2017	70.00	0.70	01.03.2018	28.03.2018	59.61	Work Completed & Finalised
396	Baran	Baran	MDF (Vill. C.C.)	RSAMB	Const. of Missing Link B.T. Road Padaliya to Maliyon ki Jhopadiya, Under KUMS Baran.	03-03-2017	56.00	0.70	01.03.2018	28.03.2018	50.87	Work Completed & Finalised
					Total NEW MDF C.C. Road		287.00	1.85			213.21	
KUMS : Jhalrapatan												
397	Jhalawar	J.Patan	Yard	KUMS	Levelling of Ground Around Kisan Bhawan at Sub Yard Jhalawar Under KUMS Jhalrapatan	30-06-2016	6.50	2.23	07.08.17	20.05.17	3.29	finalised
398	Jhalawar	J.Patan	Yard	KUMS	Construction of C.C. Pavement at Main Mandi Yard Jhalrapatan in Front of Krya-Vikrya Sahkari Samiti to Grading Unit	30-06-2016	29.89	2.81	07.08.17	20.05.17	19.96	finalised
399	Jhalawar	J.Patan	Yard	KUMS	Construction of Urinal block (2 Nos.)at Main Mandi Yard Under K.U.M.S. Jhalrapatan	30-06-2016	4.00	1.82	07.08.17	20.05.17	1.61	finalised
400	Jhalawar	J.Patan	Yard	KUMS	Special Repair of Six Nos (6 No) Staff Quarter at Main Mandi Yard Jhalrapatan Under KUMS Jhalrapatan	24-08-2017	31.50	11.44	29.03.19	27.03.19	26.07	finalised
401	Jhalawar	J.Patan	Yard	KUMS	Construction of C.C. Pavement on Auction Area at Main Mandi Yard Jhalrapatan Under KUMS Jhalrapatan	24-08-2017	34.60	0.08	29.03.19	27.03.19	33.17	finalised
402	Jhalawar	J.Patan	Yard	KUMS	Construction of C.C. Pavement of Internal Road at Sub yard Bakani Under KUMS Jhalrapatan	24-08-2017	20.90	0.31	29.03.19	27.03.19	20.15	finalised
403	Jhalawar	J.Patan	Yard	KUMS	Construction of C.C. Pavement (Kasan Path) in Village Doongar Gaon Under KUMS Jhalrapatan	07-11-2017	57.00		29.03.19	27.03.19	53.94	finalised
404	Jhalawar	J.Patan	Yard	KUMS	Construction of Cement Concrete Pavement at Main Mandi Yard Jhalrapatan under KUMS Jhalrapatan	28-08-2018	58.90	23.59	03.05.20		45.10	C.C. Pavement work in Completed
405	Jhalawar	J.Patan	Yard	KUMS	Wire Fencing & Raising of Compound Wall at F & V Yard Jhalrapatan under KUMS Jhalrapatan	28-08-2018	14.80	7.33	03.05.20		7.42	Work in Progress
406	Jhalawar	J.Patan	Yard	KUMS	Construction of Compound Wall ,Gate & Approach Road at Sub Yard Jhalawar under KUMS Jhalrapatan	28-08-2018	18.60	8.95	03.05.20		9.60	Work in Progress
407	Jhalawar	J.Patan	Yard	KUMS	Construction of Water Hut with Under Ground Water Tank at Main Mandi Yard Jhalrapatan under KUMS Jhalrapatan	28-08-2018	4.60	4.58	03.05.20		0.00	Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
					Jhalarapatan Total		281.29	63.14			220.31	
KUMS : Iklera												
408	Jhalawar	Iklera	Yard	KUMS	Const. of Sulabh Sochalaya at main mandi yard Aklera Under KUMS Aklera	24-11-2017	38.70	10.04	29.03.19	06.03.19	33.62	finalised
409	Jhalawar	Iklera	Yard	KUMS	Const. of Urrnal Blocks (2 Nos.) at main mandi yard Aklera Under KUMS Aklera	24-11-2017	4.30	2.18	29.03.19	06.03.19	3.06	finalised
					Jhalarapatan Total		43.00	12.22			36.68	
KUMS : Bhawani Mandi												
410	Jhalawar	B. Mandi	Lk Rd.	KUMS	Construction of Cement Concrete Internal Roads at Main Mandi Yard Bhawani Mandi Under KUMS Bhawani Mandi	28-08-2018	99.60	52.44	10.11.19		35.26	C.C. Pavement work in Progress
411	Jhalawar	B. Mandi	Lk Rd.	KUMS	Construction of Covered Auction Platform By Coloured Coated Galvalume Self Suppored Roof Structure Without Trusses At main mandi yard Bhawanimandi Under KUMS Bhawanimandi	28-08-2018	54.66	32.79	10.11.19		32.66	Work in Progress
412	Jhalawar	B. Mandi	Lk Rd.	KUMS	Construction Of Missing Link From Chand Khedi (P.S. - Bistuniya) To M.P. Border via Toongni, Under KUMS Bhawani Mandi	28-08-2018	108.00	40.32	14.08.19		51.96	Top Layer WMM in Progress
413	Jhalawar	B. Mandi	Lk Rd.	KUMS	Construction Of B.T. Road from Sutharon ka Kheda to Chouhano Ka Kheda Under KUMS Bhawanimandi	07-11-2017	62.00	6.89	11.12.18	11.12.18	21.96	Top Layer WMM in Progress
					Bhawani Mandi Total		324.26	132.44			141.84	
KUMS : Chaumehla												
414	Jhalawar	Chomhela	Yard	KUMS	Construction of Covered Shade at Main Mandi Yard Chaumehla Under KUMS Chaumehla	12-01-2018	143.90	12.79	09.05.19	06.05.19	133.99	finalised
415	Jhalawar	Chomhela	Yard	KUMS	Extension of Office Building at Main Mandi yard chaumehla under K.U.M.S. chaumehla.	12-01-2018	22.50	14.83	09.05.19	06.05.19	19.42	finalised
416	Jhalawar	Chomhela	Yard	KUMS	Construction of Cement Concrete Internal Roads Around Covered Auction Platform at Main Mandi Yard Chaumehla Under KUMS Chaumehla.	12-01-2018	22.20	2.26	09.05.19	06.05.19	21.70	finalised
417	Jhalawar	Chomhela	Yard	KUMS	Construction of Park at Main Mandi Yard Chaumehla Under KUMS Chaumehla.	12-01-2018	8.50	6.41	09.05.19	06.05.19	6.07	finalised
418	Jhalawar	Chomhela	Lk Rd.	KUMS	Construction of Cement Concrete Internal Roads at Main Mandi Yard Choumevla Under KUMS Choumevla	28-08-2018	177.80	3.81	10.11.19	05.03.19	138.24	finalised
					Chaumehla Total		374.90	40.10			319.42	
KUMS : Khanpur												
419	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of C.C. Pavement in Village Sojpur(From Pashoo Khel to Piplaj Road up to Devnarayan Temple) Under KUMS Khanpur	30-06-2016	36.96	1.64	07.08.17	20.05.17	19.28	finalised
420	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Kissan Path in Village Barana (P.S.Khanpur) (Chopal mandir to Ratanpura Road) under KUMS Khanpur	30-06-2016	32.47	1.13	07.08.17	20.05.17	16.78	finalised
421	Jhalawar	Khanpur	Lk Rd.	KUMS	Const. of Kissan Path in Village Khanpur (From Existing Kharnja of Shri Bajrang Lal Gurjar House Gali up to Mega Highway) Under KUMS Khanpur	30-06-2016	25.50	1.00	07.08.17		0.59	Incomplete as it is finalised
422	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Kissan Path in Village Marayata Aara Machine to Googlehedi Road) under KUMS Khanpur	30-06-2016	20.25	1.03	07.08.17	20.05.17	12.48	finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
423	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Kissan Path in Village Mohanpur (Hanuman Mandir to upto School) under KUMS Khanpur(P.S.Khanpur)	30-06-2016	20.25	1.03	07.08.17	20.05.17	12.73	finalised
424	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of C.C. Pavement (Kisan Path) in Village Marayata Under KUMS Khanpur	03-10-2017	42.80	3.36	29.03.19	20.05.17	39.79	finalised
425	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Covered Shed at Main Mandi Yard Khanpur Under KUMS Khanpur	10-08-2018	75.35	35.80	03.05.20		71.84	Work in Progress
426	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Cement Concrete Pavement Around Covered Auction Platform at Main Mandi Yard Under KUMS Khanpur.	10-08-2018	46.20	46.19	03.05.20		43.20	Completed
427	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Sulabh Sochalaya at Main Mandi Yard Khanpur under KUMS Khanpur	10-08-2018	31.10	31.09	03.05.20		0.00	Work in Progress
428	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Canteen Building for Kisan Klewa Scheme at Main Mandi Yard Khanpur Under KUMS Khanpur.	10-08-2018	33.80	33.78	03.05.20		0.00	Work in Progress
429	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Water Hut with Under Ground Water Tank at Main Mandi Yard Khanpur under KUMS Khanpur	10-08-2018	7.00	7.00	03.05.20		0.78	Work in Progress
430	Jhalawar	Khanpur	Lk Rd.	KUMS	Laying of Pipe Line from Main Road to Proposed Water Hut Near Farmer Rest House at main mandi yard Khanpur under KUMS Khanpur.	10-08-2018	1.10	1.10	03.05.20		0.00	Work in Progress
431	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Cement Concrete Pavement at Sub Yard Sarolakalan Under KUMS Khanpur.	10-08-2018	25.20	11.81	03.05.20		11.44	Work in Progress
432	Jhalawar	Khanpur	Lk Rd.	KUMS	Construction of Canteen Building at Main Mandi Yard Khanpur Under KUMS Khanpur.	10-08-2018	30.20	30.18	03.05.20		0.00	Work in Progress
433	Jhalawar	Khanpur	Lk Rd.	KUMS	Development of Park at Main Mandi Yard Khanpur Under KUMS Khanpur.	10-08-2018	5.00	5.00	03.05.20		0.00	Work in Progress
					Khanpur Total		433.18	211.14			228.91	
KUMS Ramganjmandi												
434	Jhalawar	R. Mandi		KUMS Road	Construction of L/R Pipakhedi to Umedpura under KUMS Ramganjmandi	22-02-2017	32.00	1.73	05.03.18	28.02.18	27.17	Completed
435	Jhalawar	R. Mandi		KUMS Road	Construction of L/R Arniya to Gola under KUMS Ramganjmandi	22-02-2017	53.75	1.66	05.03.18	28.02.18	45.59	Completed
436	Jhalawar	R. Mandi		KUMS Road	Construction of L/R Nh-12 to Khimach under KUMS Ramganjmandi	22-02-2017	42.50	1.83	05.03.18	28.02.18	41.52	Completed
437	Jhalawar	R. Mandi		KUMS Road	Construction of L/R Sureda under KUMS Ramganjmandi	22-02-2017	17.00	2.12	05.03.18	28.02.18	15.47	Completed
438	Jhalawar	R. Mandi		KUMS Road	Construction of Water Hut 2 Nos. and Toilet 4 Nos, at Mandi Yard KUMS Ramganjmandi	21-03-2018	15.72	2.00	05.03.18	28.02.18	13.62	Completed
439	Jhalawar	R. Mandi		KUMS Yard	Construction of L/R Zulmi- Suket Road to Lakhariya under KUMS Ramganjmandi	03-01-2017	77.00	9.21	05.03.18		58.47	B.T. Work doen except disputed portion
440	Jhalawar	R. Mandi		KUMS Road	Construction of L/R Manpura to Dhani Manpura under KUMS Ramganjmandi	06-03-2018	89.00	6.56	09.04.19	09.04.19	82.44	wor completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2018-19	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
441	Jhalawar	R. Mandi		KUMS Road	Construction of L/R Kukada Khurd to Kukada Kalan Upto River Under KUMS Ramganjmandi	06-03-2018	67.00	21.04	09.04.19	09.04.19	45.96	Completed
442	Jhalawar	R. Mandi		KUMS Road	Construction of L/R Khani to Kant Ke Balaji Under KUMS Ramganjmandi	06-03-2018	74.50	40.60	09.04.19	09.04.19	33.64	BT work completed
					Total KUMS Ramganjmandi		468.47	86.75			363.88	
					Total Yard Work Jhalawar		1925.10	545.79			1311.04	
					Total Division Kota		8254.45	3372.28			3941.56	
					Total Division Baran		7636.48	2946.05			4055.72	
					Total Division Jhalawar		3861.90	1732.12			2469.24	
					Grand Total of Kota Circle		19752.83	8050.45			10466.52	