

RAJASTHAN STATE AGRICULTURAL MARKETING BOARD
Physical & Financial Progress of Construction works

Month : March 2021
(Amt. in Lakh)

Circle : SRIGANGANAGAR

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
KUMS : Kesrisinghpur												
1	SGNR	KSPR	Link road	KUMS	Construction of kissan path, missing link road 19 F Jwalewala road to 18 F bridge length 1.250 Km. KUMS - Kesrisinghpur	11-03-2020	41.63	41.63	19-04-2021	24-03-2021	41.63	Finalized
2	SGNR	KSPR	Link road	KUMS	Construction of kissan path, missing link road 5 M abadi to 6 M abadi length 0.50 Km. KUMS - Kesrisinghpur	11-03-2020	16.65	16.65	19-04-2021	24-03-2021	16.14	Finalized
3	SGNR	KSPR	Yard work	KUMS	Construction of kissan path, missing link road Malkana Khurd-Ghanjatiya (16-17 H) road to Kesrisinghpur 13 H Thadda road length 0.750 Km. KUMS - Kesrisinghpur	11-03-2020	24.98	24.98	19-04-2021	24-03-2021	23.73	Finalized
4	SGNR	KSPR	Yard work	KUMS	Replacement of roof & other upgradation work including additional alteration work of KUMS office building at KUMS - Kesrisinghpur	19-03-2020	47.40	47.40	19-04-2021	08-02-2021	38.54	Finalized
5	SGNR	KSPR	Yard work	KUMS	Replacement of roof & extension of qtrs. (2 nos.) at KUMS - Kesrisinghpur	19-03-2020	30.00	30.00	19-04-2021	08-02-2021	24.03	Finalized
KUMS Kesrisinghpur Total :							160.66	160.66			144.07	
KUMS : Padampur												
1	SGNR	Padampur	Link road	KUMS	Construction of kissan path, link road 5 BB canal bridge to 5 BB village length 1.750 Km. KUMS - Padampur	19-02-2020	58.28	50.31	12-04-2020	25-11-2020	49.45	Finalized
2	SGNR	Padampur	Yard work	KUMS	Re-construction of damaged covered common auction platform (No. 7) in mandi yard KUMS - Padampur	29-11-2019	23.83	18.67	12-06-2020	10-06-2020	17.68	Finalized
3	SGNR	Padampur	Yard work	KUMS	Constt. Of water hut near plateform no. 7 & dismantling of water hut (between shop no. 136 to 150) KUMS - Padampur	15-02-2021	4.50	4.50			0.48	Estimate under preparation
KUMS Padampur Total :							86.61	73.48			67.61	
KUMS : Ridmalsar												
1	SGNR	Ridmalsar	KUMS road	KUMS	Construction of kissan path, link road 58 LNP-59 LNP road to 56 LNP length 2.80 Km. KUMS - Ridmalsar	19-02-2020	93.24	73.64	14-11-2020	14-11-2020	73.55	Finalized
2	SGNR	Ridmalsar	Yard work	KUMS	Upgradation & strengthening of internal B.T. road in sub yard Binjhbayala KUMS - Ridmalsar	16-12-2019	30.70	28.05	03-11-2020	03-11-2020	26.88	Finalized
KUMS Ridmalsar Total :							123.94	101.69			100.43	
KUMS : Sadulshahar												
1	SGNR	Sadulshahar	Yard work	KUMS	Demarcation and lining with paint for social distancing network on road and auction area in mandi yard at KUMS - Sadulshahar	24-04-2020	0.70	0.70	09-07-2020	09-07-2020	0.70	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
2	SGNR	Sadulshahar	Road work	KUMS	Extension of bridge on SDS canal (RD 23-24) existing on approach road defence road to main mandi yard at KUMS Sadulshahar	19-02-2021	30.00	12.00			0.00	NIT due on 07.04.2021
					KUMS Sadulshahar Total :		30.70	12.70			0.70	
					KUMS : Sri Ganganagar (F&V)							
1	SGNR	SGNR F&V	Link road	KUMS	Construction of kissan path approach road Sadhuwali Bypass to 1 D chhoti ki dhaniya (up to Punjab Boarder) length 1.00 Km. KUMS - Sri Ganganagar (F&V)	19-02-2020	33.30	32.27	14-11-2020	14-11-2020	31.48	Finalized
2	SGNR	SGNR F&V	Link road	KUMS	Construction of kissan path, missing link road Panniwali to 9 LLG road length 1.00 Km. KUMS - Sri Ganganagar (F&V)	19-02-2020	33.30	32.16	14-11-2020	14-11-2020	32.00	Finalized
					KUMS Sri Ganganagar (F&V) Total :		66.60	64.43			63.48	
					KUMS : Sri Ganganagar (Grain)							
1	SGNR	SGNR (G)	Link road	KUMS	Construction of 1x2 span arch type culverts (100 Nos.) in mandi area KUMS - Sri Ganganagar (Grain)	28-02-2020	40.00	31.47	03-11-2020		15.11	Work in progress
2	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, approach road Mahiyawali-Mamar road to Minor No. 3 via 17 LNP length 2.750 Km.	10-08-2020	91.58	72.25	12-12-2021		42.83	Work in progress
3	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, approach road Jogiwala-Ladhuwala road to 26 LNP Akaliyon ki Dhaniya length 2.750 Km.	10-08-2020	91.58	72.52	12-12-2021		44.36	Work in progress
4	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 8 HH road to Dhangawali Rathan road length 2.250 Km.	10-08-2020	74.93	44.96	12-12-2021		0.34	Work in progress
5	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, approach road Ganeshgarh road to dhaniya (19 SPM) length 0.750 Km.	10-08-2020	24.98	14.99	12-12-2021		0.08	Work in progress
6	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road Ganeshgarh Gaushala upto 15 SPM road length 0.750 Km.	10-08-2020	24.98	14.99	12-12-2021		0.08	Work in progress
7	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 28 LNP-I to Suratgarh road length 0.250 Km.	10-08-2020	13.33	8.00	12-12-2021		0.04	Work in progress
8	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road Mahiyawali HH Minor Bridge to 6 HH road length 0.750 Km.	10-08-2020	30.98	18.59	12-12-2021		0.13	Work in progress
9	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 14 SPM to 12 SPM length 1.750 Km.	10-08-2020	58.28	34.97	12-12-2021		0.26	Work in progress
10	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 11 Y to 7 F length 3.00 Km.	10-08-2020	99.90	59.95	12-12-2021		0.41	Work in progress
11	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 3 Y to Thakranwali length 1.750 Km.	10-08-2020	58.28	34.97	12-12-2021		22.83	Work in progress
12	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 3 Y to Kumharanwali (5 Y-II) length 1.750 Km.	10-08-2020	58.28	34.97	12-12-2021		0.35	Work in progress
13	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 6 Y to Mohanpura-Koni road length 2.50 Km.	10-08-2020	83.25	49.95	12-12-2021		0.36	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
14	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road Rohirawali to Doulatpura-Koni road length 2.50 Km.	10-08-2020	83.25	49.95	12-12-2021		0.30	Work in progress
15	SGNR	SGNR (G)	Kums yard	KUMS	Patch work on internal B.T. roads in new mandi yard at KUMS - Sri Ganganagar (Grain)	24-09-2019	15.00	12.87	04-06-2020	02-08-2020	12.36	Finalized
16	SGNR	SGNR (G)	Kums yard	KUMS	Special repair with up gradation of sanitary, water supply & electrification work in kissan bhawan at KUMS - Sri Ganganagar (Grain)	24-09-2019	31.74	27.87	04-06-2020	02-08-2020	22.96	Finalized
17	SGNR	SGNR (G)	Kums yard	KUMS	Provision of mechanical water booster & sump. well with mudpump at existing Oxidation Pond, KUMS Sriganganagar (Grain)	09-12-2019	8.00	7.20	22-06-2020	20-06-2020	6.54	Finalized
18	SGNR	SGNR (G)	Kums yard	KUMS	Special repair of staff quarters including replacement of joinery work in new mandi yard campus KUMS - Sri Ganganagar (Grain)	28-02-2020	74.50	44.70	19-07-2021		44.69	Work in progress
19	SGNR	SGNR (G)	Kums yard	KUMS	Special repair of canteen building (2 Nos.) in block-II & III in new mandi yard KUMS - Sri Ganganagar (Grain)	28-02-2020	20.50	20.50	19-07-2021		0.25	Work in progress
20	SGNR	SGNR (G)	Kums yard	KUMS	Special repair of Kiosk (6 Nos.) in new mandi yard KUMS - Sri Ganganagar (Grain)	28-02-2020	15.00	15.00	19-07-2021		0.20	Work in progress
21	SGNR	SGNR (G)	Kums yard	KUMS	Special repair of water hut (1 No.) near E-NAM building in new mandi yard KUMS - Sri Ganganagar (Grain)	28-02-2020	2.50	2.50	19-07-2021		1.68	Work in progress
22	SGNR	SGNR (G)	Kums yard	KUMS	Special repair with upgradation & strengthening of existing drains & crossing in new mandi yard KUMS - Sri Ganganagar (Grain)	28-02-2020	49.25	49.25	19-07-2021		4.87	Work in progress
23	SGNR	SGNR (G)	Kums yard	KUMS	Raising, widening & upgradation including with covering with coloured coated sheets for common auction platform in front of small shop no. 1 to 20 at KUMS - Sri Ganganagar (Grain)	28-02-2020	71.40	53.10	19-07-2021		47.98	Work in progress
24	SGNR	SGNR (G)	Kums yard	KUMS	Raising, widening & upgradation including with covering with coloured coated sheets for common auction platform in front of small shop no. 242 to 256 at KUMS - Sri Ganganagar (Grain)	28-02-2020	83.80	62.32	19-07-2021		52.83	Work in progress
25	SGNR	SGNR (G)	Kums yard	KUMS	Construction of covered common auction platform in sub yard Lalgarh at KUMS - Sri Ganganagar (Grain)	28-02-2020	145.40	87.24	02-07-2021		0.23	Notstart, Contractor applied for withdrawal of agreement due to late receiving of amended marking in layout plan
26	SGNR	SGNR (G)	Kums yard	KUMS	Raising of road with C.C. pavement from shop no. 102 to agro trade tower in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	93.15	55.89	18-06-2022		45.12	Work stopped at site due to arrival of Rabi grain in yard & Vayapar Mandal requested for stop the work

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
27	SGNR	SGNR (G)	Kums yard	KUMS	Raising of road with C.C. pavement in front of shop no. 227 to 272 in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	246.20	147.72	18-06-2022		0.51	Work stopped at site due to arrival of Rabi grain in yard & Vayapar Mandal requested for stop the work
28	SGNR	SGNR (G)	Kums yard	KUMS	Raising of road with C.C. pavement in front of shop no. 181 to 226 in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	200.50	120.30	18-06-2022		0.42	Work stopped at site due to arrival of Rabi grain in yard & Vayapar Mandal requested for stop the work
29	SGNR	SGNR (G)	Kums yard	KUMS	Raising of road with C.C. pavement in front of small shop no. 1 to 40 & along traders association building in Block-III in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	157.32	94.39	18-06-2022		58.02	Work stopped at site due to arrival of Rabi grain in yard & Vayapar Mandal requested for stop the work
30	SGNR	SGNR (G)	Kums yard	KUMS	Raising of road with C.C. pavement opposite shop no. 216 to 235 & both side of kisan bhawan in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	128.00	76.80	18-06-2022		0.24	Work stopped at site due to arrival of Rabi grain in yard & Vayapar Mandal requested for stop the work
31	SGNR	SGNR (G)	Kums yard	KUMS	Raising of road with C.C. pavement from shop no. 168 to gate no. 4 in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	98.75	59.25	18-06-2022		0.19	Work stopped at site due to arrival of Rabi grain in yard & Vayapar Mandal requested for stop the work
32	SGNR	SGNR (G)	Kums yard	KUMS	Raising of road with C.C. pavement behind shop no. 181 to 211 in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	64.86	38.92	18-06-2022		8.99	Work stopped at site due to arrival of Rabi grain in yard & Vayapar Mandal requested for stop the work
33	SGNR	SGNR (G)	Kums yard	KUMS	Modernization & widening of gate no. 3 with check post in new mandi yard at KUMS - Sri Ganganagar (Grain)	01-07-2020	21.00	12.60	18-06-2022		0.04	Work stopped at site due to arrival of Rabi grain in yard & Vayapar Mandal requested for stop the work
34	SGNR	SGNR (G)	Kums yard	KUMS	Providing pump set in water supply scheme at Ramlila Ground (PHED) under KUMS - Sri Ganganagar (Grain)	25-04-2021	0.94	0.94	25-04-2021	12-03-2021	0.89	Finalized
					KUMS Sri Ganganagar (Grain) Total :		2361.41	1531.89			436.49	
		KUMS : Sri Karanpur										
1	SGNR	Srikananpur	Link road	KUMS	Constt. Of Kissan Path Link Road 14 S (Majhiwala) to 2 X Length 3.00 Km. at KUMS - Sri Karanpur	13-04-2017	100.50	1.62	19-11-2018	16-10-2018	87.39	Received for price escalation

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
2	SGNR	Srikarapur	Link road	KUMS	Constt. Of Kissan Path Link Road 42 H to 23 "O" Length 2.750 Km. at KUMS - Sri Karanpur	13-04-2017	92.13	2.39	19-11-2018	16-10-2018	81.42	Received for price escalation
3	SGNR	Srikarapur	Link road	KUMS	Constt. Of Kissan Path Link Road 42 H Road to 39 H (Burjwala) Length 2.250 Km. at KUMS - Sri Karanpur	13-04-2017	75.38	2.22	19-11-2018	16-10-2018	66.89	Received for price escalation
4	SGNR	Srikarapur	Link road	KUMS	Constt. Of Kissan Path Link Road 2 FF to 4 FF Length 1.50 Km. at KUMS - Sri Karanpur	13-04-2017	50.25	1.56	19-11-2018	16-10-2018	44.64	Received for price escalation
5	SGNR	Srikarapur	KUMS Yard	KUMS	Widening & strengthening of internal main road from check post no. 2 to B.wall of KUMS campus along block-D in new mand yard KUMS - Sri Karanpur	06-07-2018	129.50	3.95	15-08-2019	14-08-2019	110.29	Received for price escalation
					KUMS Sri Karanpur Total :		447.76	11.74			390.63	
					Other/ Deposit Work							
1	SGNR	Deposit	Horti.	RKVY	Construction of toilets and urinal blocks in Rajhans Unit at Sri Ganganagar	16-10-2019	1.68	1.68	12-08-2020	12-08-2020	1.19	Finalized
2	SGNR	Deposit	Horti.	RKVY	Construction of C.C. road in Rajhans Unit at Sri Ganganagar	16-10-2019	30.72	30.72	12-08-2020	12-08-2020	26.03	Finalized
3	SGNR	Deposit	Agri.	Agriculture Deptt.	Repair work of Residential Qtrs. (08 Nos.) at Jt. Director (Ext.) Z.P. Sri Ganganagar	02-11-2018	40.43	33.60	02-01-2020	02-01-2020	33.76	Finalized
4	SGNR	Deposit	Agri.	Agriculture Deptt.	Repair work of Residential Qtrs. (08 Nos.) at Jt. Director (Ext.) Z.P. Sri Ganganagar (Remaining work)	02-11-2018	6.66	6.66	28-12-2020	28-12-2020	5.42	Finalized
5	SGNR	Deposit	Agri.	Agriculture Deptt.	Terrace repair with additional / alteration & other development work at Jt. Director (Ext.) Z.P. Sri Ganganagar	02-11-2018	17.32	14.84	02-01-2020	02-01-2020	14.90	Finalized
6	SGNR	Deposit	Agri.	Agriculture Deptt.	Terrace repair with additional / alteration & other development work at Jt. Director (Ext.) Z.P. Sri Ganganagar (Remaining work)	02-11-2018	2.42	2.42	03-11-2020	03-11-2020	2.38	Finalized
7	SGNR	Deposit	Agri.	Agriculture Deptt.	Renovation/Up gradation & add. Alteration work of existing seed testing lab building Sri Ganganagar	21-01-2019	33.55	11.92	24-03-2020	01-07-2020	30.92	Finalized
8	SGNR	Deposit	Agri.	Agriculture Deptt.	Renovation/Up gradation & add. Alteration work of existing seed testing lab building Sri Ganganagar (Remaining work)	21-01-2019	2.63	2.63	25-04-2021		0.01	Work in progress
9	SGNR	Deposit	Agri.	Agriculture Deptt.	Upgradation & add. Alteration work at soil testing lab ARC campus Sri Ganganagar	21-01-2019	7.81	3.94	24-03-2020	01-07-2020	5.62	Finalized
10	SGNR	Deposit	Agri.	Agriculture Deptt.	Upgradation & add. Alteration work at soil testing lab ARC campus Sri Ganganagar (Remaining work)	21-01-2019	2.19	2.19	25-04-2021		0.00	Work in progress
11	SGNR	Deposit	Agri.	Agriculture Deptt.	Various repair with additional/alteration & other development work at pesticide quality control lab, Sri Ganganagar	12-12-2019	7.00	7.00	22-05-2020	22-05-2020	5.82	Finalized
12	SGNR	Deposit	Agri.	Agriculture Deptt.	Various repair with additional/alteration & other development work at pesticide quality control lab, Sri Ganganagar (Remaining work)	12-12-2019	1.18	1.18	25-04-2021		0.00	Work in progress
13	SGNR	Deposit	Agri.	Agriculture Deptt.	Construction of C.C. road from main gate to godown and office in RSSC campus Sri Ganganagar	24-06-2019	49.44	32.29	03-11-2020	30-12-2020	32.38	Work completed final bill to be paid

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
14	SGNR	Deposit	Other	RSGSML	Provision of wire fencing at Raj. State Ganganagar Sugar Mills Ltd, 23 F, Kaminpura, Sri Ganganagar (Rajasthan)	25-08-2020	1.60	1.46	27-01-2021	21-12-2020	1.44	Finalized
15	SGNR	Deposit	Ani Hus	RKVY	Strengthening of Veterinary Polyclinic at District Veterinary Hospital Sri Ganganagar (RKVY)	11-03-2020	69.70	55.00	28-04-2021		6.81	Work in progress
16	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Hospital in village Manniwali	20-08-2018	30.00	12.76	10-06-2020	24-11-2020	23.10	Work completed final bill to be paid
17	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Mammad Khera	20-08-2018	12.00	0.98	10-06-2020	24-11-2020	11.27	Work completed final bill to be paid
18	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Khichadawali	20-08-2018	12.00	0.97	10-06-2020	24-11-2020	11.29	Work completed final bill to be paid
19	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Chapanwali	20-08-2018	12.00	5.74	10-06-2020	24-11-2020	9.20	Work completed final bill to be paid
20	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Dhingtaniya	20-08-2018	12.00	0.97	10-06-2020	24-11-2020	11.27	Work completed final bill to be paid
21	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Dudha Khichad	20-08-2018	12.00	0.98	10-06-2020	24-11-2020	11.26	Work completed final bill to be paid
22	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Sardarpura Jivan	20-08-2018	12.00	8.24	10-06-2020	24-11-2020	8.31	Work completed final bill to be paid
23	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 14 SPM	20-08-2018	12.00	8.24	10-06-2020	24-11-2020	8.31	Work completed final bill to be paid
24	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Budharwali	20-08-2018	12.00	1.00	10-06-2020	24-11-2020	11.28	Work completed final bill to be paid
25	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 3 H Chhoti	20-08-2018	12.00	0.98	10-06-2020	24-11-2020	11.27	Work completed final bill to be paid
26	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Khatsajwar	20-08-2018	12.00	8.23	10-06-2020	24-11-2020	8.30	Work completed final bill to be paid
27	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Tatarsar	20-08-2018	12.00	0.90	10-06-2020	24-11-2020	11.18	Work completed final bill to be paid
28	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Dispensary in village Mahiyanwali	20-08-2018	12.00	11.38	03-01-2020	05-02-2020	11.42	Finalized
29	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Dhingawali Rathan	20-08-2018	12.00	2.03	03-01-2020	05-02-2020	11.56	Finalized
30	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 18 GG	20-08-2018	12.00	11.21	03-01-2020	05-02-2020	11.25	Finalized
31	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 23 GG	20-08-2018	12.00	2.01	03-01-2020	05-02-2020	11.54	Finalized
32	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 2 E Chhoti	20-08-2018	12.00	2.01	03-01-2020	05-02-2020	11.61	Finalized
33	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Netewala	20-08-2018	12.00	2.05	03-01-2020	05-02-2020	11.36	Finalized
34	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 10 "O"	20-08-2018	12.00	2.57	10-01-2020	10-01-2020	11.57	Finalized
35	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 48 GG	20-08-2018	12.00	7.87	10-01-2020	10-01-2020	11.52	Finalized
36	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 2 FC (Mukan)	20-08-2018	12.00	11.51	10-01-2020	10-01-2020	11.58	Finalized
37	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 12 H Mohla	20-08-2018	12.00	11.45	10-01-2020	10-01-2020	11.52	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
38	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Motasar Khuni	20-08-2018	12.00	7.90	10-01-2020	10-01-2020	11.55	Finalized
39	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 61 F	20-08-2018	12.00	2.66	10-01-2020	10-01-2020	11.61	Finalized
40	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Narsinghpura	20-08-2018	12.00	11.49	10-01-2020	10-01-2020	11.56	Finalized
41	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Narsinghpura Barani	20-08-2018	12.00	2.09	10-01-2020	10-01-2020	11.66	Finalized
42	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 69 LNP	20-08-2018	12.00	11.48	10-01-2020	10-01-2020	11.55	Finalized
43	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Hospital in village Madera	03-03-2021	35.90	0.00			0.00	Estimate under preparation
					Other/ Deposit Work Total :		652.23	357.23			475.58	
					Total Div. Sri Ganganagar :		3929.91	2313.82			1678.99	
<u>KUMS-ANOOPGARH</u>												
1	Anupgarh	Anoopgarh	Yard	Anoopgarh	Const. of C.C. pavement of Common auction area with Internal road behind sulabh complex under KUMS Anoopgarh	05-02-2020	70.55	42.33	27-03-2021		40.87	Work almost completed
2	Anupgarh	Anoopgarh	Yard	Anoopgarh	Const. of C.C. pavement in front of M/s Ganesh Trading Co. KUMS Anoopgarh	05-02-2020	48.75	48.75	27-03-2021	15-01-2021	30.52	Final to be paid.
3	Anupgarh	Anoopgarh	Yard	Anoopgarh	Raising of flooring in C.C. pavement in front of labour shed & M/s Tack chand KUMS Anoopgarh	05-02-2020	49.50	49.50	27-03-2021	15-01-2021	26.07	Final to be paid.
4	Anupgarh	Anoopgarh	Road	Anoopgarh	Const. Of Kissan Path from Naharanwali-Dhaba Road to 12 ND Head (Length 1.80 K.M.) KUMS Anoopgarh	28-02-2020	59.94	48.73	14-04-2021		46.11	BT completed. Work almost completed.
5	Anupgarh	Anoopgarh	Yard	Anoopgarh	Covering of Common Auction Platform in Extension Mandi Yard with 02 Gate (Size 400x110) KUS Anoopgarh	25-02-2021	226.95	90.78			0.00	NIT invited.
					KUMS ANOOPGARH TOTAL		455.69	280.09			143.57	
<u>KUMS-GHARSANA</u>												
6	Anupgarh	Gharsana	Yard	Gharsana	Covering of drain by steel plates KUMS Gharsana	31-05-2018	4.46	0.41	27-03-2020	18-03-2020	1.62	Finalised
7	Anupgarh	Gharsana	Road	Gharsana	L/R 6 DD to 7 DD (2.00km) KUMS Gharsana	10-12-2015	70.00	0.00	09-03-2017	05-03-2018	41.85	Finalised.
8	Anupgarh	Gharsana	Yard	Gharsana	Const of CC road in front of Shop No. 01 to shop No. 50 in main mandi yard KUMS Gharsana	18-10-2017	99.63	1.05	08-12-2018	08-12-2018	67.18	Finalised.
9	Anupgarh	Gharsana	Yard	Gharsana	Const. of CC road from Gate No. 05 to Gate No. 06 via KUMS Office in main mandi yard KUMS Gharsana	18-10-2017	85.05	1.00	08-12-2018	08-12-2018	55.86	Finalised.
					KUMS GHARSANA TOTAL		259.14	2.46			166.51	
<u>KUMS-RAWLA</u>												
10	Anupgarh	Rawla	Yard	Rawla	Covering of existing common auction platform at Sub yard 365 Head KUMS Rawla	05-02-2020	101.40	60.84	14-04-2021		57.15	Work almost completed.
11	Anupgarh	Rawla	Yard	Rawla	Const. of C.C. pavement around the existing covering auction platform KUMS Rawla	05-02-2020	180.50	141.47	14-04-2021		138.80	Work completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks	
						Date	Amount						
12	Anupgarh	Rawla	Road	Rawla	Const. of Kissan Path Rawla Khanuwali road to 1 KND-2 KND KUMS Rawla	23-02-2021	58.33	23.33			0.05	NIT invited	
13	Anupgarh	Rawla	Road	Rawla	Const. of Kissan Path 7 DOL to 9 DOL 'B' KUMS Rawla	23-02-2021	99.99	40.00			0.07	NIT invited	
14	Anupgarh	Rawla	Road	Rawla	Const. of Kisan path 5 KD to 3 KD Via 6 KD under KUMS Rawla	26-02-2020	99.99	81.30	03-05-2021		75.03	BT completed. Work almost completed.	
KUMS RAWLA TOTAL								540.21	346.94			271.10	
KUMS SriVijaynagar													
15	Anupgarh	Suratgarh	Road	Srivijaynagar	Const. of Kissan Path from Karniji Vitrika to 31 GB Abadi (Length 1.50 km) KUMS SriVijaynagar	09-06-2020	49.95	29.97	04-06-2021		9.59	CD work completed. WBM in progress	
16	Anupgarh	Suratgarh	Road	Srivijaynagar	Const. of Kissan Path Ramsinghpura road to 14 BLD 'B' (Length 2.50 km) KUMS SriVijaynagar	09-06-2020	83.25	49.95	04-06-2021		45.83	BT completed. Work almost completed.	
17	Anupgarh	Suratgarh	Road	Srivijaynagar	Const. of Kissan Path Link road Bhatiwala to Kamrania upto KUMS Border KUMS SBNR	25-02-2021	83.33	33.33			0.07	NIT invited	
18	Anupgarh	Suratgarh	Yard	Srivijaynagar	Painting, Lining & demarking on covered CAP for social distance for Covid-19 in mandi yard. KUMS SBNR	24-04-2020	0.31	0.30			0.30	Final paid.	
19	Anupgarh	Suratgarh	Yard	Srivijaynagar	Const. of CC pavement parking place between both main gate of mandi yard KUMS SBNR	10-05-2018	49.94	2.06	04-10-2019	10-09-2019	40.26	Finalised	
20	Anupgarh	Suratgarh	Yard	Srivijaynagar	Const. of Shop cum Godown Block 'B' Sub Yard Ramsinghpur KUMS SBNR	0	0.00	0.00			-1.24	PDR recovery	
KUMS SriVijaynagar								266.78	115.61			94.81	
KUMS-JAITSAR													
21	Anupgarh	Jaitsar	Yard	Jaitsar	Covering of existing common auction platform No. 05 in mandi yard KUMS Jetsar	05-02-2020	95.55	67.02	20-03-2021	15-03-2021	67.02	Final to be paid.	
22	Anupgarh	Jaitsar	Yard	Jaitsar	Const. of Labour shed in new mandi yard KUMS Jetsar	05-02-2020	31.74	31.74	20-03-2021	15-03-2021	15.78	Final paid.	
23	Anupgarh	Jaitsar	Yard	Jaitsar	Repair & colour washing of covered common auction platform No. 01 in New Mandi yard KUMS Jetsar	05-02-2020	15.29	15.29	20-03-2021	15-03-2021	9.07	Final paid.	
24	Anupgarh	Jaitsar	Yard	Jaitsar	Providing & laying pipe line for water supply in New Mandi Yard KUMS Jetsar	05-02-2020	14.17	14.17	20-03-2021	15-03-2021	8.60	Final paid.	
25	Anupgarh	Jaitsar	Road	Jaitsar	Const. of Kissan Path Missing Link road Raisinghnagar road to 1 GB road (1.00 km) KUMS Jaitsar	07-09-2020	41.30	24.78	24-06-2021		21.21	WBM completed.	
26	Anupgarh	Jaitsar	Yard	Jaitsar	Painting, Lining & demarking on covered CAP for social distance for Covid-19 in mandi yard. KUMS Jetsar	24-04-2020	0.32	0.31	24-06-2021		0.31	Finalised.	
KUMS JAITSAR TOTAL								198.37	153.31			121.99	
KUMS-RAISINGHNAGAR													
27	Anupgarh	RSNR	Kums yard	RSNR	Minor repair of Main drain at Gate No. 01 & B.wall of F&V market KUMS RSNR	06-11-2019	1.00	1.00	29-03-2020	18-03-2020	0.65	Finalised	
28	Anupgarh	RSNR	Kums yard	RSNR	Site clearance and dressing of earth at open space in mandi yard KUMS RSNR	22-08-2019	1.00	1.00	29-03-2020	18-03-2020	0.86	Finalised	
29	Anupgarh	RSNR	Kums yard	RSNR	Special repair & raising of Boundary wall, check posts & steel gates of F&V mandi yard KUMS RSNR	05-02-2020	33.50	33.50	27-03-2021	20-03-2021	21.24	Final paid.	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
30	Anupgarh	RSNR	Kums yard	RSNR	Re-Const. of Boundary wall of open yard in front of grain mandi at KUMS RSNR	05-02-2020	93.00	55.79	27-03-2021	20-03-2021	45.13	Final paid.
31	Anupgarh	RSNR	Kums yard	RSNR	Repair & raising of Boundary wall of water Diggi (02 Nos) at KUMS RSNR	05-02-2020	14.65	14.65	27-03-2021	20-03-2021	9.53	Final paid.
32	Anupgarh	RSNR	Kums yard	RSNR	Repairing of covering of common auction platform at KUMS RSNR	05-02-2020	25.85	25.85	27-03-2021	20-03-2021	17.71	Final paid.
33	Anupgarh	RSNR	Kums yard	RSNR	Extension & repair of existing canteen building at KUMS RSNR	05-02-2020	23.40	23.40	27-03-2021	20-03-2021	23.36	Final paid.
34	Anupgarh	RSNR	Kums yard	RSNR	Const. of internal C.C. block near CAPF No. 01 at KUMS RSNR	05-02-2020	11.35	11.35	27-03-2021	20-03-2021	10.57	Final paid.
35	Anupgarh	RSNR	Kums yard	RSNR	Painting, Lining & demarking on covered CAP for social distance for Covid-19 in mandi yard. KUMS RSNR	24-04-2020	0.30	0.29	25-04-2020	25-04-2020	0.29	Finalised
36	Anupgarh	RSNR	Road	RSNR	Const. of Kissan Path link road RSNR-SBNR main road to 3 JKM (3.00 km) KUMS RSNR	22-02-2021	99.90	39.96			0.39	NIT invited
37	Anupgarh	RSNR	Road	RSNR	Const. of Kissan Path link road Khinchiyam shyamgarh T-Point to chack 7 NZP (2.00 km) KUMS RSNR	22-02-2021	66.60	26.64			0.26	NIT invited
38	Anupgarh	RSNR	Road	RSNR	Kissan Path Link road 16 PTD to 79 NP (1.00 km) KUMS RSNR	10-05-2018	33.50	2.93	04-10-2019	04-10-2019	30.99	Finalised.
				KUMS-RAISINGHAGAR TOTAL			404.05	236.36			160.98	
				KUMS-SURATGARH								
39	Anupgarh	Suratgarh	Yard	Suratgarh	Repair of Culverts in mandi yard KUMS Suratgarh	12-02-2019	0.75	0.75	29-03-2020	18-03-2020	0.66	Finalised
40	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of (BID) Hall under E-Nam (Size 25'x25') at mandi yard KUMS Suratgarh	17-09-2020	31.39	18.83	24-06-2021		6.01	Roof level
41	Anupgarh	Suratgarh	Yard	Suratgarh	Painting, Lining & demarking on covered CAP for social distance for Covid-19 in mandi yard. KUMS Suratgarh	24-04-2020	0.30	0.29	25-04-2020	25-04-2020	0.29	Finalised
42	Anupgarh	Suratgarh	Yard	Suratgarh	Repair of Water Hut in F&V Market KUMS Suratgarh	12-02-2019	0.75	0.75	29-03-2020	18-03-2020	0.67	Finalised
				KUMS SURATGARH TOTAL			33.19	20.62	176155.00	131762.00	7.63	
43	Anupgarh	Suratgarh	Yard	Suratgarh	(A) Const. of office bldg. of RSSOP certification agency at Suratgarh	19-10-2015	60.00	1.24	06-12-2016	30-01-2017	54.30	Finalized
44	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of Office Building of RSSOP certification agency at Gharsana	18-01-2019	81.39	9.48	02-11-2019	02-11-2019	60.11	Finalised & furniture estimate in process at Sub. Div.level.
45	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Hospital Ramsara Jakhra, Suratgarh	28-12-2018	30.00	5.02	16-06-2020	17-01-2020	27.29	Finalised
46	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Hospital Deidaspura, Suratgarh	28-12-2018	30.00	10.05	16-06-2020	18-03-2020	28.24	Finalised
47	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Bheropura (Silwani) Suratgarh	28-12-2018	12.00	1.32	16-06-2020	17-01-2020	11.65	Finalised
48	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Bhagwargarh, Suratgarh	28-12-2018	12.00	1.06	16-06-2020	28-02-2020	11.55	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
49	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Gurusar Modia, Suratgarh	28-12-2018	12.00	1.08	16-06-2020	28-02-2020	11.56	Finalised
50	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Raghunathpura, Suratgarh	28-12-2018	12.00	1.27	16-06-2020	17-01-2020	11.56	Finalised
51	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Eta, Suratgarh	28-12-2018	12.00	5.59	16-06-2020	18-03-2020	11.76	Finalised
52	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Sanghar, Suratgarh	28-12-2018	12.00	1.09	16-06-2020	28-02-2020	11.77	Finalised
53	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Govindsar, Suratgarh	28-12-2018	12.00	1.30	16-06-2020	17-01-2020	11.69	Finalised
54	Anupgarh	RSNR	Yard	RSNR	Vet. Hospital Muklawa, Raisinghnagar	28-12-2018	30.00	5.44	09-11-2019	09-11-2019	25.32	Finalised
55	Anupgarh	RSNR	Yard	RSNR	Vet. Sub Center Satjanda, Raisinghnagar	28-12-2018	12.00	3.80	09-11-2019	09-11-2019	10.90	Finalised
56	Anupgarh	RSNR	Yard	RSNR	Vet. Sub Center Bagicha, Raisinghnagar	28-12-2018	12.00	3.76	09-11-2019	09-11-2019	10.83	Finalised
57	Anupgarh	RSNR	Yard	RSNR	Vet. Sub Center 10 TK, Raisinghnagar	28-12-2018	12.00	3.80	09-11-2019	09-11-2019	10.93	Finalised
58	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 6 MD, Gharsana	28-12-2018	12.00	3.72	17-01-2020	04-01-2020	11.25	Finalised
59	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 2 KM, Gharsana	28-12-2018	12.00	3.74	17-01-2020	04-01-2020	11.29	Finalised
60	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 4 KPD, Gharsana	28-12-2018	12.00	4.29	17-01-2020	29-02-2020	11.61	Finalised
61	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 8 KND, Gharsana	28-12-2018	12.00	4.24	17-01-2020	04-01-2020	11.13	Finalised
62	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 12 KND, Gharsana	28-12-2018	12.00	4.42	17-01-2020	04-01-2020	11.27	Finalised
63	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 2 STR, Gharsana	28-12-2018	12.00	6.80	17-01-2020	29-02-2020	11.44	Finalised
64	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 13 MD, Gharsana	28-12-2018	12.00	3.72	17-01-2020	04-01-2020	11.38	Finalised
65	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 17 KWAM, Gharsana	28-12-2018	12.00	3.84	17-01-2020	04-01-2020	11.57	Finalised
66	Anupgarh	Anoopgarh	Yard	Anoopgarh	Vet. Sub Center 2 PGM(8A), Anoopgarh	28-12-2018	12.00	3.10	17-09-2019	14-08-2019	9.76	Finalised
67	Anupgarh	Anoopgarh	Yard	Anoopgarh	Vet. Sub Center 5 KAM, Anoopgarh	28-12-2018	12.00	2.66	17-09-2019	14-08-2019	10.20	Finalised
68	Anupgarh	Anoopgarh	Yard	Anoopgarh	Vet. Sub Center 3 ND, Anoopgarh	28-12-2018	12.00	4.12	17-09-2019	16-12-2019	10.71	Finalised
69	Anupgarh	Anoopgarh	Yard	Anoopgarh	Vet. Sub Center 6 MSR(27A) Anoopgarh	28-12-2018	12.00	2.78	17-09-2019	30-11-2019	10.81	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
70	Anupgarh	Srivijaynagar	Yard	Srivijaynagar	Vet. Sub Center Gomawali, SriVijaynagar	28-12-2018	12.00	5.53	09-11-2019	18-02-2020	10.70	Finalised
71	Anupgarh	Srivijaynagar	Yard	Srivijaynagar	Vet. Sub Center 45 GB, SriVijaynagar	28-12-2018	12.00	5.52	09-11-2019	16-01-2020	10.65	Finalised
72	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Repair & maintenance work of office	02-11-2018	15.00	7.90	03-01-2020	03-01-2020	12.87	Finalised
73	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Repair / rennovation works of residential qtrs. & office in Bathroom & kitchen Anoopgarh	02-11-2018	9.00	4.42	03-01-2020	03-01-2020	7.38	Finalised
74	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Furniture for computer room & meeting hall Anoopgarh	02-11-2018	5.65	4.56	03-01-2020	03-01-2020	5.64	Finalised
75	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Additional work of repair & maintenance work of Assistant Director, Agriculture (Extension) Office Bldg. Anoopgarh	02-11-2018	2.21	2.21	27-03-2020	18-03-2020	2.10	Finalised
76	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Additional work of repair / renovation of residential qtrs & office in bathroom & kitchen at Assistant Director, Agriculture (Extension) Anoopgarh	02-11-2018	1.62	1.62	27-03-2020	18-03-2020	1.60	Finalised
77	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Plinth repairing & colour washing of 02 Nos truss godown at RSSC Campus Suratgarh.	23-07-2019	16.00	15.94	09-04-2020	31-05-2020	9.69	Finalised
78	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Repair & colour washing of plant shed at RSSC campus Suratgarh.	23-07-2019	21.15	21.08	09-04-2020	31-05-2020	16.84	Finalised
79	Anupgarh	Anoopgarh	Yard	Anoopgarh	Addl. work of office Building of Executive Enineer, RSAMB, Anoopgarh	01-07-2019	9.64	3.72	10-01-2020	22-10-2019	7.63	Finalised
80	Anupgarh	RSNR	Yard	Agri.Deptt	Repair of maintenance work of office , Raisinghnagar	02-11-2018	4.00	0.49	17-07-2019	17-07-2019	3.54	Finalised
					DEPOSIT WORK		603.66	175.72			530.52	
					TOTAL Div. Anoopghar :		2761.09	1331.11			1497.11	
1	HMH	HMH	KUMS Road	KUMS	Construction Kisan Path M/L JDW minor RD 1.70 to 4.20 Under KUMS Hanumangarh (2.50KM)	06-07-2018	82.50	6.05	13-10-2019	13-10-2019	70.01	Finalized
2	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path M/L R Road Chack 24 SSW (Gurudawara) to Aryaiyawali-Kishanpura Road Under KUMS Hanumangarh (2.00KM)	06-07-2018	66.00	4.59	13-10-2019	13-10-2019	55.83	Finalized
3	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path M/L R Road Chack 24-26 SSW to 32 SSW Kishanpura Road Under KUMS Hanumangarh (2.00KM)	06-07-2018	66.00	3.75	13-10-2019	13-10-2019	56.02	Finalized
4	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path M/L R Road Chack 20 LLW to 22 LLW ki Dhania Under KUMS Hanumangarh (3.00Km)	06-07-2018	99.00	5.70	13-10-2019	13-10-2019	80.64	Finalized
5	HMH	HMH	KUMS Road	KUMS	Constt. Of Kisan Path M/L Road Hirnawali Road to LLW Canal Up to RUB Under KUMS Hanumangarh	13-04-2018	90.00	2.03	26-07-2019	26-07-2019	77.54	Finalized
6	HMH	HMH	KUMS Road	KUMS	Constt. Of Kisan Path M/L Rd Dholipal-Manuka Road to 23 MMK Under KUMS Hanumangarh	13-04-2018	108.00	2.44	26-07-2019	26-07-2019	94.49	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
7	HMH	HMH	KUMS Road	KUMS	Constt. Of Kisan Path L/R Lakhuwali -Pilibangan Rd to 4 ARW upto Govt. School Under KUMS Hanumangarh	13-04-2018	108.00	2.63	22-07-2019	08-04-2019	89.44	Finalized
8	HMH	HMH	KUMS Road	KUMS	Constt. Of Kisan Path M/L Rd 21-23 KSP (Gurudwara) to 24 SSW Under KUMS Hanumangarh	13-04-2018	36.00	0.88	22-07-2019	08-04-2019	29.89	Finalized
9	HMH	HMH	KUMS Road	KUMS	Constt. Of Kisan Path M/L Rd 10 NDR to Mohan Magaria Rd Under KUMS Hanumangarh	13-04-2018	36.00	0.88	22-07-2019	08-04-2019	29.94	Finalized
10	HMH	HMH	KUMS Road	KUMS	Constt. Of Kisan Path M/L Rd 23 LLW to 29 MMK Under KUMS Hanumangarh	13-04-2018	54.00	1.22	26-07-2019	26-07-2019	48.22	Finalized
11	HMH	HMH	KUMS Road	KUMS	Constt. Of Kisan Path M/L Rd 29 MMK to 30 MMK Under KUMS Hanumangarh	13-04-2018	63.00	1.42	26-07-2019	26-07-2019	55.53	Finalized
12	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path M/L Road Dhaliya - Fatehpur (37 NGC) Road to Fatehpur - Amarpura Theri (6 HMH) under KUMS Hanumangarh (2.00 KM)	23-08-2018	66.00	1.67	04-11-2019	04-11-2019	53.97	Finalized
13	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path M/L R Road NGC Canal to Village Dhalia under KUMS Hanumangarh (0.75 KM)	23-08-2018	24.75	0.34	04-11-2019	04-11-2019	20.22	Finalized
14	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path Subhanwala to Uttamsinghwal under KUMS Hanumangarh (3.00 KM)	23-08-2018	99.00	1.55	04-11-2019	04-11-2019	80.99	Finalized
15	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path path L/R Adarsh Nagar to 21 NDR ki Dhania under KUMS Hanumangarh (3.00 KM)	23-08-2018	99.00	2.42	04-11-2019	04-11-2019	81.70	Finalized
16	HMH	HMH	KUMS Road	KUMS	Construction of Kisanpath M/L R 22 NDR to Aryaeyawali (24 NDR) under KUMS Hanumangarh (3.00 KM)	23-08-2018	99.00	2.33	04-11-2019	04-11-2019	81.78	Finalized
17	HMH	HMH	Kums yard	KUMS	Repair of sheds and road marking with Traffic sign at sub yard Hanumangarh Town	19-09-2019	30.00	9.83	29-05-2020	29-05-2020	19.93	Finalized
18	HMH	HMH	Kums yard	KUMS	Special Repair of Staff quarters (2 Nos & Secy. Residance at Hanumangarh Jn)	14-10-2019	13.00	11.00	25-09-2020	15-12-2020	10.57	Finalized
19	HMH	HMH	Kums yard	KUMS	Special Repair upgradation & Addition Alteration of DD office at KUMS Hanumangarh	14-10-2019	49.50	44.53	25-09-2020	26-02-2021	39.64	Finalized
20	HMH	HMH	Kums yard	KUMS	Additional work in Special Repair Upgradation and addition alltration of D.D. Office at KUMS Haumangarh	23-10-2020	3.74	3.74	24-03-2021	30-03-2021	3.34	Finalized
21	HMH	HMH	Kums yard	KUMS	Sspecial Rerpair of various works (Boundary wall, Office Building, Urinals, Water Huts, Check post, KIOSK, Sitting arragement) at Sub yard Dabli Rathan)	14-10-2019	33.25	26.75	06-08-2020	01-09-2020	26.79	Finalized
22	HMH	HMH	Kums yard	KUMS	Constt. Of Water Harwesting system at Sub yard Dabli Rathan under KUMS Hanumangarh	14-10-2019	9.00	7.61	06-06-2020	06-06-2020	7.56	Finalized
23	HMH	HMH	KUMS Road	KUMS	Const. of Kissan Path L/R 7LLW to Chack 2KKW upto canal under KUMS Hanumangarh (1.00Km)	26-02-2020	38.00	38.00	17-05-2021		0.21	Write letter to KUMS HMH for clear the alignment

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
24	HMH	HMH	KUMS Road	KUMS	Const. of Kisan Path M/L R 4 AWSM to 22 NDR-23 NDR Araiawali road Under KUMS Hanumangarh (2.60Km)	26-02-2020	98.80	80.29	17-05-2021	30-03-2021	79.22	Completed
25	HMH	HMH	KUMS Road	KUMS	Const. of Kisan Path L/R Chack 6 LLW to 5 LLW under KUMS Hanumangarh (1.25Km)	26-02-2020	47.50	47.50	17-05-2021	30-03-2021	8.35	Completed
26	HMH	HMH	Kums yard	KUMS	Construction of boundary wall at new F&V mandi yard (20 bigha 2 chack NWN) Under KUMS Hanumangarh	06-02-2020	100.00	60.00	15-11-2020	02-03-2021	59.94	Completed
27	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path M/L R 22 NDR - Araiawali road to chack 4 AWSM under KUMS Hanumangarh (1.00 KM)	02-07-2020	38.00	28.14	09-07-2021	30-03-2021	27.90	Finalized
28	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path L/R Hanumngarh town road to chack 22 HMH under KUMS Hanumngarh (1.50 KM)	02-07-2020	57.00	42.36	09-07-2021	30-03-2021	42.04	Finalized
29	HMH	HMH	KUMS Road	KUMS	Construction of Kisan Path M/L R Adarsh Nagar -21NDR road to Kishanpura-Chohilawali Road under KUMS Hanumangarh (1.25 KM)	02-07-2020	47.50	35.61	09-07-2021	30-03-2021	35.16	Finalized
30	HMH	HMH	Kums yard	KUMS	Strengthening of Existing WBM road (Constructed by Municipal Council) from FCI Godown to RUB Tibbi Road via Meera colony at Hanumangarh Town under KUMS Hanumangarh	25-02-2021	60.00	24.00			0.22	Tender due on 01.04.21
					Total KUMS Hanumangarh Rs.		1821.54	499.26			1367.08	
31	HMH	Pilibanga	Kums yard	KUMS	लघु निर्माण कार्य के अन्तर्गत चैक पोस्ट न० 1 की मरम्मत कार्य कृषि उपज मण्डी समिति पीलीबंगा	18-11-2019	1.00	1.00	06-03-2020	06-03-2020	0.91	Finalized
32	HMH	Pilibanga	Kums yard	KUMS	Construction of (BID) Hall Under E-NAM (Size 30x40) back side of office Building at New Mandi Yard at KUMS Pilibanga	06-02-2020	27.90	21.85	15-11-2020	26-03-2021	8.11	Completed
33	HMH	Pilibanga	Kums yard	KUMS	Construction Grading Lab/Sorting Lab at New Mandi Yard at KUMS Pilibangan	06-02-2020	52.47	0.00			0.00	Cancelled Sanction as per Secy. PBN proposal No 20 Dt. 12.3.21, Order his letter No 2201 Dt. 12.03.21
34	HMH	Pilibanga	Kums yard	KUMS	Construction of Store Room on KUMS Office Building at New Mandi Yard Pilibangan	06-02-2020	8.20	6.44	15-11-2020	15-01-2021	3.85	Completed
35	HMH	Pilibanga	Kums yard	KUMS	Construction of Toilet Blocks (Ladies & Gents) at Sub Yard Jakhawanwali Undere KUMS Pilibagan	06-02-2020	14.00	10.96	15-11-2020	26-03-2021	3.65	Completed
36	HMH	Pilibanga	Kums yard	KUMS	Repair of Culvert in Block "C" at new Mandi yard Pilibanga	26-06-2020	1.00	1.00	04-11-2020	20-10-2020	0.95	Finalized
37	HMH	Pilibanga	Kums yard	KUMS	Repair and Construction of Shed back side of Kisan Kalewa Building at KUMS Pilibanga	08-06-2020	1.00	1.00	04-11-2020	20-10-2020	0.96	Finalized
38	HMH	Pilibanga	Kums yard	KUMS	Repair of Gate & Boundary wall at F&V Market old mandi yard Pilibangan	06-10-2020	1.00	1.00	29-03-2021	17-02-2021	0.90	Finalized
39	HMH	Pilibanga	Kums yard	KUMS	Repair of culverts in Block 'B' at NMY Pilibangan	03-12-2020	1.00	1.00	29-03-2021	20-02-2021	0.87	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
40	HMH	Pilibanga	Kums yard	KUMS	Providing & Laying of Interlocking Block in front of covered shed at Block 'A' in New Mandi yard Pilibangan	29-12-2020	1.00	1.00	29-03-2021	04-02-2021	0.95	Finalized
41	HMH	Pilibanga	Kums yard	KUMS	Providing Lighting arrangment in Mandi Yard at KUMS Pilibangan	01-03-2021	1.00	1.00	24-03-2021	30-03-2021	0.90	Finalized
					Total KUMS Pilibangan Rs.		109.57	46.25			22.05	
42	HMH	Goluwala	Kums yard	KUMS	Special Repair of Internal Roads and drains in mandi yard Goluwala KUMS Goluwala.	05-03-2020	73.10	43.86	18-05-2021	31-03-2021	42.98	Completed
					Total KUMS Goluwala Rs.		73.10	43.86			42.98	
43	HMH	Nohar	KUMS Road	KUMS	Construction of Kisan Path L/R From 9 KNN up to PHED Head Works and Military Radar (Charanwasi) (3.00Km) Under KUMS Nohar.	27-09-2017	108.00	3.13	12-11-2018	05-12-2018	88.96	Finalized
44	HMH	Nohar	MDF Road	KUMS	Constt. Of Kisan Path L/R Chack 16-17 KNN to Khinania Ki Dhania (3.00KM)	17-07-2018	108.00	0.86	07-08-2019	31-07-2019	79.17	Finalized
45	HMH	Nohar	KUMS Road	KUMS	Construction of Kisan Path L/R Chack 6 RPM to Chack 7-9 RPM Under KUMS Nohar (1.50Km)	06-07-2018	54.00	3.92	07-08-2019	31-07-2019	44.42	Finalized
46	HMH	Nohar	KUMS Road	KUMS	Construction of Kisan Path L/R from Charanwasi military Radar to phephana malwani Road KUMS Under Nohar.	03-08-2018	70.50	5.14	29-03-2019	10-01-2019	40.39	Finalized
47	HMH	Nohar	KUMS Road	KUMS	Const. of Kisan Path L/R Bhahawal Desar to Churu Boarder (Neemrasar) Under KUMS Nohar.	08-02-2017	103.50	0.52	27-05-2018	27-05-2018	90.14	Finalized
48	HMH	Nohar	KUMS Road	KUMS	Construction of Kisan Path L/R from Pichkarai to Kehar Singh S/O Sardara Ram ki Dhani (2.50Km Km) Under KUMS Nohar.	27-03-2018	90.00	3.00	08-07-2019	18-12-2018	74.07	Finalized
49	HMH	Nohar	KUMS Road	KUMS	Construction of Kisan Path L/R from Jasana to Puspa W/O Mahender Singh ki Dhani (1.50 Km) Under KUMS Nohar.	27-03-2018	54.00	1.56	08-07-2019	18-12-2018	44.10	Finalized
					Total KUMS Nohar Rs.		588.00	18.13			461.25	
50	HMH	Rawatsar	KUMS Road	KUMS	Const. Of M/L road Malasar to Rolasar Under KUMS Rawatsar	23-12-2014	34.50	0.00	28-01-2016	22-01-2016	33.20	Package work not final Due to ext. case not sanctioned & F.S. also awaited in year 2020-21.
51	HMH	Rawatsar	KUMS Road	KUMS	Const. Of M/L road Dhani Raikan to Dhani Rannasar Under KUMS Rawatsar	23-12-2014	86.25	0.00	28-01-2016	01-02-2019	64.39	-do-
52	HMH	Rawatsar	KUMS Road	KUMS	Const. of M/L road Gokulpura to Dandela Under KUMS Rawatsar	23-12-2014	69.00	0.00	28-01-2016	22-01-2016	68.36	-do-
53	HMH	Rawatsar	KUMS Road	KUMS	Constt. Of Kisan Path Missing Link Road Jhaidasar to Chhoti Chanderi (Length 2.25Km) KUMS Rawatsar.	19-06-2018	81.00	0.00	16-05-2019	17-08-2019	62.47	Finalized
54	HMH	Rawatsar	Kums yard	KUMS	Constt. Of Boundary wall for West Side Land at Mandi Yard KUMS Rawatsar	18-12-2018	57.00	1.05	17-01-2020	12-02-2020	17.54	Finalized
55	HMH	Rawatsar	Kums yard	KUMS	Earth Filling for west Side Land (9Bigha) at Mandi Yard KUMS Rawatsar	18-12-2018	78.00	0.56	17-01-2020	17-01-2020	54.67	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
56	HMH	Rawatsar	Kums yard	KUMS	Repair of Farmer Rest House at KUMS Rzwatsar	24-02-2021	9.30	3.72			0.00	Estimate under preparation at sub div. level
57	HMH	Rawatsar	Kums yard	KUMS	Repair of KUMS Office Building (Ground floor) at KUMS Rawatsar	24-02-2021	13.50	5.40			0.00	Estimate under preparation at sub div. level
58	HMH	Rawatsar	Kums yard	KUMS	Repair of Drain crossing ramps and 03 Nos Water Hut at Mandi Yard KUMS Rawatsar.	24-02-2021	28.50	11.40			0.00	Estimate under preparation at sub div. level
59	HMH	Rawatsar	Kums yard	KUMS	Repair Urinals (3 Nos) and New Toilet Blocks (2 Nos) at Mandi Yard KUMS Rawatsar.	24-02-2021	9.75	3.90			0.00	Estimate under preparation at sub div. level
60	HMH	Rawatsar	Kums yard	KUMS	Providing, Laying & Jointing of pipe line at Sub yard F&V Market Under KUMS Rawatsar	24-02-2021	10.50	4.20			0.04	Tender due on 01.04.2021
61	HMH	Rawatsar	Kums yard	KUMS	Construction of Drain from mandi yard gate No 2 to Back side of 9 Bigha land at Mandi Yard KUMS Rawatsar	24-02-2021	33.75	13.50			0.12	Tender due on 01.04.2021
62	HMH	Rawatsar	Kums yard	KUMS	Providing of Raised Dry Brick soling with G.S. B. internal Roads for common auction facility at west side land (9 Bigha) in Mandi Yard KUMS Rawatsar	24-02-2021	99.00	39.60			0.36	Tender due on 01.04.2021
					Total KUMS Rawatsar Rs.		610.05	83.33			301.15	
63	HMH	Sangria	KUMS Road	KUMS	Const. of Kisan Path dhaban road to Chack 9 BGP "B" up to school under KUMS Sangaria	08-02-2017	34.50	1.86	19-05-2018	28-04-2018	28.68	Finalized
64	HMH	Sangria	Kums yard	KUMS	Dismantling of Staff Quarters and Garrage back side of Farmer Rest House and Cattle Shed at Mandi yard KUMS Sangaria.	15-07-2019	2.50	2.46	01-01-2020	01-01-2020	2.47	Finalized
					Total KUMS Sangaria Rs.		37.00	4.32			31.15	
65	HMH	Sangria	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Bolawali	04-01-2017	8.00	0.06	16-12-2017	04-12-2017	7.05	Finalized,
66	HMH	Sangria	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Bagulawali	04-01-2017	8.00	0.06	16-12-2017	04-12-2017	7.02	Finalized,
67	HMH	Sangria	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Fatehpur	04-01-2017	8.00	0.09	16-12-2017	04-12-2017	6.97	Finalized,
68	HMH	HMH	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Jorkiyani	04-01-2017	8.00	0.07	16-12-2017	04-12-2017	6.90	Finalized,
69	HMH	HMH	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Manuka	04-01-2017	8.00	0.07	16-12-2017	04-12-2017	6.93	Finalized,
70	HMH	HMH	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Ranjeetpura	04-01-2017	8.00	0.07	16-12-2017	04-12-2017	6.93	Finalized,
71	HMH	Sangria	Ani Hus	Deposit	Constt. Of veterinary Dispensary at Rampura urf Ramsara	04-01-2017	8.00	0.07	16-12-2017	04-12-2017	6.99	Finalized,
72	HMH	HMH	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Chack Hariपुरa	04-01-2017	8.00	0.07	16-12-2017	04-12-2017	6.98	Finalized,
73	HMH	HMH	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Ramsara-Narayan	04-01-2017	8.00	0.07	16-12-2017	04-12-2017	6.97	Finalized,
74	HMH	Rawatsar	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at 22 AG	04-01-2017	8.00	0.07	16-12-2017	04-12-2017	6.92	Finalized,
75	HMH	Bhadra	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Bharwana	04-01-2017	8.00	0.07	19-12-2017	11-02-2018	6.48	Finalized,
76	HMH	Bhadra	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Bhangarh	04-01-2017	8.00	0.08	19-12-2017	17-12-2017	6.90	Finalized,
77	HMH	Bhadra	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Raslana	04-01-2017	8.00	0.08	19-12-2017	17-12-2017	6.79	Finalized,
78	HMH	Bhadra	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Anoopshahar	04-01-2017	8.00	0.07	19-12-2017	17-12-2017	6.72	Finalized,

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
79	HMH	Nohar	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at 22 NTR	04-01-2017	8.00	0.07	19-12-2017	17-12-2017	6.81	Finalized,
80	HMH	Nohar	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Dheelki Jattan	04-01-2017	8.00	0.07	19-12-2017	17-12-2017	6.79	Finalized,
81	HMH	Nohar	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Barwali	04-01-2017	8.00	0.07	19-12-2017	17-12-2017	6.82	Finalized,
82	HMH	Nohar	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Ratanpura	04-01-2017	8.00	0.07	19-12-2017	17-12-2017	6.81	Finalized,
83	HMH	Rawatsar	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Sirangsar	04-01-2017	8.00	0.07	06-10-2017	01-10-2017	6.10	Finalized,
84	HMH	Rawatsar	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Jhedasar	04-01-2017	8.00	0.07	06-10-2017	01-10-2017	6.15	Finalized,
85	HMH	Nohar	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Nimla	04-01-2017	8.00	0.07	06-10-2017	01-10-2017	6.17	Finalized,
86	HMH	HMH	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Bahlolnagar	04-01-2017	8.00	0.07	06-10-2017	03-11-2017	6.12	Finalized,
87	HMH	Pilibanga	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Kalibangan	04-01-2017	8.00	0.07	06-10-2017	05-11-2017	6.17	Finalized,
88	HMH	Pilibanga	Ani Hus	Deposit	Constt. Of veterinary Sub Centre, at Doulatanwali	04-01-2017	8.00	0.07	06-10-2017	03-11-2017	5.98	Finalized,
89	HMH	Goluwala	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Umewala	04-01-2017	8.00	0.07	06-10-2017	03-11-2017	6.19	Finalized,
90	HMH	Rawatsar	Ani Hus	Deposit	Constt. Of veterinary Hospital, at Barmsar	18-08-2017	24.05	0.12	13-09-2018	06-03-2019	18.65	Finalized
91	HMH	Nohar	Ani Hus	Deposit	Constt. Of veterinary Hospital at Lalana Utradha	18-08-2017	24.05	0.06	27-08-2018	06-03-2019	18.93	Finalized
92	HMH	Rawatsar	Ani Hus	Deposit	Constt. Of veterinary Hospital at Hardaswali	18-08-2017	24.05	0.11	13-09-2018	06-03-2019	19.09	Finalized
93	HMH	Nohar	Ani Hus	Deposit	Constt. Of veterinary Hospital, at Khuiea	18-08-2017	24.05	0.10	13-09-2018	06-03-2019	18.79	Finalized
94	HMH	Pilibanga	Ani Hus	Deposit	Constt. Of veterinary Hospital at 34STG	18-08-2017	24.05	0.06	28-08-2018	25-02-2019	19.50	Finalized
95	HMH	Pilibanga	Ani Hus	Deposit	Constt. Of veterinary Hospital at Likhamsar	18-08-2017	24.05	0.07	28-08-2018	28-10-2018	20.04	Finalized
96	HMH	Sangria	Ani Hus	Deposit	Constt. Of veterinary Hospital at Meharwala	18-08-2017	24.05	0.00	14-01-2019	01-03-2019	20.18	Finalized
97	HMH	Bhadra	Ani Hus	Deposit	Constt. Of veterinary Hospital at Malsisar	18-08-2017	24.05	0.06	13-09-2018	06-03-2019	19.18	Finalized
98	HMH	Nohar	Ani Hus	Deposit	Constt. Of veterinary Hospital at Bhukarka	18-08-2017	24.05	0.00	27-08-2018	06-03-2019	17.14	Finalized
99	HMH	Bhadra	Ani Hus	Deposit	Constt. Of veterinary Hospital at Ninan	18-08-2017	24.05	0.10	13-09-2018	06-03-2019	19.22	Finalized
100	HMH	Bhadra	Ani Hus	Deposit	Constt. Of veterinary Hospital at Uttaradhabas	18-08-2017	24.05	0.07	13-09-2018	06-03-2019	19.03	Finalized
101	HMH	Sangria	Ani Hus	Deposit	Constt. Of veterinary Hospital at Silwala Khurd	18-08-2017	24.05	0.00	05-09-2018	07-08-2018	19.42	Finalized
102	HMH	HMH	Ani Hus	Deposit	Constt. Of veterinary Hospital at Hirnawali	18-08-2017	24.05	0.07	28-08-2018	28-10-2018	19.94	Finalized
103	HMH	HMH	Ani Hus	Deposit	Constt. Of veterinary Hospital at Mainawali	18-08-2017	24.05	0.00	05-09-2018	07-08-2018	20.07	Finalized
104	HMH	HMH	Ani Hus	Deposit	Constt. Of veterinary Hospital at Araiawali	18-08-2017	24.05	0.00	05-09-2018	07-08-2018	19.47	Finalized
105	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Dungrana	04-01-2019	12.00	3.37	17-11-2019	17-11-2019	11.85	Finalized
106	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Bharwana (Village Gudia)	04-01-2019	12.00	0.10	06-10-2021		0.23	Material collection in progress
107	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Suratpura	04-01-2019	12.00	2.82	17-11-2019	17-11-2019	10.93	Finalized
108	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Janana	04-01-2019	12.00	5.13	17-11-2019	17-11-2019	10.90	Finalized
109	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Bhojasar	04-01-2019	12.00	10.83	17-11-2019	01-03-2020	10.96	Finalized
110	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Gheu	04-01-2019	12.00	5.36	17-11-2019	17-11-2019	11.03	Finalized
111	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Gudiya	04-01-2019	12.00	2.86	17-01-2020	17-01-2020	10.45	Finalized
112	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Malwani	04-01-2019	12.00	2.66	17-01-2020	17-01-2020	10.37	Finalized
113	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Badbirana	04-01-2019	12.00	2.81	17-01-2020	17-01-2020	10.48	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
114	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Kansar	04-01-2019	12.00	2.81	17-01-2020	17-01-2020	10.45	Finalized
115	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Manderpura	04-01-2019	12.00	3.27	17-01-2020	17-01-2020	10.53	Finalized
116	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Sonadi	04-01-2019	12.00	2.72	17-01-2020	17-01-2020	10.39	Finalized
117	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Shyorani	04-01-2019	12.00	2.86	17-01-2020	17-01-2020	10.44	Finalized
118	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Nyolakhi	04-01-2019	12.00	2.63	17-01-2020	17-01-2020	10.48	Finalized
119	HMH	Rawatsar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Dhannasar.	04-01-2019	12.00	2.91	17-01-2020	17-01-2020	10.49	Finalized
120	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Daniyasar.	04-01-2019	12.00	6.29	17-01-2020	17-01-2020	10.53	Finalized
121	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Bisrasar	04-01-2019	12.00	2.88	17-01-2020	17-01-2020	10.47	Finalized
122	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Kohla	04-01-2019	12.00	3.32	09-11-2019	09-11-2019	10.52	Finalized
123	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Jorawarpura	04-01-2019	12.00	10.38	09-11-2019	09-11-2019	10.51	Finalized
124	HMH	Sangria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Bhompura	04-01-2019	12.00	3.74	09-11-2019	09-11-2019	10.53	Finalized
125	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Hospital Building at Makkasar.	04-01-2019	30.00	6.67	09-11-2019	09-11-2019	25.59	Finalized
126	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Hospital Building at Dabli Rathan	04-01-2019	30.00	7.85	21-07-2020	29-10-2020	24.21	Finalized
127	HMH	Goluwala	Ani Hus	Deposit	Construction of veterinary Hospital Building at Goluwala	04-01-2019	30.00	13.16	21-07-2020	29-10-2020	23.74	Finalized
128	HMH	Pilibanga	Ani Hus	Deposit	Construction of veterinary Sub Center Building at PILIBANGA Gaon	04-01-2019	12.00	3.70	21-07-2020	29-10-2020	11.03	Finalized
129	HMH	Pilibanga	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Hansliya (Village Gilwala)	04-01-2019	12.00	4.83	06-10-2021		4.86	Finishing work in progress
130	HMH	Pilibanga	Ani Hus	Deposit	Construction of veterinary Sub Center Building at MANAKTHEDI	04-01-2019	12.00	2.64	21-07-2020	29-10-2020	9.91	Finalized
131	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at SALIWALA	04-01-2019	12.00	2.51	20-07-2020	20-07-2020	10.01	Finalized
132	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at KHARAKHEDA	04-01-2019	12.00	3.00	20-07-2020	20-07-2020	10.03	Finalized
133	HMH	Rawatsar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at CHAIYA	04-01-2019	12.00	9.75	20-07-2020	31-12-2020	9.78	Finalized
134	HMH	Rawatsar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at KANWANI	04-01-2019	12.00	9.77	20-07-2020	31-12-2020	9.80	Finalized
135	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at BHAKHRAWALI	04-01-2019	12.00	2.51	20-07-2020	20-07-2020	10.00	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
136	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at INDERGARH	04-01-2019	12.00	2.55	20-07-2020	20-07-2020	10.02	Finalized
137	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at NUKERA	04-01-2019	12.00	3.04	20-07-2020	20-07-2020	9.98	Finalized
138	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Kulchander (Village Dablikhurd (6DBL))	04-01-2019	12.00	4.76	06-10-2021		4.78	Finishing work in progress
139	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Hospital Building at GADRA Distt Hanumangarh	03-03-2021	35.90				0.00	Tender due on 07.04.2021
140	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Hospital Building at BASHIR Distt Hanumangarh	03-03-2021	35.90				0.00	Tender due on 07.04.2021
141	HMH	Rawatsar	Ani Hus	Deposit	Construction of veterinary Hospital Building at GANDHELI Distt Hanumangarh	03-03-2021	35.90				0.00	Denied from higher authority
142	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Hospital Building at JHAMBER Distt Hanumangarh	03-03-2021	35.90				0.00	Tender due on 07.04.2021
143	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Hospital Building at RODAWALI Distt Hanumangarh	03-03-2021	35.90				0.00	Tender due on 07.04.2021
144	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at RAMGADHIA District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
145	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at MUNDRIA BADA District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
146	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at SAGRA District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
147	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at DHANSIA District Hanumangarh	03-03-2021	18.90				0.00	Denied from higher authority
148	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at KIKRALI District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
149	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at DEIDAS District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
150	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at POHARAKA District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
151	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at LAKHASAR District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
152	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at TIDIYASAR District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
153	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at BHOGRAHA District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
154	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at NANAU District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
155	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at KANSAR District Hanumangarh	03-03-2021	18.90				0.00	Denied from higher authority
156	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at TOPRIYA District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
157	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at MALASAR District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
158	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at ARDAKI District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
159	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at PANDUSAR District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
160	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at MIRZAWALIMER District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
161	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at SALEMGARH District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
162	HMH	Goluwala	Ani Hus	Deposit	Construction of veterinary Sub Center Building at GOLUWALA NIWADA District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
163	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at SAHIJIPURA District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
164	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at FATEHGARH District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
165	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at SHREENAGAR District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
166	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at 30SSW/26SSW District Hanumangarh	03-03-2021	18.90				0.00	Tender due on 07.04.2021
167	HMH	Rawatsar	Ani Hus	Deposit	Wire fencing of 38 Bigha Land for HGM Calf farming center Rawatsar	28-12-2018	70.35	9.88	07-12-2020		10.11	Work stoped due to site not cleared
168	HMH	Rawatsar	Ani Hus	Deposit	Construction of Cattle shed (Head to Head) at HGM Calf farming center Rawatsar.	28-12-2018	77.00	46.91	07-12-2020	26-03-2021	63.39	Completed
169	HMH	Rawatsar	Ani Hus	Deposit	Construction of Cattle Fodder storage godown at HGM Calf farming center Rawatsar	28-12-2018	74.40	48.84	07-12-2020	26-03-2021	59.21	Completed
170	HMH	Rawatsar	Ani Hus	Deposit	Construction of Labour Quarters (10 Nos) at HGM Calf farming center Rawatsar.	28-12-2018	90.00	45.52	07-12-2020	26-03-2021	55.48	Completed
171	HMH	Rawatsar	Ani Hus	Deposit	Construction of Office Building at HGM Calf farming center Rawatsar.	28-12-2018	57.42	36.72	07-12-2020	26-03-2021	36.91	Completed
172	HMH	Rawatsar	Ani Hus	Deposit	Construction of Staff Quarters (2 Nos 2nd type, 01 Nos 3rd Type) at HGM Calf farming center Rawatsar.	28-12-2018	78.10	51.18	07-12-2020	22-01-2021	59.65	Completed
173	HMH	Rawatsar	Ani Hus	Deposit	Construction of Cattle Feed storage godown at HGM Calf farming center Rawatsar.	28-12-2018	17.92	9.86	07-12-2020	20-02-2021	13.72	Completed
174	HMH	Rawatsar	Ani Hus	Deposit	Construction of Staff Quarters (01 No 4th type & 01 No 5th type & 01 No Chowkidar) at HGM Calf farming center Rawatsar.	28-12-2018	42.90	15.25	07-12-2020	22-01-2021	21.14	Completed
175	HMH	Rawatsar	Ani Hus	Deposit	Construction of Pond at HGM Calf farming center Rawatsar	28-12-2018	17.65	2.16	07-12-2020	31-12-2020	14.33	Completed
176	HMH	Rawatsar	Ani Hus	Deposit	Survey, Land Filling & levelling at 38 Bigha Land for HGM Calf farming center Rawatsar	28-12-2018	28.90	7.22	07-12-2020		13.38	E/W filling in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
177	HMH	HMH	Ani Hus	Deposit	Construction of Operation Theater , store Room Sterilization Room under (Strengthening of Veterinary Polyclinics project)at Hanumnagarh Town	11-03-2020	25.30	8.16	07-08-2021		8.16	Roof work in progress
178	HMH	HMH	RSSOPCA	Deposit	Constt. Of Office Building of RSSOP certification agency at Hanumangarh Jn.	19-10-2015	60.00	0.71	30-11-2016	25-11-2016	54.54	Finalized
179	HMH	HMH	RSSOPCA	Deposit	Construction of office Bldg. RSSOP Certification Agency at Pilibangan	25-05-2018	68.00	2.41	07-03-2019	08-04-2019	43.44	Finalized
180	HMH	Nohar	Agri.	Deposit	Repair works of three Residential quarters & boundary wall situated in residential colony of agriculture department Nohar.	25-06-2019	7.50	0.51	28-12-2019	23-12-2019	7.14	Finalized
181	HMH	HMH	Agri.	Deposit	Extension of Dy. Dir. Agri. (Ext.) Z.P. Hanumangarh Office Near to P.D. ATMA Building Hanumangarh	05-02-2020	40.63	0.23			0.23	Tender due on 01.04.2021
182	HMH	HMH	Other	Deposit	Strengthening & Upgradation of Internal road by CC pavement at sub yard Dabli Bas Molvi.	14-11-2019	100.00	62.26	13-01-2021	11-01-2021	62.38	Finalized
183	HMH	HMH	Other	Deposit	Consturction of Common Auction Plateform at Sub Yard Dablibas Molvi.	14-11-2019	100.00	61.98	13-01-2021	11-01-2021	62.10	Finalized
184	HMH	HMH	Other	Deposit	Construction of Grading laboratory at Sub Yard Dablibas Molvi.	14-11-2019	37.50	20.97	13-01-2021	11-01-2021	21.02	Finalized
185	HMH	HMH	Other	Deposit	Construction of Drains at Sub Yard Dablibas Molvi.	14-11-2019	10.50	5.17	13-01-2021	11-01-2021	5.18	Finalized
186	HMH	HMH	Other	Deposit	Construction of Farmer Training Center at Dabli Bas Kutab District Hanumangarh	17-09-2019	100.00	0.37			0.37	Tender due on 01.04.2021
					DEPOSIT TOTAL Rs.		2741.02	595.39			1443.47	
					Total Div. Hanumangarh		5980.28	1290.54			3669.13	
DIVISION BIKANER												
1	Bikaner	Bikaner (G)	Kums yard	KUMS	Construction & Extension of Office Building Main Mandi Yard Bikaner KUMS Bikaner Grain.	09-08-2018	25.00	9.48	30-09-2019	21-01-2020	24.00	Finalised
2	Bikaner	Bikaner (G)	Kums yard	KUMS	Constt.of 2 Nos Water Harvesting Structure at Main Mandi Yard Bikaner KUMS Bikaner Grain	09-08-2018	10.00	5.56	30-09-2019	21-01-2020	9.69	Finalised
3	Bikaner	Bikaner (G)	Kums yard	KUMS	Constt. Of 3 Nos. Urinal Block at main Mandi Yard Bikaner KUMS Bikaner Grain	09-08-2018	12.00	2.99	30-09-2019	21-01-2020	11.36	Finalised
4	Bikaner	Bikaner (G)	Kums yard	KUMS	Repair of of existing nala & drains in mandi yard	22-11-2019	25.00	22.05	01-11-2020	28-01-2021	7.09	Complete
5	Bikaner	Bikaner (G)	Kums yard	KUMS	Repair & Patch work in Internal road in Mandi yard	22-11-2019	15.00	14.65	01-11-2020	01-11-2020	11.98	Complete
6	Bikaner	Bikaner (G)	Kums yard	KUMS	Providing and fixing furniture in Meeting hall in Mandi yard	22-11-2019	12.00	12.00			0.00	RE-TENDER
7	Bikaner	Bikaner (G)	Kums yard	KUMS	Construction of over head tank 300 KL Capacity and laying of water pipe line in mandi yard	22-11-2019	50.00	35.19	05-08-2020	04-11-2020	34.86	Work Completed
8	Bikaner	Bikaner (G)	Kums yard	KUMS	Constt of common auction area size 790x350 Part II in Subyard Pugal Road under KUMS Bikaner	22-11-2019	436.90	303.37	20-03-2021	01-01-2021	303.20	Finalised
9	Bikaner	Bikaner (G)	Kums yard	KUMS	Constt of Common auction area size275x80 (01 Nos) in Groundnut madi yard Bikaner Grain	22-11-2019	53.17	38.33	20-03-2021	01-01-2021	38.00	Finalised
10	Bikaner	Bikaner (G)	KUMS Road	KUMS	Constt of L/R Link Road Pemasar Teliyon ki Dhaniya (Raisar Marg 3.00 KM)	20-03-2020	90.00	72.00	26-04-2021	29-10-2020	62.74	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
11	Bikaner	Bikaner (G)	KUMS Road	KUMS	MLR Meghasar Gaushala (Nakhat Banna Mandir) to Akasar Road (Bhikha Bhomiya Mandir) (1.5 KM)	20-03-2020	45.00	36.00	26-04-2021	29-10-2020	30.29	Finalised
12	Bikaner	Bikaner (G)	KUMS Road	KUMS	MLR Naiyon ki Basti Fanta to Meghasar 1.25 KM	20-03-2020	37.50	30.00	26-04-2021	29-10-2020	26.74	Finalised
13	Bikaner	Bikaner (G)	Kums yard	KUMS	constt. Of cement concrete internal road mandi from shop no 134 to 239 back of shop no.01 to 20 in mandi yard kuma bikaner (g)	29-07-2020	218.88	131.33	08-01-2022		0.52	WIP
14	Bikaner	Bikaner (G)	Kums yard	KUMS	Constt. Of open Common Auction Plateform (360 X 80) in sub yard napasara (02 Nos)	29-07-2020	128.48	77.09	08-01-2022		29.51	masonry work in progress
15	Bikaner	Bikaner (G)	Kums yard	KUMS	Minor Work (PVC Speed Brekar, Repaire of Resedance Quter Repair of Boundary wall Repaire of CAP	01-04-2020	5.50	5.50			5.40	Finalised
16	Bikaner	Bikaner (FV&W)	Kums yard	KUMS	Constt of RCC Boundary wall in place of damaged Brick Masonry wall at Main Mandi Yard Bikaner (F&V)	04-12-2019	85.00	63.12	06-12-2020	05-12-2020	67.89	Finalised
17	Bikaner	Bikaner (FV&W)	Kums yard	KUMS	Constt of Vehicle Parking at F&V Mandi Bikaner (50 % Covered & 50% Open)	04-12-2019	42.50	34.79	06-12-2020	05-12-2020	35.01	Finalised
18	Bikaner	Bikaner (FV&W)	Kums yard	KUMS	S/R of Kiosk 02 Nos . In mandi yard Bikaner (F&V)	04-12-2019	3.00	2.46	06-12-2020	05-12-2020	2.07	Finalised
19	Bikaner	Bikaner (FV&W)	Kums yard	KUMS	S/R of water Hut at Gate No 01(01 No) In Mandi Yard Bikaner (F&V)	04-12-2019	1.50	1.23	06-12-2020	05-12-2020	1.23	Finalised
20	Bikaner	Bikaner (FV&W)	Kums yard	KUMS	Constt of Vehicle Garrage In office Building In Mandi Yard Bikaner (F&V)	04-12-2019	6.00	4.91	06-12-2020	05-12-2020	4.22	Finalised
21	Bikaner	Bikaner (FV&W)	Kums yard	KUMS	Painting and Providing Turbo exhaust fan on existing Covered sheds 04 Nos In Mandi Yard Bikaner (F&V)	04-12-2019	10.68	8.54	06-12-2020	05-12-2020	8.48	Finalised
22	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt. Of Open Common Auction Plateform 02 Nos. at Subyard RD 465 Head Loonkaransar	20-08-2019	114.50	66.69	12-10-2020	12-10-2020	76.98	Finalised
23	Bikaner	Lunkarnsar	Kums yard	KUMS	Contt. Of Toilet Block at Subyard RD 465 Head Loonkaransar	20-08-2019	11.06	5.86	06-09-2020		5.71	Finising in progress
24	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt. Of B.T. Road At Subyard RD 465 Head Loonkaransar	20-08-2019	92.30	20.40	07-09-2020	19-03-2020	75.51	Finalised
25	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt. Of Apporach Road at Subyard RD 465 Head Loonkaransar	20-08-2019	24.90	5.64	07-09-2020	19-03-2020	19.03	Finalised
26	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt. Of Office Building in Subyard RD 465 Head Loonkaransar	20-08-2019	37.80	27.67	06-09-2020		15.15	Finishing Work in progress
27	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt. Of Main Mandi Gate & check post At Subyard RD 465 Head Loonkaransar	20-08-2019	6.00	4.86	06-09-2020		1.73	Check Ppst Finishing work in progress
28	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt. Of 2 Nos. water hut At Subyard RD 465 Head Loonkaransar	20-08-2019	11.70	7.47	06-09-2020		5.02	Finishing Work in progress
29	Bikaner	Lunkarnsar	Kums yard	KUMS	constt. Of Kiosk (1 Nos.) building At Subyard RD 465 Head Loonkaransar	20-08-2019	3.00	2.47	06-09-2020		1.40	Finishing Work in progress
30	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt. Of C.W.R. At Subyard RD 465 Head Loonkaransar	20-08-2019	10.00	8.19	06-09-2020	25-02-2021	5.28	complete

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
31	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt of Water Harvesting System (Office & Rest House) in Mandi Yard	22-11-2019	6.00	4.97	05-08-2020	01-11-2020	4.11	Finalised
32	Bikaner	Lunkarnsar	Kums yard	KUMS	Special Repair of Rest house at Mandi yard	22-11-2019	9.00	7.70	05-08-2020	01-11-2020	7.31	Finalised
33	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt. Of covering with self supporting structure on existing common aucton plateform in front of office building size 400 x 50 in mandi yard loonkaransar	27-07-2020	158.02	94.81	08-11-2021		16.77	Column and foundation work
34	Bikaner	Lunkarnsar	Kums yard	KUMS	constt. Of cement concrete internal road at front of shop no. 01 to 16 & 193 to 208 in mandi yard kums loonkaransar	27-07-2020	119.25	71.55	08-11-2021		71.47	Almost Complete
35	Bikaner	Lunkarnsar	Kums yard	KUMS	covering of ramps & GI sheet covering of end point on existing covered of end of existing covered common aution plateform (04 nos kums loonkaransar	27-07-2020	19.62	11.77	08-11-2021		9.65	WIP
36	Bikaner	Lunkarnsar	Kums yard	KUMS	Constt. Of Assasing lab/Grading lab (cap: 5 TPH) in Mandi yard kums loonkaransar	27-07-2020	44.13	26.48			0.00	Re Sancation Required
37	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt. Of link road khileriya to aloda (3.00km) kums Loonkaransar	21-08-2020	81.00	48.60	21-08-2021		48.59	B.T.Complete
38	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt. Of link road Shubhlai road to Aloda (2.00 km) kums Loonkaransar	21-08-2020	54.00	32.40	21-08-2021		32.36	B.T.Complete
39	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt. of Link Road khari to Karnisar Bikan upto Lunkarnsar Mandi Boarder (3Km.) KUMS Lunkaransar	06-07-2018	84.00	0.46	23-03-2019	22-03-2019	78.68	Finalised
40	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt.of L/R Napasariya to towards Kunda (Musalmano Ki Dhaniya) (3.00) Km G.P. Rajasar Bhatoyal	28-08-2018	84.00	0.88	13-04-2019	29-03-2019	79.62	Finailsed
41	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt of Link road kisturiya main stand to kisturiya kenal puliya 1.5 KM KUMS Loonkaransar	19-02-2021	40.50	16.20			0.04	NIT due on 26-04-21
42	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt of Link road Ranisar Gaon To Bano ki Dhaiya towards Rambag marg 2.50 km KUMS Lonnkansar	19-02-2021	67.50	27.00			0.06	NIT due on 26-04-21
43	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt. Of L/R from Chattasar se Godaro Ki Dhanuya Rajpura Huban Marg	28-08-2018	81.00	0.44	13-04-2019	15-03-2019	76.37	Finalised
44	Bikaner	Khajuwala	KUMS Yard	KUMS	construction of strengthening of b.t internal road with covered drain (nala) in main mandi yard	11-12-2019	277.72	236.60	13-11-2020	15-01-2021	227.89	Finalised
45	Bikaner	Khajuwala	KUMS Road	KUMS	Const. Link Road Guisaiki Ke Mandir to 15 DOD Gram Panchayat Hanumangarh Khajuwala.	19-06-2018	90.00		04-05-2019	02-05-2019	79.95	Finalised
46	Bikaner	Khajuwala	Kums yard	KUMS	Constt. Of Covering on Existing Common Acuction PlateForm (Size 250X100) by Self Supporting Metal roofing without truses purlin & anciliary support subyard dantor under kums Khajuwala	11-08-2020	197.46	118.48	21-10-2021		16.55	Foundation and RCC Coloum in progress
47	Bikaner	Khajuwala	Kums yard	KUMS	Constt. Of Water hut with laying water pipe line in mandi subyard dantor under kums Khajuwala	11-08-2020	3.00	1.80	21-10-2021		0.00	Material Supply
48	Bikaner	Khajuwala	KUMS Road	KUMS	L/R 3DBM BT Road to 6 BLD BT Road	02-01-2018	75.00		05-07-2020	06-12-2019	59.15	Recovery as per clause 2 & 3 C

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
49	Bikaner	Sri Dungargarh	Kums yard	KUMS	Upgradation of internal road at main mandi yard	22-11-2019	90.00	68.68	11-10-2020	01-10-2020	68.77	Finalised
50	Bikaner	Sri Dungargarh	Kums yard	KUMS	Providing & fixing fully automatic 100 MT Capacity computerized Dharm Kanta in Mandi yard	22-11-2019	24.00	20.48	04-10-2020	07-11-2020	16.94	Finalised
51	Bikaner	Sri Dungargarh	Kums yard	KUMS	Constt of over head water tank 300 KL Capcity and laying of water pipe line	22-11-2019	60.00	43.63	03-08-2020	02-11-2020	43.57	Finalised
52	Bikaner	Sri Dungargarh	Kums yard	KUMS	Construction of covered sitting facilites for Farmers 10 Nos	22-11-2019	5.00	4.24	10-10-2020	15-12-2020	2.97	Finalised
53	Bikaner	Sri Dungargarh	Kums yard	KUMS	Construction of Grading Lab	22-11-2019	38.70	32.43	10-10-2020	15-12-2020	29.75	Finalised
54	Bikaner	Sri Dungargarh	Kums yard	KUMS	Construction of Toilet Block (4 Nos)	22-11-2019	40.80	36.09	10-10-2020	15-12-2020	36.00	Finalised
55	Bikaner	Sri Dungargarh	Kums yard	KUMS	Construction of Main Gate and Check Post	22-11-2019	6.00	5.26	10-10-2020	15-12-2020	5.14	Finalised
56	Bikaner	Sri Dungargarh	Kums yard	KUMS	Painting and providing Turbo exhaust fan on exiting covered sheds 03 Nos	22-11-2019	23.29	16.97	10-10-2020	01-10-2020	16.19	Finalised
57	Bikaner	Sri Dungargarh	Kums yard	KUMS	Repaire of Road site Stone petething due to havey rain in mandi yard	06-02-2020	3.06	3.06	04-03-2021	07-11-2020	3.06	Finalised
58	Bikaner	Sri Dungargarh	Kums yard	KUMS	Extention of office Building on 1st floor in mandi yard	06-02-2020	31.50	31.50	04-03-2021	07-11-2020	29.41	Finalised
59	Bikaner	Sri Dungargarh	Kums yard	KUMS	Constt. Of Covering on Existing Common Acuction PlateForm (Size 250X50) by Self Supporting Metal roofing without truses purlin & anciliary support (02 Nos) in Mandi Yard KUMS Shri Dungargarh.	21-08-2020	197.46	118.48	05-01-2022		-2.42	WIP
60	Bikaner	Nokha	Kums yard	KUMS	Special repair of boundry wall in mandi yard KUMS Nokha.	30-10-2019	49.88	42.44	04-10-2020	02-12-2020	42.08	Finalised
61	Bikaner	Nokha	Kums yard	KUMS	Special repair of Secretary Residential Quarters (1 Nos.) at mandi yard KUMS Nokha.	30-10-2019	18.00	17.98	04-10-2020	02-12-2020	13.88	Finalised
62	Bikaner	Nokha	Kums yard	KUMS	Painting and providing Turbo exhaust fan on exiting covered sheds 11 Nos in KUMS Nokha.	30-10-2019	31.60	20.32	03-08-2020		5.56	40 No Fan Fixed
63	Bikaner	Nokha	KUMS Road	KUMS	Constt. Of Link Road Raisar B.T. Road to Surat Sing Deya ki Dhani Raisar	25-01-2017	16.80	1.00	23-03-2018	08-03-2018	15.52	Finalised
64	Bikaner	Nokha	KUMS Road	KUMS	Construction of Link Road Nathusar Village To Govt. Middle School Bagrala (Bagrala Dhora Dham Marg) (3.00 KM) KUMS Nokha.	24-02-2021	90.00	36.00			0.07	NIT due on 26-04-21
65	Bikaner	Nokha	KUMS Road	KUMS	Construction of Link Road Birmsar (Guisai ji ka Mandir) to Khichiyasar Road (3.00 KM) KUMS Nokha.	25-02-2021	81.00	32.40			0.07	NIT due on 26-04-21
66	Bikaner	Nokha	KUMS Road	KUMS	Constt. Of Missing Link Road from Charkada to Roda margh Via Govt. Primary School Shiv dan Singh ki Dhani (3.00 KM) KUMS Nokha.	26-02-2021	81.00	32.40			0.07	NIT due on 26-04-21

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
67	Bikaner	Nokha	KUMS Road	KUMS	Constt. Of Link Road Bhadla Khivlai Nadi Road to Siyago ki Dhani (Udasar Marg) (3.00 KM) KUMS Nokha.	27-02-2021	81.00	32.40			0.07	NIT due on 26-04-21
68	Bikaner	Bajju	Kums yard	KUMS	Constt of office Building in Main Mandi yard Bajju.	04-12-2019	62.10	53.32	06-12-2020		42.81	Finishing Work in progress
69	Bikaner	Bajju	Kums yard	KUMS	Constt of III type quarter in Mandi yard with land Escaping work KUMS Bajju.	04-12-2019	35.10	30.26	06-12-2020		10.69	Roof casted
70	Bikaner	Bajju	Kums yard	KUMS	Construction of IV Type quarter in Mandi KUMS Bajju.	04-12-2019	20.25	17.44	06-12-2020		6.04	Roof casted
71	Bikaner	Bajju	Kums yard	KUMS	Construction of toilet block mandi yard (2 Nos) KUMS Bajju.	04-12-2019	15.00	12.91	06-12-2020		9.87	Finishing Work in progress
72	Bikaner	Bajju	Kums yard	KUMS	Painting and Providing turbo exhaust fan on existing covered sheds 2 Nos in KUMS Bajju.	04-12-2019	9.81	7.86	20-01-2021		6.80	Color Complete
73	Bikaner	Bajju	KUMS Road	KUMS	Constt. Of Link Road 1000 RD-Pabusar Pashchim Road to Kali Nadi Dhaniya 3.00 KM KUMS Bajju	26-02-2020	96.00	74.70	01-04-2021	03-03-2021	71.57	Finalised
74	Bikaner	Bajju	KUMS Road	KUMS	Constt. Of link road kolasar pshachim to naiko & Meghwalo ki dhaniya pabusar pshachi marg) 3.00 KUMS bajju	26-02-2020	96.02	74.70	01-04-2021	03-03-2021	68.22	Finalised
75	Bikaner	Bajju	KUMS Road	KUMS	Constt. Of link road grandhi to meghwalo ki dhaniyan (Mithariya marg 3.00 KM bajju	26-02-2020	90.00	70.05	01-04-2021	03-03-2021	67.68	Finalised
76	Bikaner	Bajju	Kums yard	KUMS	Constt. Of hume pipe culverts 22 nos in mandi area under KUMS Bajju.	26-02-2020	9.90	9.90	01-04-2021	03-03-2021	7.79	Finalised
77	Bikaner	Bajju	Kums yard	KUMS	Constt of Common auction palte form size 450x80 (2 Nos) In mandi yard bajju	12-02-2021	160.58	64.23			0.00	Tender on 1-4-21
78	Bikaner	Bajju	KUMS Road	KUMS	Constt of link road mithadiya to sutharo ki dhaniya grandhi marg KUMS Bajju.	19-02-2021	90.00	36.00			0.07	Tender on 1-4-21
79	Bikaner	Bajju	Kums yard	KUMS	Constt of Covering With Self Supporting on Exsting comman auction plateform size 450x90 in mandi yard Bajju	04-12-2019	285.00	266.77	20-01-2021		217.22	WIP
80	Bikaner	Bikaner (G)	Hort.	Hort.	various works for infra devlepment at Mechanised Farm Khara	15-03-2018	50.00	35.78	13-12-2020	10-01-2021	41.69	finilised
81	Bikaner	Bikaner (G)	Hort.	Hort.	Constt. Of office Building 3 No Sheeds Pump Room, Steel gate(Nine Number) Repairing of Wire fencing & at khara	04-03-2020	23.50	23.50	13-12-2020	10-01-2021	17.60	finilised
82	Bikaner	Bikaner (G)	Ani Hus	Ani Hus	Constt. Of Vetanary hospital in village Malkisar (RIDF XXII) Changed from Malasar	18-08-2017	24.70	24.49	04-03-2021	15-01-2021	24.04	finilised
83	Bikaner	Sri Dungargarh	Ani Hus	Ani Hus	Constt. of Vaterinary Hospital at Benisar District.BikanerUnder NABARD RIDF T-24 Block SriDungargarh	20-08-2018	30.00	10.60	06-01-2020	19-03-2020	29.30	finilised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
84	Bikaner	Sri Dungargarh	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Biggawas ramsara Distrc.BikanerUnder NABARD RIDF T-24 Block Shridungargarh	20-08-2018	12.00	11.98	06-01-2020	15-09-2020	11.79	finilised
85	Bikaner	Sri Dungargarh	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Dheerdesar Chotiyandistrc.BikanerUnder NABARD RIDF T-24 Block Shridungargarh	20-08-2018	12.00	1.68	06-01-2020	19-03-2020	11.97	finilised
86	Bikaner	Sri Dungargarh	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Soniyasar Mithiya Distrc.BikanerUnder NABARD RIDF T-24 Block Shridungargarh	20-08-2018	12.00	2.22	06-01-2020	19-03-2020	11.97	finilised
87	Bikaner	Khajuwala	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at 17 KYD Distrc.BikanerUnder NABARD RIDF T-24 Block Khajuwala	20-08-2018	12.00	3.18	06-10-2019	15-01-2020	11.84	Finalised
88	Bikaner	Khajuwala	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at 20 BD Distrc.BikanerUnder NABARD RIDF T-24 Block Khajuwala	20-08-2018	12.00	5.91	06-10-2019	15-01-2020	11.75	Finalised
89	Bikaner	Khajuwala	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Nosera Distrc.BikanerUnder NABARD RIDF T-24 Block Khajuwala	20-08-2018	12.00	2.12	06-10-2019	15-01-2020	11.80	Finalised
90	Bikaner	Khajuwala	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Ballar Distrc.BikanerUnder NABARD RIDF T-24 Block Khajuwala	20-08-2018	12.00	6.10	06-10-2019	15-01-2020	11.92	Finalised
91	Bikaner	Nokha	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Sadhasar Distrc.BikanerUnder NABARD RIDF T-24 Block Nokha	20-08-2018	12.00	1.61	06-01-2020	19-03-2020	11.96	Finalised
92	Bikaner	Nokha	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Kuchor aguni Distrc.BikanerUnder NABARD RIDF T-24 Block Nokha	20-08-2018	12.00	1.73	06-01-2020	19-03-2020	11.96	Finalised
93	Bikaner	Lunkarnsar	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Khari Distrc.BikanerUnder NABARD RIDF T-24 Block Loonkaransar	20-08-2018	12.00	0.03	24-08-2019	20-11-2019	10.39	Finalised
94	Bikaner	Nokha	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Rasisar Distrc.BikanerUnder NABARD RIDF T-24 Block Panchu	20-08-2018	12.00	1.35	24-08-2019	02-02-2020	11.14	Finalised
95	Bikaner	Bikaner (Grain)	Ani Hus	Ani Hus	Constt. of Vateriaary Subcenter at Hadala Bhatiyandistrc.BikanerUnder NABARD RIDF T-24 Block Kolayat	20-08-2018	12.00	0.49	06-10-2019	15-01-2020	11.67	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
96	Bikaner	Bikaner (Grain)	Ani Hus	Ani Hus	Constt. of Vateriaary Dispensary at Ridmalsar Distrc.BikanerUnder NABARD RIDF T-24 Block Bikaner	20-08-2018	12.00	2.30	24-08-2019	21-08-2019	9.96	Finalised
97	Bikaner	Sri Dungargarh	Ani Hus	Ani Hus	Constt. of Vateriaary Hospital (FVH) at Likhma Desar Distrc.BikanerUnder NABARD RIDF T-24 Block Bikaner	03-03-2021	35.90	35.90				Land Pata Not available
98	Bikaner	Lunkaransar	Ani Hus	Ani Hus	Constt. of Vateriaary Hospital (VH) at Malkisar Distrc.BikanerUnder NABARD RIDF T-24 Block Bikaner	03-03-2021	35.90	35.90				Constructed In RIDF - XXII Seeheme so now place to be changed
99	Bikaner	Sri Dungargarh	Ani Hus	Ani Hus	Constt. of Vateriaary Sub Center (VH) at Badela Distrc.BikanerUnder NABARD RIDF T-24 Block Bikaner	03-03-2021	35.90	35.90				NIT due on 26-04-21
100	Bikaner	Lunkaransar	Ani Hus	Ani Hus	Constt. of Vateriaary Sub Center (VD) at Sahajrasar Distrc.BikanerUnder NABARD RIDF T-24 Block Bikaner	03-03-2021	18.90	18.90				NIT due on 26-04-21
101	Bikaner	Sri Dungargarh	Ani Hus	Ani Hus	Constt. of Vateriaary Sub Center (SC) atDerajsar Distrc.BikanerUnder NABARD RIDF T-24 Block Bikaner	03-03-2021	18.90	18.90				NIT due on 26-04-21
102	Bikaner	Sri Dungargarh	Ani Hus	Ani Hus	Constt. of Vateriaary Sub Center (SC) atLikhmisar Dhiknada Distrc.BikanerUnder NABARD RIDF T-24 Block Bikaner	03-03-2021	18.90	18.90				NIT due on 26-04-21
103	Bikaner	Bikaner (G)	Agri.	Agri.	Repair of Seed godown, Rest house with constt. Of stair pantry & water tank.	02-09-2019	35.98	35.98	01-11-2020	03-09-2020	26.80	Finalised
104	Bikaner	Bikaner (G)	Other	Other	Constt. Of new Gowdan Size 100 x 150 at Ganganagar Sugar Mil Bikaner	17-07-2020	168.36	168.36	21-10-2021		30.72	s/s masonry
105	Bikaner	Bikaner (G)	Other	Other	Extention of Existing Gowdan size 20 x 100 at Ganganagar Sugar Mill Bikaner	17-07-2020	22.00	22.00	21-10-2021		0.08	Material Supply

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2020-21	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
106	Bikaner	Bikaner (G)	Other	Other	Constt. Of toilet block (52.50 sqm Gangarnagar Sugar Mill Bikaner	17-07-2020	10.50	10.50	21-10-2021		0.03	Foundation Work
107	Bikaner	Bikaner (G)	Other	Other	Constt of Khadi Plaza at uni utpati kendra Rani Bazar Bikaner	21-10-2020	225.00	225.00	28-01-2022		1.16	Permission not Received From Nagar Nigam
					Total Division Bikaner		5964.86	3835.19			2885.66	
					GRAND TOTAL CIRCLE SRI GANGANAGAR		18636.14	8770.66			9730.89	