

RAJASTHAN STATE AGRICULTURAL MARKETING BOARD
Physical & Financial Progress of Construction works

Month : August 2019

(Amt. in Lakh)

Circle : SRIGANGANAGAR

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
KUMS : Gajsinghpur												
1	SGNR	Gajsinghpur	Link road	KUMS	Kissan path link road 4 BBA road to 35 BB Gurudwara Sahib length 2.00 Km. KUMS - Gajsinghpur	10-05-2018	66.60	56.68	03-08-2019	03-08-2019	32.55	Work completed final bill to be paid
2	SGNR	Gajsinghpur	Link road	KUMS	Kissan path link road Padampur road to 35 BB length 1.750 Km. KUMS - Gajsinghpur	10-05-2018	58.28	50.00	03-08-2019	03-08-2019	27.32	Work completed final bill to be paid
KUMS Gajsinghpur Total :							124.88	106.68			59.87	
KUMS : Kesrisinghpur												
1	SGNR	Kesrisinghpur	Link road	KUMS	Construction of Kissan Path, Missing Link Road 3 U to 3 W (up to CC road) Length 2.60 Km. KUMS - Kesrisinghpur	06-07-2018	86.58	30.29	13-06-2019	08-05-2019	78.78	Work finalized
2	SGNR	Kesrisinghpur	Link road	KUMS	Constt. Of Internal C.C. Road from Mahavir Cotton Factory to Main Road in Mandi Yard at KUMS - Kesrisinghpur	24-11-2017	22.00	0.00	24-09-2018	24-09-2018	17.64	Work finalized, received for (-) price escalation
KUMS Kesrisinghpur Total :							108.58	30.29			96.42	
KUMS : Padampur												
1	SGNR	Padampur	Link road	KUMS	Kissan path link road PDP-SG NR road to 13 BB length 2.00 Km. KUMS - Padampur	10-05-2018	67.00	27.74	20-03-2019	20-05-2019	56.01	Work finalized
2	SGNR	Padampur	Yard work	KUMS	Construction of Drain Behind Staff Colony in Mandi Yard at KUMS - Padampur	24-11-2017	10.20	0.16	23-09-2018	20-12-2018	8.04	Work finalized, payment for price escalation
3	SGNR	Padampur	Yard work	KUMS	Modernization & Widening of Existing Gate No. 02 at KUMS - Padampur	24-11-2017	32.70	0.55	23-09-2018	20-12-2018	27.83	Work finalized, payment for price escalation
4	SGNR	Padampur	Yard work	KUMS	Special Repair of Secretary Residence (3rd Type Qtr.) in New Mandi Yard at KUMS - Padampur	24-11-2017	10.00	0.16	23-09-2018	20-12-2018	7.92	Work finalized, payment for price escalation
5	SGNR	Padampur	Yard work	KUMS	Special Repair of 4th Type Quarters (02 Nos.) in New Mandi Yard at KUMS - Padampur	24-11-2017	10.50	0.17	23-09-2018	20-12-2018	8.30	Work finalized, payment for price escalation
6	SGNR	Padampur	Yard work	KUMS	Special Repair & Extension of KUMS Office Building in New Mandi Yard at KUMS - Padampur	24-11-2017	28.25	0.45	23-09-2018	20-12-2018	22.60	Work finalized, payment for price escalation
KUMS Padampur Total :							158.65	29.21			130.70	
KUMS : Sadulshahar												
1	SGNR	Sadulshahar	Link road	KUMS	Construction of Kissan Path Link Road Chak 16-17 SDS (Left road will be complete) Length 0.250 Km. at KUMS - Sadulshahar	31-05-2018	8.33	4.00	23-05-2019	20-05-2019	7.54	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
2	SGNR	Sadulshahar	Link road	KUMS	Construction of Kissan Path Link Road Dholachak mod to Narayangarh (Budhsinghwal) Length 1.50 Km. at KUMS - Sadulshahar	31-05-2018	50.00	22.41	23-05-2019	20-05-2019	48.68	Finalized
3	SGNR	Sadulshahar	Link road	KUMS	M/L B.T. road SDS-Sangria Main road to Chak 8 KRW (Dhiktaniya) road	05-05-2015	87.50	0.00	23-05-2016	21-05-2016	64.57	Work finalized, received for (-) price escalation
KUMS Sadulshahar Total :							145.83	26.41			120.79	
KUMS : Sri Ganganagar (F&V)												
1	SGNR	SGNR (F&V)	Link road	KUMS	Construction of Kissan Path, Missing Link Road 34 GG to 26 GG Road Length 0.750 Km. at KUMS - Sri Ganganagar (F&V)	31-01-2018	24.98	13.14	04-05-2019	04-05-2019	20.71	Finalized
2	SGNR	SGNR (F&V)	Link road	KUMS	Construction of Kissan Path, Missing Link Road Jodhewala to 13 G Chhoti Road Length 0.50 Km. at KUMS - Sri Ganganagar (F&V)	31-01-2018	16.65	10.10	04-05-2019	04-05-2019	15.64	Finalized
3	SGNR	SGNR (F&V)	Link road	KUMS	Construction of Kissan Path, Missing Link Road 5 LNP Gurudwara Sahib to Bhupender Singh etc. Ki Dhani Village 5 LNP Length 0.750 Km. at KUMS - Sri Ganganagar (F&V)	31-01-2018	24.98	23.99	04-05-2019	04-05-2019	23.37	Finalized
4	SGNR	SGNR (F&V)	Link road	KUMS	Construction of Kissan Path, Missing Link Road 9 Y Water Works to 9 Y-II Gurudwara Sahib Length 0.650 Km. at KUMS - Sri Ganganagar (F&V)	31-01-2018	21.65	6.75	04-05-2019	04-05-2019	19.42	Finalized
5	SGNR	SGNR (F&V)	Link road	KUMS	Construction of Kissan Path, Village C.C. Road From Kaluwala (1 ML Canal) to Hanumanji Mandir Via Bhagsingh House Length 0.500 Km. at KUMS - Sri Ganganagar (F&V)	31-01-2018	27.50	4.37	04-05-2019	04-05-2019	26.21	Finalized
6	SGNR	SGNR (F&V)	Link road	KUMS	Construction of Kissan Path, Missing Link Road Mohanpura to 3 B Length 2.50 Km. at KUMS - Sri Ganganagar (F&V)	31-05-2018	83.25	69.23	20-05-2019	20-05-2019	69.19	Work completed final bill to be paid
KUMS Sri Ganganagar (F&V) Total :							199.01	127.58			174.54	
KUMS : Sri Ganganagar (Grain)												
1	SGNR	SGNR (G)	Link road	KUMS	Constt. Of Kissan Path, Missing Link Road Nathanwali Bridge to NH-62 Bypass (Along Farm Canal) Length 1.90 Km. at KUMS - Sri Ganganagar (Grain)	12-02-2018	63.27	38.38	20-12-2018	30-03-2019	52.33	Work completed final bill to be paid
2	SGNR	SGNR (G)	Link road	KUMS	Construction of Kissan Path, Missing Link Road Dudhakhichar to Khatsajwar upto KUMS Boundary Length 1.750 Km. at KUMS - Sri Ganganagar (Grain)	01-05-2018	58.28	22.10	13-10-2019		42.00	Work in progress
3	SGNR	SGNR (G)	Link road	KUMS	Construction of Kissan Path, Missing Link Road 9 TKW to 44 LLW Length 1.750 Km. at KUMS - Sri Ganganagar (Grain)	01-05-2018	58.28	26.32	13-10-2019		37.44	Work in progress
4	SGNR	SGNR (G)	Link road	KUMS	Construction of Kissan Path, Approach Road Lalgarh-Sadulshahar Road to Agro Industries & 19 SDS Ki Dhaniya Length 1.50 Km. at KUMS - Sri Ganganagar (Grain)	01-05-2018	49.95	46.01	13-10-2019		25.10	Work in progress
5	SGNR	SGNR (G)	Link road	KUMS	Construction of Kissan Path, Missing Link Road Thandewala to 8 TKW ki Dhaniya (Pathar No. 12/210) Length 3.00 Km. KUMS - Sri Ganganagar (Grain)	01-05-2018	99.90	37.43	13-10-2019		81.24	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
6	SGNR	SGNR (G)	Link road	KUMS	Construction of Kissan Path, Missing Link Road Chunawarh Bramchari Kutiya to Padampur Main Road Length 1.40 Km. KUMS - Sri Ganganagar (Grain)	18-07-2018	46.62	16.51	13-08-2019	22-07-2019	44.62	Work completed final bill to be paid
7	SGNR	SGNR (G)	Link road	KUMS	Construction of Kissan Path, Missing Link Road SGNR-14 Z road to 15 Z CC road Length 1.750 Km. KUMS - Sri Ganganagar (Grain)	18-07-2018	58.28	19.28	13-08-2019	22-07-2019	51.29	Work completed final bill to be paid
8	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, approach road 3 C bari to 5 B bari length 1.750 Km. KUMS - Sri Ganganagar (Grain)	23-08-2018	58.28	50.11	04-11-2019		0.13	Work in progress
9	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, approach road Hindumalkot-Abohar road to 6 B bari ki dhaniya length 2.250 Km. KUMS - Sri Ganganagar (Grain)	23-08-2018	74.93	64.38	04-11-2019		0.24	Work in progress
10	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 21 ML C.C. Road to Ranjeet Singh Ki Dhani (Upto Ganeshgarh road) length 1.250 Km. KUMS - Sri Ganganagar (Grain)	23-08-2018	41.63	21.72	04-11-2019		27.43	Work in progress
11	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, approach road SGNR-10 Z road to 8 Z colony length 0.750 Km. KUMS - Sri Ganganagar (Grain)	23-08-2018	24.98	23.74	04-11-2019		0.06	Work in progress
12	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path approach road to 3 D ki dhaniya length 0.750 Km. KUMS - Sri Ganganagar (Grain)	23-08-2018	24.98	22.59	04-11-2019		12.96	Work in progress
13	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 20 LNP road to Ganeshgarh road length 1.00 Km. KUMS - Sri Ganganagar (Grain)	23-08-2018	33.30	30.13	04-11-2019		24.07	Work in progress
14	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, link road 20 LNP-II to Kikarchak road length 1.250 Km. KUMS - Sri Ganganagar (Grain)	23-08-2018	41.63	37.70	04-11-2019		0.06	Work in progress
15	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, missing link road 14 G-I to 14 G-II length 1.50 Km. KUMS - Sri Ganganagar (Grain)	23-08-2018	49.95	45.29	04-11-2019		12.71	Work in progress
16	SGNR	SGNR (G)	Link road	KUMS	Construction of kissan path, C.C. road HH minor road to Mahiyawali up to 9 ML road length 0.650 Km. KUMS - Sri Ganganagar (Grain)	23-08-2018	35.75	13.84	04-11-2019		26.71	Work in progress
17	SGNR	SGNR (G)	Link road	KUMS	Construction of Kissan Path, Village C.C. road from Main Road to Kissan Seva Kendra via Baba Ramdev Mandir In Village 18 GG Length 0.600 Km. at KUMS - Sri Ganganagar (Grain)	08-01-2018	33.00	6.44	11-03-2019	28-02-2019	32.40	Finalized
18	SGNR	SGNR (G)	Link road	KUMS	Constt. Of 1x2' Span Arch Type Culverts (150 Nos.) in Mandi Area at KUMS - Sri Ganganagar (Grain)	08-01-2018	63.00	0.13	18-10-2018	15-10-2018	45.24	Finalized
19	SGNR	SGNR (G)	Link road	KUMS	Construction of Link Road 12 HH (Murba No. 8) to Village Lathanwali Length 3.00 Km.	05-05-2015	105.00	0.00	20-07-2016	19-07-2016	82.64	Work finalized, received for (-) price escalation
20	SGNR	SGNR (G)	Link road	KUMS	Construction of Link Road 5 LL road to Tatarsar Bus Stand Length 1.50 Km.	05-05-2015	52.50	0.00	20-07-2016	19-07-2016	43.23	Work finalized, received for (-) price escalation
21	SGNR	SGNR (G)	Link road	KUMS	Construction of Link Road 12 HH road to 1 BB Length 1.50 Km.	05-05-2015	52.50	0.00	20-07-2016	19-07-2016	42.08	Work finalized, received for (-) price escalation

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
22	SGNR	SGNR (G)	Link road	KUMS	Construction of Link Road Shivpur Head to Punjab Border Length 1.25 Km.	05-05-2015	43.75	0.00	20-07-2016	19-07-2016	37.96	Work finalized, received for (-) price escalation
					KUMS Sri Ganganagar (Grain) Total :		1169.76	522.10			721.94	
		KUMS : Sri Karanpur										
1	SGNR	Sri Karanpur	Yard work	KUMS	Widening & strengthening of internal main road from check post no. 2 to B.wall of KUMS campus along block-D in new mand yard KUMS - Sri Karanpur	06-07-2018	129.50	0.00	15-08-2019	14-08-2019	52.76	Work completed final bill to be paid
2	SGNR	Sri Karanpur	Link road	KUMS	Missing Link Road from SGNR-SKPR road to 19 "O" Bridge via Under Bridges Length 1.10 Km. at KUMS - Sri Karanpur	19-06-2015	40.15	0.00	01-08-2016	01-08-2016	29.16	Work finalized, received for (-) price escalation
3	SGNR	Sri Karanpur	Link road	KUMS	Approach road from 14 S (Majhiwala) SKPR road to 16 S Length 0.500 Km. at KUMS - Sri Karanpur	19-06-2015	18.25	0.00	01-08-2016	01-08-2016	12.54	Work finalized, received for (-) price escalation
4	SGNR	Sri Karanpur	Link road	KUMS	Constt. Of C.C. road from Maluk Singh House to GLR in Village 47 F length 0.50 Km. at KUMS - Sri Karanpur	19-06-2015	23.50	0.00	01-08-2016	01-08-2016	19.36	Work finalized, received for (-) price escalation
5	SGNR	Sri Karanpur	Yard work	KUMS	Construction of Internal B.T. road from back side of shop no. 1 to 40 in mandi yard at KUMS - Sri Karanpur	19-06-2015	72.10	0.00	01-08-2016	01-08-2016	48.87	Work finalized, received for (-) price escalation
					KUMS Sri Karanpur Total :		283.50	0.00			162.69	
		Other/ Deposit Work										
1	SGNR	Deposit	Other	Ani. Hus.	Construction of Vetanary Hospital in Village Daliyawali District Sri Ganganagar	18-08-2017	24.05	8.31	12-11-2018	09-11-2018	20.56	Finalized
2	SGNR	Deposit	Other	Ani. Hus.	Construction of Vetanary Hospital in Village Ganeshgarh District Sri Ganganagar	18-08-2017	24.05	3.23	12-11-2018	09-11-2018	20.80	Finalized
3	SGNR	Deposit	Other	Ani. Hus.	Construction of Vetanary Hospital in Village Naggi District Sri Ganganagar	18-08-2017	24.05	8.51	12-11-2018	09-11-2018	20.44	Finalized
4	SGNR	Deposit	Other	Ani. Hus.	Construction of Vetanary Hospital in Village Lalgah District Sri Ganganagar	18-08-2017	24.05	3.01	12-11-2018	09-11-2018	20.65	Finalized
5	SGNR	Deposit	Other	Agri.	Construction of RSSOPCA Office Building on First Floor of RSSC Building at Sri Ganganagar	29-11-2016	83.00	12.23	02-10-2017	02-10-2017	68.52	Building work Finalized (Furniture etc. work in progress)
6	SGNR	Deposit	Other	Agri.	Const. of District Level Agriculture Techonology Knowledge Resource Center, Sri Ganganagar	22-01-2015	95.40	4.95	01-07-2016	01-07-2016	82.83	Building work Finalized (Furniture etc. work in progress)
7	SGNR	Deposit	Other	Agri.	Construction of water coures	28-05-2018	32.00	24.68	27-03-2019	26-03-2019	27.33	Finalized
8	SGNR	Deposit	Other	Agri.	Construction of R.C.C. culverts	28-05-2018	1.00	1.00	27-03-2019	26-03-2019	0.81	Finalized
9	SGNR	Deposit	Other	Agri.	Construction of Guard Room	28-05-2018	5.00	5.00	27-03-2019	26-03-2019	4.08	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
10	SGNR	Deposit	Other	Agri.	Repair work of Residential Qtrs. (08 Nos.) at Jt. Director (Ext.) Z.P. Sri Ganganagar	02-11-2018	40.43	40.43	02-01-2020		0.17	Work in progress
11	SGNR	Deposit	Other	Agri.	Terrace repair with additional / alteration & other development work at Jt. Director (Ext.) Z.P. Sri Ganganagar	02-11-2018	17.32	17.32	02-01-2020		0.06	Work in progress
12	SGNR	Deposit	Other	Agri.	Renovation/Up gradation & add. Alteration work of existing seed testing lab building Sri Ganganagar	21-01-2019	33.55	0.00	24-03-2020		0.39	Work to be started as per direction of concerning department
13	SGNR	Deposit	Other	Agri.	Upgradation & add. Alteration work at soil testing lab ARC campus Sri Ganganagar	21-01-2019	7.81	0.00	24-03-2020		0.08	Work in progress
14	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Hospital in village Manniwali	20-08-2018	30.00	4.86	10-06-2020		0.21	Work in progress
15	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Mammad Khera	20-08-2018	12.00	1.89	10-06-2020		0.07	Work in progress
16	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Khichadawali	20-08-2018	12.00	1.89	10-06-2020		0.10	Work in progress
17	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Chapanwali	20-08-2018	12.00	1.89	10-06-2020		0.07	Work in progress
18	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Dhingtaniya	20-08-2018	12.00	1.89	10-06-2020		6.39	Work in progress
19	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Dudha Khichad	20-08-2018	12.00	1.89	10-06-2020		3.61	Work in progress
20	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Sardarpura Jivan	20-08-2018	12.00	1.89	10-06-2020		0.07	Work in progress
21	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 14 SPM	20-08-2018	12.00	1.89	10-06-2020		0.07	Work in progress
22	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Budharwali	20-08-2018	12.00	1.89	10-06-2020		3.49	Work in progress
23	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 3 H Chhoti	20-08-2018	12.00	1.89	10-06-2020		0.07	Work in progress
24	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Khatsajwar	20-08-2018	12.00	1.89	10-06-2020		0.07	Work in progress
25	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Tatarsar	20-08-2018	12.00	1.89	10-06-2020		3.61	Work in progress
26	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Dispensary in village Mahiyanwali	20-08-2018	12.00	1.89	03-01-2020		0.04	Work in progress
27	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Dhingawali Rathan	20-08-2018	12.00	1.89	03-01-2020		9.53	Work in progress
28	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 18 GG	20-08-2018	12.00	1.89	03-01-2020		0.04	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
29	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 23 GG	20-08-2018	12.00	1.89	03-01-2020		3.62	Work in progress
30	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 2 E Chhoti	20-08-2018	12.00	1.89	03-01-2020		9.60	Work in progress
31	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Netewala	20-08-2018	12.00	1.89	03-01-2020		9.31	Work in progress
32	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 10 "O"	20-08-2018	12.00	1.89	10-01-2020		0.12	Work in progress
33	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 48 GG	20-08-2018	12.00	1.89	10-01-2020		0.07	Work in progress
34	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 2 FC (Mukan)	20-08-2018	12.00	1.89	10-01-2020		0.07	Work in progress
35	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 12 H Mohla	20-08-2018	12.00	1.89	10-01-2020		0.07	Work in progress
36	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Motasar Khuni	20-08-2018	12.00	1.89	10-01-2020		0.07	Work in progress
37	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 61 F	20-08-2018	12.00	1.89	10-01-2020		0.07	Work in progress
38	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Narsinghpura	20-08-2018	12.00	1.89	10-01-2020		0.07	Work in progress
39	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village Narsinghpura Barani	20-08-2018	12.00	1.89	10-01-2020		9.57	Work in progress
40	SGNR	Deposit	Other	Pashupalan Vibhag	Construction of Vetanary Subcentre in village 69 LNP	20-08-2018	12.00	1.89	10-01-2020		0.07	Work in progress
					Other/ Deposit Work Total :		753.71	182.67			326.87	
					Total Division Sriganganagar:		2943.92	1024.94			1793.82	
		KUMS-ANOOPGARH										
1	Anupgarh	Anoopgarh	Lk Rd.	Anoopgarh	Const. of Kissan Path from APG-RSNR road to 87 GB (2.00km) KUMS Anoopgarh	10-05-2018	66.66	24.92	12-07-2019	14-04-2019	56.18	Finalised
2	Anupgarh	Anoopgarh	Yard	Anoopgarh	Const.of BT. Road around common auction platform in extension mandi yard KUMS Anoopgarh	10-05-2018	66.00	38.43	12-07-2019	14-04-2019	55.16	Finalised
					KUMS ANOOPGARH TOTAL		132.66	63.35			111.34	
		KUMS-GHARSANA										
3	Anupgarh	Gharsana	Yard	Gharsana	Const. of Boundary wall at sub yard Rojri KUMS Gharsana	10-12-2015	67.00	0.00	18-09-2016	18-09-2016	32.54	Completed & Final pending due to F.S., case send to DAM through KUMS Gharsana
4	Anupgarh	Gharsana	Yard	Gharsana	Widening & Re-Carpetting of approach road Kissan Path with drain from Bikaner-Anupgarh Rotary chouhara to F&V Market	25-04-2017	173.87	15.54	05-08-2018	04-08-2018	167.31	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
5	Anupgarh	Gharsana	Lk Rd.	Gharsana	Const.of Kissan Path from Kupli road to Satrana(3.00km) KUMS Gharsana	10-05-2018	99.90	29.61	15-07-2019	16-04-2019	85.69	Finalised
6	Anupgarh	Gharsana	Lk Rd.	Gharsana	Const. of Kissan Path Gharsana-Rawla road to 8 MLD(B) (1.00km) KUMS Gharsana	10-05-2018	33.33	12.86	15-07-2019	16-04-2019	26.21	Finalised
7	Anupgarh	Gharsana	Yard	Gharsana	Const. of Modern main gate with central check post (02 Nose) at main mandi yard KUMS Gharsana	31-05-2018	40.00	21.62	21-02-2019	02-07-2019	14.58	Completed.
8	Anupgarh	Gharsana	Yard	Gharsana	Const. of Toilet Block (04 Nose) in main mandi yard KUMS Gharsana	31-05-2018	22.00	3.55	21-02-2019	02-07-2019	15.32	Completed.
9	Anupgarh	Gharsana	Yard	Gharsana	Const. of CC. road infront of shop No 135 to 174 in main mandi yard KUMS Gharsana.	31-05-2018	85.05	9.12	15-09-2019	15-02-2019	55.32	Finalised
10	Anupgarh	Gharsana	Yard	Gharsana	Const. of CC road infront of shop No 50 to 83 in main mandi yard KUMS Gharsana	31-05-2018	72.90	7.77	15-09-2019	15-02-2019	48.79	Finalised
11	Anupgarh	Gharsana	Yard	Gharsana	Covering & strengthening of existing common auction platform size 400x40 infront of shop No. 67 to 85 in main mandi yard KUMS Gharsana.	07-09-2017	97.15	3.57	18-09-2018	15-07-2018	72.62	Finalised
					KUMS GHARSANA TOTAL		691.20	103.64			518.38	
					KUMS-JAITSAR							
12	Anupgarh	Jaitsar	Lk Rd.	Jaitsar	Const of Kissan Path Link road Dhinganpura to 3 BGM (1.750km) KUMS Jetsar.	06-07-2018	58.28	15.40	19-03-2019	31-03-2019	49.29	Finalised
					KUMS JAITSAR TOTAL		58.28	15.40			49.29	
					KUMS-RAISINGHNAGAR							
13	Anupgarh	RSNR	KUMS Road	RSNR	Kissan Path Link road 19 NP to Malsar road (3.00km)	21-02-2018	100.50	8.81	12-07-2019	01-06-2019	81.13	Finalised
14	Anupgarh	RSNR	KUMS Road	RSNR	Kissan Path Link road Kardwali culvert to Kardwali village. (3.00km)	21-02-2018	100.50	8.66	12-07-2019	01-06-2019	79.67	Finalised
15	Anupgarh	RSNR	KUMS Road	RSNR	Kissan path Link road shyamgarh to sardarpura Bika road (2.75km)	21-02-2018	83.75	7.82	12-07-2019	01-06-2019	69.18	Finalised
16	Anupgarh	RSNR	KUMS Road	RSNR	Const.of Kissan Path Link road 16 PTD to 79 NP (1.00 km) KUMS RSNR	10-05-2018	33.50	12.07	04-10-2019		25.47	BT.completed
17	Anupgarh	RSNR	KUMS Road	RSNR	Const of Link road 19 PS to 3 TK (2.50 km) KUMS RSNR	10-05-2018	83.75	25.30	12-06-2019	07-05-2019	72.46	Finalised
18	Anupgarh	RSNR	KUMS Road	RSNR	Const. of Kissan Path Link road Jaitsar road to 20 NP (1.50km) KUMS RSNR	10-05-2018	50.25	42.45	04-10-2019		2.49	Work stopped due to alignment dispute, case sent to KUMS
19	Anupgarh	RSNR	KUMS Road	RSNR	Const. of Kissan Path Link road 38 NP to Nanuwali (3.00km) KUMS RSNR	10-05-2018	100.50	24.73	04-10-2019		72.34	BT.compleeted
20	Anupgarh	RSNR	KUMS Road	RSNR	Const.of Kissan Path Link road 40 NP road to 42 NP (1.750km) KUMS RSNR	10-05-2018	58.63	16.79	04-10-2019		43.12	BT.compleeted
					KUMS-RAISINGHNAGAR TOTAL		611.38	146.63			445.86	
					KUMS-SRIVIJAYNAGAR							

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
21	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	Const.of CC road near main gate of sub yard Ramsinghpur KUMS SBNR	31-01-2018	96.35	0.00	04-01-2019	22-10-2018	8.71	Withdraw in clause 32.
22	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	Remaining Work) Near Main gate at sub yard Ramsinghpur KUMS SriVijaynagar	31-01-2018	96.35	0.00			0.00	NIT due on 09.09.2019
23	Anupgarh	Sri Vijaynagar	Lk Rd.	Sri Vijaynagar	Const. of Kissan path 7 BLD to 10 BLD (Length 2.50km) KUMS SriVijaynagar	27-03-2018	83.25	26.52	12-07-2019	12-07-2019	62.54	Finalised
24	Anupgarh	Sri Vijaynagar	Lk Rd.	Sri Vijaynagar	Const.of Kissan Path from Old mandi SriVijaynagar to Shivpuri via Goushala (Length 3.00 km) KUMS SBNR	27-03-2018	99.90	25.86	12-07-2019	12-07-2019	77.46	Finalised
25	Anupgarh	Sri Vijaynagar	Lk Rd.	Sri Vijaynagar	Const. of Kissan Path 16 AS to 14 AS (Length 3.00 km) KUMS SBNR	27-03-2018	99.90	37.39	12-07-2019	12-07-2019	81.12	Finalised
26	Anupgarh	Sri Vijaynagar	Lk Rd.	Sri Vijaynagar	Const. of Kissan Path SriVijaynagar- Raisinghnagar road to Rajiv colony,(Length 1.25km) KUMS SBNR	27-03-2018	41.63	12.90	12-07-2019	12-07-2019	31.86	Finalised
27	Anupgarh	Sri Vijaynagar	Lk Rd.	Sri Vijaynagar	Const. of Kissan Path 48 GB to 58 GB (3.00km) KUMS SBNR	10-05-2018	99.90	33.87	04-10-2019	07-05-2019	83.86	Finalised
28	Anupgarh	Sri Vijaynagar	Lk Rd.	Sri Vijaynagar	Const. of Kissan Path from old mandi SriVijaynagar- Shivpuri road to Haripura road (2.00km) KUMS SBNR	10-05-2018	66.60	22.86	04-10-2019	07-05-2019	51.87	Finalised
29	Anupgarh	Sri Vijaynagar	Lk Rd.	Sri Vijaynagar	Const. of Kissan Path 5 AS (A) to 5 AS (B) (1.50km) KUMS SBNR	10-05-2018	49.95	30.16	04-10-2019	07-05-2019	39.12	Finalised
30	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	Const of drain at sides of shops in main mandi yard KUMS SBNR	10-05-2018	49.60	36.81	04-10-2019		0.15	Material collection in progress
31	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	S/R of drain back of shops in main mandi yard KUMS SBNR	10-05-2018	49.92	37.07	04-10-2019		0.05	Material collection in progress
32	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	S/R of Drain back of godowns in main mandi yard KUMS SBNR	10-05-2018	49.91	37.06	04-10-2019		0.00	Brick masonry work in progress
33	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	Const.of CC pavement parking place between both main gate of mandi inmain mandi yard KUMS SBNR	10-05-2018	49.94	12.43	04-10-2019		26.28	CC. M-30 almost completed.
34	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	Const. of CC pavement back of shop No. 69 to 82 & 83 to 96 in main mandi yard KUMS SBNR	10-05-2018	46.20	9.46	04-10-2019		26.35	C.C. M-30 completed
35	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	Const. of CC pavement infront of shop No. 271 to 284 in main mandi yard KUMS SBNR	10-05-2018	42.24	2.98	04-10-2019		29.76	C.C. M-30 completed
36	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	Const.of CC pavement at sides of shops in block Ist in main mandi yard KUMS SBNR	10-05-2018	49.94	16.31	04-10-2019		22.42	CC M-30 almost completed.
					KUMS-SRIVIJAYNAGAR TOTAL		1071.58	341.68			541.55	
					KUMS-SURATGARH							
37	Anupgarh	Suratgarh	Yard	Suratgarh	Various repairing work in office Building campus KUMS Suratgarh	07-09-2018	16.15	0.00	18-06-2019	17-06-2019	7.55	Completed.
38	Anupgarh	Suratgarh	Yard	Suratgarh	Special repair of water Hut (03 Nos)in mandi yard KUMS Suratgarh	07-09-2018	10.60	0.00	18-06-2019	17-06-2019	4.20	Completed.
39	Anupgarh	Suratgarh	Yard	Suratgarh	Special repair of Internal BT. Road behind shop No. 79-80 in mandi yard KUMS Suratgarh	07-09-2018	71.80	0.00	18-08-2019	05-05-2019	42.99	Completed.

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks	
						Date	Amount						
1	2	3	4	5	6	7	8	9	10	11	12	13	
40	Anupgarh	Suratgarh	Lk Rd.	Suratgarh	Kissan Path missing Link road Kishanpura under bridge to Suratgarh-Badopal road (1.00km) KUMS Suratgarh	07-09-2018	33.30	0.00			0.17	Already prepared by PWD, case sent to KUMS	
				KUMS SURATGARH TOTAL				131.85	0.00			54.91	
				DEPOSIT WORK									
41	Anupgarh	Suratgarh	Yard	Suratgarh	(A) Const. of office bldg. of RSSOP certification agency at Suratgarh	19-10-2015	60.00	6.26	06-12-2016	30-01-2017	54.30	Furniture tender under process through GeM portal.	
42	Anupgarh	Anupgarh	Yard	Ani.Hus	Const. Of Building in Pashudhan Arogya Chal Ekai (05 Nos)	23-12-2016	75.00	9.45			8.54	Furniture tender under process through GeM portal.	
43	Anupgarh	Anupgarh	Yard	Ani.Hus	Addl. Work of Iron Staircase, CC works, Raising of Boundary wall, Pashudhan arogya chal ekai, Tehsil SBNR	23-12-2016	15.00	2.57	07-11-2019	28-08-2019	0.01	Completed.	
44	Anupgarh	Anupgarh	Yard	Ani.Hus	Addl. Work of Protection work to protect pond water at Raisinghnagar pashudhan arogya chal ekai, Village Raisinghnagar.	23-12-2016	15.00	2.24	07-11-2019		0.01	Protection wall in progress	
45	Anupgarh	Suratgarh	Yard	Suratgarh	Repair work of Boundary wall office of Raj. State Seeds Corpn. Ltd. Suratgarh	06-07-2018	26.53	10.54	30-08-2019	02-07-2019	8.80	Finalised	
46	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of Office Building of RSSOP certification agency at Gharsana	18-01-2019	81.39	29.31	02-11-2019		29.72	Finishing work in progress	
47	Anupgarh	Suratgarh	Yard	Anoopgarh	Const.of Veterinary Institute at 18 P Anoopgarh Distt. SGNR	18-08-2017	24.70	4.00	29-06-2018	25-12-2018	19.14	Finalised	
48	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of Veterinary Institute at Rajiasar (Distt. SGNR)	18-08-2017	24.70	5.00	29-08-2018	25-12-2018	18.52	Finalised	
49	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of Veterinary Institute at Jankidaswala (Distt. SGNR)	18-08-2017	24.70	3.50	29-08-2018	31-10-2018	18.22	Finalised	
50	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of Veterinary Institute at Sardarpura Bika (Distt. SGNR)	18-08-2017	24.70	4.50	28-08-2018	28-08-2018	18.61	Finalised	
51	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of Veterinary Institute at Sardargarh (Distt. SGNR)	18-08-2017	24.70	3.00	28-08-2018	28-08-2018	18.69	Finalised	
52	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Hospital Ramsara Jakhran, Suratgarh	28-12-2018	30.00	6.06	16-06-2020		6.06	Upto lintel level	
53	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Hospital Deidasapura, Suratgarh	28-12-2018	30.00	0.14	16-06-2020		0.16	Material collection in progress	
54	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Bheropura (Silwani) Suratgarh	28-12-2018	12.00	7.45	16-06-2020		7.45	Finishing work in progress.	
55	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Bhagwargarh, Suratgarh	28-12-2018	12.00	0.05	16-06-2020		0.05	Material collection in progress	
56	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Gurusar Modia, Suratgarh	28-12-2018	12.00	0.05	16-06-2020		0.05	Material collection in progress	
57	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Raghunathpura, Suratgarh	28-12-2018	12.00	7.49	16-06-2020		7.49	Finishing work in progress	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
58	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Eta, Suratgarh	28-12-2018	12.00	0.06	16-06-2020		0.06	Material collection in progress
59	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Sanghar, Suratgarh	28-12-2018	12.00	0.06	16-06-2020		0.06	Foundation in progress
60	Anupgarh	Suratgarh	Yard	Suratgarh	Vet. Sub Center Govindsar, Suratgarh	28-12-2018	12.00	7.45	16-06-2020		7.45	Finishing work in progress
61	Anupgarh	RSNR	Yard	RSNR	Vet. Hospital Muklawa, Raisinghnagar	28-12-2018	30.00	3.53	09-11-2019		3.79	Roof casted
62	Anupgarh	RSNR	Yard	RSNR	Vet. Sub Center Satjanda, Raisinghnagar	28-12-2018	12.00	5.23	09-11-2019		5.33	Finishing work in progress
63	Anupgarh	RSNR	Yard	RSNR	Vet. Sub Center Bagicha, Raisinghnagar	28-12-2018	12.00	5.23	09-11-2019		5.33	Finishing work in progress
64	Anupgarh	RSNR	Yard	RSNR	Vet. Sub Center 10 TK, Raisinghnagar	28-12-2018	12.00	5.23	09-11-2019		5.33	Finishing work in progress
65	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 6 MD, Gharsana	28-12-2018	12.00	6.96	17-09-2019		6.96	Finishing work in progress.
66	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 2 KM, Gharsana	28-12-2018	12.00	6.87	17-09-2019		6.87	Finishing work in progress
67	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 4 KPD, Gharsana	28-12-2018	12.00	0.06	17-09-2019		0.06	Material collection in progress
68	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 8 KND, Gharsana	28-12-2018	12.00	0.06	17-09-2019		0.06	Material collection in progress
69	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 12 KND, Gharsana	28-12-2018	12.00	0.06	17-09-2019		0.08	Material collection in progress
70	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 2 STR, Gharsana	28-12-2018	12.00	0.06	17-09-2019		0.06	Material collection in progress
71	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 13 MD, Gharsana	28-12-2018	12.00	7.27	17-09-2019		7.27	Finishing work in progress.
72	Anupgarh	Gharsana	Yard	Gharsana	Vet. Sub Center 17 KWAM, Gharsana	28-12-2018	12.00	0.06	17-09-2019		0.06	Putta recently available
73	Anupgarh	Anoopgarh	Yard	Anoopgarh	Vet. Sub Center 2 PGM(8A), Anoopgarh	28-12-2018	12.00	6.07	17-09-2019		6.06	Finishing work in progress
74	Anupgarh	Anoopgarh	Yard	Anoopgarh	Vet. Sub Center 5 KAM, Anoopgarh	28-12-2018	12.00	5.05	17-09-2019		5.05	Finishing work in progress
75	Anupgarh	Anoopgarh	Yard	Anoopgarh	Vet. Sub Center 3 ND, Anoopgarh	28-12-2018	12.00	0.05	17-09-2019		0.08	Putta recently available
76	Anupgarh	Anoopgarh	Yard	Anoopgarh	Vet. Sub Center 6 MSR(27A) Anoopgarh	28-12-2018	12.00	0.05	17-09-2019		0.05	Putta recently available
77	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	Vet. Sub Center Gomawali, SriVijaynagar	28-12-2018	12.00	0.00	09-11-2019		0.10	Material collection in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
78	Anupgarh	Sri Vijaynagar	Yard	Sri Vijaynagar	Vet. Sub Center 45 GB, SriVijaynagar	28-12-2018	12.00	0.00	09-11-2019		0.10	Material collection in progress
79	Anupgarh	RSNR	Yard	Agri.Deptt	Repair of maintenance work of office , Raisinghnagar	02-11-2018	4.00	0.00	17-07-2019	17-07-2019	0.02	Work completed.
80	Anupgarh	RSNR	Yard	Agri.Deptt	Repair work of residential qtrs. Nol. 01 Raisinghnagar	02-11-2018	3.00	0.00	17-07-2019	17-07-2019	0.01	Work completed.
81	Anupgarh	RSNR	Yard	Agri.Deptt	Repair work of residential qtrs. Nol. 02 Raisinghnagar	02-11-2018	3.00	0.00	17-07-2019	17-07-2019	0.00	Work completed.
82	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Repair & maintenance work of office	02-11-2018	15.00	15.00	03-01-2020		0.17	Brick masonry in progress.
83	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Repair / renovation works of residential qtrs. & office in Bathroom & kitchen Anoopgarh	02-11-2018	9.00	9.00	03-01-2020		0.10	Finishing work in progress
84	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Furniture for computer room & meeting hall Anoopgarh	02-11-2018	5.65	5.65	03-01-2020		0.06	Finishing work in progress
85	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Plinth repairing & colour washing of 02 Nos truss godown at RSSC Campus Suratgarh.	23-07-2019	16.00	14.40			0.00	NIT due on 09.09.2019
86	Anupgarh	Anoopgarh	Yard	Agri.Deptt	Repair & colour washing of plant shed at RSSC campus Suratgarh.	23-07-2019	21.15	19.04			0.00	NIT due on 09.09.2019
87	Anupgarh	Anupgarh	Yard	Anoopgarh	Office Building of EE, RSAMB, Anupgarh	26-03-2017	60.21	0.00	21-02-2019	26-03-2019	50.57	Finalised
88	Anupgarh	Anoopgarh	Yard	Anoopgarh	Addl. work of office Building of Executive Enineer, RSAMB, Anoopgarh	01-07-2019	9.64	9.64			0.50	NIT due on 03.09.2019
					DEPOSIT WORK		921.07	233.75			327.46	
					Total Division Anoopgarh		3618.02	904.45			2048.79	
1	HMH	HMH	Kums Yard		Strengthening and Widening of Existing road back side of Shop no 40 to 60, and from 60 to 61 at Sub Yard Hanumangarh Town	09-10-2017	131.00	3.31	20-04-2019	15-01-2019	97.28	Finalized
2	HMH	HMH	Kums Road		Constt. Of Kisan Path M/L Road Hirnawali Road to LLW Canal Up to RUB Under KUMS Hanumangarh	13-04-2018	90.00	22.03	26-07-2019	26-07-2019	74.46	Final to be paid
3	HMH	HMH	Kums Road		Constt. Of Kisan Path M/L Rd Dholipal-Manuka Road to 23 MMK Under KUMS Hanumangarh	13-04-2018	108.00	31.01	26-07-2019	26-07-2019	89.90	Final to be paid
4	HMH	HMH	Kums Road		Constt. Of Kisan Path L/R Lakhwali -Pilibangan Rd to 4 ARW upto Govt. School Under KUMS Hanumangarh	13-04-2018	108.00	0.00	22-07-2019	08-04-2019	86.81	Finalized
5	HMH	HMH	Kums Road		Constt. Of Kisan Path M/L Rd 21-23 KSP (Gurudwara) to 24 SSW Under KUMS Hanumangarh	13-04-2018	36.00	10.67	22-07-2019	08-04-2019	28.92	Finalized
6	HMH	HMH	Kums Road		Constt. Of Kisan Path M/L Rd 10 NDR to Mohan Magaria Rd Under KUMS Hanumangarh	13-04-2018	36.00	8.95	22-07-2019	08-04-2019	28.97	Finalized
7	HMH	HMH	Kums Road		Constt. Of Kisan Path M/L Rd 23 LLW to 29 MMK Under KUMS Hanumangarh	13-04-2018	54.00	30.65	26-07-2019	26-07-2019	37.06	Final to be paid
8	HMH	HMH	Kums Road		Constt. Of Kisan Path M/L Rd 29 MMK to 30 MMK Under KUMS Hanumangarh	13-04-2018	63.00	35.18	26-07-2019	26-07-2019	47.94	Final to be paid

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
9	HMH	HMH	Kums Road		Construction Kisan Path M/L JDW minor RD 1.70 to 4.20 Under KUMS Hanumangarh (2.50KM)	06-07-2018	82.50	66.11	13-10-2019		28.10	WBM Completed
10	HMH	HMH	Kums Road		Construction of Kisan Path M/L R Road Chack 24 SSW (Gurudawara) to Aryaiyawali-Kishanpura Road Under KUMS Hanumangarh (2.00KM)	06-07-2018	66.00	19.48	13-10-2019		51.43	B.T. completed
11	HMH	HMH	Kums Road		Construction of Kisan Path M/L R Road Chack 24-26 SSW to 32 SSW Kishanpura Road Under KUMS Hanumangarh (2.00KM)	06-07-2018	66.00	17.76	13-10-2019		52.27	B.T. completed
12	HMH	HMH	Kums Road		Construction of Kisan Path M/L R Road Chack 20 LLW to 22 LLW ki Dhania Under KUMS Hanumangarh (3.00JN)	06-07-2018	99.00	69.18	13-10-2019		52.00	WBM 2800Mtr Completed ,court stay in 200Mtr.
13	HMH	HMH	Kums Road		Construction of Kisan Path M/L Road Dhaliya - Fatehpur (37 NGC) Road to Fatehpur - Amarpura Theri (6 HMH) under KUMS Hanumnagarh (2.00 KM)	23-08-2018	66.00	52.56	04-11-2019		0.08	WBM completed
14	HMH	HMH	Kums Road		Construction of Kisan Path M/L R Road NGC Canal to Village Dhalia under KUMS Hanumnagarh (0.75 KM)	23-08-2018	24.75	20.01	04-11-2019		0.02	WBM in progress
15	HMH	HMH	Kums Road		Construction of Kisan Path Subhanwala to Uttamsinghwal under KUMS Hanumnagarh (3.00 KM)	23-08-2018	99.00	34.47	04-11-2019		76.80	B.T. completed
16	HMH	HMH	Kums Road		Construction of Kisan Path path L/R Adarsh Nagar to 21 NDR ki Dhania under KUMS Hanumnagarh (3.00 KM)	23-08-2018	99.00	57.92	04-11-2019		43.60	WBM completed
17	HMH	HMH	Kums Road		Construction of Kisanpath M/L R 22 NDR to Aryaeyawali (24 NDR) under KUMS Hanumnagarh (3.00 KM)	23-08-2018	99.00	42.73	04-11-2019		37.22	B.T. Completed
					Total Rs.		1327.25	522.02			832.86	
18	HMH	Pilibanga	Kums Road		Construction of Kisan Path M/L Road chack Manak Theri to chack 13 STB (PBN Road) Length 3.00Km Under KUMS Pilibangan	28-03-2018	108.00	7.34	13-03-2019	05-03-2019	86.93	Finalized
19	HMH	Pilibanga	Kums Yard		Construction of Interlocking concrete block pavement near Block 'A', behind Block 'B' & 'C' in New Mandi Yard Under KUMS Pilibangan	31-05-2018	83.44	18.93	07-05-2019	19-04-2019	68.52	Finalized
20	HMH	Pilibanga	Kums Yard		Extension of Water Tank capacity of Existing Water Huts (8 Nos) In New Mandi Yard Under KUMS Pilibangan	31-05-2018	4.00	1.01	07-05-2019	19-04-2019	3.18	Finalized
21	HMH	Pilibanga	Kums Yard		Construcion of Common Auction Plateform (Size 190'x90') at Sub Yard Jakharawali Under KUMS Pilibangan (Year 2018-19).	31-05-2018	78.51	28.68	19-03-2019	05-04-2019	52.64	Finalized
22	HMH	Pilibanga	Kums Road		Construction of Kisan Path L/Rd 31 NDR, 33 NDR to 2JW via 1 JW (Length 3.00Km) Under KUMS Pilibangan	06-07-2018	108.00	68.47	26-10-2019		36.34	WBM in progress
23	HMH	Pilibanga	Kums Road		Construction of Kisan Path L/Rd Nihalpura Road to Ghaghar River Bed (Length 1.75Km) Under KUMS Pilibangan	06-07-2018	63.00	37.80	26-10-2019		30.72	WBM completed
					Total Rs.		444.95	162.23			278.33	
24	HMH	Goluwala	Kums Road		Constt. Of M/L Road Kumaharawali Dhani to Sardarpura Jivan (Length 1.50Km) Under Goluwala	09-08-2018	54.00	28.50	15-03-2019	12-07-2019	43.59	Finalized
					Total Rs.		54.00	28.50			43.59	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
25	HMH	Nohar	Kums Road		Construction of Kisan Path L/R From 9 KNN up to PHED Head Works and Military Radar (Charanwasi) (3.00Km) Under KUMS Nohar.	27-09-2017	108.00	0.00	12-11-2018	05-12-2018	86.02	Work Completed, F.S. is awaited.
26	HMH	Nohar	MDF Road		Constt. Of Kisan Path L/R Chack 16-17 KNN to Khinania Ki Dhania (3.00KM)	17-07-2018	108.00	27.26	07-08-2019	31-07-2019	76.29	Work completed
27	HMH	Nohar	Kums Road		Construction of Kisan Path L/R Chack 6 RPM to Chack 7-9 RPM Under KUMS Nohar (1.50Km)	06-07-2018	54.00	0.00	07-08-2019	31-07-2019	13.11	Work Completed, F.S. is awaited.
28	HMH	Nohar	Kums Road		Construction of Kisan Path L/R from Charanwasi military Radar to phephana malwani Road KUMS Under Nohar.	03-08-2018	70.50	0.00	29-03-2019	10-03-2019	35.26	Completed, remaining work withdrawn by KUMS
					Total Rs.		340.50	27.26			210.68	
29	HMH	Rawatsar	Kums Road		Const. Of M/L road Malasar to Rolasar Under KUMS Rawatsar	23-12-2014	34.50	0.00	28-01-2016	22-01-2016	33.20	Work completed
30	HMH	Rawatsar	Kums Road		Const. Of M/L road Dhani Raikan to Dhani Rannasar Under KUMS Rawatsar	23-12-2014	86.25	0.00	28-01-2016	01-02-2019	64.39	Work completed, remaining work to be withdrawn
31	HMH	Rawatsar	Kums Road		Const. of M/L road Gokulpura to Dandela Under KUMS Rawatsar	23-12-2014	69.00	0.00	28-01-2016	22-01-2016	68.36	Wock completed
32	HMH	Rawatsar	Kums Road		Constt. Of Kisan Path Missing Link Road Jhaidasar to Chhoti Chanderi (Length 2.25Km) KUMS Rawatsar.	19-06-2018	81.00	67.55	16-05-2019	17-08-2019	60.33	Work completed, Final to be paid
33	HMH	Rawatsar	Kums Road		Construction of Kisan path ML/R chack 13 NWD to Phoharka Under KUMS Rawatsar	08-08-2018	99.72	66.03	24-08-2019	20-08-2019	80.03	Work completed, Final to be paid
34	HMH	Rawatsar	Kums Yard		Constt. Of Boundary wall for West Side Land at Mandi Yard KUMS Rawatsar	18-12-2018	57.00	33.35	17-01-2020		0.28	KUMS decided to withdraw work.
35	HMH	Rawatsar	Kums Yard		Earth Filling for west Side Land (9Bigha) at Mandi Yard KUMS Rawatsar	18-12-2018	78.00	45.54	17-01-2020		31.03	Work Almost completed
					Total Rs.		505.47	212.47			337.62	
36	HMH	Sangria	Kums Road		Constt. Of Kisan Path M/LR Dabli Khurd Road to Rampura Urf Ramsara Under KUMS Sangaria	06-02-2018	108.00	7.36	16-01-2019	06-01-2019	72.95	Work completed, Final to be paid
37	HMH	Sangria	Kums Road		Kisan Path Missing Link Road Amarpura Jalu to Jandwala sikhian (3.00Km) KUMS Sangaria	31-05-2018	108.00	37.27	19-07-2019	15-04-2019	87.27	Finalized
38	HMH	Sangria	KUMS Yard		Construction of Various Building Water Hut(1No),Check Post (1No) at Sub Yard Talwara KUMS Sangaria.	01-06-2018	7.20	6.68	19-05-2019	18-04-2019	0.01	Work completed, Final to be paid
39	HMH	Sangria	Kums Yard		Construction of Various Building Water hut(1No),Check Post (1No) & Repairing of Water hut at Sub Yard Tibbi KUMS Sangaria.	01-06-2018	7.80	4.34	19-05-2019	18-04-2019	2.93	Work completed, Final to be paid
40	HMH	Sangria	Kums Yard		Repair of Sec.Residence at KUMS Sangaria	01-06-2018	2.30	0.80	19-05-2019	18-04-2019	1.37	Work completed, Final to be paid

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
41	HMH	Sangria	Kums Yard		Construction of Boundary Wall for extra one Bigha land at Sub yard Talwara under KUMS Sangariaa	01-06-2018	15.00	13.87	19-05-2019		0.00	2 Side completed, case sent to Secy. KUMS for widrawal of remaining work.
42	HMH	Sangria	Kums Yard		Construction of Brick Soling Pids at sub Yard Tibbi under KUMS Sangaria	01-06-2018	75.90	31.70	19-05-2019	18-04-2019	38.69	Work completed, Final to be paid
					Total Rs.		324.20	102.02			203.22	
43	HMH	Sangria	Ani Hus		Constt. Of veterinary SubCentre, at Bolawali	04-01-2017	8.00	7.97	16-12-2017	04-12-2017	6.88	Furniture supply under process
44	HMH	Sangria	Ani Hus		Constt. Of veterinary SubCentre, at Bagulawali	04-01-2017	8.00	7.96	16-12-2017	04-12-2017	6.85	Furniture supply under process
45	HMH	Sangria	Ani Hus		Constt. Of veterinary SubCentre, at Fatehpur	04-01-2017	8.00	7.97	16-12-2017	04-12-2017	6.78	Furniture supply under process
46	HMH	HMH	Ani Hus		Constt. Of veterinary SubCentre, at Jorkiyan	04-01-2017	8.00	7.96	16-12-2017	04-12-2017	6.72	Furniture supply under process
47	HMH	HMH	Ani Hus		Constt. Of veterinary SubCentre, at Manuka	04-01-2017	8.00	7.96	16-12-2017	04-12-2017	6.75	Furniture supply under process
48	HMH	HMH	Ani Hus		Constt. Of veterinary SubCentre, at Ranjeetpura	04-01-2017	8.00	7.97	16-12-2017	04-12-2017	6.75	Furniture supply under process
49	HMH	Sangria	Ani Hus		Constt. Of veterinary Dispensary at Rampura urf Ramsara	04-01-2017	8.00	7.96	16-12-2017	04-12-2017	6.81	Furniture supply under process
50	HMH	HMH	Ani Hus		Constt. Of veterinary SubCentre, at Chack Haripura	04-01-2017	8.00	7.97	16-12-2017	04-12-2017	6.80	Furniture supply under process
51	HMH	HMH	Ani Hus		Constt. Of veterinary SubCentre, at Ramsara-Narayan	04-01-2017	8.00	7.96	16-12-2017	04-12-2017	6.79	Furniture supply under process
52	HMH	Rawatsar	Ani Hus		Constt. Of veterinary SubCentre, at 22 AG	04-01-2017	8.00	7.96	16-12-2017	04-12-2017	6.73	Furniture supply under process
53	HMH	Bhadra	Ani Hus		Constt. Of veterinary SubCentre, at Bharwana	04-01-2017	8.00	7.96	19-12-2017	11-02-2018	6.29	Furniture supply under process
54	HMH	Bhadra	Ani Hus		Constt. Of veterinary SubCentre, at Bhangarh	04-01-2017	8.00	7.97	19-12-2017	17-12-2017	6.69	Furniture supply under process
55	HMH	Bhadra	Ani Hus		Constt. Of veterinary SubCentre, at Raslana	04-01-2017	8.00	7.96	19-12-2017	17-12-2017	6.58	Furniture supply under process
56	HMH	Bhadra	Ani Hus		Constt. Of veterinary SubCentre, at Anoopshahar	04-01-2017	8.00	7.96	19-12-2017	17-12-2017	6.51	Furniture supply under process
57	HMH	Nohar	Ani Hus		Constt. Of veterinary SubCentre, at 22 NTR	04-01-2017	8.00	7.97	19-12-2017	17-12-2017	6.62	Furniture supply under process
58	HMH	Nohar	Ani Hus		Constt. Of veterinary SubCentre, at Dheelki Jattan	04-01-2017	8.00	7.96	19-12-2017	17-12-2017	6.60	Furniture supply under process
59	HMH	Nohar	Ani Hus		Constt. Of veterinary SubCentre, at Barwali	04-01-2017	8.00	7.96	19-12-2017	17-12-2017	6.63	Furniture supply under process

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
60	HMH	Nohar	Ani Hus		Constt. Of veterinary SubCentre, at Ratanpura	04-01-2017	8.00	7.96	19-12-2017	17-12-2017	6.62	Furniture supply under process
61	HMH	Rawatsar	Ani Hus		Constt. Of veterinary SubCentre, at Sirangsar	04-01-2017	8.00	7.96	06-10-2017	01-10-2017	5.91	Furniture supply under process
62	HMH	Rawatsar	Ani Hus		Constt. Of veterinary SubCentre, at Jhedasar	04-01-2017	8.00	7.96	06-10-2017	01-10-2017	5.97	Furniture supply under process
63	HMH	Nohar	Ani Hus		Constt. Of veterinary SubCentre, at Nimla	04-01-2017	8.00	7.96	06-10-2017	01-10-2017	5.99	Furniture supply under process
64	HMH	HMH	Ani Hus		Constt. Of veterinary SubCentre, at Bahlolnagar	04-01-2017	8.00	7.96	06-10-2017	03-11-2017	5.94	Furniture supply under process
65	HMH	Pilibanga	Ani Hus		Constt. Of veterinary SubCentre, at Kalibangan	04-01-2017	8.00	7.96	06-10-2017	05-11-2017	5.99	Furniture supply under process
66	HMH	Pilibanga	Ani Hus		Constt. Of veterinary Sub Centre, at Doulatanwali	04-01-2017	8.00	7.97	06-10-2017	03-11-2017	5.80	Furniture supply under process
67	HMH	Goluwala	Ani Hus		Constt. Of veterinary SubCentre, at Umewala	04-01-2017	8.00	7.96	06-10-2017	03-11-2017	6.01	Furniture supply under process
68	HMH	Rawatsar	Ani Hus		Constt. Of veterinary Hospital, at Barmsar	18-08-2017	24.05	6.23	13-09-2018	06-03-2019	18.09	Finalized
69	HMH	Nohar	Ani Hus		Constt. Of veterinary Hospital at Lalana Uttradha	18-08-2017	24.05	5.29	27-08-2018	06-03-2019	18.87	Finalized
70	HMH	Rawatsar	Ani Hus		Constt. Of veterinary Hospital at Hardaswali	18-08-2017	24.05	12.07	13-09-2018	06-03-2019	18.54	Finalized
71	HMH	Nohar	Ani Hus		Constt. Of veterinary Hospital, at Khuiea	18-08-2017	24.05	6.24	13-09-2018	06-03-2019	18.25	Finalized
72	HMH	Pilibanga	Ani Hus		Constt. Of veterinary Hospital at 34STG	18-08-2017	24.05	8.15	28-08-2018	25-02-2019	18.96	Finalized
73	HMH	Pilibanga	Ani Hus		Constt. Of veterinary Hospital at Likhamsar	18-08-2017	24.05	4.26	28-08-2018	28-10-2018	19.49	Finalized
74	HMH	Sangria	Ani Hus		Constt. Of veterinary Hospital at Meharwala	18-08-2017	24.05	15.07	14-01-2019	01-03-2019	20.18	Finalized
75	HMH	Bhadra	Ani Hus		Constt. Of veterinary Hospital at Malsisar	18-08-2017	24.05	12.84	13-09-2018	06-03-2019	18.67	Finalized
76	HMH	Nohar	Ani Hus		Constt. Of veterinary Hospital at Bhukarka	18-08-2017	24.05	12.87	27-08-2018	06-03-2019	17.14	Finalized
77	HMH	Bhadra	Ani Hus		Constt. Of veterinary Hospital at Ninan	18-08-2017	24.05	12.12	13-09-2018	06-03-2019	18.67	Finalized
78	HMH	Bhadra	Ani Hus		Constt. Of veterinary Hospital at Uttaradhabas	18-08-2017	24.05	5.61	13-09-2018	06-03-2019	18.51	Finalized
79	HMH	Sangria	Ani Hus		Constt. Of veterinary Hospital at Silwala Khurd	18-08-2017	24.05	0.60	05-09-2018	07-08-2018	19.42	Finalized
80	HMH	HMH	Ani Hus		Constt. Of veterinary Hospital at Hirnawali	18-08-2017	24.05	4.77	28-08-2018	28-10-2018	19.39	Finalized
81	HMH	HMH	Ani Hus		Constt. Of veterinary Hospital at Mainawali	18-08-2017	24.05	0.60	05-09-2018	07-08-2018	20.07	Finalized
82	HMH	HMH	Ani Hus		Constt. Of veterinary Hospital at Araiyawali	18-08-2017	24.05	0.60	05-09-2018	07-08-2018	19.47	Finalized
83	HMH	Bhadra	Ani Hus		Construction of veterinary Sub Center Building at Dungrana	04-01-2019	12.00	12.00	17-11-2019		5.53	Finishing work in progress
84	HMH	Bhadra	Ani Hus		Construction of veterinary Sub Center Building at Bharwana	04-01-2019	12.00	12.00	17-11-2019		0.13	Already constructed
85	HMH	Bhadra	Ani Hus		Construction of veterinary Sub Center Building at Suratpura	04-01-2019	12.00	12.00	17-11-2019		2.49	Finishing work in progress
86	HMH	Bhadra	Ani Hus		Construction of veterinary Sub Center Building at Janana	04-01-2019	12.00	12.00	17-11-2019		0.13	Roof level in progress
87	HMH	Bhadra	Ani Hus		Construction of veterinary Sub Center Building at Bhojasar	04-01-2019	12.00	12.00	17-11-2019		0.13	Material collection in progress
88	HMH	Bhadra	Ani Hus		Construction of veterinary Sub Center Building at Gheu	04-01-2019	12.00	12.00	17-11-2019		0.14	Lintel level

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
89	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Gudiya	04-01-2019	12.00	12.00	17-01-2020		3.74	Lintel level
90	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Malwani	04-01-2019	12.00	12.00	17-01-2020		3.70	Roof completed
91	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Badbirana	04-01-2019	12.00	12.00	17-01-2020		4.11	Roof completed
92	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Kansar	04-01-2019	12.00	12.00	17-01-2020		0.07	Lintel level
93	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Manderpura	04-01-2019	12.00	12.00	17-01-2020		0.07	Lintel level
94	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Sonadi	04-01-2019	12.00	12.00	17-01-2020		3.96	Finishing work in progress
95	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Shyorani	04-01-2019	12.00	12.00	17-01-2020		3.65	Finishing work in progress
96	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Nyolakhi	04-01-2019	12.00	12.00	17-01-2020		0.07	Lintel level
97	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Dhanasar.	04-01-2019	12.00	12.00	17-01-2020		0.06	Lintel level
98	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Daniyasar.	04-01-2019	12.00	12.00	17-01-2020		0.07	Material collection in progress
99	HMH	Nohar	Ani Hus		Construction of veterinary Sub Center Building at Bisrasar	04-01-2019	12.00	12.00	17-01-2020		0.06	Lintel level
100	HMH	HMH	Ani Hus		Construction of veterinary Sub Center Building at Kohla	04-01-2019	12.00	12.00	09-11-2019		5.04	Finishing work in progress
101	HMH	HMH	Ani Hus		Construction of veterinary Sub Center Building at Jorawarpura	04-01-2019	12.00	12.00	09-11-2019		0.13	DPC level
102	HMH	HMH	Ani Hus		Construction of veterinary Sub Center Building at Bhompura	04-01-2019	12.00	12.00	09-11-2019		5.62	Finishing work in progress
103	HMH	HMH	Ani Hus		Construction of veterinary Hospital Building at Makkasar.	04-01-2019	30.00	30.00	09-11-2019		13.05	Finishing work in progress
104	HMH	HMH	Ani Hus		Construction of veterinary Hospital Building at Dabli Rathan	04-01-2019	30.00	30.00			0.00	Tender under process
105	HMH	Goluwala	Ani Hus		Construction of veterinary Hospital Building at Goluwala	04-01-2019	30.00	30.00			0.00	Tender under process
106	HMH	Pilibanga	Ani Hus		Construction of veterinary Sub Center Building at PILIBANGA Gaon	04-01-2019	12.00	12.00			0.00	Tender under process
107	HMH	HMH	Ani Hus		Construction of veterinary Sub Center Building at HANSLIYA	04-01-2019	12.00	12.00			0.00	Tender under process
108	HMH	Pilibanga	Ani Hus		Construction of veterinary Sub Center Building at MANAKTHEDI	04-01-2019	12.00	12.00			0.00	Tender under process
109	HMH	HMH	Ani Hus		Construction of veterinary Sub Center Building at SALIWALA	04-01-2019	12.00	12.00			0.00	Tender under process
110	HMH	HMH	Ani Hus		Construction of veterinary Sub Center Building at KHARAKHEDA	04-01-2019	12.00	12.00			0.00	Tender under process
111	HMH	HMH	Ani Hus		Construction of veterinary Sub Center Building at CHAIYA	04-01-2019	12.00	12.00			0.00	Tender under process
112	HMH	HMH	Ani Hus		Construction of veterinary Sub Center Building at KANWANI	04-01-2019	12.00	12.00			0.00	Tender under process
113	HMH	HMH	Ani Hus		Construction of veterinary Sub Center Building at BHAKHRAWALI	04-01-2019	12.00	12.00			0.00	Tender under process

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
114	HMH	Sangaria	Ani Hus		Construction of veterinary Sub Center Building at INDERGARH	04-01-2019	12.00	12.00			0.00	Tender under process
115	HMH	Sangaria	Ani Hus		Construction of veterinary Sub Center Building at NUKERA	04-01-2019	12.00	12.00			0.00	Tender under process
116	HMH	Sangaria	Ani Hus		Construction of veterinary Sub Center Building at KULCHANDER	04-01-2019	12.00	12.00			0.00	Tender under process
117	HMH	HMH	Agri.		Construction of Agricultural Technolody Knowlodge Resource, Hanumangarh	22-01-2015	85.40	0.00	15-01-2016	14-01-2016	79.67	Price esclation bill
118	HMH	HMH	Agri.		Upgradation work in District level Agricultural Technology Knowledge Resoures, at Hamumangarh	24-01-2017	18.46	8.92	23-10-2018	17-10-2018	5.08	Furniture supply under process
119	HMH	HMH	RSSOPCA		Constt. Of Office Building of RSSOP certification agency at Hanumangarh Jn.	19-10-2015	60.00	8.46	30-11-2016	25-11-2016	53.28	Furniture supply under process
120	HMH	Pilibanga	RSSOPCA		Construction of office Bldg. RSSOP Certification Agency at Pilibangan	25-05-2018	68.00	12.40	07-03-2019	08-04-2019	29.98	Finalized, partaly payment to be paid
121	HMH	Rawatsar	Other		Wire fencing of 38 Bigha Land for HGM Calf farming center Rawatsar	28-12-2018	70.35	3.75	07-12-2020		0.07	Work order issued on 29.8.19
122	HMH	Rawatsar	Other		Construction of Cattle shed (Head to Head) at HGM Calf farming center Rawatsar.	28-12-2018	77.00	3.75	07-12-2020		0.08	Work order issued on 29.8.19
123	HMH	Rawatsar	Other		Construction of Cattle Fodder storage godown at HGM Calf farming center Rawatsar	28-12-2018	74.40	3.75	07-12-2020		0.07	Work order issued on 29.8.19
124	HMH	Rawatsar	Other		Construction of Labour Quarters (10 Nos) at HGM Calf farming center Rawatsar.	28-12-2018	90.00	3.75	07-12-2020		0.09	Work order issued on 29.8.19
125	HMH	Rawatsar	Other		Construction of Office Building at HGM Calf farming center Rawatsar.	28-12-2018	57.42	3.75	07-12-2020		0.05	Work order issued on 29.8.19
126	HMH	Rawatsar	Other		Construction of Staff Quarters (2 Nos 2nd type, 01 Nos 3rd Type) at HGM Calf farming center Rawatsar.	28-12-2018	78.10	3.75	07-12-2020		0.08	Work order issued on 29.8.19
127	HMH	Rawatsar	Other		Construction of Cattle Feed storage godown at HGM Calf farming center Rawatsar.	28-12-2018	17.92	3.75	07-12-2020		0.02	Work order issued on 29.8.19
128	HMH	Rawatsar	Other		Construction of Staff Quarters (01 No 4th type & 01 No 5th type & 01 No Chowkidar) at HGM Calf farming center Rawatsar.	28-12-2018	42.90	3.75	07-12-2020		0.04	Work order issued on 29.8.19
129	HMH	Rawatsar	Other		Construction of Pond at HGM Calf farming center Rawatsar	28-12-2018	17.65	3.75	07-12-2020		0.02	Work order issued on 29.8.19
130	HMH	Rawatsar	Other		Survey, Land Filling & levelling at 38 Bigha Land for HGM Calf farming center Rawatsar	28-12-2018	28.90	3.75	07-12-2020		0.03	Work order issued on 29.8.19
131	HMH	Nohar	Other		Repair works of three Residential quarters & boundary wall situated in residential colony of agriculture department Nohar.	25-06-2019	7.50	7.50	28-12-2019		0.00	Work in progress
					DEPOSIT TOTAL Rs.		1816.75	843.17			666.24	
					Total Div. Hanumangarh Rs.		4813.12	1897.67			2572.54	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Bikaner	Bikaner (G)	L/R	KUMS	Construction of Missing Link Road Tanvarwala to 10BSD up to BSD Canal ki 28 km ki Puli. (3.00 KM)	31-12-2015	79.50	8.31	25-01-2017		52.04	Almost work Complete
2	Bikaner	Bikaner (G)	L/R	KUMS	Construction of Link Road 16 LKD To 15 PKD (3.00 KM)	31-12-2015	79.50	4.13	25-01-2017	28-02-2017	61.58	Final Bill Pending Due to one work of package uncomplete
3	Bikaner	Bikaner (G)	L/R	KUMS	Construction of Link Road Akkasar to Bhaduon Ki Dhani(3.00 KM)	31-12-2015	75.00	7.80	25-01-2017	02-10-2017	44.63	Final Bill Pending Due to one work of package uncomplete
4	Bikaner	Bikaner (G)	Yard Work	KUMS	Constt. Of covering on existing common auction area size 350'x140' in Ist north pannel in sub yard Pugal road	12-01-2018	291.46	8.25	19-03-2019	07-04-2019	215.64	Finalised
5	Bikaner	Bikaner (G)	Yard Work	KUMS	Constt. Of covering on existing common auction platform size 140'x60' (02 Nos.) in S.Y. Pugal road	12-01-2018	99.97	8.01	18-03-2019	08-04-2019	75.38	Finalised
6	Bikaner	Bikaner (G)	Yard Work	KUMS	Constt. Of C.C. internal road at U-block in front of shop no. 66 to 104	12-01-2018	99.01	4.85	18-03-2019	15-03-2019	69.75	finalized
7	Bikaner	Bikaner (G)	L/R	KUMS	const. of MLR chak 13 LKD B.T. Road to 15 LKD	19-06-2018	90.00	52.45	12-10-2019		64.45	WBM Completed
8	Bikaner	Bikaner (G)	L/R	KUMS	const. of L/R Chak Vijaysinghpura Jaisinghdesar Magra Road to Towards Jambhesar Temple	19-06-2018	84.00	54.64	12-10-2019		55.93	WBM Complete
9	Bikaner	Bikaner (G)	L/R	KUMS	Constt. Of Covring with self Supporting Structure on Existing Common Auction Platform Size 275'x130' at 12 Bigha (Groundnut Mandi) Main Mandi Yard Bikaner KUMS Bikaner Grain	09-08-2018	280.00	216.23	14-08-2019	11-08-2019	229.49	Completed
10	Bikaner	Bikaner (G)	L/R	KUMS	Constt.of Internal Cement Concrete Road Gate No.02 to Shulabh Complex at Main Mandi Yard Bikaner KUMS Bikaner Grain	09-08-2018	80.00	61.08	15-08-2019	09-08-2019	56.60	Completed
11	Bikaner	Bikaner (G)	L/R	KUMS	Constt.of Internal Cement Concrete Road Gate No.01 to Shulabh Complex at Main Mandi Yard Bikaner KUMS Bikaner Grain	09-08-2018	83.00	63.29	15-08-2019	09-08-2019	58.12	Completed
12	Bikaner	Bikaner (G)	L/R	KUMS	Constt.of Cement Concrete Road from Main Gate shop no.61 to Shop No. 44 in subyard Pugal Road KUMS Bikaner Grain	09-08-2018	258.00	6.82	15-08-2019	09-08-2019	190.86	Complete
13	Bikaner	Bikaner (G)	L/R	KUMS	Construction & Extension of Office Building Main Mandi Yard Bikaner KUMS Bikaner Grain.	09-08-2018	25.00	24.19	30.09.2019		12.16	Finishing work in porgress
14	Bikaner	Bikaner (G)	L/R	KUMS	Constt.of 2 Nos Water Harvesting Structure at Main Mandi Yard Bikaner KUMS Bikaner Grain	09-08-2018	10.00	9.79	30.09.2019		4.72	WIP
15	Bikaner	Bikaner (G)	L/R	KUMS	Constt. Of 3 Nos. Urinal Block at main Mandi Yard Bikaner KUMS Bikaner Grain	09-08-2018	12.00	11.77	30.09.2019		3.06	Finishing work in porgress
16	Bikaner	Bikaner (G)	L/R	KUMS	Providing and Laying HDPE/GI Water Pipe Line at sub yard Chhatergharh KUMS Bikaner Grain.	09-08-2018	12.00	5.07	28.07.2019		9.25	Almost complete
17	Bikaner	Bikaner (G)	L/R	KUMS	Constt.of Toilet Block at sub Yard Chhatergharh KUMS Bikaner Grain	09-08-2018	11.06	9.61	28.07.2019		4.15	Work in progress
Total							1669.50	556.29			1207.81	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
18	Bikaner	F&V	L/R	KUMS	Const. of L/R Gigasar Road to Dedaji ka Mandir	04-06-2018	70.20	40.64	04-05-2019	02-05-2019	36.92	Work Completed except dispute portion
19	Bikaner	F&V	L/R	KUMS	Const. of MLR Desnok Road GSS to Surdhana-Dedaji Road	04-06-2018	13.00	0.31	04-05-2019	02-05-2019	11.74	complete
Total							83.20	40.95			48.66	
20	Bikaner	Loonkarasar	Yard Work	KUMS	Constt. Of CC internal Road at Various place in Mandi Yard	15/2/2018	99.28	4.62	23/4/19	15-10-2018	72.54	Work Finalized
21	Bikaner	Loonkarasar	Yard Work	KUMS	Constt. Of CC Internal Road at gate no. 02 to shop no. 98 in Mandi Yard	15/2/2018	58.14	2.59	23/4/19	15-10-2018	42.84	Work Finalized
							157.42	7.21			115.38	
22	Bikaner	Khajuwala	L/R	KUMS	Constt. Of MLR Aaduri Makeri road to Kumbharwala	02-01-2018	27.50	24.85	05-07-2020		3.83	WBM In Progress
23	Bikaner	Khajuwala	L/R	KUMS	Const. of MLR 3 DBM B.T. road to 6 BLD B.T. road KUMS Khajuwala	02-01-2018	75.00	57.07	06-07-2020		16.42	WBM In Progress
24	Bikaner	Khajuwala	L/R	KUMS	Const. Link Road Guisaiki Ke Mandir to 15 DOD Gram Panchayat Hanumangarh Khajuwala.	19-06-2018	90.00	11.91	04-05-2019	02-05-2019	80.05	Finalised
							192.50	93.83			100.30	
25	Bikaner	Nokha	L/R	KUMS	Const. of Link Road Iiyadesar Marg To Pahladpura (3.00 K.M.) Kums Nokha.	31-05-2018	81.00	74.45	06-10-2019	18-08-2019	35.09	Work Complete
26	Bikaner	Nokha	L/R	KUMS	Const. of Link Road Sadhunabhadla Marg to Bhambua ki Dhaniyan (3.00 K.M) Kums Nokha	31-05-2018	81.00	74.48	06-10-2019	18-08-2019	70.90	Work Complete
27	Bikaner	Nokha	L/R	KUMS	Const. of Link Road Nokha Raisar Road 4 K.M. to Sirola Rajputon Ki Dhaniyan Dashu Marg (3.00) KUMS Nokha	31-05-2018	81.00	74.48	06-10-2019	18-08-2019	68.57	Work Complete
28	Bikaner	Nokha	L/R	KUMS	Const. of Link Road Jodhupur Bikaner Road Border (Dhokal Nagar4 Bera) to Dhokal Nagar School (3.00 K.M.)	31-05-2018	78.00	71.62	06-10-2019	18-08-2019	63.05	Work Complete
29	Bikaner	Nokha	L/R	KUMS	Const. of Link Road Nathusar to Meghwalon ki Dhaniyan Dhokal Nagar Marg (3.00 K.M.) KUMS Nokha	31-05-2018	78.00	71.59	06-10-2019	18-08-2019	65.50	Work Complete
Total							399.00	366.62		218475.00	303.11	
30	Bikaner	BKN (G)	Deposites work	RKVY	various works at mechanised farm khara	15-03-2018	10.27	10.27			0.00	Work detail not provided by department
31	Bikaner	BKN (G)	Deposites work	RKVY	Constt. Of Pashu Dhan Arogya Chal Ikai at Teh. Napasar{ Change at BKN By GOVT. }	23-12-2016	15.00	2.00	24-09-2017	23-12-2017	13.11	Furniture Partialy supplied
32	Bikaner	Nokha	Deposites work	RKVY	Constt. Of Pashu Dhan Arogya Chal Ikai at Teh. Nokha	23-12-2016	15.00	2.00	24-09-2017	21-09-2017	12.90	Furniture Partialy supplied
33	Bikaner	BKN (G)	Deposites work	RKVY	Constt. Of Pashu Dhan Arogya Chal Ikai at Teh. Kolayat	23-12-2016	15.00	2.00	24-09-2017	21-09-2017	12.02	Furniture Partialy supplied
34	Bikaner	Dungargarh	Deposites work	RKVY	Constt. Of Pashu Dhan Arogya Chal Ikai at Teh. Shri Dungargarh	23-12-2016	15.00	2.00	01-09-2017	01-09-2017	12.61	Furniture Partialy supplied
35	Bikaner	Lunkarnsar	Deposites work	RKVY	Constt. Of Pashu Dhan Arogya Chal Ikai at The. Lunkarnsar	23-12-2016	15.00	2.00	01-09-2017	01-09-2017	13.23	Furniture Partialy supplied

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
36	Bikaner	Khajuwala	Deposites work	RKVY	Constt. Of Pashu Dhan Arogya Chal Ikai at Teh. Khajuwala	23-12-2016	15.00	2.00	23-11-2017	21-03-2018	12.63	Furniture Partialy supplied
37	Bikaner	Khajuwala	Deposites work	RKVY	Constt. Of Pashu Dhan Arogya Chal Ikai at Teh. Pugal	23-12-2016	15.00	2.00	23-11-2017	21-03-2018	12.55	Furniture Partialy supplied
38	Bikaner	BKN (G)	Deposites work	RKVY	Constt. Of Pashu Dhan Arogya Chal Ikai at Teh. Chattargarh	23-12-2016	15.00	2.00	23-11-2017	21-03-2018	12.56	Furniture Partialy supplied
39	Bikaner	Khajuwala	Deposites work	RKVY	Constt. & Strengthening of Veterenary Institution Sub Center at 2 KLD Khajuwala{ Change at Lakhasar By GOVT. }	23-12-2016	8.00	0.50	23-11-2017	21-03-2018	7.40	Furniture Partialy supplied
40	Bikaner	BKN (G)	Deposites work	RIDF XXII	Constt. Of Vetanary hospital in village Hadan	18-08-2017	24.70		26-10-2018	20-09-2018	19.72	Finalised
41	Bikaner	BKN (G)	Deposites work	RIDF XXII	Constt. Of Vetanary hospital in village Malasar	18-08-2017	24.70	24.49			0.21	Site to be changed From Malasar to Malkisar by Vet. Deptt. is Pending.
42	Bikaner	Loonkarasar	Deposites work	RIDF XXII	Constt. Of Vetanary hospital in village Baderan	18-08-2017	24.70		28-06-2018	26-10-2018	20.16	Work Finalized
43	Bikaner	BKN (G)	Deposites work	A.G	Repair of Boundary wall with Main Gate at office of Deputy Director, Agriculture (extension).	02-08-2018	7.90	2.17	24-08-2019		7.67	Completed and Finalised
44	Bikaner	Sridugargarh	Deposites work	RIDF-T-24	Constt. of Vaterinary Hospital at Benisar District.BikanerUnder NABARD RIDF T-24 Block SriDungargarh	20-08-2018	30.00	29.94	06-01-2020		0.06	Site not clear as per drawing
45	Bikaner	BKN (G)	Deposites work	RIDF-T-24	Constt. of Vaterinary Hospital at Kolayat District.BikanerUnder NABARD RIDF T-24 Block Kolayat	20-08-2018	30.00	29.93	06-10-2019		12.65	Roof Casted
46	Bikaner	Sridugargarh	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Biggawas ramsara Distrct.BikanerUnder NABARD RIDF T-24 Block Shridungargarh	20-08-2018	12.00	11.98	06-01-2020		0.02	Site not clear as per drawing
47	Bikaner	Sridugargarh	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Dheerdesar Chotiyandistrct.BikanerUnder NABARD RIDF T-24 Block Shridungargarh	20-08-2018	12.00	11.98	06-01-2020		0.02	Plaster work upto Roof level
48	Bikaner	Sridugargarh	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Soniyasar Mithiya Distrct.BikanerUnder NABARD RIDF T-24 Block Shridungargarh	20-08-2018	12.00	11.98	06-01-2020		0.02	Land Patta not sufficient
49	Bikaner	Khajuwala	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at 17 KYD District.BikanerUnder NABARD RIDF T-24 Block Khajuwala	20-08-2018	12.00	11.98	06-10-2019		1.62	Roof level
50	Bikaner	Khajuwala	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at 20BD Distrct.BikanerUnder NABARD RIDF T-24 Block Khajuwala	20-08-2018	12.00	11.98	06-10-2019		0.02	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2019-20	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
51	Bikaner	Khajuwala	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Nosera Distrct.BikanerUnder NABARD RIDF T-24 Block Khajuwala	20-08-2018	12.00	11.98	06-10-2019		1.93	Work done up to Plinth Level
52	Bikaner	Khajuwala	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Baller Distrct.BikanerUnder NABARD RIDF T-24 Block Khajuwala	20-08-2018	12.00	11.98	06-10-2019		0.02	Material Supply in Progress
53	Bikaner	BKN (G)	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Hadala Bhatiyam Distrct.BikanerUnder NABARD RIDF T-24 Block Kolayat	20-08-2018	12.00	11.98	06-10-2019		5.03	Finishing work in progress
54	Bikaner	Loonkarasar	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Khari Distrct.BikanerUnder NABARD RIDF T-24 Block Loonkaransar	20-08-2018	12.00	11.98	24-08-2019		2.68	Roof Completed
55	Bikaner	Nokha	Deposites work	RIDF-T-24	Constt. of Vaterinary Dispensary at Ridmalsar Distrct.BikanerUnder NABARD RIDF T-24 Block Bikaner	20-08-2018	12.00	10.86	24-08-2019	21-08-2019	7.89	Work Completed
56	Bikaner	Nokha	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Sadhasar Distrct.BikanerUnder NABARD RIDF T-24 Block Nokha	20-08-2018	12.00	11.98	06-01-2020		0.02	Finishing work in progress
57	Bikaner	Nokha	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Kuchor aguni Distrct.BikanerUnder NABARD RIDF T-24 Block Nokha	20-08-2018	12.00	11.98	06-01-2020		0.02	Roof Completed
58	Bikaner	Nokha	Deposites work	RIDF-T-24	Constt. of Vaterinary Subcenter at Rasisar Distrct.BikanerUnder NABARD RIDF T-24 Block Panchu	20-08-2018	12.00	11.98	24-08-2019		0.02	Material Collection in Progress
					Total		436.27	267.92			188.79	
					Total Division Bikaner		2937.89	1332.82			1964.05	
					Grand Total		14312.95	5159.88			8379.20	
					Circle Sri Ganganagar							